

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10

Page 1
05/03/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-0/0 06-0AA024		IN FRESNO COUNTY IN FRESNO AT THE DISTRICT 6 OFFICE BUILDING AT 1352 WEST OLIVE STREET INSTALL PHOTOVOLTAIC PANELS	PAVE-TECH INC. (760)729-7592	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$422,163 \$0 \$0	03/22/10 04/13/10	0% 0%
06-FRE-5-1.4/0 06-0A9804 ACHS-0055-(137)E G 00-55 1-(7E) --() HA26 SWPPP		IN FRESNO CO NEAR KETTLEMAN CITY AT THE COALINGA AVENAL SAFETY ROADSIDE REST AREA CONSTRUCT NEW ROADSIDE REST AREA	SANTA MARGARITA CONST CORP PO BOX 357 TEMPLETON CA 93465	ABOUZEDAN, RAAID (559)243-3598	\$3,353,040 \$1,917,921 \$243,701	08/18/09 08/28/09 01/26/11	56% 56%
06-FRE-41-20.0/32.2 06-0H3804 HB4N WPCP		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM NORTH AVENUE UNDERCROSSING TO AUDUBON DRIVE OVERCROSSING VEHICLE DETECTION SYSTEM	LEE WILSON P.O. BOX 250 ARROYO GRANDE, CA 93421-0250	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$284,213 \$279,199 \$0	05/28/09 06/11/09 03/23/10 03/23/10	100% 100% COMPLETED
06-FRE-41-22.1/0 06-0G4204 HM1 WPCP		IN FRESNO COUNTY IN FRESNO AT THE SOUTH FRESNO VIADUCT BRIDGE REPLACE BRIDGE JOINTS	CONTRACTORS CHEMICAL 3130 DEPOT ROAD HAYWARD, CA 94945	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3543	\$392,141 \$265,703 \$106,136	06/23/09 07/07/09 11/03/09	100% 68% OVER RUN
06-FRE-41-25.3/26.5 06-432104 SARR-P041-(110)E P0-41 1-(0E) --() HB4N SWPPP		IN FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE UNDERCROSSING AND FROM PRINCETON AVENUE UNDERCROSSING TO 0.1 MI NORTH OF SHIELDS AVE WIDEN RAMPS	GRANITE CONSTRUCTION 2716 GRANITE COURT FRESNO, CA 93706	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$2,069,022 \$0 \$0	07/31/09 08/12/09	0% 0%
06-FRE-41-29.8/30.4 06-447704 NH-P041-(114)E --() HB4N SWPPP		IN FRESNO COUNTY FROM 0.3 MI NORTH OF BULLARD AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING WIDEN OFF RAMP	VIKING CONSTRUCTION COMPANY INC P O BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530		\$3,349,240 \$0 \$0	03/30/10 04/21/10	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WATKIN & BORTOLUSSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$486,855 \$2,700 \$2,700	12/23/09 01/19/10 10/25/13	2% 1%
HE13	SWPPP						
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$764,163 \$635,170 \$11,256	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
HA22	SWPPP						
06-FRE-99-16.9/28.8 06-0H3904		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM CEDAR AVENUE TO BARSTOW AVENUE. VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL ARROYO GRANDE, CA 93421	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$350,481 \$345,972 \$421	03/04/09 03/20/09 04/20/10 04/20/10	0% 0% PLANT EST SATIS
HB4N	WPCP						
06-FRE-99-21.4/22.4 06-462804		IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AND ON ROUTE 180 HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3598	\$1,813,189 \$1,829,344 \$0	03/18/08 04/23/08 04/12/10	100% 100% PLANT EST SATIS
HA25	SWPPP						
06-FRE-99-/10 06-0K2104		ON ROUTE 99 BETWEEN 0.5 MILES SOUTH OF MERCED STREET UC AND 0.1 MILE NORTH OF DODGE AVE OC CONSTRUCT FOG WARNING SYSTEM	ICX TRANSPORTATION GROUP P O BOX 2315 STILLWATER, OK 74076	REISZ, KEVIN 3240 N MILLBROOK ST FRESNO CA 93726 (559)243-3810	\$11,984,000 \$10,625,085 \$0	06/19/08 06/19/08 04/01/10	100% 89% OVER RUN
201315							
06-FRE-168-4.2/6.9 06-0H7304 ACHS-P168-(E)S P16-8 E -()		IN FRESNO COUNTY IN FRESNO AND CLOVIS FROM SHAW AVENUE UNDERCROSSING TO HERNDON AVENUE UNDERCROSSING MEDIAN BARRIER	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVENUE FRESNO CA 93706 (559)498-3639	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,033,699 \$90,192 \$90,192	01/27/10 03/02/10 06/29/10	15% 9%
HB1	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	% Work Message
06-FRE-168-58.6/65.8 06-0F29U4 ACST-P168-(052)E P1-68 0-(2E) --()		IN FRESNO COUNTY ON ROUTE 168 NEAR HUNTINGTON LAKE AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370		\$1,363,346 \$0 \$0	03/08/10 03/25/10	0% 0%
HA21	WPCP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22	WPCP						
06-FRE-180-55.4/56.6 06-342344 STP- -() --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	RAAID ABOUSEDAN (559)243-3598	\$1,745,978 \$1,660,341 \$14,000	10/27/06 11/20/06 05/03/10	0% 0% PLANT EST SATIS
HE14	SWPPP						
06-FRE-180-58.0/58.6 06-0J8404		IN FRESNO COUNTY IN FRESNO FROM DIANA STREET OVERHEAD TO SOUTHBOUND ROUTE 41 CONNECTOR CONSTRUCT CONCRETE BARRIER	ANOZIRA INC 2451 SAN RAMON BLVD 4-426 SAN RAMON, CA 94583	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$244,206 \$245,266 \$0	10/01/09 10/20/09 03/23/10 03/26/10	100% 100% COMPLETED
HBI	WPCP						
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,871,827 \$3,467,649 \$15,180	11/22/06 12/19/06 04/08/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
06-FRE-180-60.4/63 06-0J8904 ACHS-P180-(054)E G P1-80 0-(4E) --()		IN FRESNO COUNTY IN FRESNO FROM MAPLE AVENUE UNDERCROSSING TO CLOVIS AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	BUSH ENGINEERING, INC. P.O. BOX 1323 HANFORD, CA 93232	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,070,187 \$1,200 \$1,200	03/03/10 03/24/10 01/24/11	5% 0%
HBI	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$49,805,582 \$48,813,168 \$77,411	12/20/07 01/08/08 09/01/10	100% 96% OVER RUN
HE14	SWPPP						
06-FRE-180-66.1/72.3 06-342514 ARRA-P180-(053)E P1-80 0-(3E) --()		IN FRESNO COUNTY EAST OF THE CITY OF FRESNO FROM 0.8 KILOMETER EAST OF TEMPERANCE AVE TO QUALITY AVE CONSTRUCT 4 LANES CONCRETE PAVEMENT	TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER, CA 93625-0520	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$27,474,965 \$2,722,349 \$172,731	09/10/09 09/21/09 12/15/10	6% 10%
HE14	SWPPP						
06-FRE-5505-/0 06-0AA014		IN FRESNO COUNTY IN FRESNO AT THE FRESNO EQUIPMENT BUILDING 11 AT 1385 NORTH WEST AVENUE INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC. 1385 (310)856-3698	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$177,223 \$0 \$0	03/22/10 04/22/10	0% 0%
06-KER-5-6.3/10.1 06-0C8004 SARR-0054-(182)E 00-54 1-(2E) --()		IN KERN COUNTY NEAR GRAPEVINE AT VARIOUS LOCATIONS FROM 1.5 MILES NORTH OF FORT TEJON ROAD OC TO GRAPEVINE ROAD UNDERCROSSING UPGRADE MEDIAN BARRIERS	SECURITY PAVING COMPANY INC P.O.BOX 1489 SUN VALLEY, CA 91353-1489	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,125,450 \$571,141 \$153,295	06/23/09 07/14/09 06/15/10	35% 51%
HA27	SWPPP						
06-KER-41-.3/.7 06-0M0904		SR 41 0.3 MILES EAST OF KERN/SLO COUNTY LINE. SLIDE REMOVAL & SLOPE STABILIZATION **DIRIECTORS ORDER** SLIDE REMOVAL & SLOPE STABILIZATION	PAPICH CONSTRUCTION CO INC. PO BOX 2210 PISMO BEACH CA 93448	ERIC KARLSON 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8314	\$1,985,000 \$874,470 \$430,457	02/04/10 02/04/10 02/05/10	100% 44%
HA23							
06-KER-43-25.1/38.8 06-0K6804		IN KERN COUNTY NEAR WASCO FROM ROUTE 46 TO TULARE COUNTY LINE POLYMER MODIFIED SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$1,191,936 \$0 \$0	06/03/09 06/24/09	0% 0%
HM1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-43-/6.2 06-0K6704		IN KERN CO ON RTE 43 FROM PM 0.0 TO PM 6.2 AND ON RTE 119 FROM PM 10.0 TO PM 19.7	BOWMAN ASPHALT INC. 3527 BRIAN WAY BAKERSFIELD, CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,885,676 \$1,856,540 \$0	04/14/09 04/30/09 01/15/10	100% 100%
HM1	WPCP	DIGOUT AND RUBBERIZED HMA OVERLAY					
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --()		IN KERN CO NEAR LOST HILS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD, CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$24,160,182 \$2,283,024 \$283,710	09/01/09 09/17/09 04/14/11	23% 9%
HE13 HE13	SWPPP						
06-KER-46-43.0/49 06-0L1104		IN KERN COUNTY AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,298,267 \$0 \$0	12/21/09 01/19/10	0% 0%
HM1	WPCP						SUSPENDED
06-KER-58-21.7/27.2 06-463704 ACST-P058-(107)E P0-58 1-(7E) --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM 1.3 MILES WEST OF CALIFORNIA AQUEDUCT TO 0.1 MILE WEST OF BUTTONWILLOW AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRIFFITH COMPANY (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,599,995 \$0 \$0	04/08/10 04/23/10	0% 0%
HA22	WPCP						
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA, CA 92705 (714)641-4730	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$996,010 \$0	07/20/06 08/07/06 04/15/10	100% 100%
06-KER-58-57.2/57.5 06-0H8104	SWPPP						PLANT EST SATIS
06-KER-58-57.2/57.5 06-0H8104		IN KERN COUNTY IN BAKERSFIELD AT OSWELL STREET UNDERCROSSING WIDEN TRAVELED LANES ON OFF RAMP	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA, CA 92870	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$506,561 \$125,365 \$125,365	10/30/09 11/18/09 05/12/10	76% 25%
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-67.9/0 06-485004 NH-P058-(106)E --()		IN KERN COUNTY NEAR EDISON AT NEUMARKLE ROAD UNDERCROSSING INSTALL ROCK SLOPE PROTECTION	ARTHURS CONTRACTING INC. 7730 MORRO ROAD #103 ATASCADERO, CA 93422	SAM DHALIWAL P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)391-4742	\$571,210 \$7,848 \$7,848	10/28/09 11/18/09 06/08/10	6% 1%
HA21	WPCP						
06-KER-58-114.6/0 06-0E3704 ACNH-X029-(106)E --()		IN KERN COUNTY NEAR MOJAVE ON ROUTE 14 AT 0.9 MILE SOUTH OF SR 58/14 SEPARATION AND ON ROUTE 58 AT 1.5 MILES WEST OF SR 58/ BUSINE INSTALL EROSION CONTROL AND FENCING	PACIFIC PARKS LANDSCAPING 5970 JETTON LANE SUITE E LOOMIS, CA 95650	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$980,632 \$5,044 \$0	10/06/09 11/09/09 11/29/10	0% 1%
HB34	SWPPP						
06-KER-58-139.0/0 06-463004 ACHS-P058-(105)E G P0-58 1-(5E) --()		IN KERN COUNTY NEAR BORON AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT NEW BUILDINGS	BOWE CONTRACTORS INC. 42424 N. 4TH ST. EAST LANCASTER, CA 93535	PETER MULLAY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$6,634,611 \$6,675,302 \$107,418	09/04/08 09/23/08 07/30/10	0% 0%
HA26	SWPPP						PLANT EST SATIS
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 5400 W. HIGHWAY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$701,864 \$686,594 \$0	04/08/08 05/07/08 03/02/10	99% 97%
HA25	WPCP						SUSPENDED
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DR. SUITE 76 SANTA ANA, CA 92705 (714)641-4730	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,823,833 \$2,750,552 \$0	08/04/06 08/22/06 03/25/10	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI, CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$310,761 \$289,332 \$917	11/06/08 11/19/08 05/09/12	39% 92%
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	5.6 GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD, CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$16,955,633 \$10,874,343 \$2,324,855	09/30/08 10/08/08 06/08/10	84% 63%
HA22	SWPPP						
06-KER-178-14.0/47 06-0F7304 HSST-P178-(059)E P1-78 0-(9E) --()		IN KERN COUNTY NEAR BAKERSFIELD BETWEEN MOUTH OF KERN CANYON AND LAKE ISABELLA MARINA ROAD INSTALL METAL BEAM GUARD RAIL	CROWN FENCE CO 12118 BLOOMFIELD AVE SANTA FE SPRINGS, CA 90670	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$372,197 \$362,340 \$0	11/15/09 12/09/09 04/15/10	100% 100%
HB1	WPCP						
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()		IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$832,426 \$790,290 \$26,521	04/03/09 04/20/09 01/31/11	0% 0% PLANT EST SATIS
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()		IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD, CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$12,017,951 \$4,917,977 \$981,869	06/09/09 07/01/09 08/10/11	40% 41%
HA21	WPCP						
06-KER-5701-/0 06-0AA004		IN KERN COUNTY IN BAKERSFIELD AT THE BAKERSFIELD SUBSHOP AT 1200 OLIVE DRIVE INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698		\$207,934 \$0 \$0	03/22/10 04/22/10	0% 0%
06-KIN-5-/10 06-0L1604		IN KER AND KINGS CO NEAR BUTTON WILLOW FR 0.1M S/OF BUENA VISTA CANAL ROAD O/C TO 2.0M N/OF ROUTE 5/58 SEP AND ABOUT 6M S/OF KET REMOVE EXISTING CONCRETE PAVEMENT	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$748,110 \$0 \$0	12/23/09 01/12/10	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-9.2/14.7 06-490004 ACNH-P198-(052)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.3 MILE EAST OF ROUTE 41/198 SEPARATION TO 14TH AVENUE UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000		\$1,751,028 \$0 \$0	03/23/10 04/20/10	0% 0%
HA22	WPCP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA, CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-8314	\$45,518,927 \$7,784,663 \$101,190	09/01/09 09/22/09 02/14/12	9% 17%
HE14 HE14	SWPPP						
06-MAD-41-4.5/5.3 06-0C0304		IN MADERA COUNTY ON ROUTE 41 NEAR MADERA FROM 1.3 MILES NORTH OF AVENUE 12 TO 0.2 MILES SOUTH OF AVENUE 14 EXCAVATE VERNAL POOLS	CLARK BROS. INC. 19772 S. ELGIN DOS PALOS, CA 93620	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$533,410 \$493,411 \$0	06/02/09 06/24/09 03/23/10	100% 100%
HB34	SWPPP						
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF ROAD 416 WIDENING ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,411,794 \$1,401,220 \$11,310	11/25/08 12/16/08 12/17/10	58% 96%
HB1	SWPPP						
06-MAD-145-.8/6.8 06-416104 SARR-P145-(029)E P1-45 0-(9E) --()		IN MADERA CO AT AND NEAR RIPPERDAN FROM 0.3 KM SOUTH OF AVENUE 6 TO 0.4 KM SOUTH OF AVENUE 12 ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$8,109,242 \$7,564,989 \$53,921	06/08/09 06/17/09 06/11/10	46% 94%
HA22	SWPPP						SUSPENDED
06-MAD-145-8.8/9.1 06-407214 HPLU-6206-(013)E --()		IN MADERA COUNTY IN MADERA ON ROUTE 99 AND ON ROUTE 145 WIDEN BRIDGE	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$4,100,082 \$3,349,325 \$251,718	05/01/09 05/20/09 06/30/10	78% 81%
HB4	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 520 FOWLER CA 93625-0520	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$10,881,604 \$8,897,078 \$119,888	04/10/08 04/28/08 05/01/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,823,117 \$1,627,779 \$13,650	10/05/07 10/22/07 08/30/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-TUL-137-15.4/0 06-0A5704		IN TULARE COUNTY IN TULARE AT SOUTH J STREET UPGRADE TRAFFIC SIGNAL	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		\$396,027 \$0 \$0	03/18/10 04/19/10	0% 0%
HB1	WPCP						

Totals: Authorized Final Amt: \$264,583,305 Completed to Date: \$138,180,507 Work This Month: \$5,728,859

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0AA024	1
06-FRE-5-1.4/0	06-0A9804	1
06-FRE-41-25.3/26.5	06-432104	1
06-FRE-41-20.0/32.2	06-0H3804	1
06-FRE-41-22.1/0	06-0G4204	1
06-FRE-41-29.8/30.4	06-447704	1
06-FRE-99-10.7/15.9	06-420314	2
06-FRE-99-16.9/28.8	06-0H3904	2
06-FRE-99-21.4/22.4	06-462804	2
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-99-/10	06-0K2104	2
06-FRE-168-58.6/65.8	06-0F29U4	2
06-FRE-168-4.2/6.9	06-0H7304	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-58.0/58.6	06-0J8404	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-60.4/63	06-0J8904	3
06-FRE-180-63.3/66.5	06-342434	4
06-FRE-180-66.1/72.3	06-342514	4
06-FRE-5505-/0	06-0AA014	4
06-KER-5-6.3/10.1	06-0C8004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-41-.3/.7	06-0M0904	4
06-KER-43-25.1/38.8	06-0K6804	4
06-KER-43-/6.2	06-0K6704	5
06-KER-46-19.3/27.5	06-442534	5
06-KER-46-43.0/49	06-0L1104	5
06-KER-58-21.7/27.2	06-463704	5
06-KER-58-67.9/0	06-485004	5
06-KER-58-55.7/56.6	06-0A5104	5
06-KER-58-57.2/57.5	06-0H8104	6
06-KER-58-114.6/0	06-0E3704	6
06-KER-58-139.0/0	06-463004	6
06-KER-99-21.6/24.7	06-0G2204	6
06-KER-99-24.7/27.1	06-451604	6
06-KER-99-28.2/29	06-0A7204	6
06-KER-166-9.0/24.6	06-322104	7
06-KER-178-14.0/47	06-0F7304	7
06-KER-184-8.4/8.8	06-426304	7
06-KER-204-4.6/5.1	06-430104	7
06-KER-5701-/0	06-0AA004	7
06-KIN-5-/10	06-0L1604	7
06-KIN-198-9.2/14.7	06-490004	8
06-KIN-198-21.5/28.3	06-3568U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-MAD-41-4.5/5.3	06-0C0304	8
06-MAD-41-23.2/23.6	06-0E1004	8
06-MAD-145-8.8/9.1	06-407214	8
06-MAD-145-.8/6.8	06-416104	8
06-TUL-63-5.8/8	06-307004	9
06-TUL-99-5.6/7.3	06-431704	9
06-TUL-137-15.4/0	06-0A5704	9

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
06			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$9,475,943	\$2,763,443
-S-	FEDERAL AID (SECONDARY)	\$22,971,655	\$13,820,026
-SH-	STATE HIGHWAY	\$92,851,932	\$81,165,104
		\$139,283,775	\$40,431,933
District Total:		<u>\$264,583,305</u>	<u>\$138,180,507</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$878,900
Work completed this Period:	\$878,900