

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 1  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-0-/0 06-0C9004		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS MULCHING	J S BRAR COMPANY 2779 BULLARD  CLOVIS CA 93611 (559)299-1033	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559)455-6308	\$490,450 \$101,911 \$100,783	05/26/05 06/16/05 11/09/05	31% 21%
	WPCP						
06-FRE-5-48.6/65.8 06-486004 ACIM-005 -(130) ACIM-005 -(130)		IN FRESNO COUNTY ABOUT 11.2 KM WEST OF FIREBAUGH FROM 0.4 KM SOUTH OF PANOCH ROAD OVERCROSSING TO NESS AVENUE OVERCROSSING ASPHALT CONCRETE OVERLAY	W. JAXON BAKER, INC. P.O. BOX 994248  REDDING, CA 96099-4248	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5595	\$11,075,299 \$10,814,607 \$53,379	04/12/04 04/26/04 08/29/05 08/30/05	100% 99%  OVER RUN
HA22	SWPPP						
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058) P-P033-(058)		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR.  VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98%  OVER RUN
HA22	SWPPP						
06-FRE-41-21.6/31.2 06-475404		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J.S. BRAR 7202 E. BULLARD AVE.  CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$126,525 \$113,483 \$1,218	04/16/02 04/30/02 03/27/06	0% 0%  PLANT EST SATIS
HB32							
06-FRE-41-31.1/31.7 06-419604 ACNH-P041-(097)		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87  RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5595	\$6,199,938 \$4,243,642 \$130,977	06/28/04 07/12/04 03/06/06	63% 68%
HB4N	SWPPP						
06-FRE-99-10.7/15.9 06-420304 ACNH-P099-(464)		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSIN ASPHALT CONCRETE OVERLAY	F C I CONSTRUCTORS, INC.   (707)742-6000	SHAEFFER, MARGARET 505 N STREET FRESNO, CA 93721 (559)445-5907	\$15,496,966 \$4,325,550 \$1,031,086	01/04/05 01/13/05 10/11/05	55% 28%
HA22	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 2  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482) PE-P099-(482) STPL-6206-(005) HB4	SWPPP	IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	JOHNSON, T. CHRIS 505 N. STREET FRESNO, CA 93721 (559)445-6727	\$461,025 \$31,086 \$12,337	01/31/05 02/14/05 07/18/08	2% 7%
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$1,394,170 \$1,205,296 \$3,600	05/21/01 06/05/01 05/11/07	47% 85%
HA25	SWPPP						
06-FRE-99-20.2/31.6 06-0A4404 ACNH-P099-(473)		IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO 1.1 KM NOR REHABILITATE ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON CT STE 100 SAN RAMON CA 94583 (925)552-8250	ALLRED, LARRY  (559)445-5004	\$1,774,377 \$889,273 \$7,885	02/01/05 02/17/05 09/15/05	80% 54%
HA22	WPCP						
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$882,547 \$769,651 \$6,200	06/17/03 06/27/03 01/25/07	57% 87%
HB32	SWPPP						
06-FRE-168-45.1/0 06-442004		IN FRESNO COUNTY AT SHAVER LAKE MAINTENANCE STATION REMODEL ROOFS	ELAM WOODS CONSTRUCTION CO PO BX 2219 ATASCADERO, CA	MARK MENGONI 505 N STREET FRESNO, CA 93721 (559)445-5595	\$245,323 \$97,639 \$97,639	06/09/05 06/23/05 11/16/05	33% 40%
HM5							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN INC 2559 SOUTH EAST AVE FRESNO CA 93706 (559)233-3345	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$86,105 \$1,331	12/19/02 12/27/02 03/26/06	77% 99%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 3  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-54.3/54.8 06-303704		IN FRESNO COUNTY IN FRESNO FROM 0.5 KM EAST OF MARKS AVENUE TO 0.5 KM	AGEE CONSTRUCTION CORPORATION P O BOX 629	ALLRED, LARRY 505 N STREET FRESNO, CA. 93721	\$910,025 \$785,552	12/01/04 12/17/04	87% 86%
ACST-P180-(050) PH-P180-(050)		WEST OF MARKS AVENUE WIDEN SHOULDERS AND SIGNAL LIGHTS	CLOVIS CA 93613 (559)299-3290	(559)445-5004	\$30,602	08/29/05	
HB1	SWPPP						SUSPENDED
06-FRE-180-56.4/60.1 06-488004		IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE	LEES PAVING INC 1212 N PLAZA DRIVE	JOHN WOODS	\$1,770,881 \$1,684,492	10/06/04 10/19/04	100% 100%
ACST-P180-(051) PHG-P180-(051)		180 AND 168 SEPARATION INSTALL MEDIAN BARRIER	VISALIA CA 93291 (559)651-1337	(559)445-6308	\$0	08/01/05 08/03/05	
HB1	SWPPP						PLANT EST SATIS
06-FRE-180-56.5/60.2 06-0C3204		IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE	GLOBAL ROAD SEALING 6341 KLAMATH DRIVE	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721	\$219,445 \$217,410	06/17/05 07/06/05	100% 100%
		180 AND 168 SEPARATION JOINT AND CRACK SEAL	WESTMINSTER, CA 92683	(559)445-6720	\$0	08/19/05 08/22/05	
HM1	WPCP						
06-FRE-180-58.7/61 06-478604		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS	J. S. BRAR 2779 BULLARD AVE	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721	\$830,507 \$636,481	03/19/03 04/03/03	76% 77%
		ESTABLISH EXISTING PLANTING	CLOVIS, CA 93611	(559)445-6727	\$18,479	04/25/06	
HM2E	SWPPP						
06-FRE-180-60.3/64 06-342424		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO FOWLER AVENUE	E L YEAGER CONSTRUCTION COMPANY INC	SHERRILL, OSCAR 505 N STREET FRESNO, CA 93721	\$53,780,391 \$52,855,809	07/24/02 08/05/02	99% 98%
ACNH-P180-(044)		CONSTRUCT FREEWAY	P O BOX 87  RIVERSIDE CA 925020087 (909)684-5360	(559)445-6726	\$844,070	08/31/05	
HE14	SWPPP						
06-FRE-180-63.2/63.6 06-490604		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM WEST OF CLOVIS AVENUE TO 0.2 KM	GRANITE CONSTRUCTION COMPANY P O BOX 50085	WOODS, JOHN 505 N STREET	\$476,637 \$183,054	11/10/04 11/23/04	70% 38%
		EAST OF CLOVIS AVENUE CONSTRUCT LEFT TURN LANES	WATSONVILLE CA 950775085 (831)724-1011	(559)445-6308	\$84,834	09/16/05	
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 4  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-5-13.5/71.6 06-0A2404		IN KERN COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA 3529 EAST WOOD STREET  PHOENIX, AZ.85040	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$339,384 \$224,080 \$224,080	06/02/05 06/20/05 08/26/05 08/26/05	51% 66%
HM3H	WPCP						
06-KER-14-35.8/40.2 06-0C3504		IN KERN COUNTY AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS INC. P.O. BOX 26770  SAN JOSE, CA 95159	PETER MULLALY 805 SOUTH LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,030,462 \$880,384 \$0	04/29/05 05/09/05 07/12/05	100% 100%
HM1	WPCP						
06-KER-43-33.5/34.6 06-410304 ACST-P043-(031) PH-P043-(031)		IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD MODIFY INTERSECTIONS	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA 93387	PETER MULLALY 805 SOUTH LEXINGTON STREET DELANO, CA 93215 (661)720-0971	\$194,517 \$5,125 \$5,125	05/23/05 06/01/05 09/20/05	50% 3%
HB1	WPCP						
06-KER-58-46.0/51.6 06-0E4504 ACNH-P058-(100)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM LONE OAK DRIVE TO FRUITVALE AVENUE ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O.BOX 70157  BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$7,917,031 \$25,540 \$25,540	07/28/05 08/04/05 09/26/05	38% 0%
HA22	WPCP						
06-KER-58-46.1/51.6 06-0C2004		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ALLEN ROAD TO CAMINO DEL RIO COURT ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,241,621 \$0 \$0	02/18/05 02/28/05	0% 0%
HM1A	WPCP						SUSPENDED
06-KER-58-59.6/66.2 06-0C2804		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS REPLACE PORTLAND CEMENT CONCRETE	R.E. SERRANO, INC 1573 OAK PARK BLVD.  PLEASANT HILL, CA. 94523	HISHAM, ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$577,728 \$0 \$0	05/19/05 05/31/05	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 5  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-77.0/82.6 06-480804		IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY ROAD  PICO RIVERA CA 906602135 (323)558-8000	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)589-2421	\$664,750 \$542,622 \$0	03/08/04 03/17/04 10/30/05	85% 81%
HM1A	WPCP						
06-KER-58-82.7/90.7 06-487904 ACST-P058-(099) PHG-P058-(099)		IN KERN COUNTY NEAR TEHACHAPI FROM TEHACHAPI BRIDGE OVERHEAD TO 2.5 KM WEST OF TEHACHAPI CREEK BRIDGE AND FROM 1.6 KM WEST OF ROUT CONCRETE BARRIER AND ASPHALT	GRIFFITH COMPANY P O BOX 70157  BAKERSFIELD CA 93387 (661)831-7331	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661)332-4208	\$3,920,762 \$504,864 \$433,980	02/25/05 03/10/05 11/02/05	33% 13%
HB1	SWPPP						
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661)332-4208	\$697,498 \$46,276 \$46,276	05/23/05 06/06/05 09/28/05	13% 7%
HA22	WPCP						
06-KER-58-139.0/143.8 06-0C4304		IN KERN COUNTY NEAR BORON AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	ASPHALT CONSTRUCTION CO INC P O BOX 1187  LANCASTER CA 93584 (661)533-2121	BURFORD, JAMES D. P.O.BX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$869,880 \$858,149 \$0	03/28/05 04/05/05 08/18/05 08/30/05	100% 100%
HM1	WPCP						
06-KER-65-6.1/25.2 06-493604		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS CHIP SEAL AND DIGOUTS	WESTERN STATES SURFACING, INC. P.O.BOX 4770  MODESTO, CA. 95352	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,005,560 \$32,875 \$32,875	06/03/05 06/16/05 09/27/05	38% 3%
HM1A	WPCP						
06-KER-99-20.5/29.6 06-464104 ACNH-P099-(470)		IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM SOUTH OF PACHECHO ROAD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 65 NORTHBOUND EXIT RAMP REPLACE SLAB AND GRIND	AMERICAN CIVIL CONSTRUCTORS WEST COAST , INC. 3701 MALLARD DRIVE  BENECIA, CA. 94510	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$4,686,715 \$4,608,506 \$0	06/22/04 07/06/04 08/05/05 08/05/05	100% 100%
HA22	SWPPP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 6  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-21.5/24.7 06-463204 ACNH-P099-(430)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 KM NORTH OF CALIFORNIA AVENUE OVERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET  SAN RAFAEL CA 949014886 (415)453-4691	PETER MULLALY   (661)720-0971	\$1,279,368 \$1,232,131 \$5,800	12/14/01 12/26/01 08/26/05 08/30/05	96% 97%
HA25	SWPPP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38  WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)588-4548	\$2,259,467 \$1,395,249 \$1,395,249	04/06/05 04/14/05 09/21/05	56% 62%
HM1A	WPCP						
06-KER-99-49.1/57.6 06-431504 ACNH-P099-(449)		IN KERN AND TULARE COUNTIES NEAR MC FARLAND AND DELANO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET  SAN RAFAEL, CA. 94901	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,819,345 \$1,734,102 \$11,000	03/14/03 03/28/03 12/09/05	89% 98%
HA25	SWPPP						
06-KER-119-27.3/0 06-494904 ACST-P119-(012) PHG-P119-(012)		IN KERN COUNTY NEAR PUMPKIN CENTER AT GOSFORD ROAD INSTALL SIGNAL	TDS ENGINEERING 2899 AGOURA RD, SUITE 171  WESTLAKE VILLAGE, CA 91361	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$238,645 \$0 \$0	08/05/05 08/18/05	0% 0%
HB1	WPCP						
06-KER-119-29.3/0 06-0A4104 ACST-P119-(011) PHG-P119-(011)		IN KERN COUNTY NEAR PANAMA AT STINE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$265,192 \$0 \$0	05/27/05 06/09/05	0% 0%
HB1	WPCP						
06-KER-178-1.7/6.7 06-404004 STP-P178-(054)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.4 KM WEST OF FAIR FAX ROAD IRRIGATION AND PLANTING UPGRADE	REYCO EROSION CONTROL 206 N SMITH AVE  CORONA, CA 92880	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,346,035 \$1,289,704 \$7,164	05/23/02 06/14/02 09/01/05	98% 95%
HA25	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 7  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057) PH-P178-(057)		IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$571,115 \$227,590 \$212,654	02/25/05 03/07/05 03/23/06	31% 40%
HB1	SWPPP						
06-KER-204-3.7/5.1 06-0C3904		IN KERN COUNTY IN BAKERSFIELD FROM 20TH STREET TO F STREET SLAB REPLACEMENT AND GRIND	PROFESSIONAL CONSTRUCTION SERVICES 164 BELLE AVENUE  PLEASANT HILL CA. 94523	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$585,059 \$275,608 \$275,608	05/05/05 05/18/05 09/27/05	50% 47%
HM1	WPCP						
06-KER-223-21.1/31.9 06-0C3604		IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION RUBBERIZED ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P O BOX 70157  BAKERSFIELD CA 93387 (661)831-7331	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661)332-4208	\$875,583 \$798,178 \$12,877	04/01/05 04/11/05 08/26/05 08/31/05	63% 90%
HM1	WPCP						
06-KIN-5-/L10 06-0C3304		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM KERN COUNTY LINE TO 0.2 KM NORTH OF EQUIPMENT UNDERCROSSING RESURFACE ASPHALT CONCRETE	MJME NEFEE CONSTRUCTION, INC. MICHAEL MENE FEE P.O. BOX 700  FOWLER, CA 93625	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93294 (559)651-8313	\$1,864,888 \$208,178 \$175,620	06/01/05 06/17/05 09/13/05	67% 11%
HM1	WPCP						
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE  CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$416,267 \$385,967 \$4,816	06/30/03 07/11/03 12/12/05	82% 93%
HB32	WPCP						
06-KIN-43-/1.5 06-0C4204		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS,INC. DON MILLER-PROJECT MANAGER P.O. BOX 26770  SAN JOSE, CA 95159	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$1,148,740 \$798,599 \$798,599	05/26/05 06/06/05 09/16/05	55% 69%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 8  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-269-/1.3 06-0C4404		IN KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE  VISALIA, CA 93291	RAUL LOPEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$977,546 \$12,290 \$12,290	06/09/05 06/24/05 10/19/05	0% 1%
HM1	WPCP						
06-KIN-5727-/0 06-449904		IN KINGS COUNTY IN KETTLEMAN CITY AT KETTLEMAN MAINTENANCE STATION CONSTRUCT NEW SAND HOUSE	ELAM WOODS CONSTRUCTION CO.INC P.O. BOX 2219  ATASCADERO, CA 93423	VIERRA, GENE 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8328	\$298,480 \$38,802 \$0	06/09/05 06/23/05 12/16/05	6% 13%
HA12							
06-MAD-41-20.9/35.3 06-449004 ACNH-P041-(100)		IN MADERA COUNTY IN AND NEAR COARSEGOLD FROM 0.9 KM NORTH OF YOSEMITE SPRINGS PARKWAY TO FRESNO RIVER BRIDGE ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248  REDDING CA 960994248 (530)241-1086	MARK MENGONI 505 N STREET FRESNO CA 93721 (559)445-5595	\$8,195,105 \$1,470,817 \$1,470,817	06/22/05 07/07/05 12/16/05	20% 18%
HA22	WPCP						
06-MAD-41-35.3/37.9 06-470104		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS SLURRY SEAL	VALLEY SLURRY SEAL INC. P.O. BOX 981330  WEST SACRAMENTO, CA 95798	HADDADIN, HAIDAR   (559)445-6720	\$448,242 \$382,715 \$382,715	06/03/05 06/21/05 09/02/05	67% 85%
HM1A	WPCP						
06-MAD-99-/0 06-0A5604		IN FRESNO AND MADERA COUNTIES NEAR FRESNO AT SAN JOAQUIN RIVER BRIDGE RESURFACE BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$703,680 \$676,283 \$401,319	04/07/05 04/15/05 09/07/05	83% 95%
HA21	WPCP						
06-MAD-145-/0 06-402904 ACST-P145-(022) P-P145-(022) ACBR-P145-(022) HA21	SWPPP	IN FRESNO AND MADERA COUNTIES ABOUT 9 KM NORTH OF KERMAN FROM 0.1 KM NORTH OF BARSTOW AVENUE TO 0.7 KM NORTH OF AVENUE 5 REPLACE BRIDGE SCOUR	W. JAXON BAKER & SHASTA INC. P.O. BOX 94248  REDDING, CA 96099-4248	SHAEFFER, M.A. 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5907	\$5,649,187 \$5,488,585 \$20,828	06/12/02 06/21/02 11/21/05	0% 0%  PLANT EST SATIS



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 9  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-63-19.8/30.1 06-448004 ACST-P063-(019) P-P063-(019)	HA22	WPCP	IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE RESURFACE ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE  VISALIA, CA 93291	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$3,560,318 \$1,542,591 \$1,240,216	05/19/05 06/08/05 11/01/05 32% 43%
06-TUL-65-/14.1 06-0C4504			IN TULARE COUNTY AT DECOR AND TERRA BELLA FROM TULARE COUNTY LINE TO AVENUE 12 SLURRY SEAL	VALLEY SLURRY SEAL CO P O BOX 981330  WEST SACRAMENTO CA 95691	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$589,097 \$578,153 \$0	04/12/05 04/21/05 07/19/06 47% 99%
HM1	WPCP						
06-TUL-99-9.7/0 06-0A2704			IN TULARE AND KINGS COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	THE TRUESDELL CORPORATION OF CALIFORNIA, INC. 3529 E. WOOD ST.  PHOENIX, AZ 85040	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$730,632 \$0 \$0	06/21/05 07/08/05 10/04/05 0% 0%
HA21	WPCP						
06-TUL-99-30.6/33.9 06-474604 ACST-P099-(488) PHG-P099-(488)			IN TULARE COUNTY IN AND NEAR TULARE FROM PROSPERITY AVENUE OVERCROSSING TO TAGUS AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC 11172 WESTERN AVE  STANTON, CA 90680	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,245,523 \$1,160,690 \$0	04/11/05 04/22/05 08/09/05 100% 100%
HB1	SWPPP						COMPLETED
06-TUL-99-40.4/0 06-455504 ACST-P099-(461) PE-P099-(461) STPL-5946-(046) HB1			IN TULARE COUNTY IN GOSHEN AT 0.64 KM SOUTH OF GOSHEN OVERCROSSING CONSTRUCT PEDESTRIAN OVERCROSSING	AGEE CONSTRUCTION PO BOX 629  CLOVIS CA 93613	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,825,356 \$2,433,574 \$57,743	06/23/04 07/06/04 09/13/05 94% 86%
06-TUL-99-52.6/53.4 06-0C2704			IN TULARE COUNTY NEAR KINGSBURG FROM KINGS RIVER BRIDGE TO 0.7 KM SOUTH OF MENDOCINO AVENUE OVERCROSSING COLD PLANE ASPHALT CONCRETE	W. J. BAKER P O BOX 994248  REDDING CA 96099-4248	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$270,807 \$252,352 \$0	04/28/05 05/11/05 08/02/05 100% 100%
HB1	WPCP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 08/20/05**

Page 10  
09/06/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-137-21.9/0 06-416804 ACST-P137-(009) PHG-P137-(009)		IN TULARE COUNTY NEAR TULARE AT ROAD 152 INSTALL SIGNALS	GRANITE CONST CO. P O BOX 50085 WATSONVILLE CA 95077	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$576,966 \$0 \$0	07/01/05 07/20/05	0% 0%
HB1	WPCP						
06-TUL-198-4.8/8.8 06-278634 ACNH-P099-(416)		IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO 7202 E. BULLARD ROUTE 198 AND 63 SEPARATION PLANTING AND IRRIGATION	JS BRAR CO CLOVIS, CA 93611-9202	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,388,929 \$2,303,020 \$15,328	04/06/01 05/01/01 03/07/06	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-TUL-198-8.8/11.9 06-403504 NH-P198-(038)		IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 77 LARKSPUR ST 0.3 KM EAST OF LOVERS LANE UNDERCROSSING IRRIGATION AND PLANTING UPGRADE	WATKIN & BORTOLUSSI INC SAN RAFAEL, CA 94901-4886	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,554,892 \$1,493,937 \$7,435	02/15/02 03/05/02 02/14/06	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-198-21.5/26.7 06-339304 ACNH-P198-(043)		IN TULARE COUNTY NEAR LEMON COVE FROM 0.4 KM WEST OF ROAD 220 TO 0.4 KM 1212 N. PLAZA DRIVE EAST OF AVENUE 324 ASPHALT CONCRETE OVERLAY	LEE'S PAVING INC VISALIA CA 93291	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,316,844 \$2,826,040 \$1,071,623	03/04/05 03/16/05 10/07/05	70% 84%
HA22	SWPPP						
06-TUL-198-36.6/44.1 06-493504		IN TULARE COUNTY NEAR TRAVER AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W. JAXON BAKER PO BOX 994248 REDDING, CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$844,903 \$710,397 \$0	02/14/05 02/25/05 08/19/05 08/25/05	100% 92%
HM1A	WPCP						
06-TUL-245-16.0/16.7 06-361404 ACST-P245-(026) P-P245-(026) ACBR-P245-(026) HA21		IN TULARE COUNTY ABOUT 13 KM NORTH OF AGE WOODLAKE AT COTTONWOOD CREEK BRIDGE REPLACE BRIDGE	AGEE CONSTRUCTION CHRIS HICKEY P.O. BOX 629 CLOVIS, CA 93613	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$1,178,131 \$1,068,693 \$12,611	08/10/04 08/20/04 11/07/05	0% 0%
	SWPPP						PLANT EST SATIS

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$173,291,571</u>	<b>Completed to Date:</b>	<u>\$123,452,756</u>	<b>Work This Month:</b>	<u>\$10,784,606</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0C9004	1
06-FRE-5-48.6/65.8	06-486004	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-21.6/31.2	06-475404	1
06-FRE-41-31.1/31.7	06-419604	1
06-FRE-99-10.7/15.9	06-420304	1
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-20.2/31.6	06-0A4404	2
06-FRE-99-24.2/26.7	06-453204	2
06-FRE-168-45.1/0	06-442004	2
06-FRE-180-31.3/0	06-478904	2
06-FRE-180-54.3/54.8	06-303704	3
06-FRE-180-56.5/60.2	06-0C3204	3
06-FRE-180-63.2/63.6	06-490604	3
06-FRE-180-56.4/60.1	06-488004	3
06-FRE-180-58.7/61	06-478604	3
06-FRE-180-60.3/64	06-342424	3
06-KER-5-13.5/71.6	06-0A2404	4
06-KER-14-35.8/40.2	06-0C3504	4
06-KER-43-33.5/34.6	06-410304	4
06-KER-58-46.0/51.6	06-0E4504	4

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-46.1/51.6	06-0C2004	4
06-KER-58-59.6/66.2	06-0C2804	4
06-KER-58-77.0/82.6	06-480804	5
06-KER-58-82.7/90.7	06-487904	5
06-KER-58-136.4/143.8	06-480004	5
06-KER-58-139.0/143.8	06-0C4304	5
06-KER-65-6.1/25.2	06-493604	5
06-KER-99-20.5/29.6	06-464104	5
06-KER-99-21.5/24.7	06-463204	6
06-KER-99-48.7/57.1	06-0C1204	6
06-KER-99-49.1/57.6	06-431504	6
06-KER-119-27.3/0	06-494904	6
06-KER-119-29.3/0	06-0A4104	6
06-KER-178-1.7/6.7	06-404004	6
06-KER-178-4.5/4.6	06-388804	7
06-KER-204-3.7/5.1	06-0C3904	7
06-KER-223-21.1/31.9	06-0C3604	7
06-KIN-5-/L10	06-0C3304	7
06-KIN-41-39.8/42.1	06-467904	7
06-KIN-43-/1.5	06-0C4204	7
06-KIN-269-/1.3	06-0C4404	8
06-KIN-5727-/0	06-449904	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-MAD-41-20.9/35.3	06-449004	8
06-MAD-41-35.3/37.9	06-470104	8
06-MAD-99-/0	06-0A5604	8
06-MAD-145-/0	06-402904	8
06-TUL-63-19.8/30.1	06-448004	9
06-TUL-65-/14.1	06-0C4504	9
06-TUL-99-9.7/0	06-0A2704	9
06-TUL-99-30.6/33.9	06-474604	9
06-TUL-99-40.4/0	06-455504	9
06-TUL-99-52.6/53.4	06-0C2704	9
06-TUL-137-21.9/0	06-416804	10
06-TUL-198-21.5/26.7	06-339304	10
06-TUL-198-36.6/44.1	06-493504	10
06-TUL-198-4.8/8.8	06-278634	10
06-TUL-198-8.8/11.9	06-403504	10
06-TUL-245-16.0/16.7	06-361404	10

#### Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	06			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$11,075,299	\$10,814,607
-F-		FEDERAL AID (PRIMARY)	\$109,804,070	\$79,213,666
-S-		FEDERAL AID (SECONDARY)	\$30,604,112	\$22,121,593
-SH-		STATE HIGHWAY	\$21,808,090	\$11,302,890
<b>District Total:</b>			<b><u>\$173,291,571</u></b>	<b><u>\$123,452,756</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
06	\$7,973,925
<b>Work completed this Period:</b>	\$7,973,925