Page 1 09/04/18

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-15 06-0U9804 HM1	.8/62.3	ON FRE 5, AT 16 BRIDGES, FROM 1 MILE N OF THE RTE 5/198 JCT TO 3.9 MILES S OF THE FRE/MER CO LINE OVERLAYS, JOINT SEALS, APPROACH			\$2,746,747 \$3,637,033 \$0	03/27/18 08/10/18 08/13/18	100% 100% MPLETED
06-FRE-5-/10 06-0V5004 ACIM- 005-(1 ()		IN FRESNO COUNTY FROM KINGS/FRESNO COLLINE TO 0.9 MILES SOUTH OF EL DORADO AVENUE OC DIGOUTS & RHMA TYPE O OVERLAY	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652 (916)383-1756	3240 N. MILLBROOK	\$4,037,544 \$4,089,407 \$1,452,300	05/16/18	93% 96%
06-FRE-33-10 06-0V1704 ACST-X019-(0	,	IN FRESNO COUNTY NEAR HURON AT VARIOUS LOCATIONS BOUNDED WEARING COURSE, RHMA,	TELFER PAVEMENT TECHNOLOGIES, LLC 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652 (916)383-1756	3240 N. MILLBROOK	\$3,388,000 \$3,122,435 \$3,122,435	05/29/18	84% 91%
06-FRE-41-22 06-0T3204	2.8/23.7	IN FRESNO COUNTY IN FRESNO ROUTE 41 SOUTH BOUND FROM M STREET UC TO TULARE AVENUE OC CONSTRUCT AUXILIARY LANE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,675,475 \$2,554,428 \$265,138	02/02/18	86% 92%
06-FRE-41-22 06-0V4704	2.8/23.6	ON FRE 41, 168, AND 180 AT 28 BRIDGES CONCRETE OVERLAY/JOINT & DECK SEALS	CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282		\$2,393,393 \$0 \$0	06/01/18 07/09/18	0% 0%
HM1 06-FRE-41-2: 06-0W7704 ACNH-P041-(:		IN FRESNO COUNTY IN FRESNO FROM O STREET UNDERCROSSING TO HERNDON AVE UNDERCROSSING PCC GRIND & INSTALL JOINT SEALS	(602)437-1711  J. MCLOUGHLIN ENGINEERING CO. INC. 10641 FULTON COURT  RANCHO CUCAMONGA CA 91730 (909)944-1037	,	\$1,778,310 \$0 \$0	06/06/18 06/25/18	0%

Page 2 09/04/18

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41- 06-0Q6304 NHP-000C-(		IN FRESNO AND MADERA COUNTIES ON ROUTE 41 AT VARIOUS LOCATIONS CONSTRUCT STAMPED COMCRETE	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVE FRESNO CA 93727 (559)347-9188	CARY CRUZ 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3881	\$2,723,606 \$2,522,083 \$0	05/11/17 05/30/17 05/22/18 08/28/18	96% 92%
06-FRE-41- 06-0V2704 SNHG-P041- ()		IN FRESNO AT ROUTE 41 SOUTHBOUND ON-RAMP FROM EASTBOUND FRIANT ROAD CONSTRUCT CONCRETE GUARDRAIL	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$498,912 \$125,349 \$125,349	05/25/18 06/14/18 09/19/18	45% 25%
06-FRE-41- 06-0N9904 NHP-P041-( ()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742 (916)852-5530	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,635,572 \$3,348,733 \$27,845		39% 72%
06-FRE-63- 06-0V2104	-2.0/4	IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS DIGOUTS/MILL & REPLACE WTIH RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5721	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$1,895,038 \$1,810,682 \$0	02/06/18 02/21/18 07/02/18	100%
HM1 06-FRE-99- 06-0V4604 HM1	4/30.5	ON FRE/MAD 99, AT 18 BRIDGES, IN FRE CO FROM 0.4 MILES N OF THE FRE/TUL COLINE TO 1.1 MILES S OF THE FRE/MAD COLINE AND IN MAD C BRIDGE DECK OVERLAYS & JOINT SEALS	4600 NORTHGATE BLVD., STE 100		\$5,561,053 \$0 \$0	06/11/18 07/16/18	0% 0%
06-FRE-99- 06-0V5604 ACNH-P099- ()		IN FRESNO COUNTY ON ROUTE 99 FROM 0.4 MI N OF CHESTNUT AVE OC TO 0.4 MI S OF SOUTH CALWA OH WIDEN RAMP & INSTALL TRAFFIC SIGNAL	DAWSON-MAULDIN CONSTRUCTION, INC. P.O. BOX 8397 HUNTINGTON BEACH CA 92615 (714)378-1533		\$1,080,918 \$0 \$0	05/30/18 06/25/18	0% 0%

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
06-FRE-99- 06-0W2504 HM1	20.2/31.6	IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM VENTURA AVENUE OVERCROSSING TO AVENUE 7 OVERCROSSING RHMA-OPEN GRADED (BWC) OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$5,389,672 \$4,263,884 \$1,358,424	03/19/18	62% 79%
06-FRE-99- 06-0K2904 ACNH-P099- ()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS		MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$4,090,349 \$3,125,321 \$0	08/29/17	18% 74%
06-FRE-99- 06-2HT104	23.5/26.7	IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (559)441-5700	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$134,316,723 \$118,506,721 \$843,762	07/25/16	81% 87%
HM1			(333) 111 3700				
06-FRE-180 06-463804	-36.2/38.7	ON ROUTE 180, IN FRESNO COUNTY BETWEEN JAMES ROAD AND LAKE AVENUE ADD PASSING LANES MENDOTA PASSING	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300		\$5,236,705 \$3,835,969 \$0	08/29/17	100% 73%
HB4N			ROSEVILLE CA 95661 (916)757-6400			OV:	ER RUN
06-FRE-180 06-0Q2104	-57.9/62.4	IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	,HAIDAR HADDADIN 3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,822,369 \$4,966		32% 94%
06-FRE-180 06-342534 ACNH-S180- ()	,	NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$54,305,311 \$20,673,976 \$1,240,387	04/26/17	50% 38%

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-198- 06-0W7304	-3.3/0	IN FRESNO COUNTY NEAR COALINGA AT VARIOUS LOCATIONS FROM FRAME LANE TO FIRESTONE AVENUE 2 IN HMA-TYPE A & RHMA TYPE G	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$3,967,146	03/06/18 04/03/18 08/23/18	84% 90%
06-KER-0-/0 06-0S6104 HA23	)	IN KERN, KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	STURGEON ELECTRIC CALIFORNIA, LLC. 13501 BENSON AVE CHINO CA 91710 (909)536-8693	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$12,146,706 \$7,658,417 \$534,040	08/29/17	62% 63%
06-KER-5-54 06-0Q6204 ACIM- 005-( ()		IN KERN COUNTY AT THE BUTTONWILLOW SAFETY ROADSIDE REST AREA UPGRADE WATER AND WASTE WATER	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371		\$2,369,350 \$0 \$0	07/17/18	0% 0%
06-KER-5-/8 06-0X4604	37	IN KERN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS REMOVE AND PLACE 6" TRAFFIC STRIPE	S MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834 (916)283-9972	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4741	\$3,369,430 \$2,964,375 \$855,021	04/03/18	98% 88%
06-KER-14-5 06-457114 CSTP-X029-(		NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 CONVERT EXISTING 2-LANE TO 4-LANE	GRANITE CONSTRUCTION CO. 580 WEST BEACH ST WATSONVILLE CA 95076 (831)724-1011	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$22,257,709 \$21,438,227 \$444,812	04/06/17	97% 96%
06-KER-46-3 06-442544 PLUL-6206-( ()		ON STATE ROUTE 46, FROM THE INTERSECTION OF LOST HILLS ROAD TO 0.9 MILES EAST OF THE INTERSTATE 5 INTERCHANGE 2-LN CONVENTIONAL HIGHWAY TO 4-LN	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766		01/11/18 02/02/18 03/11/20	21% 19%

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-5 06-0K4604 ACNH-X029-(		IN KERN COUNTY ON SR 46 NEAR WASCO AS SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	F SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150  IRVINE CA 92618 (949)470-0500	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,899,502 \$10,303,157 \$1,203,736	05/05/17 05/30/17 03/29/19	51% 68%
06-KER-58-5 06-0G8514 ACNH-P058-( ()		IN BAKERSFIELD FROM ROUTE 58/99 SEPARATION TO COTTONWOOD ROAD ROADWAY REHABILITATION (3R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200		\$22,008,254 \$0 \$0	05/01/18 05/29/18	0% 0%
06-KER-58-5 06-0S4704 ACNH-P058-( ()		IN BAKERSFIELD FROM COTTONWOOD RD. UNDERCROSSING TO 0.3 MILES EAST OF RTE 58/184 SEPARATION PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$32,911,764 \$7,667,637 \$2,910,198		40% 23%
06-KER-65-1 06-0U9904 SNHG-P065-( ()		IN KERN COUNTY NEAR OF BAKERSFIELD FROM IMPERIAL STREET TO THE COUNTY LINE ROAD INSTALL CENTERLINE AND SHOULDER	STERNDAHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD,CA 93308 (661)391-4742	\$506,045 \$438,731 \$0	01/29/18 03/05/18 08/02/18 08/03/18 CO	100% 100% MPLETED
06-KER-99 06-0S6204 ACNH-P099-( ()		STATE ROUTE 99 IN KERN COUNTY, PM 0.3/15.9, PM 21.8/57.3 INSTALL VEHICLE DETECTION SYSTEMS	A-C ELECTRIC COMPANY 2921 HANGAR WAY BAKERSFIELD CA 93308 (661)410-5368	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$977,120 \$928,052 \$0	06/30/17 07/31/17 08/01/18 08/01/18 CO	100% 100% MPLETED
06-KER-99-1 06-0R1404 ACNH-P099-(		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABLILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD,CA 93308 (661)391-4742	\$16,686,218 \$6,920,310 \$1,094,647	10/27/17	39% 41%

HA22

Page 6 09/04/18

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-2 06-0S4504 HB1	33.6/24.1	IN KERN COUNTY IN BAKERSFIELD FROM BRUNDAGE LANE OVERCROSSING TO PALM AVENUE AND AT ROUTE 58/99/178 SEPARATION INSTALL HIGHWAY LIGHTING	STURGEON ELECTRIC CALIFORNIA, LLC 13501 BENSON AVE CHINO CA 91710 (909)591-0000		\$474,499 \$0 \$0	07/26/18 08/20/18	0% 0%
06-KER-99-2 06-0K8104 ACNH-PX02-( ()	, .	IN KERN COUNTY IN BAKERSFIELD ON ROUTE 99 AT AIRPORT DRIVEG AND AT OVERCROSSING AND ON ROUTE 178 AT GOLDEN STATE AVENUE SEPARATION SEISMIC RESTORATION	BRIDGEWAY CIVIL CONSTRUCTORS, INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688 (707)455-7033	1824 NORRIS RD	\$2,339,207 \$2,303,033 \$4,763		100% 98%
06-KER-99-4 06-0V1804 HM1	9.3/57.6	IN KERN AND TULARE COUNTIES ON ROUTE 99 FROM SHERWOOD AVE OC TO AVE 0 OC & ON ROUTE 190 FROM 0.1 MILE EAST OF ROAD 232 TO 0.2 MILE BOUNDED WEARING COURSE, RHMA&TYPE 0		MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$4,498,986 \$2,566,887 \$737,131	01/16/18 02/02/18 09/11/18	56% 55%
06-KER-99-/ 06-0X4804	57.5	IN KERN COUNTY ON ROUTE 99 AT VARIOUS LOCATIONS REMOVE & PLACE 6" THERMAL STRIPE	STERNDAHL ENTERPRISES INC. 11861 BRANFORD ST. SUN VALLEY CA 91352 (818)834-8199		\$4,167,440 \$0 \$0	03/19/18 04/11/18	0% 0%
06-KER-155- 06-0P2904 SSTG-S155-( ()		NEAR DELANO AT BROWNING ROAD TO 0.4 MILE EAST OF BROWNING ROAD INTERESECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 585 WEST BEACH STREET WATSONVILLE CA 95076 (831)724-1011	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,632,052 \$2,557,199 \$2,539	03/15/17 04/06/17 11/08/18	52% 96%
06-KER-184- 06-0V2004 ACST-X029-( ()		IN KERN COUNTY ON ROUTE 184 FROM_ PANAMA LANE TO DI MILLER DRIVE AND ON ROUTE 223 FROM ST THOMAS STREET TO ROUTE 58 COLD PLANE, REPAIR PAVEMENT	GRANITE CONSTRUCTION CO. 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,509,256 \$371,913 \$371,913		24% 11%

HM1

Page 7	
09/04/18	

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
06-KIN-5-9 06-0X4704	.0/26.7	IN KINGS AND FRESNO COUNTIES ON ROUTE 5 AT VARIOUS LOCATIONS 6" THERMAL TRAFFIC STRIPE	SAFETY STRIPING SERVICE, INC. 6868 AVENUE 305 GOSHEN CA 93227 (559)651-1022	DADAWALLA, DIM 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)417-5927	\$1,192,287 \$890,583 \$0	04/03/18 07/27/18 07/31/18	100% 100% MPLETED
06-KIN-5-/ 06-0S4904 ACIM- 005- ()		IN KINGS COUNTY FROM KERN COUNTY LINE TO 0.9 MILES SOUTH OF EQUIPMENT UNDERCROSSING PAVEMENT REHABILITATION (2R)	E GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5721	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$18,413,811 \$16,801,888 \$4,129,676	03/19/18	64% 89%
06-KIN-41- 06-0V8604 SNHG-P041- ()		IN KINGS COUNTY FROM ROUTE 33 TO FRESNO COUNTY LINE AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE AND SHOULDER	AVISON CONSTRUCTION, INC. 40434 BRICKYARD DR. MADERA CA 93636 (559)431-0317	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$2,917,270 \$0 \$0	05/31/18	0% 0%
06-KIN-41- 06-0T2404 HSNH-P041-		IN KINGS COUNTY NEAR STRATFORD AT KANSAS AVENUE INTERSECTION IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,494,555 \$0 \$0		0% 0%
06-KIN-41- 06-416014 ACNH-P041- ()	,	ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C LANDSCAPE ARCHITECTURE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET  SAN RAFAEL CA 94901 (415)453-4675		\$539,251 \$418,604 \$3,808	06/22/17	100% 78%
06-KIN-198 06-325514 NHP-P198-( ()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	I,MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$675,962 \$699,684 \$6,343	01/26/15 12/31/18 PL	0% 0% ANT EST TIS

Page 8
09/04/18

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Est Comp	%Time % Work Message
06-KIN-198- 06-0Q3204 SNHG-P198-(	, .	NEAR HANFORD AT HANFORD-ARMONA ROAD UNDERCROSSING EAST OF HANFORD-ARMONA ROAD CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY A 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$3,717,279 \$809,278 \$809,278	04/11/18 05/16/18 11/30/18	23% 22%
06-KIN-198- 06-487514 ACNH-P198-( ()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,053,477 \$835,369 \$8,864	08/29/17 02/24/20	100% 79% ER RUN
06-KIN-198- 06-0T5104 SNHG-P198-( ()		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002 (530)223-5937	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$655,989 \$621,895 \$0	06/26/17 07/27/17 05/11/18	100% 100% SPENDED
06-MAD-41-3 06-0W6704	86.1/44.8	IN MADERA COUNTY FROM 0.6 MILE NORTH OF JUNCTION ROUTE 49 TO 0.5 MILE NORTH OF ROAD 630 REPLACE, REPAIR AND RELINE CULVERTS	MICHELS PIPELINE CONSTRUCTION 1715 16TH STREET SE SALEM OR 97302 (503)364-1199	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$380,806 \$352,387 \$0	02/22/18 03/09/18 07/31/18 08/01/18	100% 100% MPLETED
06-MAD-41-3 06-0R1604 ACNH-P041-(		IN AND NEAR OAKHURST FROM 0.5 MI NORTH OF ROAD 426 TO 0.1 MI NORTH OF ALLEN ROAD. RESURFACE ROADWAY WITH HMA TYPE A	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$3,668,222 \$0 \$0	06/13/18 06/28/18	0% 0%
06-MAD-41-4 06-0W7504	40.8/45.7	IN MADERA AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS 2 INCHES OF HMA WITH DIGOUTS	A. TEICHERT & SONS INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$5,028,020 \$187,820 \$187,820	05/01/18 05/18/18 10/09/18	11% 4%

Page 9 09/04/18

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-1 06-0Q6104 ACNH-P099-(		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MI SOUTH OF ROUTE 145/99 SEPARATION TO ASH SLOUGH ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 (559)441-5700	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$2,013,954 \$1,710,162 \$0		100% 100%
06-TUL-0-3° 06-0T8004 HM1	7.3/41.3	IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MILE NORTH OF AVENUE 280 OVERCROSSING TO 0.2 MILE NORTH OF GOSHEN OVERHEAD R A C OVERLAY	9 PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016		\$3,182,874 \$0 \$0	12/12/17 01/05/18	0% 0%
06-TUL-65-2 06-0Q2604 CNHP-P065-(		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM SOUTH OF HENDERSON AVE UC TO JUNCTION ROUTE 137 PAVEMENT PRESERVATION	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300  ROSEVILLE CA 95661 (916)757-6400	HUERTA, JAVIER 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)286-7590	\$7,883,275 \$7,183,122 \$28,896	05/09/17 08/30/18	100% 95% ER RUN
HA22 06-TUL-65-3 06-0G9804 ACNH-P065-( ()	,	IN TULARE COUNTY IN AND NEAR EXETER FROM JUNCTION ROUTE 137 TO JUNCTION ROUTE 198 AC OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661 (916)757-6400		\$4,194,832 \$3,911,554 \$378,438	10/27/17	93% 93%
06-TUL-99-3 06-332214 HA25	31.2/32.5	IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR.  HERCULES CA 94547 (510)741-9226		\$1,070,833 \$923,351 \$2,130	10/27/17 06/21/21 PL	0% 0% ANT EST TIS
06-TUL-99-3 06-471504 HE11	39.6/41.3	ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$30,877,485 \$27,602,350 \$1,109,293	02/24/17 03/15/17 12/31/18	77% 89%

District	06						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-/ 06-0X5004	53.9	IN TULARE, FRESNO, AND MADERA COUNTIES ON ROUTE 99 AT VARIOUS LOCATIONS PLACE 6" THERMAL TRAFFIC STRIPE	CHRISP COMPANY 43650 OSGOOD ROAD FREMONT CA 94539 (510)656-2840	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3814	\$3,566,351 \$3,120,672 \$0	04/11/18 08/07/18 08/08/18	100% 100% MPLETED
06-TUL-190- 06-0S3104 SNHG-P190-( ()		IN PORTERVILLE FROM PROSPECT ST TO PLANO ST CONSTRUCT CONCRETE MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,349,748 \$1,967,522 \$525,557	02/21/18	66% 83%
06-TUL-190- 06-0J5304 SSTP-P190-( PL62-06 0-( () HB1	020)E	ON ROUTE 190, IN TULARE COUNTY, NEAR PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT		SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,855,446 \$0	10/07/15	100%
06-TUL-190- 06-461504 ACST-P190-( ()		FROM 99/190 SEPARATION TO 0.4 MILE WEST OF ROAD 184 AC OVERLAY, SHOULDER WIDENING, LEFT	YARBS GRADING AND PAVING INC. 11339 S PEACH AVE FRESNO CA 93725 (559)834-4818	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$12,153,451 \$1,135,741 \$209,261	02/02/18	18% 10%
06-TUL-198- 06-0U7204 SNHG-P196-( ()	,	IN VISALIA FROM BURKE ST OVERCROSSING TO 0.5 MILE EAST OF BEN MADDOX WAY OVERCROSSING CONSTRUCT RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$668,887 \$665,673 \$0	02/21/18	100%
06-TUL-198- 06-0S3404 ACNH-P198-( ()	, ,	IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	ALEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	HUERTA, JAVIER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$20,638,717 \$6,024,052 \$1,893,402	12/26/17	37% 29%

Page 11 09/04/18

District	06					
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Awarded Bid + CCOs Approved Comp To date Est Comp This Month Accepted	%Time % Work Message
06-TUL-216	-1.9/2.9	IN TULARE COUNTY IN AND NEAR	VISALIA WABO LANDSCAPE & CONSTRUCT:	LANDSCAPE & CONSTRUCTION, BLAS MARTINEZ JR. \$332,261		32%
06-430714		FROM LOVERS LANE TO 0.1 MILE EAST O COMSTOCK STREET	EAST OF INC.	8530 W ROOSEVELT AVE	\$314,294 07/16/15 \$0 11/19/18	4/19
			726 ALFRED NOBEL DRIVE	VISALIA CA 93291	\$0 11/19/18	
		INSTALL LANDSCAPING	HERCULES CA 94547	(559)651-8321		
HB4C			(510)741-9226			

 Totals:
 Authorized Final Amt:
 \$548,006,769
 Completed to Date:
 \$329,447,253
 Work This Month:
 \$28,163,559

### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
06-FRE-5-15.8/62.3	06-0U9804	1
06-FRE-5-/10	06-0V5004	1
06-FRE-33-10.7/11.3	06-0V1704	1
06-FRE-41-33.1/33.4	06-0N9904	1
06-FRE-41-22.8/23.7	06-0T3204	1
06-FRE-41-22.8/23.6	06-0V4704	1
06-FRE-41-23.0/30.4	06-0W7704	2
06-FRE-41-29.3/33.4	06-0Q6304	2
06-FRE-41-31.6/0	06-0V2704	2
06-FRE-63-2.0/4	06-0V2104	2
06-FRE-99-16.0/0	06-0V5604	2
06-FRE-99-20.2/31.6	06-0W2504	2
06-FRE-99-22.7/28.1	06-0K2904	3
06-FRE-99-23.5/26.7	06-2HT104	3
06-FRE-994/30.5	06-0V4604	3
06-FRE-180-36.2/38.7	06-463804	3
06-FRE-180-57.9/62.4	06-002104	3
06-FRE-180-74.1/78.6	06-342534	3
06-FRE-198-3.3/0	06-0W7304	4
06-KER-0-/0	06-0S6104	4
06-KER-5-54.1/0	06-0Q6204	4
06-KER-5-/87	06-0X4604	4

### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
06-KER-14-58.3/62.3	06-457114	4
06-KER-46-30.5/33.5	06-442544	4
06-KER-46-57.3/57.8	06-0K4604	5
06-KER-58-52.7/55.5	06-0G8514	5
06-KER-58-55.4/59.7	06-0S4704	5
06-KER-65-1.6/25.2	06-0U9904	5
06-KER-993/15.9	06-0S6204	5
06-KER-99-10.5/20.5	06-0R1404	5
06-KER-99-23.6/24.1	06-0S4504	6
06-KER-99-26.8/0	06-0K8104	6
06-KER-99-49.3/57.6	06-0V1804	6
06-KER-99-/57.5	06-0X4804	6
06-KER-155-1.1/1.9	06-0P2904	6
06-KER-184-4.0/7.6	06-0V2004	6
06-KIN-5-9.0/26.7	06-0X4704	7
06-KIN-5-/9	06-0S4904	7
06-KIN-41-34.4/35	06-0T2404	7
06-KIN-41-8.1/16	06-0V8604	7
06-KIN-41-40.6/41.1	06-416014	7
06-KIN-198-8.9/10.1	06-325514	7
06-KIN-198-15.5/0	06-0Q3204	8
06-KIN-198-16.5/17.2	06-487514	8

### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
06-KIN-198-18.4/0	06-0T5104	8
06-MAD-41-36.1/44.8	06-0W6704	8
06-MAD-41-36.3/40.8	06-0R1604	8
06-MAD-41-40.8/45.7	06-0W7504	8
06-MAD-99-10.0/26.6	06-0Q6104	9
06-TUL-0-37.3/41.3	06-0T8004	9
06-TUL-65-31.6/39.6	06-0G9804	9
06-TUL-65-20.1/31.5	06-0Q2604	9
06-TUL-99-31.2/32.5	06-332214	9
06-TUL-99-39.6/41.3	06-471504	9
06-TUL-99-/53.9	06-0X5004	10
06-TUL-190-20.9/21.2	06-0J5304	10
06-TUL-190-15.1/16.9	06-0S3104	10
06-TUL-190-/8	06-461504	10
06-TUL-198-10.4/11.2	06-0U7204	10
06-TUL-198-11.7/19.7	06-0S3404	10
06-TUL-216-1.9/2.9	06-430714	11

**Statement of Ongoing Contracts - Federal Aid** 

### **Statement of Ongoing Contracts - Federal Aid**

**District** 06

Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$24,820,705	\$20,891,295
-F-	FEDERAL AID (PRIMARY)	\$183,185,405	\$64,821,226
-S-	FEDERAL AID (SECONDARY)	\$19,050,707	\$4,630,090
-SH-	STATE HIGHWAY	\$238,953,115	\$188,979,370
		\$81,996,838	\$50,125,272
District Total:		\$548,006,769	\$329,447,253

### **Statement of Ongoing Contracts -Summary**

District Work Completed This Period

06 \$9,369,356

Work completed this Period: \$9,369,356