

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 1
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-21.0/31 06-0U0804 BLIM-005 -(151)E --()		IN FRESNO COUNTY ON I-5 FROM TUOLUMNE AVE OC TO 1.0 MI. NORTH OF RTE 33/5 SEPARATION PAVEMENT PRESERVATION (CAPM)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700		\$12,295,753 \$0 \$0	09/26/18 10/22/18	0% 0%
HA22							
06-FRE-41-22.8/23.6 06-0V4704		ON FRE 41, 168, AND 180 AT 28 BRIDGES CONCRETE OVERLAY/JOINT & DECK SEALS	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 (602)437-1711	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$2,420,261 \$1,004,287 \$15,497	06/01/18 07/09/18 04/08/19	82% 40%
HM1							
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742 (916)852-5530	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,301,014 \$3,977,030 \$40,627	10/13/16 11/03/16 04/22/19	49% 92%
HA21							
06-FRE-43-/7.3 06-0V9804 SSTG-P043-(049)E --()		IN FRESNO COUNTY IN AND NEAR SELMA FROM KINGS COUNTY LINE TO MOUNTAIN VIEW AVE. CONSTRUCT CENTER LINE AND SHOULDER	AVISON CONSTRUCTION, INC. 40434 BRICKYARD DR. MADERA CA 93636 (559)431-0317		\$535,469 \$0 \$0	11/19/18 12/10/18	0% 0%
HB1							
06-FRE-99-.4/30.5 06-0V4604		ON FRE/MAD 99, AT 18 BRIDGES, IN FRE CO FROM 0.4 MILES N OF THE FRE/TUL CO LINE TO 1.1 MILES S OF THE FRE/MAD CO LINE AND IN MAD C BRIDGE DECK OVERLAYS & JOINT SEALS	MYERS & SONS CONSTRUCTION, LLC 4600 NORTHGATE BLVD., STE 100 SACRAMENTO CA 95834 (916)283-9950	MOHAMMAD SAMIMI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$5,590,653 \$109,100 \$0	06/11/18 07/16/18 03/08/18	42% 2%
HM1							
06-FRE-99-16.0/0 06-0V5604 ACNH-P099-(619)E --()		IN FRESNO COUNTY ON ROUTE 99 FROM 0.4 MI N OF CHESTNUT AVE OC TO 0.4 MI S OF SOUTH CALWA OH WIDEN RAMP & INSTALL TRAFFIC SIGNAL	DAWSON-MAULDIN CONSTRUCTION, INC. P.O. BOX 8397 HUNTINGTON BEACH CA 92615 (714)378-1533	DONALD HIURA 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)341-2795	\$1,093,780 \$767,776 \$10,851	05/30/18 06/25/18 01/15/19	34% 69%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 2
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-20.2/31.6 06-0W2504		IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM VENTURA AVENUE OVERCROSSING TO AVENUE 7 OVERCROSSING RHMA-OPEN GRADED (BWC) OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$5,419,203 \$4,556,060 \$0	03/06/18 03/19/18 10/09/18	80% 84%
HM1							
06-FRE-99-22.7/28.1 06-0K2904 ACNH-P099-(613)E --()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$4,003,161 \$3,548,405 \$82,843	08/08/17 08/29/17 01/14/19	23% 87%
HB4N							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077 (559)441-5700	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$134,906,965 \$128,832,190 \$892,484	06/30/16 07/25/16 01/10/19	97% 94%
HM1							
06-FRE-99-/14.9 06-0T3604 ACNH-P099-(621)E --()		IN TUL AND FRE CO ON RTE 99 AT VARIOUS LOCATIONS FROM TUL- R53.82/53.94 TO FRE-0.0/14.93 ROADSIDE SAFETY IMPROVEMENTS	DAWSON-MAULDIN CONSTRUCTION, INC. 10625 ELLIS AVE SUITE D FOUNTAIN VALLEY CA 92708 (714)378-1533	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,876,107 \$243,035 \$243,035	09/05/18 09/25/18 05/06/19	5% 8%
06-FRE-168-36.0/65.9 06-0U09U4 BLST-S168-(064)E --()		IN FRESNO COUNTY IN AND NEAR SHAVER LAKE FROM 0.2 MILE WEST OF AUBERRY ROAD TO KAISER PASS ROAD HMA RESURFACING AND REHAB CULVERTS	CAL VALLEY CONSTRUCTION 5125 N GATES AVE #102 FRESNO CA 93722 (559)274-0300	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$14,959,679 \$1,354,933 \$181,731	08/24/18 09/20/18 06/03/19	21% 9%
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, HAIDAR HADDADIN INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,848,154 \$7,258	03/19/15 06/22/15 10/15/19	40% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 3
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 (818)362-9200	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$54,380,197 \$26,713,679 \$1,220,095	04/05/17 04/26/17 09/30/19	62% 49%
HE14							
06-FRE-269-10.6/12.4 06-394604 ACST-P269-(013)E --()		NEAR HURON ON ROUTE 269 FROM 1.1 MILE NORTH OF PALMER AVENUE TO 0.4 MILES SOUTH OF ROUTE 198 CONSTRUCT NEW BRIDGE & RAISE GRADE	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S TOYOTA AVE FRESNO CA 93725 (559)813-3100		\$14,638,574 \$0 \$0	11/02/18 11/30/18	0% 0%
HE14							
06-KER-0-/0 06-0S6104		IN KERN, KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	STURGEON ELECTRIC CALIFORNIA, LLC. 1824 NORRIS RD. 13501 BENSON AVE CHINO CA 91710 (909)536-8693	AMARJIT DHALIWAL 1824 NORRIS RD. BAKERSFIELD, CA 93308 (661)391-4766	\$12,186,475 \$9,681,530 \$217,215	08/08/17 08/29/17 03/01/19	84% 79%
HA23							
06-KER-5-54.1/0 06-0Q6204 ACIM- 005-(198)E --()		IN KERN COUNTY AT THE BUTTONWILLOW SAFETY ROADSIDE REST AREA UPGRADE WATER AND WASTE WATER	MERCER FRASER COMPANY PO BOX 1006 EUREKA CA 95502 (707)443-6371		\$2,369,350 \$0 \$0	06/22/18 07/17/18	0% 0%
HA26							
06-KER-14-16.6/0 06-0T3014		IN MOJAVE AT THE MOJAVE MAINTENANCE STATION - L5713 UPGRADE FACILITY	JAMES E. THOMPSON, INC., DBA JTS CONSTRUCTION 300 E PLANZ ROAD BAKERSFIELD CA 93307 (661)835-9270		\$3,547,500 \$0 \$0	11/09/18 11/30/18	0% 0%
HA12							
06-KER-43-.1/.5 06-0P9004 SNHG-X029-(140)E --()		IN KERN COUNTY ON ROUTE 43 FROM ROUTE 119 TO 0.4 MILE NORTH OF ROUTE 119 & ON ROUTE 119 FROM 0.4 MILE WEST OF ROUTE 43 TO 0.3 MIL INTERSECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 3005 JAMES ROAD BAKERSFIELD CA 93308 (831)724-1011		\$4,247,640 \$0 \$0	11/09/18 11/30/18	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 4
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-30.5/33.5 06-442544 PLUL-6206-(021)E --() HE13		ON STATE ROUTE 46, FROM THE INTERSECTION OF LOST HILLS ROAD TO 0.9 MILES EAST OF THE INTERSTATE 5 INTERCHANGE 2-LN CONVENTIONAL HIGHWAY TO 4-LN	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$25,696,071 \$7,515,256 \$827,434	01/11/18 02/02/18 03/11/20	37% 29%
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --() HA21		IN KERN COUNTY ON SR 46 NEAR WASCO AT SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618 (949)470-0500	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$15,057,502 \$12,741,439 \$631,559	05/05/17 05/30/17 04/17/19	75% 82%
06-KER-58-52.7/55.5 06-0G8514 ACNH-P058-(128)E --() HA22		IN BAKERSFIELD FROM ROUTE 58/99 SEPARATION TO COTTONWOOD ROAD ROADWAY REHABILITATION (3R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$22,191,754 \$0 \$0	05/01/18 05/29/18	0% 0%
06-KER-58-55.4/59.7 06-0S4704 ACNH-P058-(126)E --() HA22		IN BAKERSFIELD FROM COTTONWOOD RD. UNDERCROSSING TO 0.3 MILES EAST OF RTE 58/184 SEPARATION PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767	\$32,940,764 \$12,521,447 \$1,272,043	12/29/17 02/02/18 04/03/19	69% 38%
06-KER-58-99.0/100.3 06-0Q1904 BINH-P058-(130)E --() HA21		ABOUT 8 MILES EAST OF TEHACHAPI FROM SAND CANYON OH TO 0.5 MI EAST OF CACHE CREEK (BR# 50-346 L/R) REPLACE BRIDGES	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 (661)399-3361		\$7,132,608 \$0 \$0	08/28/18 09/14/18	0% 0%
06-KER-99-10.5/20.5 06-0R1404 ACNH-P099-(614)E --() HA22		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342 (818)362-9200	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$16,527,218 \$12,791,813 \$1,500,808	10/02/17 10/27/17 03/15/19	75% 77%

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 5
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-23.6/28.4 06-0Q2804 BINH-X029-(143)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM BRUNDAGE LANE OC TO BEARDSLEY CANAL ROADWAY REHABILITATION	BROSAMER & WALL, INC. 1777 OAKLAND BLVD. WALNUT CREEK CA 94596 (925)932-7900		\$62,401,885 \$0 \$0	10/03/18 10/25/18	0% 0%
HA22							
06-KER-99-23.6/24.1 06-0S4504		IN KERN COUNTY IN BAKERSFIELD FROM BRUNDAGE LANE OVERCROSSING TO PALM AVENUE AND AT ROUTE 58/99/178 SEPARATION INSTALL HIGHWAY LIGHTING	STURGEON ELECTRIC CALIFORNIA, LLC 13501 BENSON AVE CHINO CA 91710 (909)591-0000		\$524,499 \$0 \$0	07/26/18 08/20/18	0% 0%
HB1							
06-KER-99-49.3/57.6 06-0V1804		IN KERN AND TULARE COUNTIES ON ROUTE 99 FROM SHERWOOD AVE OC TO AVE 0 OC & ON ROUTE 190 FROM 0.1 MILE EAST OF ROAD 232 TO 0.2 MILE BOUNDED WEARING COURSE, RHMA&TYPE 0	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$4,624,139 \$4,079,439 \$0	01/16/18 02/02/18 11/29/18	84% 85%
HM1							
06-KER-155-46.5/70 06-0U9404		IN KERN, KINGS & TULARE COUNTIES ON VARIOUS ROUTES REMOVE DISEASED AND DEAD TREES	ESLICK CONSTRUCTION 12133 E SHAW CLOVIS CA 93619 (559)593-0311		\$766,001 \$0 \$0	10/22/18 11/08/18	0% 0%
HA23							
06-KIN-5-/9 06-0S4904 ACIM- 005-(201)E --()		IN KINGS COUNTY FROM KERN COUNTY LINE TO 0.9 MILES SOUTH OF EQUIPMENT UNDERCROSSING PAVEMENT REHABILITATION (2R)	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5721	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$18,823,958 \$17,801,592 \$0	02/22/18 03/19/18 11/28/18	96% 91%
HA22							
06-KIN-41-8.1/16 06-0V8604 SNHG-P041-(135)E --()		IN KINGS COUNTY FROM ROUTE 33 TO FRESNO COUNTY LINE AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE AND SHOULDER	AVISON CONSTRUCTION, INC. 40434 BRICKYARD DR. MADERA CA 93636 (559)431-0317	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$2,917,270 \$2,421,342 \$230,806	05/10/18 05/31/18 01/16/19	72% 83%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 6
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-41-34.4/35 06-0T2404 HSNH-P041-(138)E --()		IN KINGS COUNTY NEAR STRATFORD AT KANSAS AVENUE INTERSECTION IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$1,518,155 \$1,312,669 -\$128	05/30/18 06/25/18 12/31/18	76% 85%
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133)E --()		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C. _____ LANDSCAPE ARCHITECTURE PLANTING	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901 (415)453-4675		\$543,642 \$450,204 \$10,183	05/30/17 06/22/17 10/16/19	100% 83%
HA25							
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$697,200 \$706,452 \$0	01/02/15 01/26/15 12/31/18	0% 0%
HE11							PLANT EST SATIS
06-KIN-198-15.5/0 06-0Q3204 SNHG-P198-(079)E --()		NEAR HANFORD AT HANFORD-ARMONA ROAD UNDERCROSSING EAST OF HANFORD-ARMONA ROAD CONSTRUCT ROUNDABOUT	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)246-6410	\$3,758,416 \$3,589,334 \$113,256	04/11/18 05/16/18 12/31/18	94% 95%
HB1							
06-KIN-198-16.5/17.2 06-487514 ACNH-P198-(074)E --()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 (510)741-9226	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,053,477 \$870,825 \$8,864	08/11/17 08/29/17 02/24/20	100% 83%
HA22							OVER RUN
06-KIN-198-18.4/0 06-0T5104 SNHG-P198-(075) --()		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002 (530)223-5937	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$655,989 \$621,895 \$0	06/26/17 07/27/17 05/11/18	100% 100%
HB1							SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 7
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-36.3/40.8 06-0R1604 ACNH-P041-(136)E --()		IN AND NEAR OAKHURST FROM 0.5 MI NORTH OF ROAD 426 TO 0.1 MI NORTH OF ALLEN ROAD. RESURFACE ROADWAY WITH HMA TYPE A	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	CRUZ, CARY 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$3,732,850 \$3,451,366 \$0	06/13/18 06/28/18 12/04/18 12/18/18	72% 90% COMPLETED
HA22							
06-TUL-0-37.3/41.3 06-0T8004		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MILE NORTH OF AVENUE 280 OVERCROSSING TO 0.2 MILE NORTH OF GOSHEN OVERHEAD R A C OVERLAY	PAPICH CONSTRUCTION CO., INC. 398 SUNRISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016		\$3,182,874 \$0 \$0	12/12/17 01/05/18	0% 0%
HM1							
06-TUL-99-31.2/32.5 06-332214		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547 (510)741-9226		\$1,070,833 \$936,001 \$6,210	09/28/17 10/27/17 06/21/21	0% 0% PLANT EST SATIS
HA25							
06-TUL-99-39.6/41.3 06-471504		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 (559)441-5700	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$30,975,855 \$30,118,095 \$116,945	02/24/17 03/15/17 12/31/18	97% 97%
HE11							
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	1212 NORTH PLAZA DRIVE VISALIA CA 93291 (559)651-1300	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,855,446 \$0	09/23/15 10/07/15 05/08/18	100% 100%
HB1							
06-TUL-190-48.5/56.6 06-0U9504		IN TULARE, FRESNO AND MADERA COUNTIES ON VARIOUS ROUTES REMOVE DEAD TREES	SIERRA MOUNTAIN CONSTRUCTION INC. 13919 MONO WAY SONORA CA 95370 (415)896-2859		\$5,940,000 \$0 \$0	11/08/18 11/30/18	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/18

Page 8
12/26/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-190-/8 06-461504 ACST-P190-(022)E --()		FROM 99/190 SEPARATION TO 0.4 MILE WEST OF ROAD 184 AC OVERLAY, SHOULDER WIDENING, LEFT	YARBS GRADING AND PAVING INC. 11339 S PEACH AVE FRESNO CA 93725 (559)834-4818	MARTINEZ BLAS 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$12,250,824 \$5,607,858 \$307,239	11/29/17 02/02/18 03/22/19	49% 47%
HA22							
06-TUL-198-11.7/19.7 06-0S3404 ACNH-P198-(077)E --()		IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	LEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291 (559)651-1337	HUERTA, JAVIER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)286-7590	\$20,830,750 \$11,783,941 \$895,644	12/01/17 12/26/17 04/19/19	62% 55%
HA22							
06-TUL-201-12.4/21.2 06-0H2004 B1ST-X107-(017)E --()		ON STATE ROUTE 201 AT SAND CREEK BRIDGE AND FRIANT-KERN-CANAL BRIDGE AND ON STATE ROUTE 216 AT THE KAWEAH RIVER BRIDGE BRIDGE RAIL REPLACEMENT	VIKING CONSTRUCTION COMPANY PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530		\$11,134,118 \$0 \$0	11/29/18 12/17/18	0% 0%
HA21							

Totals:	Authorized Final Amt:	<u>\$593,678,484</u>	Completed to Date:	<u>\$316,812,595</u>	Work This Month:	<u>\$8,832,498</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-21.0/31	06-0U0804	1
06-FRE-41-33.1/33.4	06-0N9904	1
06-FRE-41-22.8/23.6	06-0V4704	1
06-FRE-43-/7.3	06-0V9804	1
06-FRE-99-16.0/0	06-0V5604	1
06-FRE-99-20.2/31.6	06-0W2504	1
06-FRE-99-22.7/28.1	06-0K2904	2
06-FRE-99-23.5/26.7	06-2HT104	2
06-FRE-99-/14.9	06-0T3604	2
06-FRE-99-.4/30.5	06-0V4604	2
06-FRE-168-36.0/65.9	06-0U09U4	2
06-FRE-180-57.9/62.4	06-0Q2104	2
06-FRE-180-74.1/78.6	06-342534	3
06-FRE-269-10.6/12.4	06-394604	3
06-KER-0-/0	06-0S6104	3
06-KER-5-54.1/0	06-0Q6204	3
06-KER-14-16.6/0	06-0T3014	3
06-KER-43-.1/.5	06-0P9004	3
06-KER-46-30.5/33.5	06-442544	4
06-KER-46-57.3/57.8	06-0K4604	4
06-KER-58-52.7/55.5	06-0G8514	4
06-KER-58-55.4/59.7	06-0S4704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-58-99.0/100.3	06-0Q1904	4
06-KER-99-10.5/20.5	06-0R1404	4
06-KER-99-23.6/28.4	06-0Q2804	5
06-KER-99-23.6/24.1	06-0S4504	5
06-KER-99-49.3/57.6	06-0V1804	5
06-KER-155-46.5/70	06-0U9404	5
06-KIN-5-/9	06-0S4904	5
06-KIN-41-34.4/35	06-0T2404	5
06-KIN-41-8.1/16	06-0V8604	6
06-KIN-41-40.6/41.1	06-416014	6
06-KIN-198-8.9/10.1	06-325514	6
06-KIN-198-15.5/0	06-0Q3204	6
06-KIN-198-16.5/17.2	06-487514	6
06-KIN-198-18.4/0	06-0T5104	6
06-MAD-41-36.3/40.8	06-0R1604	7
06-TUL-0-37.3/41.3	06-0T8004	7
06-TUL-99-31.2/32.5	06-332214	7
06-TUL-99-39.6/41.3	06-471504	7
06-TUL-190-20.9/21.2	06-0J5304	7
06-TUL-190-48.5/56.6	06-0U9504	7
06-TUL-190-/8	06-461504	8
06-TUL-198-11.7/19.7	06-0S3404	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-TUL-201-12.4/21.2	06-0H2004	8

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$21,193,308	\$17,801,592
-F-	FEDERAL AID (PRIMARY)	\$175,231,200	\$85,883,930
-S-	FEDERAL AID (SECONDARY)	\$26,889,398	\$5,607,858
-SH-	STATE HIGHWAY	\$215,213,570	\$183,164,856
		\$155,151,008	\$24,354,358
District Total:		<u>\$593,678,484</u>	<u>\$316,812,595</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$3,732,850
Work completed this Period:	\$3,732,850