

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 1
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0U1504		IN FRESNO, MADERA, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECKS/JOINT SEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$673,181 \$637,623 \$0	04/21/17 05/18/17 01/03/18 02/07/18	88% 93% COMPLETED
06-FRE-33-/0 06-0K8004 STP-000C-(442)E --()		IN FRESNO AND KINGS COUNTIES ON ROUTES 33, 41, 43, AND 233/152 IN FRESNO, KINGS, AND MADERA COUNTIES AT VARIOUS LOCATIONS SEISMIC RESTORATION	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR., STE RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$2,318,394 \$1,436,208 \$237,526	10/27/16 11/28/16 08/15/18	19% 62%
HA21							
06-FRE-41-22.8/23.7 06-0T3204		IN FRESNO COUNTY IN FRESNO ROUTE 41 SOUTH BOUND FROM M STREET UC TO TULARE AVENUE OC CONSTRUCT AUXILIARY LANE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$2,657,111 \$0 \$0	01/10/18 02/02/18	0% 0%
06-FRE-41-29.3/33.4 06-0Q6304 NHP-000C-(436)E --()		IN FRESNO AND MADERA COUNTIES ON ROUTE 41 AT VARIOUS LOCATIONS CONSTRUCT STAMPED COMCRETE	EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVE FRESNO CA 93727	CARY CRUZ 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3881	\$2,715,604 \$1,605,550 \$863,397	05/11/17 05/30/17 04/11/18	59% 59%
06-FRE-41-33.1/33.4 06-0N9904 NHP-P041-(599)E --()		ON ROUTE OLD ROUTE 41 BETWEEN PM 33.3/33.4 (FRESNO COUNTY) AND PM 0.0/0.2 (MADERA COUNTY) BRIDGE SEISMIC RETROFIT	VIKING CONSTRUCTION COMPANY 11315 SUNRISE GOLD CIR. #A RANCHO CORDOVA CA 95742	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$4,602,894 \$2,609,862 \$12,834	10/13/16 11/03/16 03/27/19	20% 57%
HA21							
06-FRE-63-2.0/4 06-0V2104		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS DIGOUTS/MILL & REPLACE WTIH RHMA	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$1,812,106 \$0 \$0	02/06/18 02/21/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 2
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-22.7/28.1 06-0K2904 ACNH-P099-(613)E --()		ON ROUTE 99 IN FRESNO COUNTY BETWEEN SECURITY PAVING COMPANY, INC. BELMONT AVENUE OC AND SHAW AVENUE OC INSTALL RAMP METERING AT VARIOUS	13170 TELFAIR AVENUE SYLMAR CA 91342	MCGUIRE, TIM 2750 N PARKWAY DRIVE FRESNO, CA 93722 (559)259-2081	\$4,089,075 \$1,309,571 \$360,234	08/08/17 08/29/17 05/13/19	15% 31%
HB4N							
06-FRE-99-23.5/26.7 06-2HT104		IN THE CITY OF FRESNO, ON ROUTE 99 FROM CLINTON AVENUE TO ASHLAN AVENUE ROUTE 99 REALIGNMENT	GRANITE CONSTRUCTION COMPANY PO BOX 50085 WATSONVILLE CA 95077	KIMURA, JUSTIN 2750 N. PARKWAY DRIVE FRESNO, CA 93722 (559)246-9536	\$131,811,076 \$93,889,256 \$1,241,629	06/30/16 07/25/16 12/20/18	61% 71%
HM1							
06-FRE-168-1.7/9.5 06-0E3504 ACNH-P168-(063)E --()		IN FRESNO AND CLOVIS FROM THE 180/168 SEPARATION TO SHEPHERD AVE MILE EAST OF TEMPERANCE AVENUE____ OVERCROSSING_____ FREEWAY MAINTENANCE ACCESS	DREAMBUILDER CONSTRCUTION CORP 1324 LAWSON LN PLACENTIA CA 92870	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3543	\$3,207,967 \$2,325,732 \$587,595	06/15/17 07/18/17 02/23/18	96% 72%
06-FRE-180-36.2/38.7 06-463804		ON ROUTE 180, IN FRESNO COUNTY BETWEEN JAMES ROAD AND LAKE AVENUE ADD PASSING LANES MENDOTA PASSING	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$5,143,705 \$3,274,843 \$33,724	08/07/17 08/29/17 04/19/18	52% 64%
HB4N							
06-FRE-180-57.9/62.4 06-0Q2104		IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING	WABO LANDSCAPE & CONSTRUCTION, HAIDAR HADDADIN INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	3240 N.MILLBROOK FRESNO, CA 93726 (559)897-7223	\$4,058,312 \$3,771,014 \$0	03/19/15 06/22/15 09/10/19	6% 91%
06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION	CLEAN CUT LANDSCAPE INCORPORATED 7726 NORTH FIRST STREET, #137 FRESNO, CA 93720	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487	\$5,018,734 \$5,007,355 \$16,532	08/23/12 09/27/12 02/28/18	0% 0% PLANT EST SATIS
WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 3
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-74.1/78.6 06-342534 ACNH-S180-(059)E --()		NEAR CENTERVILLE AND MINKLER, FROM WEST OF SMITH AVENUE TO EAST OF FRANKWOOD AVENUE 2C TO 4E ON NEW ALIGNMENT KINGS	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	HADDADIN, HAIDAR 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3856	\$53,816,963 \$11,006,753 \$2,416,763	04/05/17 04/26/17 09/25/19	27% 20%
HE14							
06-KER-0-/0 06-0S6104		IN KERN, KINGS AND FRESNO COUNTIES AT STURGEON ELECTRIC CALIFORNIA, VARIOUS LOCATIONS ON ROUTES 5, 46, 58, 99, 178 AND 204 WIRE THEFT RESTORATION	LLC. 13501 BENSON AVE CHINO CA 91710		\$12,123,000 \$2,845,118 \$291,306	08/08/17 08/29/17 02/19/19	28% 23%
HA23							
06-KER-14-58.3/62.3 06-457114 CSTP-X029-(126)E --()		NEAR RIDGECREST, ON ROUTE 14 FROM 0.5 MILE NORTH OF THE ROUTE 178 WEST/ROUTE 14 INTERSECTION TO 1.7 MILES NORTH OF THE ROUTE 178 CONVERT EXISTING 2-LANE TO 4-LANE	GRANITE CONSTRUCTION CO. 580 WEST BEACH ST WATSONVILLE CA 95076	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$22,242,709 \$13,915,286 \$1,084,012	03/14/17 04/06/17 07/03/18	60% 62%
06-KER-33-14.7/17.9 06-0V2204		IN KER CO IN & NEAR TAFT ON RTE 33 FROM 0.3 MILE N OF CADET RD TO 0.1 MILE N OF RTE 119 & IN & NEAR LOST HILLS ON RTE 46 FROM 0.5 RHMA OVERLAY W/DIGOUTS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308		\$2,015,494 \$0 \$0	12/19/17 02/02/18	0% 0%
HM1							
06-KER-33-/0 06-0V3004 SSTG-X029-(136)E --()		IN KERN COUNTY IN AND NEAR TAFT ON ROUTE 33 AND ROUTE 119 AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE RUMBLE STRIPS	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$499,999 \$0 \$0	12/20/17 02/02/18	0% 0%
HB1							
06-KER-46-30.5/33.5 06-442544 PLUL-6206-(021)E --()		ON STATE ROUTE 46, FROM THE INTERSECTION OF LOST HILLS ROAD TO 0.9 MILES EAST OF THE INTERSTATE 5 INTERCHANGE 2-LN CONVENTIONAL HIGHWAY TO 4-LN	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$25,074,880 \$0 \$0	01/11/18 02/02/18	0% 0%
HE13							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 4
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-57.3/57.8 06-0K4604 ACNH-X029-(129)E --()		IN KERN COUNTY ON SR 46 NEAR WASCO AT SR 46/99 SEPARATION BRIDGE BRIDGE REPLACEMENT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,827,502 \$4,350,744 \$1,489,013	05/05/17 05/30/17 06/03/19	12% 29%
HA21							
06-KER-58-55.4/59.7 06-0S4704 ACNH-P058-(126)E --()		IN BAKERSFIELD FROM COTTONWOOD RD. UNDERCROSSING TO 0.3 MILES EAST OF RTE 58/184 SEPARATION PAVEMENT REHABILITATION (2R)	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$32,942,096 \$0 \$0	12/29/17 02/02/18	0% 0%
HA22							
06-KER-99-.3/15.9 06-0S6204 ACNH-P099-(612)E --()		STATE ROUTE 99 IN KERN COUNTY, PM 0.3/15.9, PM 21.8/57.3 INSTALL VEHICLE DETECTION SYSTEMS	A-C ELECTRIC COMPANY 2921 HANGAR WAY BAKERSFIELD CA 93308	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814	\$977,120 \$397,098 \$119,402	06/30/17 07/31/17 03/18/18	75% 41%
HB4N							
06-KER-99-10.5/20.5 06-0R1404 ACNH-P099-(614)E --()		NEAR BAKERSFIELD FROM 1.2 MI. NORTH OF HERRING RD. OC TO PACHECO RD. 2R PAVEMENT REHABILITATION	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$17,187,576 \$0 \$0	10/02/17 10/27/17	0% 0%
HA22							
06-KER-99-26.8/0 06-0K8104 ACNH-PX02-(125)E --()		IN KERN COUNTY IN BAKERSFIELD ON ROUTE 99 AT AIRPORT DRIVEG AND AT OVERCROSSING AND ON ROUTE 178 AT GOLDEN STATE AVENUE SEPARATION SEISMIC RESTORATION	BRIDGEWAY CIVIL CONSTRUCTORS, CLAY LOMAX INC. 4950 ALLISON PARKWAY, SUITE A VACAVILLE CA 95688	1824 NORRIS RD BAKERSFIELD, CA 93312 (661)391-4767	\$2,327,117 \$2,277,546 \$4,423	09/30/16 11/03/16 08/21/18	68% 97%
HA21							
06-KER-99-49.3/57.6 06-0V1804		IN KERN AND TULARE COUNTIES ON ROUTE 99 FROM SHERWOOD AVE OC TO AVE 0 OC & ON ROUTE 190 FROM 0.1 MILE EAST OF ROAD 232 TO 0.2 MILE BOUNDED WEARING COURSE, RHMA&TYPE 0	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308		\$4,503,986 \$0 \$0	01/16/18 02/02/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 5
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-155-1.1/1.9 06-0P2904 SSTG-S155-(005)E --()		NEAR DELANO AT BROWNING ROAD TO 0.4 MILE EAST OF BROWNING ROAD INTERESECTION IMPROVEMENTS	GRANITE CONSTRUCTION CO. 585 WEST BEACH STREET WATSONVILLE CA 95076	AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766	\$2,632,052 \$2,541,844 \$25,512	03/15/17 04/06/17 11/08/18	45% 96%
HB1							
06-KIN-33-/7.8 06-0T9504 SSTG-X031-(003)E --()		IN KINGS COUNTY ON ROUTES 33 & 43 AT VARIOUS LOCATIONS CONSTRUCT CENTER LINE AND SHOULDER	BUSH ENGINEERING INCORPORATED 518 N. REDINGTON STREET HANFORD CA 93230		\$496,933 \$0 \$0	12/08/17 02/21/18	0% 0%
HB1							
06-KIN-41-40.6/41.1 06-416014 ACNH-P041-(133)E --()		ON ROUTE 41 IN KINGS COUNTY AT BUSH STREET INTERCHANGE BUSH STREET U.C._____	BORTOLUSSI & WATKIN, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94901		\$539,251 \$388,231 \$132,521	05/30/17 06/22/17 02/23/21	100% 72%
HA25		LANDSCAPE ARCHITECTURE PLANTING					
06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --()		IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305	\$675,962 \$661,422 \$5,997	01/02/15 01/26/15 12/31/18	0% 0%
HE11						PLANT EST SATIS	
06-KIN-198-16.5/17.2 06-487514 ACNH-P198-(074)E --()		ON RTE 198 IN HANFORD AT 12TH AVENUE OVERCROSSING 12TH AVENUE OVERCROSSING REPLACEMENT PLANTING	WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$1,053,477 \$510,695 \$91,961	08/11/17 08/29/17 04/18/18	63% 48%
HA22							
06-KIN-198-18.4/0 06-0T5104 SNHG-P198-(075) --()		IN HANFORD AT WESTBOUND OFF-RAMP INTERSECTION TO REDINGTON/4TH STREET INSTALL SIGNALS AND MODIFY CURB	CAL ELECTRO, INC. 3710 ELECTRO WAY REDDING CA 96002	GANDRATHI, SUNIL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$655,989 \$369,371 \$3,500	06/26/17 07/27/17 02/26/18	100% 56%
HB1						SUSPENDED	

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 6
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-.1/32.4 06-0U7104 SSTG-X039-(034)E --()		IN MADERA COUNTY ON SR 41, SR 49, AND CAL STRIPE, INC SR 145 AT VARIOUS LOCATIONS CONSTRUCT RUMBLE STRIPS	2040 E. STEEL RD COLTON CA 92324		\$278,278 \$0 \$0	11/09/17 11/30/17	0% 0%
HB1							
06-MAD-99-10.0/26.6 06-0Q6104 ACNH-P099-(599)E --()		IN MADERA COUNTY IN AND NEAR MADERA FROM 0.3 MI SOUTH OF ROUTE 145/99 SEPARATION TO ASH SLOUGH ROADSIDE SAFETY IMPROVEMENTS	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706	CARY CRUZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$2,013,954 \$1,627,321 \$0	03/30/17 04/20/17 12/05/17	100% 100%
06-TUL-0-37.3/41.3 06-0T8004		IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MILE NORTH OF AVENUE 280 OVERCROSSING TO 0.2 MILE NORTH OF GOSHEN OVERHEAD R A C OVERLAY	PAPICH CONSTRUCTION CO., INC. PO BOX 2210 PISMO BEACH CA 93448		\$3,182,874 \$0 \$0	12/12/17 01/05/18	0% 0%
HM1							
06-TUL-65-15.1/18 06-434014		ON STATE ROUTE 65 IN TULARE COUNTY FROM AVE 120 TO 0.1 MILE SOUTH OF ROUTE 190/65 SEPARATION WIDEN 2 LANE CONVENTIONAL HIGHWAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8324	\$14,582,992 \$11,129,247 \$277,025	11/30/16 12/21/16 03/28/18	79% 75%
06-TUL-65-20.1/31.5 06-0Q2604 CNHP-P065-(106)E --()		IN TULARE COUNTY IN AND NEAR PORTERVILLE FROM SOUTH OF HENDERSON AVE UC TO JUNCTION ROUTE 137 PAVEMENT PRESERVATION	TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$7,594,108 \$4,830,502 \$0	04/18/17 05/09/17 01/18/18	81% 63%
HA22							
06-TUL-65-31.6/39.6 06-0G9804 ACNH-P065-(107)E --()		IN TULARE COUNTY IN AND NEAR EXETER FROM JUNCTION ROUTE 137 TO JUNCTION ROUTE 198 AC OVERLAY	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 400 SUNRISE AVE. SUITE 300 ROSEVILLE CA 95661		\$3,947,000 \$0 \$0	09/28/17 10/27/17	0% 0%
HA22							

Page 7
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-31.2/32.5 06-332214		IN TULARE COUNTY IN TULARE AT CARTMILL AVENUE OVERCROSSING LANDSCAPE MITIGATION	WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DR. HERCULES CA 94547		\$1,036,999 \$403,506 \$387,535	09/28/17 10/27/17 04/18/18	37% 39%
HA25							
06-TUL-99-39.6/41.3 06-471504		ON ROUTE 99 IN TULARE COUNTY IN GOSHEN FROM NORTH OF MILL CREEK DITCH TO NORTH OF NORTH GOSHEN OVERHEAD (BRIDGE NO. 46-55 R/L) RECONSTRUCT INTERCHANGE BETTY DRIVE	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706	HAROLDSSEN, BRENT 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852	\$31,660,240 \$19,207,835 \$1,942,146	02/24/17 03/15/17 12/14/18	46% 61%
HE11							
06-TUL-190-15.1/16.9 06-0S3104 SNHG-P190-(023)E --()		IN PORTERVILLE FROM PROSPECT ST TO PLANO ST CONSTRUCT CONCRETE MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$2,324,748 \$0 \$0	02/08/18 02/21/18	0% 0%
HB1							
06-TUL-190-20.9/21.2 06-0J5304 SSTP-P190-(020)E PL62-06 0-(3E) --()		ON ROUTE 190, IN TULARE COUNTY, NEAR LEE'S PAVING, INC. PORTERVILLE BETWEEN 0.2 MILE WEST OF ROAD 284 AND 0.1 MILE EAST OF ROAD 284 INTERSECTION IMPROVEMENT	1212 NORTH PLAZA DRIVE VISALIA CA 93291	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,899,741 \$2,839,446 \$13,521	09/23/15 10/07/15 02/28/18	99% 98%
HB1							
06-TUL-190-/8 06-461504 ACST-P190-(022)E --()		FROM 99/190 SEPARATION TO 0.4 MILE WEST OF ROAD 184 AC OVERLAY, SHOULDER WIDENING, LEFT	YARBS GRADING AND PAVING INC. 11339 S PEACH AVE FRESNO CA 93725		\$12,093,451 \$0 \$0	11/29/17 02/02/18	0% 0%
HA22							
06-TUL-198-10.4/11.2 06-0U7204 SNHG-P196-(078)E --()		IN VISALIA FROM BURKE ST OVERCROSSING TO 0.5 MILE EAST OF BEN MADDOX WAY OVERCROSSING CONSTRUCT RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706		\$616,679 \$0 \$0	01/29/18 02/21/18	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 8
02/23/18

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-11.7/19.7 06-0S3404 ACNH-P198-(077)E --()		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE UC TO ROUTE 245 PAVEMENT REHABILITATION (2R)	VISALIA LEE'S PAVING, INC. 1212 N PLAZA DR VISALIA CA 93291		\$20,525,101 \$0 \$0	12/01/17 12/26/17	0% 0%
HA22							
06-TUL-216-1.9/2.9 06-430714		IN TULARE COUNTY IN AND NEAR FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING	VISALIA WABO LANDSCAPE & CONSTRUCTION, BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE 726 ALFRED NOBEL DRIVE HERCULES CA 94547	VISALIA CA 93291 (559)651-8321	\$332,261 \$314,294 \$4,690	06/25/15 07/16/15 11/19/18	32% 94%

HB4C

Totals:	Authorized Final Amt:	<u>\$465,788,689</u>	Completed to Date:	<u>\$195,483,272</u>	Work This Month:	<u>\$11,642,799</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0U1504	1
06-FRE-33-/0	06-0K8004	1
06-FRE-41-33.1/33.4	06-0N9904	1
06-FRE-41-22.8/23.7	06-0T3204	1
06-FRE-41-29.3/33.4	06-0Q6304	1
06-FRE-63-2.0/4	06-0V2104	1
06-FRE-99-22.7/28.1	06-0K2904	2
06-FRE-99-23.5/26.7	06-2HT104	2
06-FRE-168-1.7/9.5	06-0E3504	2
06-FRE-180-36.2/38.7	06-463804	2
06-FRE-180-57.9/62.4	06-0Q2104	2
06-FRE-180-62.6/66.3	06-342564	2
06-FRE-180-74.1/78.6	06-342534	3
06-KER-0-/0	06-0S6104	3
06-KER-14-58.3/62.3	06-457114	3
06-KER-33-14.7/17.9	06-0V2204	3
06-KER-33-/0	06-0V3004	3
06-KER-46-30.5/33.5	06-442544	3
06-KER-46-57.3/57.8	06-0K4604	4
06-KER-58-55.4/59.7	06-0S4704	4
06-KER-99-.3/15.9	06-0S6204	4
06-KER-99-10.5/20.5	06-0R1404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-99-26.8/0	06-0K8104	4
06-KER-99-49.3/57.6	06-0V1804	4
06-KER-155-1.1/1.9	06-0P2904	5
06-KIN-33-/7.8	06-0T9504	5
06-KIN-41-40.6/41.1	06-416014	5
06-KIN-198-8.9/10.1	06-325514	5
06-KIN-198-16.5/17.2	06-487514	5
06-KIN-198-18.4/0	06-0T5104	5
06-MAD-41-.1/32.4	06-0U7104	6
06-MAD-99-10.0/26.6	06-0Q6104	6
06-TUL-0-37.3/41.3	06-0T8004	6
06-TUL-65-31.6/39.6	06-0G9804	6
06-TUL-65-15.1/18	06-434014	6
06-TUL-65-20.1/31.5	06-0Q2604	6
06-TUL-99-31.2/32.5	06-332214	7
06-TUL-99-39.6/41.3	06-471504	7
06-TUL-190-20.9/21.2	06-0J5304	7
06-TUL-190-15.1/16.9	06-0S3104	7
06-TUL-190-/8	06-461504	7
06-TUL-198-10.4/11.2	06-0U7204	7
06-TUL-198-11.7/19.7	06-0S3404	8
06-TUL-216-1.9/2.9	06-430714	8

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$162,472,932	\$29,201,045
-S-	FEDERAL AID (SECONDARY)	\$14,411,845	\$1,436,208
-SH-	STATE HIGHWAY	\$215,593,336	\$135,472,736
		\$73,310,575	\$29,373,283
District Total:		<u>\$465,788,689</u>	<u>\$195,483,272</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$673,181
Work completed this Period:	\$673,181