

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 1
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-5-20.0/38 06-0E9904		IN FRESNO COUNTY NEAR COALINGA FROM 1.6 KM SOUTH OF TUOLUMNE AVENUE OVERCROSSING TO 0.3 KM NORTH OF DERRICK AVENUE OVERCROSSING ASPHALT CONCRETE PAVEMENT OVERLAY	GRANITE CONSTRUCTION P.O. BOX 50085 WATSONVILLE, CA 95077	HADDADIN, HAIDAR 505 N STREET (559) 445-6720	\$2,339,545 \$0 \$0	09/29/06 10/10/06	0% 0%
HM1A	WPCP						SUSPENDED
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --()		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98%
HA22	SWPPP						OVER RUN
06-FRE-41-31.1/31.7 06-419604 ACNH-P041-(097)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87 RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559) 445-5595	\$7,195,304 \$6,828,217 \$0	06/28/04 07/12/04 01/20/07	0% 0%
HB4N	SWPPP						PLANT EST SATIS
06-FRE-99-.7/7.4 06-350704 ACNH-P099-(450)E BHP0-99 4-(0EN)H P099- 450-() HE13		IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING WIDEN AND REHABILITATE FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559) 445-6308	\$58,409,297 \$25,076,593 \$1,017,237	11/23/05 12/13/05 09/14/07	51% 43%
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$470,025 \$398,726 \$1,760	01/31/05 02/14/05 09/15/09	25% 84%
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)E --()		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$1,478,530 \$1,414,905 \$2,400	05/21/01 06/05/01 05/21/07	91% 98%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 2
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$892,547 \$868,325 \$6,099	06/17/03 06/27/03 02/23/07	96% 98%
HB32	SWPPP						
06-FRE-168-29.3/0 06-0F8804		IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710	MENGONI, MARK 505 N STREET (559) 445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%
202.02							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559) 445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP						OVER RUN
06-FRE-180-55.4/56.6 06-342344		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET	ALLRED, LARRY 505 N STREET	\$1,702,478 \$717,268	10/27/06 11/20/06	12%
STP- -() --()		HIGHWAY PLANTING AND IRRIGATION	SAN RAFAEL CA 949014886 (415)453-4691	(559) 445-5004	\$715,268	08/03/07	43%
HE14	SWPPP						
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691		\$3,658,200 \$0 \$0	11/22/06 12/19/06	0% 0%
HE14	SWPPP						
06-FRE-180-61.4/63.5 06-342454		IN FRESNO COUNTY IN AND NEAR FRESNO FROM CHESTNUT AVENUE TO CLOVIS AVENUE RESURFACE EXISTING HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SHERILL, OSCAR 505 N STREET (559) 445-6726	\$576,228 \$0 \$0	12/12/06 01/05/07	0% 0%
HE14	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 3
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-14-16.2/26.6 06-408404		IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388-5127	BURFORD, JIM POBX 2548 (661) 824-0260	\$46,787,913 \$30,228,166 \$1,188,174	01/24/06 02/02/06 11/30/07	46% 63%
HE13 HE13	SWPPP						
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO P O BOX 1769 VANCOUVER WA 98668 (360)693-1478		\$31,562,425 \$0 \$0	10/04/06 10/19/06	0% 0%
HA22	SWPPP						
06-KER-43-33.5/34.6 06-410304 ACST-P043-(031)E P0-43 0-(1E) --()		IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD MODIFY INTERSECTIONS	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387	PETER MULLALY 805 SOUTH LEXINGTON STREET DELANO, CA 93215 (661) 720-0971	\$214,973 \$218,628 \$0	05/23/05 06/01/05 03/29/06	100% 100%
HB1	WPCP						
06-KER-46-30.5/0 06-0A0604		IN KERN COUNTY IN LOST HILLS AT LOST HILLS AND WOODWARD STREETS INSTALL SIGNALS	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-0157	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$462,254 \$0 \$0	09/25/06 10/03/06	0% 0%
HB1	WPCP						
06-KER-58-46.0/51.6 06-0E4504 ACNH-P058-(100)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM LONE OAK DRIVE TO FRUITVALE AVENUE ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O.BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$7,917,031 \$7,407,871 \$0	07/28/05 08/04/05 10/24/05	100% 100%
HA22	WPCP						OVER RUN
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$981,092 \$610,236 \$0	07/20/06 08/07/06 04/05/07	53% 62%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 4
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-67.0/77.3 06-463604 ACNH-P058-(101)E --()		IN KERN COUNTY NEAR EDISON FROM 0.5 KM WEST OF CALIENTE CREEK BRIDGE TO 0.3 KM EAST OF CALIENTE ROAD COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 18851 JAMES RD. BAKERSFIELD, CA 93308	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$9,384,409 \$2,723,448 \$5,481	06/23/06 07/12/06 08/31/07	48% 29%
HA22	SWPPP						SUSPENDED
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$697,498 \$720,115 \$0	05/23/05 06/06/05 10/05/05	100% 100%
HA22	WPCP						
06-KER-99-.7/2.7 06-0A8804 ACST-P099-(508)E G P0-99 5-(8E) --()		IN KERN COUNTY NEAR METTLER FROM ROUTE 99 AND 5 SEPARATION TO ROUTE 99 AND 166 SEPARATION CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA 90680	HISHAM ALNATOUR 1824 NORRIS RD. (661) 859-2428	\$1,663,658 \$0 \$0	12/19/06 01/09/07	0% 0%
HB1	SWPPP						SUSPENDED
06-KER-99-2.7/57.5 06-492504		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBER SIGNS	CORAL CONSTRUCTION COMPANY P.O. BOX 347 WILSONVILLE, OR 97070	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$350,500 \$0 \$0	11/16/06 12/05/06	0% 0%
HB4N	WPCP						SUSPENDED
06-KER-99-2.7/13.4 06-0A8604		IN KERN COUNTY NEAR WHEELER RIDGE FROM ROUTE 166 AND 99 SEPARATION TO BEAR MOUNTAIN BOULEVARD OVERCROSSING CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA. 90680	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$5,264,399 \$5,148,352 \$0	05/10/06 05/23/06 01/12/07	100% 100%
HB1	SWPPP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$2,691,226 \$282,061 \$218,534	08/04/06 08/22/06 12/01/09	25% 10%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 5
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661) 588-4548	\$2,442,467 \$2,275,584 \$100	04/06/05 04/14/05 02/10/07	100% 99%
HM1A	WPCP						
06-KER-119-18.1/0 06-0A6604		IN KERN COUNTY ABOUT 12 KM WEST OF OLD RIVER AT ROUTE 119 AND 43 INSTALL SIGNALS	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$488,949 \$0 \$0	08/24/06 08/31/06	0% 0%
HB1	WPCP						SUSPENDED
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057)E P1-78 0-(7E) --()		IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$571,115 \$592,395 \$0	02/25/05 03/07/05 04/21/06	100% 100%
HB1	SWPPP						PLANT EST SATIS
06-KER-178-7.5/13.4 06-422304 ACST-P178-(058)E P1-78 0-(8E) --()		IN KERN COUNTY IN BAKERSFIELD FROM 0.2 KM WEST OF MORNING DRIVE TO 3.0 KM EAST OF COTTONWOOD CREEK WIDEN AND RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$7,968,916 \$8,163,068 \$0	01/05/06 01/19/06 01/16/07 01/17/07	100% 100%
HA22	SWPPP						OVER RUN
06-KER-178-13.7/0 06-483304		IN KERN COUNTY NEAR BAKERSFIELD AT SIDEHILL VIADUCT REPLACE GUARD RAIL WITH CONCRETE	PETERSON CHASE GENERAL ENGINEER 1792 KAISER AVENUE IRVINE, CA. 92614	JIM BURFORD (661) 824-0260	\$622,284 \$605,744 \$0	05/25/06 06/06/06 01/26/07 01/29/07	80% 97%
HB1	WPCP						
06-KIN-33-12.5/17.1 06-0F4304		IN KINGS AND KERN COUNTIES IN AND NEAR AVENAL AND MARICOPA AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY 2716 GRANITE CT. FRESNO, CA 93706	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$1,360,710 \$0 \$0	09/25/06 10/02/06	0% 0%
HM1	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 6
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-41-36.7/0 06-479204		IN KINGS COUNTY NEAR LEMOORE FROM 0.4 W. JAXON BAKER KM SOUTH OF JERSEY AVENUE TO 0.5 KM NORTH OF JERSEY AVENUE LEFT TURN LANE AND LIGHTING	P.O. BOX 994248 REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE. (559) 651-8315	\$910,989 \$772,621 \$0	07/13/06 07/24/06 11/29/06	93% 81% SUSPENDED
HB1	WPCP						
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$439,067 \$425,719 \$0	06/30/03 07/11/03 12/12/05	100% 100%
HB32	WPCP						
06-KIN-43-22.3/22.7 06-474804		IN KINGS COUNTY NEAR HANFORD FROM 0.3 KM SOUTH OF FLINT AVENUE TO 0.3 KM NORTH OF FLINT AVENUE LEFT TURN LANE AND INSTALL SIGNAL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$912,264 \$0 \$0	12/19/06 01/10/07	0% 0%
ACST-P043-(035)E G P0-43 0-(5E) --()							
HB1	SWPPP						
06-KIN-198-10.6/14.7 06-0A8904		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 18TH AVENUE OVERCROSSING TO 14TH AVENUE UNDERCROSSING CONSTRUCT MEDIAN BARRIER	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE. (559) 651-8315	\$2,392,048 \$1,201,537 \$130,453	09/25/06 10/02/06 08/15/07	26% 49%
ACST-P198-(049)E G P1-98 0-(9E) --()							
HB1	SWPPP						
06-MAD-41-4.3/8.4 06-427904		IN MADERA COUNTY NEAR FRESNO AT VARIOUS LOCATIONS GRADE CHANNEL AND REPLACE CULVERTS	CIMARRON INC 10425 CIMARRON TRAIL OAKDALE CA 95361 (209)848-1655		\$169,096 \$0 \$0	10/25/06 11/21/06	0% 0%
HA42	WPCP						
06-MAD-99-9.1/9.8 06-407204		IN MADERA COUNTY IN MADERA FROM 1.0 KM SOUTH OF SOUTH MADERA OVERCROSSING TO 0.8 KM SOUTH OF ROUTE 99 AND 145 SEPARATION MODIFY INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MENGONI, MARK 505 N STREET (559) 445-5595	\$5,922,626 \$1,399,348 \$733,284	10/03/06 10/11/06 07/17/07	28% 24%
NH- --()							
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 7
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	GORDON, LAURA PO BOX 878 (559) 665-9079	\$47,208,440 \$1,065,990 \$1,034,300	10/23/06 11/09/06 03/10/09	4% 2%
HE13	SWPPP						
06-TUL-63-19.8/30.1 06-448004 ACST-P063-(019)E P0-63 0-(9E) --()		IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE RESURFACE ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8313	\$3,659,473 \$3,410,335 \$0	05/19/05 06/08/05 12/07/05	100% 100%
HA22	WPCP						
06-TUL-65-28.3/29.8 06-0F4104		IN TULARE COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,211,646 \$0 \$0	11/13/06 12/01/06	0% 0%
HM1	WPCP						
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --()		IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLAY 805 S. LEXINGTON ST. (661) 720-0971	\$560,426 \$475,521 \$2,334	11/15/05 12/02/05 02/17/09	32% 85%
HB32	SWPPP						
06-TUL-99-17.8/0 06-484404 OTS-000C-(283) --()		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	TDS ENGINEERING 2899 AGOURA ROAD, STE 171 WEST LAKE VILLAGE, CA 91361	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$434,475 \$0 \$0	06/23/06 07/05/06	0% 0%
HB4N	WPCP						
06-TUL-99-25.3/26.3 06-490204		IN TULARE COUNTY IN AND NEAR TULARE FROM 0.3 KM SOUTH OF AVENUE 200 OVERCROSSING TO 0.4 KM NORTH OF AIRPORT OVERCROSSING REMOVE BRIDGE AND OFF RAMP	FCI 1650 DOCKERY AVENUE SELMA CA 93662	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$2,764,244 \$3,001,253 \$900	03/10/06 03/24/06 10/23/07	0% 0%
HA21	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/07

Page 8
02/01/07

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8316	\$2,113,872 \$1,664,638 \$13,200	01/19/06 01/26/06 04/06/09	21% 79%
HA25	SWPPP						
06-TUL-137-15.0/15.9 06-3937U4		IN TULARE COUNTY IN TULARE AT SOUTH E STREET AND AT 0 STREET MODIFY SIGNALS	LEE'S PAVING 1212 N. PLAZA DRIVE VISALIA CA 93291	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8321	\$1,014,728 \$133,562 \$133,562	06/27/06 07/12/06 04/13/07	17% 13%
HB4N	WPCP						
06-TUL-198-10.2/0 06-476404 ACST-P198-(045)E P1-98 0-(5E) --()		IN TULARE COUNTY IN VISALIA AT ROUTE 198 WESTBOUND COURT STREET OFF RAMP RAMP WIDENING AND INSTALL SIGNALS	LEE'S PAVING 1212 NORTH PLAZA DRIVE (559)651-1337	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8321	\$985,421 \$0 \$0	12/14/06 01/05/07	0% 0%
HB4N	WPCP						
06-TUL-198-15.1/21.5 06-0C6004		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS SEAL COAT	WESTERN STATES SURFACING, INC PO BOX 4770 MODESTO CA 95352	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$1,143,633 \$1,084,784 \$150	10/31/05 11/14/05 06/26/07	100% 100%
HM1	WPCP						OVER RUN
06-TUL-198-19.8/0 06-483204		IN TULARE COUNTY NEAR VISALIA AT ROUTE 198 AND 245 SEPARATION SIGNAL LIGHTS	MADCO ELECTRIC INC 2135 E FRONT ST SELMA CA 93662	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$332,136 \$272,885 \$17,844	06/28/06 07/12/06 02/01/07	80% 82%
HB4N	WPCP						

Totals:	Authorized Final Amt:	<u>\$276,315,626</u>	Completed to Date:	<u>\$115,181,551</u>	Work This Month:	<u>\$5,221,080</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-20.0/38	06-0E9904	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-31.1/31.7	06-419604	1
06-FRE-99-12.2/14.5	06-458604	1
06-FRE-99-19.8/24.2	06-404104	1
06-FRE-99-24.2/26.7	06-453204	1
06-FRE-99-.7/7.4	06-350704	2
06-FRE-168-29.3/0	06-0F8804	2
06-FRE-180-31.3/0	06-478904	2
06-FRE-180-61.4/63.5	06-342454	2
06-FRE-180-55.4/56.6	06-342344	2
06-FRE-180-60.3/64	06-342444	2
06-KER-14-16.2/26.6	06-408404	3
06-KER-41-/5	06-3829U4	3
06-KER-43-33.5/34.6	06-410304	3
06-KER-46-30.5/0	06-0A0604	3
06-KER-58-46.0/51.6	06-0E4504	3
06-KER-58-67.0/77.3	06-463604	3
06-KER-58-136.4/143.8	06-480004	4
06-KER-58-55.7/56.6	06-0A5104	4
06-KER-99-2.7/57.5	06-492504	4
06-KER-99-2.7/13.4	06-0A8604	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-99-24.7/27.1	06-451604	4
06-KER-99-48.7/57.1	06-0C1204	4
06-KER-99-.7/2.7	06-0A8804	5
06-KER-119-18.1/0	06-0A6604	5
06-KER-178-13.7/0	06-483304	5
06-KER-178-4.5/4.6	06-388804	5
06-KER-178-7.5/13.4	06-422304	5
06-KIN-33-12.5/17.1	06-0F4304	5
06-KIN-41-36.7/0	06-479204	6
06-KIN-41-39.8/42.1	06-467904	6
06-KIN-43-22.3/22.7	06-474804	6
06-KIN-198-10.6/14.7	06-0A8904	6
06-MAD-41-4.3/8.4	06-427904	6
06-MAD-99-9.1/9.8	06-407204	6
06-MAD-99-19.6/22.6	06-293304	7
06-TUL-63-19.8/30.1	06-448004	7
06-TUL-65-28.3/29.8	06-0F4104	7
06-TUL-99-12.1/13.1	06-479004	7
06-TUL-99-17.8/0	06-484404	7
06-TUL-99-25.3/26.3	06-490204	7
06-TUL-99-28.3/29.9	06-431604	8
06-TUL-137-15.0/15.9	06-3937U4	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-198-10.2/0	06-476404	8
06-TUL-198-15.1/21.5	06-0C6004	8
06-TUL-198-19.8/0	06-483204	8

Statement of Ongoing Contracts - Federal Aid

District			
06			
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$126,674,720	\$46,797,081
-S-	FEDERAL AID (SECONDARY)	\$27,972,326	\$21,686,760
-SH-	STATE HIGHWAY	\$121,234,105	\$46,697,711
		\$434,475	\$0
District Total:		<u>\$276,315,626</u>	<u>\$115,181,551</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$7,968,916
Work completed this Period:	\$7,968,916