

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-/0 06-0AA024		IN FRESNO COUNTY IN FRESNO AT THE DISTRICT 6 OFFICE BUILDING AT 1352 WEST OLIVE STREET INSTALL PHOTOVOLTAIC PANELS	PAVE-TECH INC.  (760)729-7592	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$432,669 \$429,470 \$11,528	03/22/10 04/13/10 01/21/11	100% 100%
06-FRE-5-1.4/0 06-0A9804 ACHS-0055-(137)E G 00-55 1-(7E) --() HA26 SWPPP		IN FRESNO CO NEAR KETTLEMAN CITY AT THE COALINGA AVENAL SAFETY ROADSIDE REST AREA CONSTRUCT NEW ROADSIDE REST AREA	SANTA MARGARITA CONST CORP PO BOX 357 TEMPLETON CA 93465	ABOUZEDAN, RAAID  (559)243-3598	\$3,400,483 \$3,459,939 \$899	08/18/09 08/28/09 03/24/11	0% 0%  PLANT EST SATIS
06-FRE-41-21.1/30.4 06-0K4104  HM1 WPCP		IN FRESNO AND MADERA COUNTIES IN & NEAR FRESNO AT VARIOUS LOCATIONS SEAL BRIDGE DECKS WITH METHACRYLATE	PERSE CONSTRUCTION COMPANY 982 WEST 10TH STREET AZUSA CA 91702 (626)815-3901	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$604,212 \$0 \$0	01/04/11 02/02/11	0% 0%
06-FRE-41-25.3/26.5 06-432104 SARR-P041-(110)E P0-41 1-(0E) --() HB4N SWPPP		IN FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE UNDERCROSSING AND FROM PRINCETON AVENUE UNDERCROSSING TO 0.1 MI NORTH OF SHIELDS AVE WIDEN RAMPS	GRANITE CONSTRUCTION 2716 GRANITE COURT FRESNO CA 93706	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$1,631,604 \$1,648,577 \$84,260	07/31/09 08/12/09 06/17/11	0% 0%  PLANT EST SATIS
06-FRE-41-27.6/29.8 06-0E9704 NH-P041-(111)E --() HB4N SWPPP		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM ASHLAN AVENUE OVERCROSSING TO 0.2 MILE NORTH OF BULLARD AVENUE OC INSTALL RAMP METERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077-5085	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO CA 93726-5866 (559)243-3543	\$5,534,131 \$4,282,404 \$805,028	04/20/10 05/12/10 02/25/11	86% 77%
06-FRE-41-29.8/30.4 06-447704 NH-P041-(114)E --() HB4N SWPPP		IN FRESNO COUNTY FROM 0.3 MI NORTH OF VIKING CO. BULLARD AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING WIDEN OFF RAMP	P O BOX RANCHO CARDOVA CA 95741	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)243-3543	\$3,405,475 \$1,750,839 \$121,175	03/30/10 04/21/10 05/16/11	60% 52%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$611,138 \$567,984 \$13,075	05/24/10 06/25/10 11/19/13	12% 90%
	SWPPP						
06-FRE-43-/9.3 06-459904 ACST-P043-(037)E P0-43 0-(7E) --()		IN FRESNO COUNTY NEAR SELMA FROM KINGS/FRESNO COUNTY LINE TO ROUTE 99 REHABILITATE PAVEMENT WITH COLD IN	EMMETTS EXCAVATION INC 1477 MENLO AVENUE CLOVIS CA 93611 (559)299-1250		\$4,516,840 \$0 \$0	12/09/10 12/30/10	0% 0%
	WPCP						
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING	WATKIN & BORTOLUSSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$503,855 \$327,196 \$9,656	12/23/09 01/19/10 10/25/13	23% 65%
	SWPPP	PERFORM HIGHWAY PLANTING					
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3598	\$764,163 \$738,658 \$11,658	08/27/07 10/03/07 06/02/11	0% 0%
	SWPPP	PLANTING AND IRRIGATION					PLANT EST SATIS
06-FRE-99-17.3/18 06-0J1604 ACNH-P099-(532)E --()		IN FRESNO COUNTY IN FRESNO FROM NORTH AVENUE OVERCROSSING TO 0.5 MILE SOUTH OF JENSEN AVENUE UNDERCROSSING STORM WATER IMPROVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$1,826,803 \$116,636 \$45,895	07/06/10 07/27/10 03/07/11	45% 6%
	SWPPP						SUSPENDED
06-FRE-99-26.7/30.6 06-442614		IN FRESNO COUNTY IN FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.1 MILE NORTH OF GRANTLAND AVENUE UNDERCROSSING	DESILVA GATES CONSTRUCTION PO BOX 909 DUBLIN CA 94568	ABOUZEDAN, RAAID (559)243-3598	\$15,141,591 \$587,867 \$118,309	08/10/10 09/01/10 12/08/11	15% 4%
	SWPPP	WIDEN FREEWAY AND BRIDGES					
	HE13						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-145-34.1/35.2 06-397904 ACST-P145-(030)E P1-45 0-(0E) --()		IN FRESNO COUNTY IN KERMAN FROM CALIFORNIA AVENUE TO ROUTE 180 PAVE ROADWAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,427,840 \$1,261,705 \$71,695	10/12/10 10/26/10 02/11/11	68% 88%
06-FRE-168-30.2/40 06-0L7904 ACST-P168-(054)E P1-68 0-(4E) --()	WPCP	IN FRESNO COUNTY AT AND NEAR PRATHER WINDSOR FUEL CO FROM AUBERRY ROAD AND MORGAN CANYON ROAD INTERSECTION TO 0.2 MILE EAST OF CRESSMAN ROAD CONSTRUCT BONDED WEARING COURSE	P O BOX 1029 PITTSBURG CA 94565 (925)427-5266		\$2,636,391 \$0 \$0	12/02/10 12/22/10	0% 0%
06-FRE-168-36.0/0 06-0C0904		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT UPGRADE VISTA POINT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870	RAAID ABOUZEDAN 3240 MILLBROOK ST FRESNO CA 93726 (559)243-3865	\$213,181 \$194,184 \$0	03/30/10 05/11/10 10/14/11	29% 92%
HB34	WPCP						
06-FRE-168-58.6/65.8 06-0F29U4 ACST-P168-(052)E P1-68 0-(2E) --()		IN FRESNO COUNTY ON ROUTE 168 NEAR HUNTINGTON LAKE AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	C C MYERS INC. P.O. BOX 2948 RANCHO CORDOVA, CA 9574-2948	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3543	\$1,415,604 \$1,328,386 \$4,535	03/08/10 03/25/10 02/02/11	87% 95%
HA21	WPCP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP						OVER RUN
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3814	\$3,893,435 \$3,662,508 \$22,770	11/22/06 12/19/06 04/08/11	0% 0%
HE14	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-66.1/72.3 06-342514 ARRA-P180-(053)E P1-80 0-(3E) --()		IN FRESNO COUNTY EAST OF THE CITY OF FRESNO FROM 0.8 KILOMETER EAST OF TEMPERANCE AVE TO QUALITY AVE CONSTRUCT 4 LANES CONCRETE PAVEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625-0520	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3812	\$27,604,475 \$18,034,806 \$853	09/10/09 09/21/09 10/01/11	100% 64%
HE14	SWPPP						
06-FRE-180-81.7/82.1 06-472304 ACNH-P180-(055)E BHP1-80 0-(5EN)H P180- 055-() HA21		IN FRESNO COUNTY NEAR MINKLER FROM 0.6 MILE EAST OF ALTA AVENUE TO CRAWFORD AVENUE REPLACE BRIDGE	SOUZA CONSTRUCTION P.O. BOX 3810 SAN LUIS OBISPO, CA 93403	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$1,709,300 \$440,495 \$3,831	10/11/10 10/26/10 06/29/11	12% 25%
HA21	SWPPP						
06-FRE-5505-/0 06-0AA014		IN FRESNO COUNTY IN FRESNO AT THE FRESNO EQUIPMENT BUILDING 11 AT NORTH WEST AVENUE INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC. 1385 (310)856-3698	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$180,723 \$177,223 \$4,608	03/22/10 04/22/10 01/20/11	100% 98%
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 14765 BAKERSFIELD CA 93385 (661)835-9270	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,454,366 \$72,367 \$72,367	10/11/10 10/27/10 09/26/12	2% 2%
HA26	SWPPP						
06-KER-5-11.7/0 06-0H8604 ACIM-0005-(184)2 --()		IN KERN COUNTY AT LEBEC AT GRAPEVINE COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT TRUCK INSPECTION FACILITY	BOWE CONTRACTORS INC. 42424 NORTH 4TH STREET EAST LANCASTER, CA 93535	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,328,855 \$403,057 \$257,048	10/11/10 10/26/10 12/14/11	13% 30%
HA42	WPCP						
06-KER-5-36.1/54.2 06-0K8904 IM-SARR-(A00) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.1 MILE SOUTH OF BUENA VISTA CANAL ROAD OVERCROSSING TO 2.4 MILES SOUTH OF 7TH STANDARD ROA REPLACE CONCRETE PANEL	GIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640		\$30,378,869 \$0 \$0	12/13/10 12/30/10	0% 0%
	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-73.0/87 06-0J4904		IN KERN AND KINGS COUNTIES ABOUT 6 MILES SOUTH OF KETTLEMAN CITY FROM ROUTE 46/5 SEPARATION TO 2.9 MILES NORTH OF WATERLOO AVENUE RUBBERIZED SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL P.O. BOX 981330 WEST SACRAMENTO, CA 95798	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3812	\$2,735,381 \$153,141 \$0	06/25/10 07/15/10 07/11/11	10% 6%
HM	WPCP						
06-KER-33-63.0/68.8 06-0L1504		IN KERN COUNTY NEAR DEVILS DEN ON ROUTE 33 AND NEAR MCKITTRICK ON ON ROUTE 58 PLACE RUBBERIZED HOT MIX ASPHALT ON	W JAXON BAKER INC. P.O. BOX 994248 REDDING, CA 96099	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$1,681,198 \$162,564 \$0	05/25/10 06/14/10 12/21/10	56% 10%
HM1	WPCP						
06-KER-43-25.1/38.8 06-0K6804		IN KERN COUNTY NEAR WASCO FROM ROUTE 46 TO TULARE COUNTY LINE POLYMER MODIFIED SEAL COAT	INTERNATIONAL SURFACING P.O. BOX 4770 MODESTO, CA 95352	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3556	\$1,438,611 \$983,111 \$2,115	06/03/09 06/24/09 07/11/11	100% 86%
HM1	WPCP						OVER RUN
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --()		IN KERN CO NEAR LOST HILS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0972	\$24,390,498 \$15,342,366 \$520,096	09/01/09 09/17/09 07/18/11	61% 63%
HE13 HE13	SWPPP						SUSPENDED
06-KER-46-31.9/32.5 06-0J3304 HSNH-P046-(045)E P0-46 0-(5E) --()		IN KERN COUNTY NEAR LOST HILLS FROM 0.3 MILE WEST OF WARREN STREET TO ROUTE 46/5 SEPARATION INSTALL SIGNAL AND LIGHTING	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$411,942 \$0 \$0	12/22/10 01/13/11	0% 0%
HB1	WPCP						
06-KER-46-43.0/49 06-0L1104		IN KERN COUNTY AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,346,267 \$1,272,448 \$0	12/21/09 01/19/10 08/31/10	97% 92%
HM1	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-/7.3 06-353414 HPLU-6206-(009)E --()		IN KERN COUNTY NEAR LOST HILLS FROM KERN COUNTY LINE TO 0.1 KM WEST OF KECKS ROAD WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$23,075,533 \$11,982,132 \$497,194	05/19/10 06/02/10 11/17/11	39% 52%
HE13 HE13	SWPPP						
06-KER-58-27.3/53.9 06-0G9404 STP-X029-(101)E --()		IN KERN COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE CURB RAMPS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		\$883,061 \$0 \$0	12/31/10 01/31/11	0% 0%
HB71	WPCP						
06-KER-65-6.1/25.2 06-0L7404		IN KERN AND TULARE COUNTIES FROM 0.6 MILE SOUTH OF MERCED AVENUE TO AVENUE 95 HOT MIX ASPHALT SURFACING	W JAXON BAKER INC PO BOX 994248 REDDING CA 960994248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,299,976 \$0 \$0	06/22/10 07/14/10	0% 0%
HM	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DR. SUITE 76 SANTA ANA CA 92705 (714)641-4730	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$2,823,833 \$2,750,552 \$0	08/04/06 08/22/06 03/25/10	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$310,761 \$297,718 \$917	11/06/08 11/19/08 05/09/12	61% 94%
06-KER-119-/4.3 06-459104 STP-P119-(013)E --()		IN KERN COUNTY IN AND NEAR TAFT ROUTE 33 TO 0.6 MILE WEST OF AIRPORT ROAD PLACE HOT MIX ASPHALT	FROM GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)721-1011		\$2,374,033 \$0 \$0	01/18/11 01/31/11	0% 0%
HA22	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-155-26.5/52.9 06-0L1404		IN KERN COUNTY NEAR GLENNVILLE FROM DELANO WOODY ROAD TO RANCHERIA ROAD PLACE MODIFIED BINDER SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	MARTINEZ, BLAS  (559)657-8321	\$1,070,455 \$0 \$0	05/13/10 07/09/10	0% 0%
HM1	WPCP						
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4747	\$16,589,458 \$16,314,919 \$0	09/30/08 10/08/08 11/29/10	100% 100%
HA22	SWPPP						
06-KER-178-13.7/27.2 06-0H2504 STP-P178-(060)E --()		IN KERN COUNTY NEAR BAKERSFIELD FROM SIDEHILL VIADUCT TO 0.8 MILE WEST OF UPPER RICHBAR CAMPGROUND TO 0.5 MILE EAST OF DEMOCRAT S PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$2,878,374 \$0 \$0	11/24/10 12/14/10	0% 0%
HA22	WPCP						
06-KER-178-100.1/101.6 06-0K4704		IN KERN COUNTY IN RIDGECREST FROM NORMA STREET TO WEST DRUMMOND AVENUE INSTALL SIGNAL AND LIGHTING	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE SUITE A2 LIVERMORE, CA 94550	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$301,432 \$245,048 \$167,961	06/21/10 07/16/10 02/11/11	67% 81%
HB4N	WPCP						
06-KER-184-7.8/0 06-475204 ACHS-P184-(013)E PGP1-84 0-(3E) --()		IN KERN COUNTY IN BAKERSFIELD AT 0.1 MILE SOUTH OF ROUTE 58/184 SEPARATION INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$372,176 \$0 \$0	08/24/10 09/13/10	0% 0%
HB1	WPCP						
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()		IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$837,426 \$812,213 \$0	04/03/09 04/20/09 01/31/11	0% 0%
HB1	SWPPP						PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()		IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	\$12,017,951 \$10,048,025 \$1,073,717	06/09/09 07/01/09 08/10/11	92% 84%
HA21	WPCP						
06-KER-5722-/0 06-483404		IN KERN COUNTY NEAR TAFT AT THE MAINTENANCE STATION CONSTRUCT EQUIPMENT SHOP	TAFT J.T.S CONSTRUCTION P.O. BOX 41765 BAKERSFIELD, CA 93384	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,362,673 \$1,027,771 \$196,226	06/02/10 06/22/10 10/25/11	35% 31%
HA12	SWPPP						
06-KIN-41-33.0/39.7 06-0E2104 NH-P041-(117)E --()		IN KINGS COUNTY NEAR STRATFORD FROM LAUREL AVENUE TO 0.8 MILE NORTH OF IDAHO AVENUE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$2,851,735 \$0 \$0	12/31/10 01/24/11	0% 0%
HA22	WPCP						
06-KIN-198-9.2/14.7 06-490004 ACNH-P198-(052)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.3 MILE EAST OF ROUTE 41/198 SEPARATION TO 14TH AVENUE UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	FLATIRON WEST INC BENICIA CA 94510	MICHAEL WEBER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8333	\$1,878,322 \$1,706,794 \$0	03/23/10 04/20/10 12/21/10	97% 90%
HA22	WPCP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$45,949,529 \$26,564,780 \$1,887,952	09/01/09 09/22/09 04/02/11	40% 57%
HE14	SWPPP						
HE14							
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF ROAD 416 WIDENING ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$1,411,794 \$1,404,832 \$0	11/25/08 12/16/08 12/17/10	80% 96%
HBI	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-99-22.7/29.4 06-0E2204 NH-P099-(541)E --()		IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM 0.2 MILE SOUTH OF CALIFA OVERHEAD TO MERCED COUNTY LINE REPAIR OVERLAY ROADWAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$5,908,702 \$0 \$0	12/31/10 01/25/11	0% 0%
HA22	WPCP						
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-()		IN TULARE COUNTY NEAR EARLIMART FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	FROM GRIFFITH COMPANY 3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,752,948 \$2,590,831 \$116,102	06/24/10 07/13/10 03/03/12	29% 56%
HA21	SWPPP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,823,117 \$1,727,760 \$11,700	10/05/07 10/22/07 08/30/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$67,312,824 \$0 \$0	01/04/11 01/19/11	0% 0%
HE13	SWPPP						
06-TUL-198-8.7/9 06-0J9404		IN TULARE COUNTY IN VISALIA AT ROUTE 63/198 SEPARATION CONSTRUCT CONCRETE CURB	LEE'S PAVING INC 1212 N. PLAZA DRIVE VISALIA, CA 93291	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$277,087 \$268,698 \$0	06/16/10 07/21/10 12/28/10 01/03/11	100% 100%
HA22	WPCP		(559)651-1337				COMPLETED
06-TUL-198-13.7/16.7 06-0H7204 HSNH-P198-(054)E P1-98 0-(4E) --()		IN TULARE COUNTY NEAR VISALIA FROM ROAD 156 UNDERCROSSING TO ROAD 180 CONSTRUCT THRIE BEAM BARRIER	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 936250520 (559)813-3100		\$2,103,007 \$0 \$0	12/21/10 01/10/11	0% 0%
HB1	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 01/20/11**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-245-/12 06-448104 STP-P245-(006)E --()		IN TULARE COUNTY IN WOOKLAKE FROM ROUTE 198 TO ROUTE 201 PLACE RUBBERIZED HOT MIX ASPHALT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 936250520 (559)813-3100		\$3,070,515 \$0 \$0	12/30/10 01/13/11	0% 0%
HA22	WPCP						

**Totals:      Authorized Final Amt:      \$354,253,004      Completed to Date:      \$135,234,614      Work This Month:      \$6,133,173**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-0-/0	06-0AA024	1
06-FRE-5-1.4/0	06-0A9804	1
06-FRE-41-25.3/26.5	06-432104	1
06-FRE-41-21.1/30.4	06-0K4104	1
06-FRE-41-27.6/29.8	06-0E9704	1
06-FRE-41-29.8/30.4	06-447704	1
06-FRE-41-30.7/31.7	06-0A4904	2
06-FRE-43-/9.3	06-459904	2
06-FRE-99-10.7/15.9	06-420314	2
06-FRE-99-17.3/18	06-0J1604	2
06-FRE-99-26.7/30.6	06-442614	2
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-145-34.1/35.2	06-397904	3
06-FRE-168-36.0/0	06-0C0904	3
06-FRE-168-58.6/65.8	06-0F29U4	3
06-FRE-168-30.2/40	06-0L7904	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-81.7/82.1	06-472304	3
06-FRE-180-60.3/64	06-342444	4
06-FRE-180-66.1/72.3	06-342514	4
06-FRE-5505-/0	06-0AA014	4
06-KER-5-.8/0	06-0A9904	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-5-11.7/0	06-0H8604	4
06-KER-5-36.1/54.2	06-0K8904	4
06-KER-5-73.0/87	06-0J4904	5
06-KER-33-63.0/68.8	06-0L1504	5
06-KER-43-25.1/38.8	06-0K6804	5
06-KER-46-19.3/27.5	06-442534	5
06-KER-46-31.9/32.5	06-0J3304	5
06-KER-46-43.0/49	06-0L1104	5
06-KER-46-/7.3	06-353414	6
06-KER-58-27.3/53.9	06-0G9404	6
06-KER-65-6.1/25.2	06-0L7404	6
06-KER-99-24.7/27.1	06-451604	6
06-KER-99-28.2/29	06-0A7204	6
06-KER-119-/4.3	06-459104	6
06-KER-155-26.5/52.9	06-0L1404	7
06-KER-166-9.0/24.6	06-322104	7
06-KER-178-13.7/27.2	06-0H2504	7
06-KER-178-100.1/101.6	06-0K4704	7
06-KER-184-7.8/0	06-475204	7
06-KER-184-8.4/8.8	06-426304	7
06-KER-204-4.6/5.1	06-430104	8
06-KER-5722-/0	06-483404	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KIN-41-33.0/39.7	06-0E2104	8
06-KIN-198-9.2/14.7	06-490004	8
06-KIN-198-21.5/28.3	06-3568U4	8
06-MAD-41-23.2/23.6	06-0E1004	8
06-MAD-99-22.7/29.4	06-0E2204	9
06-TUL-99-3.1/0	06-471904	9
06-TUL-99-5.6/7.3	06-431704	9
06-TUL-99-41.3/53.9	06-324504	9
06-TUL-198-13.7/16.7	06-0H7204	9
06-TUL-198-8.7/9	06-0J9404	9
06-TUL-245-/12	06-448104	10

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
06			
<b>Federal Aid</b>			
-I-	FEDERAL AID (INTERSTATE)	\$31,707,724	\$403,057
-F-	FEDERAL AID (PRIMARY)	\$30,691,248	\$13,638,550
-S-	FEDERAL AID (SECONDARY)	\$36,102,876	\$19,202,729
-SH-	STATE HIGHWAY	\$40,166,410	\$12,052,258
		\$215,584,746	\$89,938,021

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	06		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
<b>District Total:</b>			<b>Work Comp</b>
			<u>\$354,253,004</u>
			<u>\$135,234,614</u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
06	\$277,087
<b>Work completed this Period:</b>	\$277,087