

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 1
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --() HA22	SWPPP	IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR. VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98% OVER RUN
06-FRE-41-6.1/0 06-494804 ACST-P041-(101)E G P0-41 1-(1E) --() HB1	WPCP	IN FRESNO COUNTY NEAR CARUTHERS AT ELKHORN AVENUE INSTALL TRAFFIC SIGNAL	MADCO ELECTRICAL INC 2135 E. FRONT ST. SELMA, CA 93662	HADDADIN HAIDAR 505 N STREET (559) 445-6720	\$219,070 \$218,607 \$0	02/06/06 02/16/06 07/24/06 07/26/06	100% 100%
06-FRE-41-31.1/31.7 06-419604 ACNH-P041-(097)E --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87 RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559) 445-5595	\$6,494,513 \$6,535,168 \$133,050	06/28/04 07/12/04 10/01/06	0% 0% PLANT EST SATIS
06-FRE-43-7.1/7.5 06-494004 ACST-P043-(033)E G P0-43 0-(3E) --() HB1	WPCP	IN FRESNO COUNTY NEAR SELMA AT MOUNTAIN VIEW AVENUE INSTALL SIGNAL AND RESURFACE	R. J. BERRY JR. INC P.O. BOX 468 SELMA, CA 93662	MENGONI, MARK FRESNO, CA 93721 (559) 445-5595	\$453,054 \$163,525 \$8,750	10/18/05 10/31/05 08/17/06	68% 36%
06-FRE-99-.7/7.4 06-350704 ACNH-P099-(450)E BHP0-99 4-(0EN)H P099- 450-() HE13	SWPPP	IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING WIDEN AND REHABILITATE FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559) 445-6308	\$58,055,059 \$11,025,651 \$955,667	11/23/05 12/13/05 07/20/06	11% 19%
06-FRE-99-10.7/15.9 06-420304 ACNH-P099-(464)E --() HA22	SWPPP	IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSIN ASPHALT CONCRETE OVERLAY	F C I CONSTRUCTORS, INC. (707)742-6000	ABOUZEDAN, RAAID 505 N STREET FRESNO, CA 93721 (559) 445-6322	\$16,838,959 \$14,344,167 \$630,523	01/04/05 01/13/05 08/16/06	91% 85%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 2
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4	SWPPP	IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$461,025 \$235,350 \$91,272	01/31/05 02/14/05 07/09/09	11% 51%
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)E --()	SWPPP	IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$1,448,530 \$1,386,892 \$62,541	05/21/01 06/05/01 05/21/07	77% 94%
06-FRE-99-24.2/26.7 06-453204	SWPPP	IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$882,547 \$832,523 \$6,080	06/17/03 06/27/03 02/23/07	83% 94%
06-FRE-168-29.3/0 06-0F8804	SWPPP	IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710	MENGONI, MARK 505 N STREET (559) 445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%
202.02							
06-FRE-168-58.1/58.8 06-333704	WPCP	IN FRESNO COUNTY NEAR SHAVER LAKE FROM 0.3 KM WEST OF TAMARACK CREEK BRIDGE TO 0.2 KM EAST OF TAMARACK CREEK BRIDGE REPLACE BRIDGE RAILING	BUGLER CONSTRUCTION 47000 WARM SPRINGS BLVD RM101 FREMONT, CA 94539	MARK MENGONI 505 N STREET (559) 445-5595	\$628,790 \$456,682 \$242,825	12/15/05 01/05/06 07/14/06	73% 73%
06-FRE-168-/4.2 06-497504	SWPPP	IN FRESNO COUNTY IN FRESNO FROM CEDAR AVENUE RAMP UNDERCROSSING TO SHAW AVENUE UNDERCROSSING CONSTRUCT MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$2,544,185 \$462,686 \$455,686	05/16/06 06/01/06 10/26/06	26% 18%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 3
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559) 445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
HA22	WPCP					OVER RUN	
06-FRE-180-58.7/61 06-478604		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	J. S. BRAR 2779 BULLARD AVE CLOVIS, CA 93611	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$936,248 \$858,433 \$0	03/19/03 04/03/03 04/21/06	100% 100%
HM2E	SWPPP						
06-FRE-198-14.9/26.8 06-497404		IN FRESNO COUNTY NEAR HARRIS RANCH ABOUT 22 KM EAST COALINGA AT ROUTE 5 AND 198 SEPARATION CONSTRUCT TWO LOOP ON RAMP	LEE'S PAVING INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$4,252,510 \$2,894,615 \$628,225	11/29/05 12/15/05 09/26/06	62% 67%
ACST-X019-(019)N X0-19 0-(9N) -- () HB1	SWPPP						
06-KER-5-11.9/0 06-464404		IN KERN COUNTY AT LEBEC AT THE GRAPEVINE TRUCK WEIGH AND INSPECTION STATIONS CONCRETE PAVEMENT AND COLD PLANE	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA. 92868	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$409,500 \$134,526 \$134,526	04/12/06 04/25/06 08/30/06	62% 33%
HA42	WPCP						
06-KER-5-47.3/47.7 06-0F3204		IN KERN COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-0157	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$424,424 \$0 \$0	06/19/06 06/27/06 08/11/06	0% 0%
HM1A	WPCP						
06-KER-5-65.2/69.6 06-497304		IN KERN COUNTY NEAR LOST HILLS FROM MERCED AVENUE OVERCROSSING TO MAIN DRAIN ROAD OVERCROSSING CONSTRUCT MEDIAN BARRIER	APEX FENCE CO. INC P. O. BOX 545 ANDERSON, CA 96007	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$1,122,820 \$1,086,651 \$0	02/06/06 02/16/06 06/19/06 06/21/06	100% 100%
ACIM-005 -(175)2 G-005 -(175)2 ACIM-005 -(175)E HB1	SWPPP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 4
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-5-/4.6 06-0F6104		IN KERN COUNTY IN AND NEAR LEBEC FROM LOS ANGELES COUNTY LINE TO 0.2 KM NORTH OF GRAPEVILE CREEK BRIDGE SLAB REPLACEMENT	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387-0157	PETER MULLALY 805 S. LEXINGTON ST. (661) 720-0971	\$794,942 \$0 \$0	06/22/06 07/05/06	0% 0%
	WPCP						
06-KER-14-14.9/16 06-0C5804		IN KERN COUNTY AT VARIOUS LOCATIONS RESURFACE EXISTING PAVEMENT	INTERNATIONAL SURFACING P.O.BOX 4770 MODESTO, CA. 95352	BURFORD, JIM P.O.BX 81197 (661) 859-2421	\$769,673 \$727,152 \$0	12/22/05 01/03/06 07/07/06 07/11/06	100% 100% COMPLETED
	WPCP						
06-KER-14-16.2/26.6 06-408404		IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388-5127	PINEDA, PAUL P.O.BX 2548 (661) 332-0892	\$46,183,863 \$15,121,269 \$3,870,247	01/24/06 02/02/06 11/30/07	19% 33%
	SWPPP						
HE13 HE13 06-KER-43-1.0/6.1 06-0C6304		IN KERN COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GRIFFITH COMPANY P.O.BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$2,343,627 \$2,050,959 \$1,684,741	11/04/05 11/16/05 08/29/06	30% 87%
	WPCP						
06-KER-43-33.5/34.6 06-410304 ACST-P043-(031)E P0-43 0-(1E) --()		IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD MODIFY INTERSECTIONS	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93387	PETER MULLALY 805 SOUTH LEXINGTON STREET DELANO, CA 93215 (661) 720-0971	\$214,973 \$218,628 \$0	05/23/05 06/01/05 03/29/06	100% 100%
	WPCP						
06-KER-46-32.1/32.7 06-0C0604 ACST-P046-(035)E G P0-46 0-(5E) --()		IN KERN COUNTY NEAR LOST HILLS AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	PETER MULLALY (661) 720-0971	\$522,365 \$511,418 \$37,841	10/19/05 11/03/05 07/28/06	100% 98%
	WPCP						OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 5
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-27.2/31.8 06-0F1204		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC. 6225 S. WALNUT ST. SUITE#C LOOMIS, CA 95650	DHALIWAL, AMARJIT 805 S. LEXINGTON ST. (661) 720-0972	\$931,978 \$162,721 \$162,721	05/10/06 05/25/06 08/25/06	13% 17%
HM	WPCP						
06-KER-58-46.0/51.6 06-0E4504 ACNH-P058-(100)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM LONE OAK DRIVE TO FRUITVALE AVENUE ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O.BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$7,917,031 \$7,407,871 \$0	07/28/05 08/04/05 10/24/05	100% 100%
HA22	WPCP						OVER RUN
06-KER-58-67.0/77.3 06-463604 ACNH-P058-(101)E --()		IN KERN COUNTY NEAR EDISON FROM 0.5 KM WEST OF CALIENTE CREEK BRIDGE TO 0.3 KM EAST OF CALIENTE ROAD COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 18851 JAMES RD. BAKERSFIELD, CA 93308		\$9,029,409 \$0 \$0	06/23/06 07/12/06	0% 0%
HA22	SWPPP						
06-KER-58-77.0/82.6 06-480804		IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY ROAD PICO RIVERA CA 906602135 (323)558-8000	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$866,953 \$818,239 \$0	03/08/04 03/17/04 06/28/06	100% 100%
HM1A	WPCP						COMPLETED
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$697,498 \$720,115 \$0	05/23/05 06/06/05 10/05/05	100% 100%
HA22	WPCP						
06-KER-65-6.1/25.2 06-493604		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS CHIP SEAL AND DIGOUTS	WESTERN STATES SURFACING, INC. P.O.BOX 4770 MODESTO, CA. 95352	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$1,005,560 \$979,190 \$500	06/03/05 06/16/05 10/20/06	100% 93%
HM1A	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 6
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-2.7/13.4 06-0A8604		IN KERN COUNTY NEAR WHEELER RIDGE FROM ROUTE 166 AND 99 SEPARATION TO BEAR MOUNTAIN BOULEVARD OVERCROSSING CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA. 90680	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$5,264,399 \$433,361 \$433,361	05/10/06 05/23/06 01/08/06	20% 8%
HB1	SWPPP						
06-KER-99-20.5/36.4 06-0F1404		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PACHECO ROAD UNDERCROSSING TO 0.2 KM SOUTH OF LERDO HIGHWAY OVERCROSSING JOINT SEAL	GRAHAM CONTRACTORS P.O. BOX 26770 SAN JOSE, CA 95159	AMARJIT DHALIWAL 805 S. LEXINGTON ST. (661) 720-0972	\$702,434 \$113,960 \$113,960	05/24/06 06/06/06 08/18/06	16% 16%
HM1	WPCP						
06-KER-99-23.1/0 06-491904		IN KERN COUNTY AT VARIOUS LOCATIONS REPLACE BRIDGE RAILING	SHASTA CONSTRUCTORS P.O.BOX 491539 REDDING, CA. 96049-1539	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$1,234,833 \$805,126 \$201,522	01/19/06 02/06/06 08/31/06	63% 66%
HM3	WPCP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38 WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661) 588-4548	\$2,442,467 \$2,274,984 \$100	04/06/05 04/14/05 02/10/07	100% 99%
HM1A	WPCP						
06-KER-119-27.3/0 06-494904		IN KERN COUNTY NEAR PUMPKIN CENTER AT GOSFORD ROAD INSTALL SIGNAL	TDS ENGINEERING 2899 AGOURA RD, SUITE 171 WESTLAKE VILLAGE, CA 91361	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661) 720-0971	\$264,600 \$266,029 \$0	08/05/05 08/18/05 06/28/06 06/28/06	100% 100%
ACST-P119-(012)E G P1-19 0-(2E) --()							COMPLETED
HB1	WPCP						
06-KER-178-2.7/4.6 06-0C6904		IN KERN COUNTY IN BAKERSFIELD FROM ALTA VISTA DRIVE OVERCROSSING TO MOUNT VERNON AVENUE OVERCROSSING RESURFACE ASPHALT CONCRETE	GRIFFITH COMPANY P.O.BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$342,139 \$324,616 \$0	03/01/06 03/13/06 07/07/06 07/12/06	100% 100%
HM1	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 7
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057)E P1-78 0-(7E) --() HB1	SWPPP	IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$571,115 \$592,395 \$0	02/25/05 03/07/05 04/21/06	100% 100% PLANT EST SATIS
06-KER-178-7.5/13.4 06-422304 ACST-P178-(058)E P1-78 0-(8E) --() HA22	SWPPP	IN KERN COUNTY IN BAKERSFIELD FROM 0.2 KM WEST OF MORNING DRIVE TO 3.0 KM EAST OF COTTONWOOD CREEK WIDEN AND RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127 BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 (661) 859-2428	\$8,303,897 \$3,225,304 \$1,880,167	01/05/06 01/19/06 09/28/06	49% 39%
06-KER-178-13.7/0 06-483304		IN KERN COUNTY NEAR BAKERSFIELD AT SIDEHILL VIADUCT REPLACE GUARD RAIL WITH CONCRETE	PETERSON-CHASE GENERAL 1792 KAISER AVE. IRVINE, CA. 92614-5706	JIM BURFORD P.O.BOX 81197 (661) 859-2428	\$598,784 \$0 \$0	05/25/06 06/06/06	0% 0%
HB1	WPCP						SUSPENDED
06-KER-178-16.5/20 06-493704		IN KERN COUNTY NEAR BAKERSFIELD FROM 1.0 KM EAST OF EDISON POWERHOUSE TO 0.2 KM WEST OF UPPER RICHBAR CAMPGROUND COLD PLANE ASPHALT CONCRETE	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331		\$504,405 \$0 \$0	05/26/06 06/07/06	0% 0%
HM1A	WPCP						
06-KER-178-100.6/104.6 06-0C5904		IN KERN COUNTY IN RIDGECREST FROM INYO KERN ROAD TO SAN BERNARDINO COUNTY LINE OPEN GRADE ASPHALT CONCRETE	ASPHALT CONSTRUCTION CO. INC. P.O.BOX 1187 LANCASTER, CA. 93585	JIM BURFORD P.O.BOX 81197 (661) 859-2421	\$1,251,102 \$0 \$0	04/17/06 04/25/06	0% 0%
HM1	WPCP						
06-KER-223-21.1/31.9 06-0C3604		IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION RUBBERIZED ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	BURFORD, JAMES D PO BOX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$875,583 \$826,106 \$2,500	04/01/05 04/11/05 08/25/06	71% 93%
HM1	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 8
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-41-28.4/33 06-364604		IN KINGS COUNTY NEAR STRATFORD FROM 0.1 KM NORTH OF NEVADA AVENUE TO LAUREL AVENUE RESURFACE EXISTING HIGHWAY	GRANITE CONSTRUCTION CO. 2716 GRANITE COURT FRESNO, CA 93706	MEJIA, HUGO 8530 W. ROOSEVELT AVE. (559) 651-8313	\$4,014,999 \$853,869 \$760,150	04/06/06 04/17/06 07/20/06	46% 21%
HA22	SWPPP						
06-KIN-41-36.7/0 06-479204		IN KINGS COUNTY NEAR LEMOORE FROM 0.4 W JAXON BAKER INC KM SOUTH OF JERSEY AVENUE TO 0.5 KM NORTH OF JERSEY AVENUE LEFT TURN LANE AND LIGHTING	P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$890,989 \$0 \$0	07/13/06 07/24/06	0% 0%
HB1	WPCP						
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$439,067 \$425,719 \$0	06/30/03 07/11/03 12/12/05	100% 100%
HB32	WPCP						
06-KIN-41-41.2/42.1 06-0C8104		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.1 KM NORTH OF CIMARRON OVERHEAD TO HANFORD AND ARMONA ROAD INSTALL RUMBLE STRIPS	W.JAXON BAKER P.O.BOX 994248 REDDING, CA 96099	ROMANI, HANI 8530 W. ROOSEVELT AVE. (559) 651-8315	\$319,284 \$278,587 \$278,587	05/26/06 06/05/06 07/28/06 08/01/06	80% 87%
HB1	SWPPP						
06-KIN-43-10.1/10.6 06-0A0804 ACST-P043-(034)E G P0-43 0-(4E) --()		IN KINGS COUNTY ABOUT 11.2 KM NORTH OF CORCORAN FROM 0.3 KM NORTH OF KANSAS AVENUE TO 0.4 KM SOUTH OF KANSAS AVENUE INSTALL TRAFFIC SIGNALS	LEE'S PAVING INC 1212 N PLAZA AVE VISALIA CA 93291	HANI ROMANI 8530 W. ROOSEVELT AVE (559) 651-8315	\$687,734 \$0 \$0	12/02/05 12/20/05	0% 0%
HB1	SWPPP						
06-KIN-43-22.0/25 06-0F1304		IN KINGS COUNTY NEAR HANFORD FROM 10TH AVENUE TO 0.8 KM NORTH OF EXCELSIOR AVENUE RESURFACE ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DR VISALIA, CA 93291	MEJIA, HUGO 8530 W. ROOSEVELT AVE. (559) 651-8313	\$372,860 \$0 \$0	05/25/06 06/08/06 08/30/06	0% 0%
HM	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 9
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-43-/1.5 06-0C4204		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS, INC. P.O. BOX 26770 SAN JOSE, CA 95159	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8313	\$1,148,740 \$913,893 \$0	05/26/05 06/06/05 04/21/06	100% 98%
HM1	WPCP						OVER RUN
06-KIN-5712-/0 06-480404		IN KINGS COUNTY IN LEMOORE AT THE LEMOORE MAINTENANCE STATION PAVE MAINTENANCE STATION	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	MEJIA, HUGO 8530 W. ROOSEVELT AVE. (559) 651-8313	\$637,380 \$0 \$0	06/21/06 07/05/06 09/14/06	0% 0%
HA12	SWPPP						
06-MAD-41-6.8/6.9 06-327004		IN MADERA COUNTY AT FRIANT MADERA CANAL BRIDGE UPGRADE BRIDGE RAIL	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS CA 93613 (559)299-3290	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$335,641 \$244,601 \$181,858	04/04/06 04/20/06 08/01/06	83% 73%
HA21	SWPPP						
06-MAD-41-35.4/35.6 06-303104 ACST-P041-(099)E G P0-41 0-(9E) --()		IN MADERA COUNTY AT OAKHURST FROM FRESNO RIVER BRIDGE TO 0.2 KM NORTH OF ROUTE 41 AND 49 INTERSECTION SIGNALS AND LIGHTING	W JAXON BAKER INC P.O. BOX 994248 REDDING, CA 96099-4248	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$1,138,529 \$565,580 \$231,398	01/13/06 01/24/06 08/02/06	82% 46%
HB1	WPCP						
06-MAD-99-19.6/22.2 06-0C6504		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.5 KM SOUTH OF AVENUE 21 TO 0.1 KM SOUTH OF 99 AND 152 CONNECTOR SEPARATION GRIND PORTLAND CEMENT CONCRETE	DIVERSIFIED CONCRETE CUTTING 59 CONEY ISLAND DRIVE SPARKS, NV 89431	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$738,318 \$502,693 \$321,936	11/18/05 12/09/05 07/26/06	85% 87%
HM1	WPCP						
06-MAD-145-8.0/9 06-0C6804		IN FRESNO AND MADERA COUNTIES NEAR KERMAN FROM MCMULLIN GRADE TO CENTRAL AVENUE AND IN MADERA FROM AVENUE 13 TO OLIVE AVENUE COLD PLANE ASPHALT CONCRETE	LEE'S PAVING INC 1212 N. PLAZA DR VISALIA, CA 93291	MARK MENGONI 505 N STREET FRESNO, CA 93721 (559) 445-5595	\$597,641 \$593,691 \$0	11/15/05 11/23/05 07/28/06 07/31/06	100% 100%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 10
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-63-19.8/30.1 06-448004 ACST-P063-(019)E P0-63 0-(9E) --() HA22	WPCP	IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE RESURFACE ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8313	\$3,659,473 \$3,410,335 \$0	05/19/05 06/08/05 12/07/05	100% 100%
06-TUL-63-23.2/0 06-494704		IN TULARE COUNTY IN OROSI AT AVENUE 413 INSTALL TRAFFIC SIGNAL	MADCO ELECTRIC CO 2135 E FRONT ST SELMA CA 93662	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8321	\$227,654 \$129,902 \$40,727	02/02/06 02/16/06 08/02/06	80% 56%
HB1	WPCP						
06-TUL-65-18.7/21.9 06-0C6204		IN TULARE COUNTY NEAR PORTERVILLE AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W. JAXON BAKER INC PO BOX 994248 REDDING CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$1,658,954 \$303,246 \$303,246	05/24/06 06/05/06 09/18/06	18% 18%
HM1	WPCP						
06-TUL-65-/14.1 06-0C4504		IN TULARE COUNTY AT DECOR AND TERRA BELLA FROM TULARE COUNTY LINE TO AVENUE 12 SLURRY SEAL	VALLEY SLURRY SEAL CO P O BOX 981330 WEST SACRAMENTO CA 95691	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559) 651-8319	\$603,418 \$603,539 \$0	04/12/05 04/21/05 07/19/06 07/20/06	100% 100%
HM1	WPCP						COMPLETED
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) --() HB32	SWPPP	IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLAY 805 S. LEXINGTON ST. (661) 720-0971	\$560,426 \$459,208 \$18,814	11/15/05 12/02/05 02/17/09	17% 82%
06-TUL-99-17.8/0 06-484404 OTS-000C-(283) --()		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	TDS ENGINEERING 2899 AGOURA ROAD, STE 171 WEST LAKE VILLAGE, CA 91361	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$434,475 \$0 \$0	06/23/06 07/05/06	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 11
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-25.3/26.3 06-490204		IN TULARE COUNTY IN AND NEAR TULARE FROM 0.3 KM SOUTH OF AVENUE 200 OVERCROSSING TO 0.4 KM NORTH OF AIRPORT OVERCROSSING REMOVE BRIDGE AND OFF RAMP	FCI 1650 DOCKERY AVENUE SELMA CA 93662	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$2,780,531 \$1,680,442 \$603,222	03/10/06 03/24/06 09/14/06	64% 61%
HA21	SWPPP						
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8316	\$2,108,073 \$1,554,651 \$161,571	01/19/06 01/26/06 12/17/08	14% 74%
HA25	SWPPP						
06-TUL-137-15.0/15.9 06-3937U4		IN TULARE COUNTY IN TULARE AT SOUTH E STREET AND AT 0 STREET MODIFY SIGNALS	LEE'S PAVING 1212 N. PLAZA DRIVE VISALIA CA 93291	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE (559) 651-8321	\$962,728 \$0 \$0	06/27/06 07/12/06	0% 0%
HB4N	WPCP						
06-TUL-198-4.8/8.8 06-278634 ACNH-P099-(416)E --()		IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO ROUTE 198 AND 63 SEPARATION PLANTING AND IRRIGATION	JS BRAR CO 7202 E. BULLARD CLOVIS, CA 93611-9202	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559) 651-8319	\$2,400,729 \$2,384,353 \$0	04/06/01 05/01/01 03/31/06	100% 100%
HE14	SWPPP						PLANT EST SATIS
06-TUL-198-15.1/21.5 06-0C6004		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS SEAL COAT	WESTERN STATES SURFACING, INC PO BOX 4770 MODESTO CA 95352	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$1,143,633 \$1,084,034 \$0	10/31/05 11/14/05 06/12/07	93% 100%
HM1	WPCP						
06-TUL-198-19.8/0 06-483204		IN TULARE COUNTY NEAR VISALIA AT ROUTE 198 AND 245 SEPARATION SIGNAL LIGHTS	MADCO ELECTRIC INC 2135 E FRONT ST SELMA CA 93662	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$310,136 \$0 \$0	06/28/06 07/12/06	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 12
08/02/06

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-201-/14 06-0C6404		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099	ROMANI, HANI 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8315	\$2,516,760 \$2,390,241 \$901,082	11/15/05 11/28/05 07/25/06	92% 95%
	WPCP						

Totals:	Authorized Final Amt:	<u>\$225,480,105</u>	Completed to Date:	<u>\$102,587,161</u>	Work This Month:	<u>\$15,539,397</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-6.1/0	06-494804	1
06-FRE-41-31.1/31.7	06-419604	1
06-FRE-43-7.1/7.5	06-494004	1
06-FRE-99-10.7/15.9	06-420304	1
06-FRE-99-12.2/14.5	06-458604	1
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-24.2/26.7	06-453204	2
06-FRE-99-.7/7.4	06-350704	2
06-FRE-168-29.3/0	06-0F8804	2
06-FRE-168-58.1/58.8	06-333704	2
06-FRE-168-/4.2	06-497504	2
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-58.7/61	06-478604	3
06-FRE-198-14.9/26.8	06-497404	3
06-KER-5-11.9/0	06-464404	3
06-KER-5-47.3/47.7	06-0F3204	3
06-KER-5-65.2/69.6	06-497304	3
06-KER-5-/4.6	06-0F6104	4
06-KER-14-14.9/16	06-0C5804	4
06-KER-14-16.2/26.6	06-408404	4
06-KER-43-1.0/6.1	06-0C6304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-43-33.5/34.6	06-410304	4
06-KER-46-32.1/32.7	06-0C0604	4
06-KER-58-27.2/31.8	06-0F1204	5
06-KER-58-46.0/51.6	06-0E4504	5
06-KER-58-67.0/77.3	06-463604	5
06-KER-58-77.0/82.6	06-480804	5
06-KER-58-136.4/143.8	06-480004	5
06-KER-65-6.1/25.2	06-493604	5
06-KER-99-2.7/13.4	06-0A8604	6
06-KER-99-20.5/36.4	06-0F1404	6
06-KER-99-23.1/0	06-491904	6
06-KER-99-48.7/57.1	06-0C1204	6
06-KER-119-27.3/0	06-494904	6
06-KER-178-13.7/0	06-483304	6
06-KER-178-16.5/20	06-493704	7
06-KER-178-100.6/104.6	06-0C5904	7
06-KER-178-2.7/4.6	06-0C6904	7
06-KER-178-4.5/4.6	06-388804	7
06-KER-178-7.5/13.4	06-422304	7
06-KER-223-21.1/31.9	06-0C3604	7
06-KIN-41-28.4/33	06-364604	8
06-KIN-41-36.7/0	06-479204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-41-39.8/42.1	06-467904	8
06-KIN-41-41.2/42.1	06-0C8104	8
06-KIN-43-10.1/10.6	06-0A0804	8
06-KIN-43-22.0/25	06-0F1304	8
06-KIN-43-/1.5	06-0C4204	9
06-KIN-5712-/0	06-480404	9
06-MAD-41-6.8/6.9	06-327004	9
06-MAD-41-35.4/35.6	06-303104	9
06-MAD-99-19.6/22.2	06-0C6504	9
06-MAD-145-8.0/9	06-0C6804	9
06-TUL-63-19.8/30.1	06-448004	10
06-TUL-63-23.2/0	06-494704	10
06-TUL-65-18.7/21.9	06-0C6204	10
06-TUL-65-/14.1	06-0C4504	10
06-TUL-99-12.1/13.1	06-479004	10
06-TUL-99-17.8/0	06-484404	10
06-TUL-99-25.3/26.3	06-490204	11
06-TUL-99-28.3/29.9	06-431604	11
06-TUL-137-15.0/15.9	06-3937U4	11
06-TUL-198-4.8/8.8	06-278634	11
06-TUL-198-15.1/21.5	06-0C6004	11
06-TUL-198-19.8/0	06-483204	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-TUL-201-/14	06-0C6404	12

Statement of Ongoing Contracts - Federal Aid

District 06			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,122,820	\$1,086,651
-F-	FEDERAL AID (PRIMARY)	\$104,292,302	\$44,638,752
-S-	FEDERAL AID (SECONDARY)	\$27,199,208	\$18,660,040
-SH-	STATE HIGHWAY	\$92,431,300	\$38,201,718
		\$434,475	\$0
District Total:		<u>\$225,480,105</u>	<u>\$102,587,161</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$3,969,603
Work completed this Period:	\$3,969,603