

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-48.6/65.8 06-0J4804		IN FRESNO COUNTY ABOUT 7 MILES WEST OF FIREBAUGH FROM 0.4 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO NEES AVENUE OVERCROSSING PLACE RUBBERIZED HOT MIX ASPHALT	WINDSOR FUEL CO P O BOX 38 WINDSOR CA 95492 (707)838-9751		\$3,860,839 \$0 \$0	06/03/09 06/24/09	0% 0%
HM1	WPCP						
06-FRE-33-39.8/42 06-0K9104 SARR-X019-(021)E X0-19 0-(1E) --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS APPLY RUBBERIZED HOT MIX ASPHALT	W. JAXON BAKER, INC. P.O. BOX 994248 REDDING, CA 96099-4248	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,224,788 \$920 \$0	06/08/09 06/18/09 09/04/09	24% 0%
HM1	WPCP						
06-FRE-41-20.0/32.2 06-0H3804		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM NORTH AVENUE UNDERCROSSING TO AUDUBON DRIVE OVERCROSSING VEHICLE DETECTION SYSTEM	LEE WILSON P.O. BOX 250 ARROYO GRANDE, CA 93421-0250	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$247,963 \$0 \$0	05/28/09 06/11/09	0% 0%
HB4N	WPCP						
06-FRE-41-22.1/0 06-0G4204		IN FRESNO COUNTY IN FRESNO AT THE SOUTH FRESNO VIADUCT BRIDGE REPLACE BRIDGE JOINTS	CONTRACTORS CHEMICAL INC 3130 DEPOT ROAD HAYWARD CA 94945 (510)783-5631		\$367,141 \$0 \$0	06/23/09 07/07/09	0% 0%
HM1	WPCP						
06-FRE-99-1.0/0 06-480504		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV SYSTEMS	CLAYBORN CONTRACTING GROUP, INC. 10556 COMBIE ROAD PMB 6203 AUBURN, CA 95602	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$485,724 \$78,796 \$78,496	05/20/08 06/24/08 07/17/09	53% 16%
HB4N	WPCP						SUSPENDED
06-FRE-99-7.4/11.1 06-0J4104		IN FRESNO AND TULARE COUNTIES AT VARIOUS LOCATIONS PCC PROFILE GRINDING	HARBER COMPANIES INC 1880 EAST RIVERVIEW DRIVE SAN BERNARDINO CA 92408	LARRY ALLRED 3240 N MILLBROOK FRESNO CA 93726 (559)243-3881	\$1,288,692 \$760,954 \$760,954	03/09/09 04/06/09 08/13/09	58% 59%
HM	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	HADDADIN, HAIDAR (559)243-3599	\$764,163 \$537,691 \$10,854	08/27/07 10/03/07 08/02/11	0% 0% PLANT EST SATIS
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$472,025 \$457,298 \$1,971	01/31/05 02/14/05 09/15/09	0% 0% PLANT EST SATIS
HB4	SWPPP						
06-FRE-99-15.5/28.1 06-0K0304		IN FRESNO COUNTY IN AND NEAR FRESNO FROM CHESTNUT AVENUE OVERCROSSING TO SHAW AVENUE OVERCROSSING PCC PROFILE GRINDING	HARBER COMPANIES INC 1880 EAST RIVERVIEW DRIVE SAN BERNARDINO CA 92408 (909)478-1957		\$1,632,984 \$0 \$0	03/27/09 04/10/09	0% 0% 0%
HM1	WPCP						
06-FRE-99-16.9/28.8 06-0H3904		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM CEDAR AVENUE TO BARSTOW AVENUE. VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL ARROYO GRANDE, CA 93421	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$314,231 \$0 \$0	03/04/09 03/20/09	0% 0% 0%
HB4N	WPCP						
06-FRE-99-21.4/22.4 06-462804		IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AND ON ROUTE 180 HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	HADDADIN, HAIDAR (559)243-3599	\$1,773,189 \$1,662,884 \$7,266	03/18/08 04/23/08 03/22/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-FRE-99-22.0/22.8 06-0E4904		IN FRESNO COUNTY ON ROUTE 99 AT NIELSEN AVENUE UC PM 22.13 AND IN KERN COUNTY ON ROUTE 99 AT NORTH DELANO OH PM 57.1 & AT KERN AV REPAINT BRIDGES	R P I COATING INC. 10114 SHOEMAKER AVE SANTA FE SPRINGS, CA 90670	ERIC KARLSON 8530 W. ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-8315	\$1,175,517 \$187,250 \$186,125	03/16/09 04/10/09 03/08/10	28% 16% 0%
HM3H	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-/10 06-0K2104		ON ROUTE 99 BETWEEN 0.5 MILES SOUTH OF MERCED STREET UC AND 0.1 MILE NORTH OF DODGE AVE OC CONSTRUCT FOG WARNING SYSTEM	ICX TRANSPORTATION GROUP P O BOX 2315 STILLWATER, OK 74076	ALLRED, LARRY R 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$11,984,000 \$9,161,911 \$575,338	06/19/08 06/19/08 04/01/10	60% 76%
201315							
06-FRE-180-24.6/27.3 06-420504 ACNH-P180-(052)E BHP1-80 0-(2EN)H P180- 052-()		IN FRESNO COUNTY NEAR MENDOTA FROM BELMONT AVENUE TO 0.5 KM EAST OF KINGS SLOUGH BRIDGE ASPHALT CONCRETE RESURFACING	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	ALLRED, LARRY 3240 N MILLBROOK (559)243-3881	\$8,545,885 \$7,999,587 \$274,311	02/22/08 03/14/08 07/24/09	100% 93% OVER RUN
HA22 SWPPP HA22							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22 WPCP							
06-FRE-180-55.4/56.6 06-342344 STP- -() --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$1,745,978 \$1,530,950 \$16,770	10/27/06 11/20/06 05/03/10	0% 0% PLANT EST SATIS
HE14 SWPPP							
06-FRE-180-60.1/T60.3 06-0F2004		IN FRESNO COUNTY IN FRESNO FROM ROUTE 180/168 SEPARATION TO MAPLE AVENUE UNDERCROSSING INSTALL MEDIAN BARRIER	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVE FRESNO CA 93706	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$265,000 \$131,619 \$131,619	05/01/09 06/11/09 07/30/09	60% 50%
HBI WPCP							
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,814,827 \$3,284,910 \$22,470	11/22/06 12/19/06 04/08/11	0% 0% PLANT EST SATIS
HE14 SWPPP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$49,092,472 \$43,234,931 \$1,321,070	12/20/07 01/08/08 10/21/09	84% 87%
HE14	SWPPP						
06-KER-5-4.6/10.2 06-0J4604		IN KERN COUNTY NEAR GRAPEVINE FROM 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE TO GRAPEVINE UNDERCROSSING. PCC PROFILE GRINDING.	HARBER COMPANIES INC 1880 E.RIVERVIEW DRIVE SAN BERNARDINO CA 92408	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$869,143 \$807,552 \$136,604	03/11/09 04/06/09 08/06/09 07/30/09	71% 92%
HM	WPCP						
06-KER-5-6.3/10.1 06-0C8004 SARR-0054-(182)E 00-54 1-(2E) --()		IN KERN COUNTY NEAR GRAPEVINE AT VARIOUS LOCATIONS FROM 1.5 MILES NORTH OF FORT TEJON ROAD OC TO GRAPEVINE ROAD UNDERCROSSING UPGRADE MEDIAN BARRIERS	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$1,100,000 \$0 \$0	06/23/09 07/14/09	0% 0%
HA27	SWPPP						
06-KER-5-54.1/0 06-462904 ACHS-005 -(181)2 IMG-005 -(181)2 --()		IN KERN COUNTY NEAR BUTTOWILLOW AT THE BUTTOWILLOW SAFETY ROADSIDE REST AREAS REMODEL SAFETY ROADSIDE REST AREAS	BOWE CONTRACTORS INC. 42424 N 4TH STREETT LANCASTER, CA 93535	AMARJIT DHALIWAL 805 S. EXINGTON ST. DELANO, CA 93215 (661)720-0970	\$2,635,542 \$2,337,385 \$299,485	08/07/08 08/25/08 12/07/09	98% 89%
HA26	SWPPP						
06-KER-5-/10.2 06-460704 ACIM- 005-(180)2 --()		IN KERN COUNTY AT LEBEC FROM LOS ANGELES COUNTY LINE TO GRAPEVINE UNDERCROSSING HOT MIX ASPHALT CONCRETE SURFACING	SECURITY PAVING PO BOX 1489 SUN VALLEY, CA 91353	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,873,886 \$3,588,442 \$1,582,457	08/21/08 09/10/08 08/28/09	72% 24%
HA22	SWPPP						
06-KER-14-15.1/0 06-0K4004		IN KERN CO NEAR MOJAVE FROM 15.1M N/OF THE LA COUNTY LINE TO 0.5M S OF THE OLD RTE 14/58 JCT AT THE S.MOJAVE OVERHEAD BRIDGE REPLACE BRIDGE JOINTS / BEARINGS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441		\$108,925 \$0 \$0	06/05/09 06/24/09	0% 0%
HM3H	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-14-16.3/26.6 06-0K7204 SARR-P014-(065)E P0-14 0-(5E) --()		IN KERN COUNTY AT VARIOUS LOCATIONS BONDED WEARING COURSE OVERLAY	WINDSOR FUEL CO. P.O. BOX 38 WINDSOR, CA 95492	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$4,465,525 \$0 \$0	06/16/09 06/25/09	0% 0%
HM1	WPCP						
06-KER-14-37.1/46.2 06-0K6604		IN KERN COUNTY NEAR CANTIL FROM 0.5 MILE NORTH OF REDROCK RANDBURG ROAD TO 1.2 MILES NORTH OF REDROCK INYOKERN ROAD RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION ROAD 3000 JAMES ROAD BAKERSFIELD, CA 93306	SAM DHALIWAL 1824 NORRIS ROAD (661)391-4742	\$1,943,370 \$1,854,252 \$781,512	04/20/09 05/04/09 07/21/09 07/29/09	100% 95%
HM1	WPCP						
06-KER-33-40.3/45.5 06-0K6904		IN KERN COUNTY NEAR MISSOURI TRIANGLE FROM 0.7 MILE SOUTH OF LOCERN ROAD TO TREELINE ROAD COLD IN PLACE RECYCLING	GRANITE CONSTRUCTION COMPANY P.O. BOX 5127 BAKERSFIELD, CA 93388	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,242,517 \$0 \$0	04/14/09 04/24/09	0% 0%
	WPCP						
06-KER-33-45.5/54.8 06-0J4404		IN KERN COUNTY NEAR NORTH BELBRIDGE FROM MAIN ROAD TO BROWN MATERIAL ROAD APPLY SEAL COAT	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,058,992 \$1,401,179 \$171,088	04/13/09 04/22/09 08/20/09	67% 68%
HM1	WPCP						
06-KER-33-54.5/59 06-0F7404		IN KERN CO NEAR BLACKWELLS CORNER FROM BROWNS MATERIAL ROAD TO 1.0 KM SOUTH OF ROUTE 46 COLD IN PLACE RECYCLING HMA OVERLAY	GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE, CA 950775085	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,003,776 \$0 \$0	05/26/09 06/05/09	0% 0%
HA22	WPCP						SUSPENDED
06-KER-41-/5 06-0K7404 SARR-000C-(306)E 00-0C 3-(6E) --()		IN KINGS AND KERN COUNTIES AT VARIOUS LOCATIONS APPLY HOT MIX ASPHALT OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$3,366,872 \$0 \$0	06/11/09 06/23/09	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-43-25.1/38.8 06-0K6804		IN KERN COUNTY NEAR WASCO FROM ROUTE 46 TO TULARE COUNTY LINE POLYMER MODIFIED SEAL COAT	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$1,191,936 \$0 \$0	06/03/09 06/24/09	0% 0%
HM1	WPCP						
06-KER-43-/6.2 06-0K6704		IN KERN CO ON RTE 43 FROM PM 0.0 TO PM 6.2 AND ON RTE 119 FROM PM 10.0 TO PM 19.7 DIGOUT AND RUBBERIZED HMA OVERLAY	BOWMAN ASPHALT INC. 3527 BRIAN WAY BAKERSFIELD, CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,732,463 \$0 \$0	04/14/09 04/30/09	0% 0%
HM1	WPCP						
06-KER-46-33.8/37.5 06-0J4004		IN KERN AT VARIOUS LOCATIONS RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO. P.O. BOX 5127 BAKERSFIELD, CA 93215	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$2,642,479 \$426,763 \$423,976	03/20/09 04/03/09 08/19/09	58% 16%
HM1	WPCP						
06-KER-46-35.6/35.8 06-0H2804		IN KERN COUNTY NEAR LOST HILLS AT MCCOMBS ROAD WIDEN SHOULDERS	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$352,452 \$104,265 \$0	05/01/09 05/15/09 07/14/09	30% 31%
HB1	SWPPP						
06-KER-46-37.5/46 06-0H9004		IN KERN CO NEAR LOST HILLS ON ROUTE 33 FROM TREELINE ROAD TO BROWN MATERIAL ROAD AND ON ROUTE 46 FROM KURT ROAD TO ROWLEE ROAD RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMAPNY INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,359,000 \$0 \$0	05/01/09 05/21/09	0% 0%
	WPCP						
06-KER-58-55.2/0 06-0E6004		IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$668,997 \$663,944 \$0	05/29/07 06/14/07 06/18/09 06/22/09	100% 100%
HB1	WPCP						SUSPENDED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()	SWPPP	IN KERN COUNTY NEAR BAKERSFIELD FROM ACCU CONSTRUCTION 23135 BETTY 0.4 KM WEST OF WASHINGTON STREET ROAD PERRIS, CA. 92570 OVERCROSSING TO 0.5 KM EAST OF MOUNT 23135 BETTY ROAD VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	FROM ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA. 92570 23135 BETTY ROAD PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$968,826 \$2,100	07/20/06 08/07/06 04/28/10	0% 0% PLANT EST SATIS
06-KER-58-114.6/114.6 06-0K6104		IN KERN COUNTY NEAR MOJAVE AT 1.5 MILES WEST OF BUSINESS ROUTE 58 EAST OVERCROSSING APPLY TEMPORARY SOIL BINDER	PAVEMENT RESTORATION GROUP 325 E ELLIS AVENUE PERRIS, CA 92570	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$173,822 \$166,127 \$0	02/04/09 02/18/09 06/24/09 06/25/09	100% 100% COMPLETED
HB34	WPCP						
06-KER-58-118.0/143.8 06-0J3704		IN KERN COUNTY NEAR BORON FROM 1.1 MILES EAST OF BUSINESS ROUTE 58 EAST OVERCROSSING TO SAN BERNARDINO COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY	MAVERICK ASPHALT 3131 WEAR ST BAKERSFIELD, CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$4,175,568 \$648,365 \$622,540	02/11/09 03/04/09 08/19/09	58% 27%
HM	WPCP						
06-KER-58-138.8/0 06-0K4904		IN KERN CO ON RTE 58 AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT SEWAGE DISPOSAL SYSTEM	DREAMBUIOLDER 1361 E GARTEN DRIVE PLACENTIA, CA 92870	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$481,081 \$0 \$0	05/01/09 05/15/09	0% 0% SUSPENDED
HA26	SWPPP						
06-KER-58-139.0/0 06-463004 ACHS-P058-(105)E G P0-58 1-(5E) --()	SWPPP	IN KERN COUNTY NEAR BORON AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT NEW BUILDINGS	BOWE CONTRACTORS INC. 42424 N. 4TH ST. EAST LANCASTER, CA 93535	AMRJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$6,351,583 \$4,254,437 \$215,808	09/04/08 09/23/08 07/30/10	53% 67%
06-KER-99-17.0/31.1 06-0H4004		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF ROUTE 119 TO 0.5 MILE NORTH OF 7TH STANDARD ROA INSTALL VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY FROM INC P O BOX 250 ARROYO GRANDE CA 93421 (805)489-4216	PETER MULLALY 805 S LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$440,295 \$433,295 \$0	06/10/08 06/27/08 05/21/09	98% 99%
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 5400 W. HIGHWAY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$601,864 \$510,043 \$0	04/08/08 05/07/08 05/22/09	99% 84% SUSPENDED
HA25	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,816,423 \$2,734,182 \$14,840	08/04/06 08/22/06 12/01/09	0% 0% PLANT EST UNSAT
HA25	SWPPP						
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI, CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$310,761 \$269,662 \$3,409	11/06/08 11/19/08 05/09/12	17% 86%
06-KER-99-19.5 06-0J4204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.8 MILE SOUTH OF ROUTE 5/99 SEPARATION TO PANAMA LANE OVERCROSSING GRIND EXISTING CONCRETE ROADWAY	INTERSTATE IMPROVEMENT INC. P.O. BOX 8 FARIBAULT, MN 55021	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$2,357,213 \$750,786 \$280,110	02/13/09 03/25/09 09/18/09	46% 32%
HM	WPCP						
06-KER-119-28.0/28.5 06-485604		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.5 KM WEST OF ASHE ROAD TO 0.3 KM EAST OF ASHE ROAD WIDEN INTERSECTION	FROM GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93389	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$755,628 \$3,366 \$3,366	02/10/09 02/24/09 09/30/09	27% 0%
HB1	SWPPP						
06-KER-119-30.1/30.4 06-0F9704		IN KERN COUNTY NEAR PUMPKIN CENTER AND IN BAKERSFIELD AT WIBLE ROAD INSTALL SIGNALS	TDS ENGINEERING 1014 S WESTLAKE BLVD. 14-136 WESTLAKE VILLAGE, CA 91361	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$321,700 \$323,462 \$0	05/08/08 07/16/08 03/17/09	100% 100%
HB1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY PO BOX 70157 BAKERSFIELD, CA 93387	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$17,071,085 \$6,170,397 \$1,475,226	09/30/08 10/08/08 01/28/10	35% 36%
HA22	SWPPP						
06-KER-178-1.6/0 06-0F0104		IN KERN COUNTY IN BAKERSFIELD AT L STREET INSTALL TRAFFIC SIGNALS	TDS ENGINEERING 1014 S. WESTLAKE BLVD WESTLAKE VILLAGE, CA 91361	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$209,882 \$10,547 \$10,547	03/26/09 04/20/09 08/18/09	51% 5%
HBI	WPCP						
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()		IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93307	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$838,000 \$0 \$0	04/03/09 04/20/09	0% 0% SUSPENDED
HBI	SWPPP						
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()		IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 933871057 (661)831-7331		\$11,678,093 \$0 \$0	06/09/09 07/01/09	0% 0%
HA21	WPCP						
06-KER-395-/8.7 06-0J3804		IN KERN COUNTY AT AND NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO 0.5 MILE NORTH OF SEARLES ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO 3000 JAMES ROAD BAKERSFIELD, CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$1,582,173 \$603,235 \$0	01/28/09 02/13/09 09/22/09	98% 38%
	WPCP						
06-KER-5724-/0 06-473304		IN KERN COUNTY AT WASCO AT WASCO MAINTENANCE STATION AT 201 J STREET HOT MIX ASPHALT PAVING	GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE, CA 95077	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$351,006 \$24,485 \$24,485	06/02/09 06/24/09 09/02/09	5% 7%
HA12	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-33-8.0/12 06-0K6504		IN KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS FRE 269 (PM 0.5/4.6) COLD PLANE AND OVERLAY ROADWAY	W. JAXON BAKER INC. P.O. BOX 994248 REDDING, CA 96099-4248	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$2,551,609 \$2,269,185 \$2,268,660	05/20/09 06/04/09 07/30/09	60% 89%
HM1	WPCP						
06-KIN-198-/1.8 06-0K7104		IN KINGS AND TULARE COUNTIES NEAR LEMOORE ON RTE 198 FROM FRESNO CO LINE TO 1.2 MILES WEST OF 25TH AVE AND NEAR TULARE ON RTE 63 F APPLY SEAL COAT ON EXITING PAVEMENT	GRAHAM CONTRACTORS, INC P O BOX 26770 SAN JOSE, CA 95159	ERIC KARLSON 8530 W. ROOSEVELT AVENUE VISALIA, CA 93291 (559)651-8315	\$910,051 \$26,702 \$0	03/27/09 04/20/09 07/30/09	3% 3%
HM1	WPCP						
06-MAD-41-3.3/5.3 06-0H2704 ACHS-P041-(108)E P0-41 1-(8E) --()		IN MADERA COUNTY NEAR FRESNO FROM 0.1 MI NORTH OF AVENUE 12 TO 0.2 MILE SOUTH OF AVENUE 14 INSTALL CENTERLINE RUMBLE STRIPS	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVENUE FRESNO CA 93706 (559)498-3639	DEALBA, FERNANDO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5267	\$1,168,034 \$317,445 \$294,579	11/17/08 12/10/08 08/26/09	53% 27%
HB1	SWPPP						
06-MAD-41-4.5/5.3 06-0C0304		IN MADERA COUNTY ON ROUTE 41 NEAR MADERA FROM 1.3 MILES NORTH OF AVENUE 12 TO 0.2 MILES SOUTH OF AVENUE 14 EXCAVATE VERNAL POOLS	CLARK BROS. INC. 19772 S. ELGIN DOS PALOS, CA 93620	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$417,150 \$0 \$0	06/02/09 06/24/09	0% 0%
HB34	SWPPP						
06-MAD-41-6.9/0 06-0C7204		IN MADERA COUNTY ABOUT 11.0 KM NORTH OF FRESNO AT 1.0 KM NORTH OF AVENUE 15 AND AT 2.2 KM SOUTH OF ROUTE 145 REPLACE CULVERTS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$98,345 \$84,163 \$0	05/14/09 05/28/09 07/13/09 07/15/09	100% 100%
HA22	SWPPP						COMPLETED
06-MAD-41-8.3/0 06-0C7104		IN MADERA COUNTY ABOUT 13.0 KM NORTH OF FRESNO AT 1.5 KM SOUTH OF ROUTE 145 REPLACE CULVERTS	VICTORY ENGINEERS INC 575 ALLUVIAL AVE STE 106 FRESNO CA 93720	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$242,747 \$0 \$0	10/30/08 11/18/08	0% 0%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-9.3/11.4 06-0K9304		IN MADERA COUNTY NEAR MADERA ON ROUTE 41 FROM 0.1 MILE NORTH OF ROUTE 145 TO ROAD 208 AND ON ROUTE 145 FROM 0.2 MILE WEST OF ROA APPLY RUBBERIZED HMA	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$1,191,932 \$1,152,836 \$903,493	04/28/09 05/12/09 08/03/09	66% 97%
	WPCP						
06-MAD-41-19.8/20.1 06-0A4004 ACST-P041-(106)E G P0-41 1-(6EC)M 5941- 048-() HBI		IN MADERA COUNTY NEAR COARSEGOLD AT YOSEMITE SPRINGS PARKWAY INSTALL SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$1,105,215 \$1,087,486 \$0	05/21/08 06/16/08 05/21/09	100% 100%
	SWPPP						
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --() HBI		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF ROAD 416 WIDENING ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,388,197 \$625,865 \$330,940	11/25/08 12/16/08 12/20/10	11% 45%
	SWPPP						
06-MAD-49-1.4/9.2 06-0K7004		IN MADERA COUNTY NEAR OAKHURST FROM 1.4 MILES WEST OF 41/49 INTERSECTION TO MARIPOSA COUNTY LINE RUBBERIZED HOT MIXED ASPHALT	CRUCO CONSTRUCTION 2443 FOUNDRY PARK AVE. FRESNO, CA 93706	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$1,233,567 \$450 \$0	05/13/09 06/11/09 06/26/09	0% 0%
	WPCP						
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5272	\$49,772,898 \$48,686,635 \$84,365	10/23/06 11/09/06 07/21/09	100% 97%
	SWPPP						
06-MAD-99-/.9 06-0K2304		IN MADERA COUNTY NEAR FRESNO FROM RIVER BRIDGE AND AVENUE 7 OVERCROSSING COLD PLANE AND REPLACE AC OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	DEALBA, FERNANDO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5267	\$682,487 \$0 \$0	05/29/09 06/24/09 08/26/09	0% 0%
	WPCP						
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-145-.8/6.8 06-416104 SARR-P145-(029)E P1-45 0-(9E) --()	HA22 SWPPP	IN MADERA CO AT AND NEAR RIPPERDAN FROM 0.3 KM SOUTH OF AVENUE 6 TO 0.4 KM SOUTH OF AVENUE 12 ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	ONTIVEROS, DAVID 3469 YEAGER DRIVE, SUITE MADERA, CA 93637 (559)675-5272	\$7,836,596 \$0 \$0	06/08/09 06/17/09 01/06/10	0% 0%
06-MAD-145-8.8/9.1 06-407214 HPLU-6206-(013)E --()	HB4 SWPPP	IN MADERA COUNTY IN MADERA ON ROUTE 99 AND ON ROUTE 145 WIDEN BRIDGE	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	DEALBA, FERNANDO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5267	\$3,966,959 \$267,131 \$267,131	05/01/09 05/20/09 10/21/10	3% 7%
06-MAD-152-/15.3 06-0J5004	HM1 WPCP	IN MADERA COUNTY NEAR MADERA FROM MERCED COUNTY LINE TO 0.3 MILE WEST OF ROUTE 99/152 SEPARATION PLACE RUBBERIZED HOT MIX ASPHALT	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,202,663 \$0 \$0	06/05/09 06/24/09	0% 0%
06-TUL-63-5.8/8 06-307004	HB4C SWPPP	IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 520 FOWLER CA 93625-0520	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$10,445,560 \$5,035,196 \$499,214	04/10/08 04/28/08 11/03/09	69% 48%
06-TUL-99-5.6/7.3 06-431704	HA25 SWPPP	IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,823,117 \$1,497,483 \$10,920	10/05/07 10/22/07 08/30/11	0% 0%
06-TUL-99-30.1/31 06-388214	HB4N WPCP	IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$266,099 \$250,931 \$2,361	05/16/07 06/04/07 09/15/09	0% 0%
							PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/09**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-/18.4 06-0K9204		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS REPLACE CONCRETE PAVEMENT PANELS	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD PLEASANT HILL CA 94523 (925)945-1052		\$498,795 \$0 \$0	04/14/09 04/28/09	0% 0%
	WPCP						

Totals: Authorized Final Amt: \$269,081,814 Completed to Date: \$159,480,814 Work This Month: \$14,096,458

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-48.6/65.8	06-0J4804	1
06-FRE-33-39.8/42	06-0K9104	1
06-FRE-41-20.0/32.2	06-0H3804	1
06-FRE-41-22.1/0	06-0G4204	1
06-FRE-99-7.4/11.1	06-0J4104	1
06-FRE-99-10.7/15.9	06-420314	1
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-15.5/28.1	06-0K0304	2
06-FRE-99-16.9/28.8	06-0H3904	2
06-FRE-99-21.4/22.4	06-462804	2
06-FRE-99-22.0/22.8	06-0E4904	2
06-FRE-99-1.0/0	06-480504	2
06-FRE-99-/10	06-0K2104	3
06-FRE-180-24.6/27.3	06-420504	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-60.1/T60.3	06-0F2004	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-63.3/66.5	06-342434	4
06-KER-5-4.6/10.2	06-0J4604	4
06-KER-5-6.3/10.1	06-0C8004	4
06-KER-5-54.1/0	06-462904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-5-/10.2	06-460704	4
06-KER-14-15.1/0	06-0K4004	4
06-KER-14-16.3/26.6	06-0K7204	5
06-KER-14-37.1/46.2	06-0K6604	5
06-KER-33-40.3/45.5	06-0K6904	5
06-KER-33-45.5/54.8	06-0J4404	5
06-KER-33-54.5/59	06-0F7404	5
06-KER-41-/5	06-0K7404	5
06-KER-43-25.1/38.8	06-0K6804	6
06-KER-43-/6.2	06-0K6704	6
06-KER-46-33.8/37.5	06-0J4004	6
06-KER-46-35.6/35.8	06-0H2804	6
06-KER-46-37.5/46	06-0H9004	6
06-KER-58-138.8/0	06-0K4904	6
06-KER-58-55.2/0	06-0E6004	7
06-KER-58-55.7/56.6	06-0A5104	7
06-KER-58-114.6/114.6	06-0K6104	7
06-KER-58-118.0/143.8	06-0J3704	7
06-KER-58-139.0/0	06-463004	7
06-KER-99-17.0/31.1	06-0H4004	7
06-KER-99-21.6/24.7	06-0G2204	8
06-KER-99-24.7/27.1	06-451604	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-99-28.2/29	06-0A7204	8
06-KER-99-/19.5	06-0J4204	8
06-KER-119-28.0/28.5	06-485604	8
06-KER-119-30.1/30.4	06-0F9704	8
06-KER-166-9.0/24.6	06-322104	9
06-KER-178-1.6/0	06-0F0104	9
06-KER-184-8.4/8.8	06-426304	9
06-KER-204-4.6/5.1	06-430104	9
06-KER-395-/8.7	06-0J3804	9
06-KER-5724-/0	06-473304	9
06-KIN-33-8.0/12	06-0K6504	10
06-KIN-198-/1.8	06-0K7104	10
06-MAD-41-3.3/5.3	06-0H2704	10
06-MAD-41-4.5/5.3	06-0C0304	10
06-MAD-41-6.9/0	06-0C7204	10
06-MAD-41-8.3/0	06-0C7104	10
06-MAD-41-9.3/11.4	06-0K9304	11
06-MAD-41-19.8/20.1	06-0A4004	11
06-MAD-41-23.2/23.6	06-0E1004	11
06-MAD-49-1.4/9.2	06-0K7004	11
06-MAD-99-19.6/22.6	06-293304	11
06-MAD-99-/.9	06-0K2304	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-MAD-145-8.8/9.1	06-407214	12
06-MAD-145-.8/6.8	06-416104	12
06-MAD-152-/15.3	06-0J5004	12
06-TUL-63-5.8/8	06-307004	12
06-TUL-99-5.6/7.3	06-431704	12
06-TUL-99-30.1/31	06-388214	12
06-TUL-99-/18.4	06-0K9204	13

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
06			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$14,873,886	\$3,588,442
-F-	FEDERAL AID (PRIMARY)	\$11,362,308	\$10,733,769
-S-	FEDERAL AID (SECONDARY)	\$21,701,006	\$10,484,619
-SH-	STATE HIGHWAY	\$175,124,426	\$126,870,802
		\$46,020,189	\$7,803,183
District Total:		<u>\$269,081,814</u>	<u>\$159,480,814</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$941,164
Work completed this Period:	\$941,164