

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11**

Page 1
08/03/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-5-1.7/62.2 06-0G4604		IN FRESNO COUNTY AT VARIOUS BRIDGES ON ROUTES 5 AND 33. FRE-5-1.7/62.2, FRE-33-R39.8 SEAL BRIDGE DESKS AND REPLACE SEALS	VICTORY ENGINEERS INC 10266 HIGHWAY 41 MADERA CA 93636 (559)439-7700	DADAWALLA, DIN 3240 N MILLBROOK ST FRESNO, CA 93726 (559)243-3877	\$498,822 \$0 \$0	05/04/11 05/27/11	0% 0%
	WPCP						
06-FRE-41-1.0/3 06-0H0004 ER-4313-(004)E --()		IN FRESNO COUNTY ABOUT 8 MILES NORTH OF LEMOORE FROM LAGUNA AVNUE TO 0.04 MILE SOUTH OF HARLAN STREET HOT MIX ASPHALT OVERLAY	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,116,653 \$1,137,950 \$34,211	03/07/11 03/28/11 07/21/11 07/21/11	98% 99%
HA22	WPCP						
06-FRE-41-20.0/33.3 06-0E0104 ACHS- P04-(118)E G P0-4 1-(8E) --()		IN FRESNO COUNTY AT VARIOUS LOCATIONS CONSTRUCT METAL BEAM GUARD RAIL	FRANK MEDINA 10096 AHART ROAD OROVILLE CA 95966 (530)743-0744	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$924,450 \$613,474 \$258,077	03/28/11 04/27/11 11/03/11	37% 66%
HB1	WPCP						
06-FRE-41-21.1/30.4 06-0K4104		IN FRESNO AND MADERA COUNTIES IN & NEAR FRESNO AT VARIOUS LOCATIONS SEAL BRIDGE DECKS WITH METHACRYLATE	PERSE CONSTRUCTION COMPANY 982 WEST 10TH STREET AZUSA CA 91702 (626)815-3901	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$609,212 \$366,730 \$29,675	01/04/11 02/02/11 08/10/11	77% 60%
HM1	WPCP						
06-FRE-41-24.7/25 06-0H3704 ACNH-X019-(022)E --()		IN FRESNO COUNTY IN FRESNO ON ROUTE 41 FROM ROUTE 180/41 SEPARATION TO FLORADORA AVENUE OVERHEAD AND ON ROUTE 180 FROM FRESNO STRE INSTALL RAMP METER SYSTEM	TENNYSON ELECTRIC INC 7275 NATIONAL DR LIVERMORE CA 94550 (925)606-1038	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$910,084 \$0 \$0	06/15/11 07/01/11	0% 0%
HB4N	WPCP						
06-FRE-41-25.3/26.5 06-432104 SARR-P041-(110)E P0-41 1-(0E) --()		IN FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE UNDERCROSSING AND FROM PRINCETON AVENUE UNDERCROSSING TO 0.1 MI NORTH OF SHIELDS AVE WIDEN RAMPS	GRANITE CONSTRUCTION 2716 GRANITE COURT FRESNO CA 93706	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$1,831,935 \$1,867,732 \$0	07/31/09 08/12/09 06/23/11 06/23/11	100% 100%
HB4N	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-27.6/29.8 06-0E9704 NH-P041-(111)E --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM ASHLAN AVENUE OVERCROSSING TO 0.2 MILE NORTH OF BULLARD AVENUE OC INSTALL RAMP METERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077-5085	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3543	\$5,753,357 \$5,724,758 \$200,809	04/20/10 05/12/10 07/21/11 07/28/11	100% 99%
HB4N	SWPPP						
06-FRE-41-29.8/30.4 06-447704 NH-P041-(114)E --()		IN FRESNO COUNTY FROM 0.3 MI NORTH OF BULLARD AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING WIDEN OFF RAMP	VIKING CO. P O BOX RANCHO CARDOVA CA 95741	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3543	\$3,590,644 \$3,164,858 \$487,624	03/30/10 04/21/10 07/21/11	100% 88% OVER RUN
HB4N	SWPPP						
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$618,638 \$576,294 \$1,380	05/24/10 06/25/10 11/19/13	27% 91%
	SWPPP						
06-FRE-43-/9.3 06-459904 ACST-P043-(037)E P0-43 0-(7E) --()		IN FRESNO COUNTY NEAR SELMA FROM KINGS/FRESNO COUNTY LINE TO ROUTE 99 REHABILITATE PAVEMENT WITH COLD IN	EMMETTS EXCAVATION INC 1477 MENLO AVENUE CLOVIS CA 93611 (559)299-1250	SHERRILL, OSCAR 3240 N. MILLBROOK AVE FRESNO, CA 93726-5866 (559)243-3812	\$4,556,840 \$3,914,049 \$1,546,117	12/09/10 12/30/10 09/20/11	46% 85%
HA22	WPCP						
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WATKIN & BORTOLUSSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$495,692 \$353,877 \$3,815	12/23/09 01/19/10 08/09/13	36% 71%
HE13	SWPPP						
06-FRE-99-4.9/0 06-0L6204		IN FRESNO COUNTY IN SELMA AT MCCALL AVENUE UNDERCROSSING REPAIR AND RELINE CULVERTS	S A K CONSTRUCTION OF CA LP 864 HOFF ROAD O FALLON MO 63366 (636)379-2350		\$317,810 \$0 \$0	05/26/11 06/10/11	0% 0%
HM2	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-7.3/11.1 06-458704 NH-P099-(535)E --()		IN FRESNO COUNTY IN AND NEAR SELMA AND FOWLER FROM 0.6 MILE NORTH OF THE FLORAL AVENUE UNDERCROSSING TO MERCED STREET UNDERCROSSIN CONSTRUCT PCCP PANEL REPLACEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 936250520 (559)813-3100	VONG, ALAN 3440 N. MILLBROOK AVE. FRESNO, CA 93726 (559)243-3856	\$3,454,437 \$2,389,945 \$0	02/02/11 02/15/11 10/24/11	47% 68%
HA22	WPCP						
06-FRE-99-15.9/23.9 06-0G9604 ACNH-P099-(542)E --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM CENTRAL AVENUE OVERCROSSING TO MCKINLEY AVENUE UNDERCROSSING CONSTRUCT CONCRETE CURB RAMPS	ARTHURS CONTRACTING INC P O BOX 2690 ATASCADERO CA 93423 (805)461-0140	VONG, ALAN 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856	\$916,830 \$84,521 \$84,521	03/07/11 03/22/11 10/14/11	25% 9%
HB71	WPCP						
06-FRE-99-17.3/18 06-0J1604 ACNH-P099-(532)E --()		IN FRESNO COUNTY IN FRESNO FROM NORTH AVENUE OVERCROSSING TO 0.5 MILE SOUTH OF JENSEN AVENUE UNDERCROSSING STORM WATER IMPROVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$1,763,151 \$173,052 \$27,638	07/06/10 07/27/10 10/03/11	35% 10%
	SWPPP						
06-FRE-99-26.7/30.6 06-442614		IN FRESNO COUNTY IN FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.1 MILE NORTH OF GRANTLAND AVENUE UNDERCROSSING WIDEN FREEWAY AND BRIDGES	DESILVA GATES CONSTRUCTION PO BOX 909 DUBLIN CA 94568	ABOUZEDAN, RAAID (559)243-3598	\$15,551,576 \$5,624,072 \$1,109,314	08/10/10 09/01/10 12/08/11	55% 36%
HE13	SWPPP						
06-FRE-168-2.0/9.1 06-0G7604		IN FRESNO COUNTY IN FRESNO AND CLOVIS ON ROUTE 168 AT VARIOUS LOCATIONS SEAL BRIDGE DECKS WITH METHACRYLATE	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD ST TEMPE AZ 85282 (602)437-1711	DIN DADAWALLA 3240 MILLBROOK ST FRESNO CA 93726 (559)243-3877	\$224,224 \$3,348 \$3,348	05/23/11 06/08/11 10/25/11	22% 1%
HM1	WPCP						
06-FRE-168-30.2/40 06-0L7904 ACST-P168-(054)E P1-68 0-(4E) --()		IN FRESNO COUNTY AT AND NEAR PRATHER FROM AUBERRY ROAD AND MORGAN CANYON ROAD INTERSECTION TO 0.2 MILE EAST OF CRESSMAN ROAD CONSTRUCT BONDED WEARING COURSE	WINDSOR FUEL CO P O BOX 1029 PITTSBURG CA 94565 (925)427-5266	MENCONI, MARK 3240N. MILLBROOK AVE FRESNO, CA 93726-5866 (559)243-3543	\$2,906,391 \$2,326,992 \$611,114	12/02/10 12/22/10 08/08/11	74% 90%
HM	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-36.0/0 06-0C0904		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT UPGRADE VISTA POINT	EAST DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870	RAAID ABOUZEDAN 3240 MILLBROOK ST FRESNO CA 93726 (559)243-3865	\$213,181 \$212,092 \$1,270	03/30/10 05/11/10 07/26/11	76% 99%
HB34	WPCP						
06-FRE-168-58.6/65.8 06-0F29U4 ACST-P168-(052)E P1-68 0-(2E) --()		IN FRESNO COUNTY ON ROUTE 168 NEAR HUNTINGTON LAKE AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	C C MYERS INC. P.O. BOX 2948 RANCHO CORDOVA, CA 9574-2948	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3543	\$1,429,396 \$1,423,002 \$0	03/08/10 03/25/10 06/27/11 06/28/11	100% 100% COMPLETED
HA21	WPCP						
06-FRE-168-/10.5 06-0L8404 ACST-X019-(023)E X0-19 0-(3E) --()		IN FRESNO COUNTY ON ROUTE 168 FROM ROUTE 180 TO DEWOLF AVENUE AND ON ROUTE 180 FROM MARKS AVENUE TO CLOVIS AVENUE INSTALL VEHICLE DETECTION SYSTEMS	MADCO ELECTRIC INC 2135 E FRONT STREET SELMA CA 93662 (559)896-5637		\$616,900 \$0 \$0	06/15/11 07/14/11	0% 0%
HB4N	WPCP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22	WPCP						
06-FRE-180-66.1/72.3 06-342514 ARRA-P180-(053)E P1-80 0-(3E) --()		IN FRESNO COUNTY EAST OF THE CITY OF FRESNO FROM 0.8 KILOMETER EAST OF TEMPERANCE AVE TO QUALITY AVE CONSTRUCT 4 LANES CONCRETE PAVEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625-0520	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3812	\$28,015,725 \$24,996,978 \$1,869,119	09/10/09 09/21/09 09/28/11	82% 88%
HE14	SWPPP						
06-FRE-180-81.7/82.1 06-472304 ACNH-P180-(055)E BHP1-80 0-(5EN)H P180- 055-() HA21	SWPPP	IN FRESNO COUNTY NEAR MINKLER FROM 0.6 MILE EAST OF ALTA AVENUE TO CRAWFORD AVENUE REPLACE BRIDGE	SOUZA CONSTRUCTION P.O. BOX 3810 SAN LUIS OBISPO, CA 93403	MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543	\$1,752,507 \$1,517,970 \$42,052	10/11/10 10/26/10 09/30/11	72% 84%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-198-3.3/12.3 06-0M5004		IN FRESNO COUNTY AT VARIOUS LOCATIONS COLD PLANE RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$3,046,403 \$0 \$0	06/21/11 07/13/11	0% 0%
HM1	WPCP						
06-KER-0-/0 06-0M5104 ACNH-000C-(332)E --()		IN VARIOUS COUNTIES PLACE HMA ON PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	MICHAEL ROBBINS 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4817	\$3,368,964 \$158,926 \$158,926	03/29/11 04/19/11 03/06/12	11% 5%
HA26	WPCP						
06-KER-5-.5/62.6 06-0G6804		IN KERN CO AT VARIOUS BRIDGES ON ROUTES 5, 46, 155 & 178 REPLACE JOINT SEALS AND SEAL BRIDGE	DEBRUIN CONSTRUCTION 939 W. CHARTER STOCKTON, CA 95206 (209)462-5100	REBECCA FRANCO-MUNOZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)246-9429	\$630,116 \$0 \$0	06/14/11 07/13/11 12/27/11	0% 0%
HM1	WPCP						
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 41765 BAKERSFIELD CA 93384 (661)835-9270	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$4,525,837 \$1,836,191 \$361,067	10/11/10 10/27/10 10/09/12	29% 41%
HA26	SWPPP						
06-KER-5-11.7/0 06-0H8604 ACIM-0005-(184)2 --()		IN KERN COUNTY AT LEBEC AT GRAPEVINE COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT TRUCK INSPECTION FACILITY	BOWE CONTRACTORS INC. 42424 NORTH 4TH STREET EAST LANCASTER, CA 93535	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$1,412,586 \$1,307,331 \$47,512	10/11/10 10/26/10 12/29/11	56% 92%
HA42	WPCP						
06-KER-5-15.9/42.8 06-0M6804 ACIM-0054-(187)2 E- -()		IN KERN CO IN AND NEAR BUTTONWILLOW FM RTE 5/99 SEP TO 0.1 MI S OF KERN RIVER UTILITY RD OC AND FM 0.6 MI N OF RTE 5/58 SEP TO LER PLACE HMA ON EXISTING PAVEMENT	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640		\$5,651,725 \$0 \$0	06/07/11 06/24/11	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-36.1/54.2 06-0K8904 IM-SARR-(A00) --()	SWPPP	IN KERN COUNTY NEAR BAKERSFIELD FROM 0.1 MILE SOUTH OF BUENA VISTA CANAL ROAD OVERCROSSING TO 2.4 MILES SOUTH OF 7TH STANDARD ROAD REPLACE CONCRETE PANEL	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE. BAKERSFIELD CA, 93308	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8319	\$31,850,869 \$8,732,797 \$1,910,567	12/13/10 12/30/10 11/01/11	60% 27%
06-KER-5-73.0/87 06-0J4904		IN KERN AND KINGS COUNTIES ABOUT 6 MILES SOUTH OF KETTLEMAN CITY FROM ROUTE 46/5 SEPARATION TO 2.9 MILES NORTH OF WATERLOO AVENUE RUBBERIZED SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL P.O. BOX 981330 WEST SACRAMENTO, CA 95798	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3812	\$3,141,239 \$1,001,481 \$205,109	06/25/10 07/15/10 08/17/11	69% 32%
HM	WPCP						
06-KER-5-/4.6 06-460604 IM-0005-(186)2 --()	SWPPP	IN KERN COUNTY AT FORT TEJON FROM LOS ANGELES COUNTY LINE TO 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE REHABILITATE PAVEMENT	LOS GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$11,573,969 \$2,355,329 \$164,254	02/03/11 02/16/11 05/25/12	22% 20%
HA22	SWPPP						
06-KER-14-26.6/35.5 06-0M7104 ACNH-PO14-(067)E --()		IN KERN COUNTY NEAR CALIFORNIA CITY FROM 0.7 MILE SOUTH OF PHILLIPS ROAD TO ROGERS ROAD PAVE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-8036	\$3,383,500 \$2,704,629 \$0	03/21/11 04/07/11 07/11/11	62% 80%
HM1	WPCP						
06-KER-33-68.8/73.7 06-0M4504		IN KERN COUNTY NEAR BLACKWELLS CORNER FROM 0.4 MILE SOUTH OF TWISSELMAN ROAD TO KINGS COUNTY LINE COLD IN PLACE RECYCLING	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	MICHAEL ROBBINS 3240 N. MILLBROOK FRESNO, CA 93726 (559)259-4817	\$1,497,908 \$566,607 \$566,607	05/06/11 05/20/11 08/11/11	22% 38%
HM1	WPCP						
06-KER-43-16.1/25.1 06-460004 ACST-P043-(038)E P0-43 0-(8E) --()		IN KERN COUNTY IN SHAFTER AND WASCO FROM 0.3 MILE NORTH OF LOS ANGELES STREET TO ROUTE 46 PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95076 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)917-2487	\$5,677,838 \$5,472,145 \$75,045	02/03/11 02/16/11 07/21/11	98% 96%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-6.8/19.8 06-442524 HPLU-6206-(018)E 62-06 0-(8E) --()		IN KERN COUNTY NEAR THE COMMUNITY OF LOST HILLS FROM 0.5 MILE WEST OF KECKS ROAD TO 0.7 MILE WEST OF ROUTE 46/33 INTERSECTION WIDEN TO FOUR LANES	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913522617 (818)767-8418	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$46,162,322 \$6,435,905 \$2,385,770	01/26/11 02/10/11 08/14/12	21% 14%
HE13 HE13	SWPPP						
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --()		IN KERN CO NEAR LOST HILLS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0972	\$24,442,700 \$19,686,124 \$2,212,371	09/01/09 09/17/09 09/28/11	85% 80%
HE13 HE13	SWPPP						
06-KER-46-31.9/32.5 06-0J3304 HSNH-P046-(045)E P0-46 0-(5E) --()		IN KERN COUNTY NEAR LOST HILLS FROM 0.3 MILE WEST OF WARREN STREET TO ROUTE 46/5 SEPARATION INSTALL SIGNAL AND LIGHTING	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)797-1480	\$444,465 \$405,657 \$0	12/22/10 01/13/11 07/07/11 07/07/11	100% 100% COMPLETED
HB1	WPCP						
06-KER-46-/7.3 06-353414 HPLU-6206-(009)E --()		IN KERN COUNTY NEAR LOST HILLS FROM KERN COUNTY LINE TO 0.1 KM WEST OF KECKS ROAD WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$25,431,933 \$22,407,648 \$1,497,097	05/19/10 06/02/10 12/05/11	72% 93%
HE13 HE13	SWPPP						
06-KER-58-27.3/53.9 06-0G9404 STP-X029-(101)E --()		IN KERN COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE CURB RAMPS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$889,249 \$781,491 \$52,844	12/31/10 01/31/11 08/24/11	73% 87%
HB71	WPCP						
06-KER-58-52.2/60 06-0L7304 NH-P058-(108)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM ROUTE 58/99 SEPARATION TO 0.4 MILE WEST OF VINELAND ROAD OVERCROSS INSTALL VEHICLE DETECTION SYSTEMS	TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA ROAD MOORPARK CA 93021 (805)523-1914	HISHAM ALENATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)394-4747	\$504,076 \$16,970 \$9,569	12/21/10 01/12/11 03/16/12	30% 3%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-52.3/64.6 06-0G4904		IN KERN COUNTY AT VARIOUS BRIDGES ON ROUTES 58,99 & 202 REPLACE JOINT SEALS AND SEAL BRIDGE	VICTORY ENGINEERS 10266 HIGHWAY 44 MADERA CA 93636 (559)439-7700	REBECCA FRANCO-MUNOZ 3240 N. MILLBROOK FRESNO, CA 93726 (559)246-9429	\$481,300 \$0 \$0	05/04/11 05/27/11 11/03/11	0% 0%
	WPCP						
06-KER-65-6.1/25.2 06-0L7404		IN KERN AND TULARE COUNTIES FROM 0.6 MILE SOUTH OF MERCED AVENUE TO AVENUE 95 HOT MIX ASPHALT SURFACING	W JAXON BAKER INC PO BOX 994248 REDDING CA 960994248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,781,402 \$5,011,889 \$428,571	06/22/10 07/14/10 07/30/11	98% 99%
	HM WPCP						
06-KER-65-/6.1 06-0E0604 ACNH-9065-(096)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ROUTE 65/99 SEPARATION TO 0.1 MILE SOUTH OF 7TH STANDARD ROAD AND FROM 0.1 MILE REMOVE AND REPLACE HMA PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$5,316,947 \$0 \$0	07/01/11 07/15/11	0% 0%
	HA22 SWPPP						
06-KER-99-3.9/10.4 06-0E5904 ACHS-NHP0-(995)4 --()		IN KERN COUNTY NEAR BAKERSFIELD FROM VALPREDO ROAD TO 1.1 MILE NORTH OF HERRING ROAD REGRADE THE NB OUTSIDE SHOULDER AND	FROM BROUGH CONSTRUCTION INC 634 PRINTZ RD ARROYO GRANDE CA 93420 (805)489-7779		\$663,400 \$0 \$0	05/27/11 06/14/11	0% 0%
	HB1 SWPPP						
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$310,761 \$305,849 \$917	11/06/08 11/19/08 05/09/12	76% 97%
	SWPPP						
06-KER-119-31.0/31.2 06-0K7604 ACST-PP11-(901)4 --()		IN KERN COUNTY IN BAKERSFIELD AT CAMPAGNONI STREET REPLACE EXISTING PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418		\$742,100 \$0 \$0	05/17/11 06/07/11	0% 0%
	HA22 WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-119-/4.3 06-459104 STP-P119-(013)E --()		IN KERN COUNTY IN AND NEAR TAFT FROM GRANITE CONSTRUCTION COMPANY ROUTE 33 TO 0.6 MILE WEST OF AIRPORT P O BOX 50085 ROAD PLACE HOT MIX ASPHALT	WATSONVILLE CA 95077 (831)721-1011	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$2,449,033 \$682,913 \$0	01/18/11 01/31/11 08/04/11	36% 28%
HA22	WPCP						
06-KER-155-26.5/52.9 06-0L1404		IN KERN COUNTY NEAR GLENNVILLE FROM DELANO WOODY ROAD TO RANCHERIA ROAD PLACE MODIFIED BINDER SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4109	MARTINEZ, BLAS 8530 W ROOSEVELT VISALIA CA, 93291 (559)657-8321	\$1,090,455 \$315,738 \$315,738	05/13/10 07/09/10 08/12/11	49% 29%
HM1	WPCP						
06-KER-178-13.7/27.2 06-0H2504 STP-P178-(060)E --()		IN KERN COUNTY NEAR BAKERSFIELD FROM SECURITY PAVING COMPANY INC SIDEHILL VIADUCT TO 0.8 MILE WEST OF P O BOX 1489 UPPER RICHBAR CAMPGROUND TO 0.5 MILE EAST OF DEMOCRAT S PLACE RUBBERIZED HOT MIX ASPHALT	SUN VALLEY CA 913531489 (818)767-8418	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,085,374 \$861,456 \$754,237	11/24/10 12/14/10 08/31/11	100% 28% OVER RUN
HA22	WPCP						
06-KER-178-15.7/26.4 06-0M3004		IN KERN COUNTY NEAR BAKERSFIELD AT MICHELS PIPELINE CONSTRUCTION VARIOUS LOCATIONS FROM 2.0 MILE EAST P O BOX 12905 OF SIDEHILL VIADUCT TO 0.1 MILE WEST OF DEMOCRAT SPRINGS REPAIR EXISTING CULVERTS	SALEM OR 97309 (503)364-1199		\$377,956 \$0 \$0	05/03/11 05/17/11	0% 0%
HM1	WPCP						
06-KER-178-30.4/41.6 06-0M3204		IN KERN CO NEAR LAKE ISABELLA AT VARIOUS LOCATIONS FROM 0.4 MILE EAST 20 LIGHT SKY COURT OF KERN CANYON ROAD TO BODFISH UNDERCROSSING REPAIR CULVERT	MARTIN BROTHERS CONSTRUCTION SACRAMENTO CA 95828 (916)381-0911	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$512,797 \$58,211 \$58,211	04/19/11 05/10/11 07/22/11	83% 11%
HM1	WPCP						
06-KER-178-57.1/88.2 06-0M6504		IN KERN COUNTY IN AND NEAR CANE BRAKE FROM 0.8 MILE WEST OF FAY RANCH ROAD TO ROUTE 178/14 INTERSECTION APPLY SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$1,411,390 \$0 \$0	05/04/11 05/18/11	0% 0%
HM1	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-184-1.0/0 06-0H8304 ACST-P184-(014) P-184 -(14)E --()		LN KERN COUNTY AT LAMONT AT DI GIORGIO ROAD MODIFY SIGNALS CONSTRUCT LEFT	PTM GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 92513 (951)710-1000		\$425,025 \$0 \$0	06/27/11 07/22/11	0% 0%
06-KER-184-7.8/0 06-475204 ACHS-P184-(013)E PGP1-84 0-(3E) --()	WPCP	IN KERN COUNTY IN BAKERSFIELD AT 0.1 MILE SOUTH OF ROUTE 58/184 SEPARATION INSTALL TRAFFIC SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$394,676 \$347,410 \$81,078	08/24/10 09/13/10 07/27/11	90% 83%
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()	WPCP	IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$890,308 \$917,282 \$0	04/03/09 04/20/09 06/30/11 06/30/11	100% 100% PLANT EST SATIS
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()	WPCP	IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	\$12,295,012 \$12,052,517 \$54,161	06/09/09 07/01/09 12/06/11	0% 0% PLANT EST SATIS
06-KER-223-20.0/20.3 06-0J3504		IN KERN COUNTY IN ARVIN AT COMANCHE DRIVE INSTALL TRAFFIC SIGNAL AND LEFT-	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,130,714 \$0 \$0	06/15/11 07/01/11	0% 0%
06-KER-5722-/0 06-483404	SWPPP	IN KERN COUNTY NEAR TAFT AT THE MAINTENANCE STATION CONSTRUCT EQUIPMENT SHOP	TAFT J.T.S CONSTRUCTION P.O. BOX 41765 BAKERSFIELD, CA 93384	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,418,409 \$2,950,717 \$214,178	06/02/10 06/22/10 08/17/11	74% 86%
HA12	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-5-16.2/26.7 06-0G9904 ACIM-0054-(188)3 ACIM-0054-(308) --()	WPCP	IN KINGS CO IN AND NEAR KETTLEMAN CITY FROM 0.4 MILES SOUTH OF ROUTE 5/41 SEPARATION TO FRESNO COUNTY LINE COLD PLANE AND OVERLAY WITH	W JAXON BAKER INC P O BOX 994248 REDDING CA 96099 (530)241-1086		\$2,703,715 \$0 \$0	06/07/11 06/24/11	0% 0%
06-KIN-33-12.0/18.9 06-0M6404		IN KINGS COUNTY IN AND NEAR AVENAL FROM 0.3 MILE NORTH OF UTICA AVENUE TO FRESNO COUNTY LINE PLACE RUBBERIZED HMA ON PAVEMENT	W. JAXON BAKER INC. P O BOX 994248 REDDING CA 960994248 (530)241-1086	OSCAR SHERRILL (599)243-3812	\$1,288,872 \$978,845 \$978,845	05/03/11 05/20/11 08/17/11	51% 76%
06-KIN-41-11.5/20 06-415904 ACNH-P041-(120)E --()		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM 0.1 MILE SOUTH OF UTICA AVENUE TO 0.1 MILE SOUTH OF QUAIL AVENUE AC OVERLAY AND WIDEN SHOULDER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	Haidar Haddadin 3240 N. MILLBROOK FRESNO, CA 93726 (559)917-2487	\$13,929,077 \$133,752 \$133,752	05/09/11 05/27/11 02/17/12	7% 1%
06-KIN-41-33.0/39.7 06-0E2104 NH-P041-(117)E --()	WPCP	IN KINGS COUNTY NEAR STRATFORD FROM LAUREL AVENUE TO 0.8 MILE NORTH OF IDAHO AVENUE HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$2,876,735 \$2,634,328 \$1,016,918	12/31/10 01/24/11 07/29/11	86% 90%
06-KIN-41-46.1/48.3 06-0M4904		IN KINGS AND FRESNO COUNTIES ON ROUTE 41 FROM 0.2 MILE NORTH OF FLINT AVE TO EXCELSIOR AVE UC AND ON ROUTE 269 FROM ROUTE 5 TO R POLYMER MODIFIED CHIP SEAL	GRAHAM CONTRACTORS INC P O BOX 26770 SAN JOSE CA 95159 (408)293-9516	ERIC KARLSON 8530 W ROOSEVELT AVE VISALIS, CA 93291 (559)651-8315	\$761,492 \$622,647 \$622,647	05/23/11 06/10/11 08/03/11 07/29/11	63% 82%
06-KIN-198-5.7/9.5 06-0L1004 ACST-P000-(C33)7 --()	WPCP	IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS PLACE RUBBERIZED HMA ON PAVEMENT	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$2,252,817 \$0 \$0	05/26/11 06/14/11	0% 0%

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$46,798,885 \$30,564,314 \$557,826	09/01/09 09/22/09 06/13/12	55% 65%
HE14 HE14	SWPPP						
06-MAD-99-22.7/29.4 06-0E2204 NH-P099-(541)E --()		IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM 0.2 MILE SOUTH OF CALIFA OVERHEAD TO MERCED COUNTY LINE REPAIR OVERLAY ROADWAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	VIRK, K 3469 YEAGER DRIVE SUITE 109 MADERA CA 93637 (559)675-5272	\$6,484,550 \$4,605,773 \$2,757,335	12/31/10 01/25/11 08/25/11	63% 71%
HA22	WPCP						
06-TUL-0-0 06-0G9304		IN TULARE COUNTY AT VARIOUS LOCATIONS CONSTRUCT CONCRETE CURB RAMPS	AMERICAN PAVING CO PO BOX 4348 FRESNO CA, 93744	MARTINEZ, BLAS 8530 WEST ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8321	\$539,088 \$525,816 \$60,050	11/03/10 12/03/10 07/28/11	88% 96%
HB71	WPCP						
06-TUL-63-8.0/30 06-0M4304		IN TULARE COUNTY IN VISALIA FROM MINEARL KING AVENUE TO SWEET AVENUE AND IN AND NEAR CULTER AND OROSI FROM 0.3 MILE SOUTH OF AVENU SLURRY SEAL	CALIFORNIA PAVEMENT MAINTENANCE COMPANY INC 9390 ELDER CREEK RD SACRAMENTO CA 95829 (916)381-8033	MARTINEZ, BLAS 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$767,740 \$678,055 \$588,956	04/19/11 05/27/11 07/25/11	90% 96%
HM1	WPCP						
06-TUL-63-0 06-0G9504		IN TULARE COUNSTY IN VISALIA AND CUTLER AT VARIOUS LOCATIONS FROM MOONEY BOULEVARD TO OROSI DRIVE CONSTRUCT CONCRETE CURB RAMPS AND	FOLSOM GRANITE 11355 B PYRITES WAY RANCHO CORDOVA CA 95670 (916)862-0095	MARTINEZ, BLAS 8530 WEST ROOSEVELT AVE. VISALIA CA, 93291 (559)651-8321	\$373,054 \$320,950 \$78,708	01/11/11 03/21/11 08/29/11	7% 86%
HB71	WPCP						
06-TUL-65-18.7/0 06-0K4404		TULARE COUNTY AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	VICTORY ENGINEERS INC 10266 HWY 41 MADERA CA 93636 (559)439-7700	MARTINEZ, BLAZ 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$430,692 \$320,536 \$161,989	03/22/11 04/19/11 09/01/11	62% 84%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-()		IN TULARE COUNTY NEAR EARLIMART FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,806,948 \$4,591,718 \$2,461	06/24/10 07/13/10 01/01/12	36% 95%
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,823,117 \$1,792,500 \$10,920	10/05/07 10/22/07 08/30/11	0% 0% PLANT EST SATIS
06-TUL-99-22.4/0 06-0A9704 NH-SARR-(STP)E TPES-AR R-(E) --()		IN TULARE COUNTY NEAR TIPTON AT THE PHILIP S RAINE SAFETY ROADSIDE REST AREA CONSTRUCT NEW FACILITES REST AREA	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	DANIEL CHAPA 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)651-8312	\$8,499,512 \$1,458,247 \$584,486	04/06/11 04/25/11 08/27/12	12% 17%
06-TUL-99-25.3/0 06-0C4904 ACNH-ACBH-(P09)9 ACNH- NH -(P09)9 --()		IN TULARE COUNTY IN TULARE AT AVENUE 200 OVERCROSSING REPLACE BRIDGE DECK	AGEE CONSTRUCTION CORP P O BOX 629 CLOVIS CA 93613 (559)299-3290		\$1,007,977 \$0 \$0	06/21/11 07/14/11	0% 0%
06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --()		IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT	DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881	\$68,091,797 \$2,112,409 \$801,341	01/04/11 01/19/11 08/29/13	12% 3%
06-TUL-190-8.0/15 06-0M6704		IN TULARE COUNTY IN AND NEAR POPLAR SLURRY SEAL ON EXISTING PAVEMENT	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	MARTINEZ, BLAS 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$516,425 \$455,999 \$0	04/19/11 05/04/11 07/13/11 07/19/11	100% 100% OVER RUN
HA21	SWPPP						
HA25	SWPPP						
HA26	SWPPP						
HA21	WPCP						
HE13	SWPPP						
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/11

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-198-9.5/9.7 06-0F0004 ACHS-NHGP-(057)E 8- 0-(7E) --()		IN TULARE COUNTY IN VISALIA FROM CONYER STREET OVERCROSSING TO TO WATSON STREET WIDEN OFF RAMP AND CONSTRUCT	TEICHERT CONSTRUCTION P O BOX 620 FOWLER CA 93625 (559)813-3100		\$1,191,952 \$0 \$0	05/25/11 06/14/11	0% 0%
HB1	WPCP						
06-TUL-198-13.7/16.7 06-0H7204 HSNH-P198-(054)E P1-98 0-(4E) --()		IN TULARE COUNTY NEAR VISALIA FROM ROAD 156 UNDERCROSSING TO ROAD 180 CONSTRUCT THRIE BEAM BARRIER	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 936250520 (559)813-3100	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,783,710 \$1,760,614 \$184,509	12/21/10 01/10/11 07/21/11 07/21/11	33% 95%
HB1	SWPPP						
06-TUL-216-2.9/11.7 06-446704 STP-P216-(006)E --()		IN TULARE COUNTY IN AND NEAR VISALIA W JAXON BAKER INC FROM 0.4 MILE EAST OF MCAULIFF STREET P O BOX 994248 AVENUE 344 PLACE RUBBERIZED HOT MIX ASPHALT ON	REDDING CA 960994248 (530)241-1086	MARTINEZ, BLAS 8530 W. ROOSEVELT VISALIA CA, 93291 (559)651-8321	\$2,457,559 \$2,492,839 \$165,694	12/02/10 12/20/10 08/03/11	82% 97%
HA22	WPCP						
06-TUL-245-/12 06-448104 STP-P245-(006)E --()		IN TULARE COUNTY IN WOOKLAKE FROM ROUTE 198 TO ROUTE 201 PLACE RUBBERIZED HOT MIX ASPHALT	TEICHERT CONSTRUCTION PO BOX 520 FOWLER CA, 93625 -0520 P O BOX 520 FOWLER CA 936250520 (559)813-3100	MARTINEZ, BLAS 8530 W. ROOSEVELT VISALIA CA (559)651-8321	\$3,202,515 \$2,909,115 \$1,579,816	12/30/10 01/13/11 09/12/11	51% 90%
HA22	WPCP						

Totals: Authorized Final Amt: \$464,165,822 Completed to Date: \$212,897,972 Work This Month: \$28,150,168

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-1.7/62.2	06-0G4604	1
06-FRE-41-25.3/26.5	06-432104	1
06-FRE-41-1.0/3	06-0H0004	1
06-FRE-41-20.0/33.3	06-0E0104	1
06-FRE-41-21.1/30.4	06-0K4104	1
06-FRE-41-24.7/25	06-0H3704	1
06-FRE-41-27.6/29.8	06-0E9704	2
06-FRE-41-29.8/30.4	06-447704	2
06-FRE-41-30.7/31.7	06-0A4904	2
06-FRE-43-/9.3	06-459904	2
06-FRE-99-4.9/0	06-0L6204	2
06-FRE-99-7.3/11.1	06-458704	2
06-FRE-99-15.9/23.9	06-0G9604	3
06-FRE-99-17.3/18	06-0J1604	3
06-FRE-99-26.7/30.6	06-442614	3
06-FRE-99-1.0/7.4	06-350714	3
06-FRE-168-36.0/0	06-0C0904	3
06-FRE-168-58.6/65.8	06-0F29U4	3
06-FRE-168-2.0/9.1	06-0G7604	4
06-FRE-168-30.2/40	06-0L7904	4
06-FRE-168-/10.5	06-0L8404	4
06-FRE-180-31.3/0	06-478904	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-180-81.7/82.1	06-472304	4
06-FRE-180-66.1/72.3	06-342514	4
06-FRE-198-3.3/12.3	06-0M5004	5
06-KER-0-/0	06-0M5104	5
06-KER-5-.8/0	06-0A9904	5
06-KER-5-11.7/0	06-0H8604	5
06-KER-5-36.1/54.2	06-0K8904	5
06-KER-5-73.0/87	06-0J4904	5
06-KER-5-.5/62.6	06-0G6804	6
06-KER-5-15.9/42.8	06-0M6804	6
06-KER-5-/4.6	06-460604	6
06-KER-14-26.6/35.5	06-0M7104	6
06-KER-33-68.8/73.7	06-0M4504	6
06-KER-43-16.1/25.1	06-460004	6
06-KER-46-6.8/19.8	06-442524	7
06-KER-46-19.3/27.5	06-442534	7
06-KER-46-31.9/32.5	06-0J3304	7
06-KER-46-/7.3	06-353414	7
06-KER-58-27.3/53.9	06-0G9404	7
06-KER-58-52.2/60	06-0L7304	7
06-KER-58-52.3/64.6	06-0G4904	8
06-KER-65-6.1/25.2	06-0L7404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-65-/6.1	06-0E0604	8
06-KER-99-3.9/10.4	06-0E5904	8
06-KER-99-28.2/29	06-0A7204	8
06-KER-119-31.0/31.2	06-0K7604	8
06-KER-119-/4.3	06-459104	9
06-KER-155-26.5/52.9	06-0L1404	9
06-KER-178-13.7/27.2	06-0H2504	9
06-KER-178-15.7/26.4	06-0M3004	9
06-KER-178-30.4/41.6	06-0M3204	9
06-KER-178-57.1/88.2	06-0M6504	9
06-KER-184-1.0/0	06-0H8304	10
06-KER-184-7.8/0	06-475204	10
06-KER-184-8.4/8.8	06-426304	10
06-KER-204-4.6/5.1	06-430104	10
06-KER-223-20.0/20.3	06-0J3504	10
06-KER-5722-/0	06-483404	10
06-KIN-5-16.2/26.7	06-0G9904	11
06-KIN-33-12.0/18.9	06-0M6404	11
06-KIN-41-11.5/20	06-415904	11
06-KIN-41-33.0/39.7	06-0E2104	11
06-KIN-41-46.1/48.3	06-0M4904	11
06-KIN-198-5.7/9.5	06-0L1004	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-21.5/28.3	06-3568U4	12
06-MAD-99-22.7/29.4	06-0E2204	12
06-TUL-0-/0	06-0G9304	12
06-TUL-63-8.0/30	06-0M4304	12
06-TUL-63-/0	06-0G9504	12
06-TUL-65-18.7/0	06-0K4404	12
06-TUL-99-3.1/0	06-471904	13
06-TUL-99-5.6/7.3	06-431704	13
06-TUL-99-22.4/0	06-0A9704	13
06-TUL-99-25.3/0	06-0C4904	13
06-TUL-99-41.3/53.9	06-324504	13
06-TUL-190-8.0/15	06-0M6704	13
06-TUL-198-13.7/16.7	06-0H7204	14
06-TUL-198-9.5/9.7	06-0F0004	14
06-TUL-216-2.9/11.7	06-446704	14
06-TUL-245-/12	06-448104	14

Statement of Ongoing Contracts - Federal Aid

District	06	Federal Aid	Category	Bid + CCO	Work Comp
-----------------	-----------	--------------------	-----------------	------------------	------------------

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$53,192,864
-F-		FEDERAL AID (PRIMARY)	\$68,319,296
-S-		FEDERAL AID (SECONDARY)	\$31,001,796
-SH-		STATE HIGHWAY	\$46,027,470
-ER-		STORM DAMAGE REPAIR	\$1,116,653
			\$264,507,745
District Total:			<u>\$464,165,822</u>
			<u>\$212,897,972</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$5,112,528
Work completed this Period:	\$5,112,528