

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-33-16.7/83 06-0H8904		IN FRESNO COUNTY AT VARIOUS LOCATIONS SEAL COAT	NORTHERN CALIFORNIA PAVING INC. P.O. BOX 1231 YREKA, CA 96097	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,323,257 \$1,035,845 \$1,024,282	06/04/08 07/03/08 06/02/09	77% 78%
	WPCP						
06-FRE-33-41.0/59.4 06-0J3004		IN FRESNO COUNTY AT VARIOUS LOCATIONS FROM 0.9 MILE NORTH OF HARLAN AVENUE TO 0.2 MILE SOUTH OF CALIFORNIA AVENUE. REPAIR CULVERTS	J F PACIFIC LINERS INC 70 UNION WAY VACAVILLE CA 95687 (707)446-8222		\$221,685 \$0 \$0	03/10/09 04/07/09	0% 0%
	WPCP						
06-FRE-41-21.8/33.5 06-0F2704		NEAR FRE AT VAR LOCATIONS ON RTE 41 FROM PM R21.8 TO R33.5 AND ON RTE 168 FROM PM 3.65 TO 6.87 SEAL BRIDGE DECKS W/ METHACRYLATE	CAROLINO CONSTRUCTION CORP 3035 E 8TH STREET NATIONAL CITY CA 91950	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$305,311 \$107,895 \$107,895	03/03/09 03/20/09 06/22/09	12% 35%
	WPCP						
06-FRE-99-1.0/0 06-480504		IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TV SYSTEMS	CLAYBORN CONTRACTING GROUP, INC. 10556 COMBIE ROAD PMB 6203 AUBURN, CA 95602	VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856	\$485,724 \$300 \$0	05/20/08 06/24/08 09/22/09	0% 0% SUSPENDED
	WPCP						
06-FRE-99-7.4/11.1 06-0J4104		IN FRESNO AND TULARE COUNTIES AT VARIOUS LOCATIONS PCC PROFILE GRINDING	HARBER COMPANIES INC 1880 EAST RIVERVIEW DRIVE SAN BERNARDINO CA 92408 (909)478-1957		\$1,288,692 \$0 \$0	03/09/09 04/06/09	0% 0%
	WPCP						
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94903	HADDADIN, HAIDAR (559)243-3599	\$764,163 \$510,757 \$6,834	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4 SWPPP		IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3599	\$472,025 \$453,356 \$2,042	01/31/05 02/14/05 09/15/09	0% 0% PLANT EST SATIS
06-FRE-99-15.5/28.1 06-0K0304 HM1 WPCP		IN FRESNO COUNTY IN AND NEAR FRESNO FROM CHESTNUT AVENUE OVERCROSSING TO SHAW AVENUE OVERCROSSING PCC PROFILE GRINDING	HARBER COMPANIES INC 1880 EAST RIVERVIEW DRIVE SAN BERNARDINO CA 92408 (909)478-1957		\$1,632,984 \$0 \$0	03/27/09 04/10/09	0% 0%
06-FRE-99-16.9/28.8 06-0H3904 HB4N WPCP		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM CEDAR AVENUE TO BARSTOW AVENUE. VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY, INC. 1151 EL CAMINO REAL ARROYO GRANDE, CA 93421	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$314,231 \$0 \$0	03/04/09 03/20/09	0% 0%
06-FRE-99-21.4/22.4 06-462804 HA25 SWPPP		IN FRESNO COUNTY IN FRESNO ON ROUTE 99 AND ON ROUTE 180 HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	HADDADIN, HAIDAR (559)243-3599	\$1,773,189 \$1,648,352 \$7,350	03/18/08 04/23/08 03/22/10	0% 0%
06-FRE-99-22.0/22.8 06-0E4904 HM3H WPCP		IN FRESNO COUNTY ON ROUTE 99 AT NIELSEN AVENUE UC PM 22.13 AND IN KERN COUNTY ON ROUTE 99 AT NORTH DELANO OH PM 57.1 & AT KERN AV REPAINT BRIDGES	R P I COATING INC. 10114 SHOEMAKER AVE SANTA FE SPRINGS, CA 90670	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,117,452 \$0 \$0	03/16/09 04/10/09	0% 0%
06-FRE-99-/10 06-0K2104 201315		ON ROUTE 99 BETWEEN 0.5 MILES SOUTH OF MERCED STREET UC AND 0.1 MILE NORTH OF DODGE AVE OC CONSTRUCT FOG WARNING SYSTEM	ICX TRANSPORTATION GROUP P O BOX 2315 STILLWATER, OK 74076	ALLRED, LARRY R 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3881	\$11,984,000 \$8,586,572 \$1,257,278	06/19/08 06/19/08 05/21/09	51% 72%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-24.6/27.3 06-420504 ACNH-P180-(052)E		IN FRESNO COUNTY NEAR MENDOTA FROM BELMONT AVENUE TO 0.5 KM EAST OF KINGS SLOUGH BRIDGE	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400	ALLRED, LARRY 3240 N MILLBROOK (559)243-3881	\$8,516,701 \$6,640,823 \$558,684	02/22/08 03/14/08 06/18/09	91% 77%
BHP1-80 0-(2EN)H P180- 052-()		ASPHALT CONCRETE RESURFACING					
HA22 HA22	SWPPP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR DAYLEN, INC MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22	WPCP						
06-FRE-180-55.4/56.6 06-342344 STP- -( ) --()		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$1,745,978 \$1,497,410 \$16,770	10/27/06 11/20/06 05/03/10	0% 0% PLANT EST SATIS
HE14	SWPPP						
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL, CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3814	\$3,814,827 \$3,222,252 \$32,470	11/22/06 12/19/06 04/08/11	0% 0% PLANT EST SATIS
HE14	SWPPP						
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)243-3812	\$49,091,239 \$40,333,614 \$2,744,432	12/20/07 01/08/08 10/06/09	74% 81%
HE14	SWPPP						
06-KER-5-4.6/10.2 06-0J4604		IN KERN COUNTY NEAR GRAPEVINE FROM 0.1 MILE NORTH OF GRAPEVINE CREEK BRIDGE TO GRAPEVINE UNDERCROSSING. PCC PROFILE GRINDING.	HARBER COMPANIES INC 1880 E.RIVERVIEW DRIVE SAN BERNARDINO CA 92408	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$869,143 \$305,043 \$305,043	03/11/09 04/06/09 08/07/09	0% 35%
HM	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-54.1/0 06-462904 ACHS-005 -(181)2 IMG-005 -(181)2 --()		IN KERN COUNTY NEAR BUTTOWILLOW AT THE BUTTOWILLOW SAFETY ROADSIDE REST AREAS	BOWE CONTRACTORS INC. 42424 N 4TH STREET LANCASTER, CA 93535	AMARJIT DHALIWAL 805 S. EXINGTON ST. DELANO, CA 93215 (661)720-0970	\$2,572,340 \$1,778,433 \$223,160	08/07/08 08/25/08 12/07/09	77% 70%
HA26	SWPPP						
06-KER-5-/10.2 06-460704 ACIM- 005-(180)2 --()		IN KERN COUNTY AT LEBEC FROM LOS ANGELES COUNTY LINE TO GRAPEVINE UNDERCROSSING HOT MIX ASPHALT CONCRETE SURFACING	SECURITY PAVING PO BOX 1489 SUN VALLEY, CA 91353	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$14,873,886 \$2,005,985 \$175,626	08/21/08 09/10/08 08/24/09	35% 13%
HA22	SWPPP						
06-KER-14-37.1/46.2 06-0K6604		IN KERN COUNTY NEAR CANTIL FROM 0.5 MILE NORTH OF REDROCK RANDBURG ROAD TO 1.2 MILES NORTH OF REDROCK INYOKERN ROAD RUBBERIZED HMA OVERLAY	GRANITE CONSTRUCTION COMPANY ROAD P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,842,370 \$0 \$0	04/20/09 05/04/09	0% 0%
HM1	WPCP						
06-KER-33-18.3/73.7 06-0J2904		IN KERN COUNTY AT VARIOUS LOCATIONS INSTALL CURED-IN-PLACE PIPE LINER	PIPENOLGY INC. 4253 DULUTH AVE. ROCKLIN, CA 95765	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$365,558 \$358,569 \$324,453	03/09/09 03/17/09 05/22/09 05/26/09	93% 97%
HM1	WPCP						
06-KER-33-40.3/45.5 06-0K6904		IN KERN COUNTY NEAR MISSOURI TRIANGLE FROM 0.7 MILE SOUTH OF LOCERN ROAD TO TREELINE ROAD COLD IN PLACE RECYCLING	GRANITE CONSTRUCTION COMPANY P.O. BOX 5127 BAKERSFIELD, CA 93388	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,242,517 \$0 \$0	04/14/09 04/24/09	0% 0%
	WPCP						
06-KER-33-45.5/54.8 06-0J4404		IN KERN COUNTY NEAR NORTH BELBRIDGE FROM MAIN ROAD TO BROWN MATERIAL ROAD APPLY SEAL COAT	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,993,992 \$0 \$0	04/13/09 04/22/09 06/25/09	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO 2200 COLUMBIA HOUSE BLVD. VANCOUVER, WA 98661	ERIC KARLSON 8530 WEST ROOSEVELT AVENUE VISALIA, CA 93291 (559)386-4971	\$34,921,790 \$34,322,547 \$4,770	10/04/06 10/19/06 06/02/09	0% 0% PLANT EST SATIS
HA22	SWPPP						
06-KER-43-/6.2 06-0K6704		IN KERN CO ON RTE 43 FROM PM 0.0 TO PM 6.2 AND ON RTE 119 FROM PM 10.0 TO PM 19.7 DIGOUT AND RUBBERIZED HMA OVERLAY	BOWMAN ASPHALT INC. 3527 BRIAN WAY BAKERSFIELD, CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$1,732,463 \$0 \$0	04/14/09 04/30/09	0% 0%
HM1	WPCP						
06-KER-46-33.8/37.5 06-0J4004		IN KERN AT VARIOUS LOCATIONS RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO. P.O. BOX 5127 BAKERSFIELD, CA 93215	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$2,642,479 \$0 \$0	03/20/09 04/03/09 08/19/09	0% 0%
HM1	WPCP						
06-KER-46-35.6/35.8 06-0H2804		IN KERN COUNTY NEAR LOST HILLS AT MCCOMBS ROAD WIDEN SHOULDERS	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE, CA 95077	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$336,952 \$0 \$0	05/01/09 05/15/09	0% 0%
HB1	SWPPP						
06-KER-58-55.2/0 06-0E6004		IN KERN COUNTY IN BAKERSFIELD AT COTTONWOOD ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P. O. BOX 50085 WATSONVILLE, CA 95077-5085	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$668,997 \$663,498 \$0	05/29/07 06/14/07 03/31/09	95% 98% SUSPENDED
HB1	WPCP						
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD PERRIS, CA. 92570 23135 BETTY ROAD PERRIS, CA. 92570	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$995,942 \$964,626 \$2,025	07/20/06 08/07/06 04/28/10	0% 0% PLANT EST SATIS
	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-58-69.7/0 06-0G3304		IN KERN COUNTY ABOUT 8 MILES EAST OF BAKERSFIELD AT GENERAL BEALE ROAD UNDERCROSSING AND AT BENA ROAD UNDERCROSSING CONSTRUCT APPROACH SLABS	VICTORY ENGINEERS 575 E. ALLUVIAL AVE STE.#106 FRESNO, CA 93720	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$456,075 \$434,391 \$0	02/05/09 02/24/09 04/28/09 04/29/09	100% 100%  COMPLETED
HA21	WPCP						
06-KER-58-114.6/114.6 06-0K6104		IN KERN COUNTY NEAR MOJAVE AT 1.5 MILES WEST OF BUSINESS ROUTE 58 OVERCROSSING APPLY TEMPORARY SOIL BINDER	PACIFIC RESTORATION GROUP INC EAST 325 E ELLIS AVE PERRIS CA 92570 (951)940-6469		\$173,822 \$0 \$0	02/04/09 02/18/09	0% 0%
HB34	WPCP						
06-KER-58-118.0/143.8 06-0J3704		IN KERN COUNTY NEAR BORON FROM 1.1 MILES EAST OF BUSINESS ROUTE 58 OVERCROSSING TO SAN BERNARDINO COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY	MAVERICK ASPHALT 3131 WEAR ST BAKERSFIELD, CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,275,933 \$25,825 \$25,825	02/11/09 03/04/09 06/29/09	46% 1%
HM	WPCP						
06-KER-58-138.8/0 06-0K4904		IN KERN CO ON RTE 58 AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT SEWAGE DISPOSAL SYSTEM	DREAMBUILDER 1361 E. GARTEN DR. PLACENTIA, CA 92870	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$481,081 \$0 \$0	05/01/09 05/15/09	0% 0%
HA26	SWPPP						
06-KER-58-139.0/0 06-463004 ACHS-P058-(105)E G P0-58 1-(5E) --()		IN KERN COUNTY NEAR BORON AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT NEW BUILDINGS	BOWE CONTRACTORS INC. 42424 N. 4TH ST. EAST LANCASTER, CA 93535	AMRJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$6,342,420 \$3,681,864 \$222,469	09/04/08 09/23/08 07/30/09	41% 58%
HA26	SWPPP						
06-KER-99-17.0/31.1 06-0H4004		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT VARIOUS LOCATIONS FROM 0.5 MILE SOUTH OF ROUTE 119 TO 0.5 MILE NORTH OF 7TH STANDARD ROAD INSTALL VEHICLE DETECTION SYSTEM	LEE WILSON ELECTRIC COMPANY P O BOX 250 ARROYO GRANDE CA 93421 (805)489-4216	PETER MULLALY 805 S LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$432,575 \$433,295 \$4,175	06/10/08 06/27/08 05/21/09	98% 99%
HB4N	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 800 W EIGHT MILE RD STOCKTON, CA 95209	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$601,864 \$510,043 \$50,331	04/08/08 05/07/08 05/22/09	99% 84% SUSPENDED
HA25	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD. PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$2,816,423 \$2,704,782 \$15,400	08/04/06 08/22/06 12/01/09	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI, CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$309,625 \$266,253 \$34,149	11/06/08 11/19/08 05/09/12	12% 85%
06-KER-99-19.5 06-0J4204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.8 MILE SOUTH OF ROUTE 5/99 SEPARATION TO PANAMA LANE OVERCROSSING GRIND EXISTING CONCRETE ROADWAY	INTERSTATE IMPROVEMENT INC. P.O. BOX 8 FARIBAULT, MN 55021	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0972	\$2,357,213 \$0 \$0	02/13/09 03/25/09	0% 0%
HM	WPCP						
06-KER-119-28.0/28.5 06-485604		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.5 KM WEST OF ASHE ROAD TO 0.3 KM EAST OF ASHE ROAD WIDEN INTERSECTION	FROM GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93389 (661)831-7331		\$755,628 \$0 \$0	02/10/09 02/24/09	0% 0%
HB1	SWPPP						
06-KER-119-30.1/30.4 06-0F9704		IN KERN COUNTY NEAR PUMPKIN CENTER AND IN BAKERSFIELD AT WIBLE ROAD INSTALL SIGNALS	TDS ENGINEERING 1014 S WESTLAKE BLVD. 14-136 WESTLAKE VILLAGE, CA 91361	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$321,700 \$323,462 \$0	05/08/08 07/16/08 03/17/09	100% 100%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	5.6 GRIFFITH COMPANY PO BOX 70157 BAKERSFIELD, CA 93387	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747	\$17,071,085 \$2,268,256 \$1,138,432	09/30/08 10/08/08 12/02/09	16% 13%
HA22	SWPPP						
06-KER-178-1.6/0 06-0F0104		IN KERN COUNTY IN BAKERSFIELD AT L STREET INSTALL TRAFFIC SIGNALS	T D S ENGINEERING 1014 S WESTLAKE BLVD NO 14-13 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$207,270 \$0 \$0	03/26/09 04/20/09	0% 0%
HB1	WPCP						
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()		IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA 93307	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$828,000 \$0 \$0	04/03/09 04/20/09	0% 0%
HB1	SWPPP						
06-KER-395-/8.7 06-0J3804		IN KERN COUNTY AT AND NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO 0.5 MILE NORTH OF SEARLES ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO 3000 JAMES ROAD BAKERSFIELD, CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$1,582,173 \$6,578 \$6,578	01/28/09 02/13/09 06/22/09	51% 0%
	WPCP						
06-KIN-198-/1.8 06-0K7104		IN KINGS AND TULARE COUNTIES NEAR LEMOORE ON RTE 198 FROM FRESNO CO LINE TO 1.2 MILES WEST OF 25TH AVE AND NEAR TULARE ON RTE 63 F APPLY SEAL COAT ON EXITING PAVEMENT	GRAHAM CONTRACTORS INC P O BOX 26770 SAN JOSE CA 95159 (408)293-9516		\$900,276 \$0 \$0	03/27/09 04/20/09	0% 0%
HM1	WPCP						
06-MAD-41-3.3/5.3 06-0H2704 ACHS-P041-(108)E P0-41 1-(8E) --()		IN MADERA COUNTY NEAR FRESNO FROM 0.1 MI NORTH OF AVENUE 12 TO 0.2 MILE SOUTH OF AVENUE 14 INSTALL CENTERLINE RUMBLE STRIPS	CRUCO CONSTRUCTION GROUP INC 2443 FOUNDRY PARK AVENUE FRESNO CA 93706 (559)498-3639	DEALBA, FERNANDO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5267	\$1,168,034 \$0 \$0	11/17/08 12/10/08 08/17/09	0% 0%
HB1	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-41-6.9/0 06-0C7204		IN MADERA COUNTY ABOUT 11.0 KM NORTH OF FRESNO AT 1.0 KM NORTH OF AVENUE 15 AND AT 2.2 KM SOUTH OF ROUTE 145 REPLACE CULVERTS	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697		\$82,345 \$0 \$0	05/14/09 05/28/09	0% 0%
HA22	SWPPP						
06-MAD-41-8.3/0 06-0C7104		IN MADERA COUNTY ABOUT 13.0 KM NORTH OF FRESNO AT 1.5 KM SOUTH OF ROUTE 145 REPLACE CULVERTS	VICTORY ENGINEERS INC 575 ALLUVIAL AVE STE 106 FRESNO CA 93720	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$242,747 \$0 \$0	10/30/08 11/18/08	0% 0%
HA22	WPCP						
06-MAD-41-9.3/11.4 06-0K9304		IN MADERA COUNTY NEAR MADERA ON ROUTE 41 FROM 0.1 MILE NORTH OF ROUTE 145 TO ROAD 208 AND ON ROUTE 145 FROM 0.2 MILE WEST OF ROA APPLY RUBBERIZED HMA	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,131,482 \$0 \$0	04/28/09 05/12/09	0% 0%
	WPCP						
06-MAD-41-19.8/20.1 06-0A4004 ACST-P041-(106)E G P0-41 1-(6EC)M 5941- 048-()		IN MADERA COUNTY NEAR COARSEGOLD AT YOSEMITE SPRINGS PARKWAY INSTALL SIGNALS	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$1,128,344 \$1,093,145 \$0	05/21/08 06/16/08 03/26/09	99% 95%
HB1	SWPPP						
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF ROAD 416 WIDENING ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3599	\$1,388,197 \$53,150 \$53,150	11/25/08 12/16/08 12/16/10	1% 4%
HB1	SWPPP						
06-MAD-99-19.6/22.6 06-293304		IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 INTERSECTION TO 0.2 KM SOUTH OF ROUTE 99 AND 152 SEPARATION CONVERT TO DIVIDED FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR RD BENICIA CA 94510 (707)742-6000	MEJIA, HUGO 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5272	\$49,628,776 \$47,208,593 \$1,258,317	10/23/06 11/09/06 07/15/09	93% 95%
HE13	SWPPP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-145-8.8/9.1 06-407214 HPLU-6206-(013)E --()		IN MADERA COUNTY IN MADERA ON ROUTE 99 AND ON ROUTE 145 WIDEN BRIDGE	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000		\$3,966,959 \$0 \$0	05/01/09 05/20/09	0% 0%
HB4	SWPPP						
06-MAD-152-/15.5 06-0K0204		IN MADERA COUNTY NEAR THE CITY OF MADERA FROM THE MERCED COUNTY LINE TO P O BOX 310 0.1 MILE WEST OF 99/152 SEPARATION PCC PROFILE GRINDING	PENHALL COMPANY ROGERS MN 55374 (763)428-2244	ONTIVEROS, DAVID 3469 YEAGER DRIVE, SUITE 109 MADERA, CA 93637 (559)675-5272	\$947,744 \$760,627 \$603,038	03/02/09 03/13/09 05/28/09	86% 80%
HM1	WPCP						
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 520 FOWLER CA 93625-0520	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$10,465,560 \$3,773,929 \$640,843	04/10/08 04/28/08 11/02/09	52% 36%
HB4C	SWPPP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,823,117 \$1,475,643 \$15,110	10/05/07 10/22/07 08/30/11	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-99-30.1/31 06-388214		IN TULARE COUNTY IN TULARE FROM 0.8 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.6 KM NORTH OF PROSPERITY AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901-4886	BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$266,099 \$246,203 \$2,472	05/16/07 06/04/07 09/15/09	0% 0%
HB4N	WPCP						PLANT EST SATIS
06-TUL-99-51.9/0 06-432004 ACST-P099-(497)E G P0-99 4-(7E) --()		IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA RECONSTRUCT SAFETY ROADSIDE REST	GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706	DANIEL CHAPA 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)243-3554	\$2,913,354 \$2,814,513 \$0	12/07/07 12/17/07 05/05/09 05/06/09	100% 100%
HA26	WPCP						PLANT EST SATIS

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 05/20/09**

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-/18.4 06-0K9204		IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS REPLACE CONCRETE PAVEMENT PANELS	PROFESSIONAL CONSTRUCTION SERVICES 3309 VINCENT ROAD  PLEASANT HILL CA 94523 (925)945-1052		\$498,795 \$0 \$0	04/14/09 04/28/09	0% 0%
	WPCP						

**Totals:      Authorized Final Amt:      \$264,570,985      Completed to Date:      \$172,611,041      Work This Month:      \$10,863,399**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-33-16.7/83	06-0H8904	1
06-FRE-33-41.0/59.4	06-0J3004	1
06-FRE-41-21.8/33.5	06-0F2704	1
06-FRE-99-7.4/11.1	06-0J4104	1
06-FRE-99-10.7/15.9	06-420314	1
06-FRE-99-12.2/14.5	06-458604	1
06-FRE-99-15.5/28.1	06-0K0304	2
06-FRE-99-16.9/28.8	06-0H3904	2
06-FRE-99-21.4/22.4	06-462804	2
06-FRE-99-22.0/22.8	06-0E4904	2
06-FRE-99-1.0/0	06-480504	2
06-FRE-99-/10	06-0K2104	2
06-FRE-180-24.6/27.3	06-420504	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-55.4/56.6	06-342344	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-63.3/66.5	06-342434	3
06-KER-5-4.6/10.2	06-0J4604	3
06-KER-5-54.1/0	06-462904	4
06-KER-5-/10.2	06-460704	4
06-KER-14-37.1/46.2	06-0K6604	4
06-KER-33-18.3/73.7	06-0J2904	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-33-40.3/45.5	06-0K6904	4
06-KER-33-45.5/54.8	06-0J4404	4
06-KER-41-/5	06-3829U4	5
06-KER-43-/6.2	06-0K6704	5
06-KER-46-33.8/37.5	06-0J4004	5
06-KER-46-35.6/35.8	06-0H2804	5
06-KER-58-69.7/0	06-0G3304	5
06-KER-58-138.8/0	06-0K4904	5
06-KER-58-55.2/0	06-0E6004	6
06-KER-58-55.7/56.6	06-0A5104	6
06-KER-58-114.6/114.6	06-0K6104	6
06-KER-58-118.0/143.8	06-0J3704	6
06-KER-58-139.0/0	06-463004	6
06-KER-99-17.0/31.1	06-0H4004	6
06-KER-99-21.6/24.7	06-0G2204	7
06-KER-99-24.7/27.1	06-451604	7
06-KER-99-28.2/29	06-0A7204	7
06-KER-99-/19.5	06-0J4204	7
06-KER-119-28.0/28.5	06-485604	7
06-KER-119-30.1/30.4	06-0F9704	7
06-KER-166-9.0/24.6	06-322104	8
06-KER-178-1.6/0	06-0F0104	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-184-8.4/8.8	06-426304	8
06-KER-395-/8.7	06-0J3804	8
06-KIN-198-/1.8	06-0K7104	8
06-MAD-41-3.3/5.3	06-0H2704	8
06-MAD-41-6.9/0	06-0C7204	9
06-MAD-41-8.3/0	06-0C7104	9
06-MAD-41-9.3/11.4	06-0K9304	9
06-MAD-41-19.8/20.1	06-0A4004	9
06-MAD-41-23.2/23.6	06-0E1004	9
06-MAD-99-19.6/22.6	06-293304	9
06-MAD-145-8.8/9.1	06-407214	10
06-MAD-152-/15.5	06-0K0204	10
06-TUL-63-5.8/8	06-307004	10
06-TUL-99-5.6/7.3	06-431704	10
06-TUL-99-30.1/31	06-388214	10
06-TUL-99-51.9/0	06-432004	10
06-TUL-99-/18.4	06-0K9204	11

**Statement of Ongoing Contracts - Federal Aid**

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	06		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-I-		FEDERAL AID (INTERSTATE)	\$14,873,886
			\$2,005,985
-F-		FEDERAL AID (PRIMARY)	\$46,254,914
			\$43,668,152
-S-		FEDERAL AID (SECONDARY)	\$24,636,353
			\$9,357,558
-SH-		STATE HIGHWAY	\$162,539,882
			\$112,065,900
			\$16,265,950
			\$5,513,447
<b>District Total:</b>			<u><b>\$264,570,985</b></u>
			<u><b>\$172,611,041</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
06	\$3,369,429
<b>Work completed this Period:</b>	\$3,369,429