

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 1
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|--|---|---|--|---|----------------------------|
| 06-FRE-0-/0 06-0S9304 NHST-PG -(000)C 8 E- -() HB4N | | IN FRESNO, KERN, KINGS, MADERA AND TULARE COUNTIES ON VARIOUS ROUTES AND VARIOUS LOCATIONS 223, 233-VAR INSTALL ACCESSIBLE/COUNTDOWN SIGNAL | PELAGIC ENGINEERING 3600 HARBOR BLVD. #85 OXNARD CA 93035 | MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814 | \$235,905 \$98,282 \$98,282 | 08/18/15 09/23/15 01/04/16 | 20% 42% |
| 06-FRE-0-/0 06-0Q0204 | | IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 | DEALBA, FERNANDO 183 W. VENTURA COURT KINGBURG, CA 93631 (559)288-8603 | \$518,518 \$0 \$0 | 10/20/15 11/04/15 | 0% 0% |
| HM1 | | | | | | | |
| 06-FRE-0-/0 06-0S7404 NHP-000C-(401)E --() | | IN FRESNO, KINGS, AND TULARE COUNTIES AT VARIOUS LOCATIONS UPGRADE SIGN PANELS | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614 | | \$1,525,426 \$0 \$0 | 08/17/15 09/02/15 | 0% 0% |
| HA22 | | | | | | | |
| 06-FRE-0-/0 06-0S2204 | | IN FRESNO, MADERA, AND TULARE COUNTIES AT VARIOUS LOCATIONS ASPHALT RUBBER BINDER SEAL COAT | INTERMOUNTAIN SLURRY SEAL, INC. 1005 TERMINAL WAY STE. 220 RENO NV 89502 | DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG CA 93631 (559)288-8603 | \$1,345,615 \$1,310,629 \$0 | 04/21/15 05/01/15 10/29/15 | 100% 100% |
| HM1 | | | | | | | OVER RUN |
| 06-FRE-0-/0 06-0P0604 | | IN FRESNO AND TULARE COUNTIES, AT VARIOUS LOCATIONS TREAT BRIDGE DECK AND JOINT SEALS | WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 | CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377 | \$884,877 \$822,817 \$218,036 | 04/02/15 04/17/15 11/20/15 | 99% 92% |
| HM1 | | | | | | | |
| 06-FRE-0-/0 06-0Q8804 | | IN FRESNO, KINGS, KERN, TULARE, AND MADERA COUNTY, AT VARIOUS LOCATIONS BRIDGE DECKS SEALS, JOINTS, PAINT | TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282 | DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927 | \$561,271 \$659,210 \$0 | 06/23/15 07/13/15 10/13/15 | 100% 100% |
| HM | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 2
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|---|---|----------------------------|
| 06-FRE-5-48.8/53 06-0Q2704 NHPI-005 -(144)E --() | | IN FRESNO COUNTY ABOUT 38 MILES SOUTH OF SANTA NELLA FROM 0.1 MILE SOUTH OF PANOCHE ROAD OVERCROSSING TO SYLMAR 0.2 MILE NORTH OF RUSSEL HMA AND REINFORCE CONCRETE PAVEMENT | SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE CA 91342 | ENQUANHONE, GASHU 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)246-7655 | \$14,095,837 \$12,602,626 \$716,667 | 12/11/14 12/31/14 01/12/16 | 81% 84% |
| HA22 | | | | | | | |
| 06-FRE-33-10.7/14.8 06-0S1704 | | IN FRESNO COUNTY, IN AND NEAR COALINGA, FROM ALPINE AVENUE ONTO JAYNE AVENUE TO MERCED AVENUE COLD IN PLACE RECYCLE, HMA RSURFACE | GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 | CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377 | \$1,521,913 \$1,221,639 \$660,391 | 05/06/15 06/08/15 11/25/15 | 80% 80% |
| HM1 | | | | | | | |
| 06-FRE-33-10.9/11.1 06-432604 STP-P033-(079)E --() | | ON SR 33 IN FRE CO 6.4 KM EAST OF THE CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP R17.1/18.3) BRIDGE REPLACEMENT JACALITOS CREEK | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 | DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603 | \$3,920,172 \$2,384,341 \$596,953 | 02/27/15 03/18/15 06/13/16 | 49% 61% |
| HA21 | | | | | | | |
| 06-FRE-33-63.0/69.1 06-0S2404 STP-P033-(081)E --() | | IN FRESNO COUNTY NEAR MENDOTA AND FIREBAUGH FROM MAIN LIFT CANAL BRIDGE TO MAIN CANAL BRIDGE AND FROM HELM CANAL BRIDGE TO MERCED PLACE POLYMER ASPHALTIC EMULSION | VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691 | MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3814 | \$1,065,545 \$1,063,963 \$0 | 05/27/15 06/25/15 09/11/15 | 100% 100% |
| HM1 | | | | | | | |
| 06-FRE-41-3.0/M6.1 06-0Q2404 NHP-P041-(125)E --() | | IN FRESNO COUNTY FROM HARLAN AVENUE TO ELKHORN AVENUE PAVEMENT PRESERVATION (CAPM) | TEICHERT CONSTRUCTION P.O. BOX 520 FOWLER CA 936250520 | CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377 | \$1,765,592 \$1,776,532 \$0 | 11/12/14 11/24/14 08/04/15 | 100% 100% |
| HA22 | | | | | | | |
| 06-FRE-41-20.7/32.5 06-0U3604 | | BOOSTER PUMP UPGRADES, VALVES, FLOW SENSORS, CONTROLLER CABINETS, AND SYSTEM REPAIRS IRRIGATION UPGRADES | WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOGLE DRIVE HERCULES, CA 94547 | SAMIMI, MOHAMMAD 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)250-6305 | \$4,285,000 \$0 \$0 | 08/18/15 08/18/15 | 0% 0% |

20.20.201
130

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 3
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|--|---|---|--|---|----------------------------|
| 06-FRE-41-23.1/0 06-0Q0104 NHP-P041-(124)E --() | | IN FRESNO COUNTY IN FRESNO AT VENTURA AVENUE VIADUCT BRIDGE DECK RESURFACING | AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT BENICIA CA 94510 | MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726-5866 (559)259-4877 | \$1,816,675 \$1,813,185 \$0 | 11/13/14 12/03/14 08/20/15 | 100% 100% |
| 06-FRE-41-24.5/24.8 06-0M4204 STPG-X019-(025)E --() | | IN FRESNO COUNTY IN FRESNO ON RTE 41 FROM THE RTE 180/41 CONNECTOR TO OLIVE AVE UC AND ON RTE 180 FROM BLACKSTONE AVE UNDERCROSSIN CONSTRUCT CONCRETE GUARD RAIL | FBD VANGUARD CONSTRUCTION 651 ENTERPRISE COURT LIVERMORE CA 94550 | OLIBRIS, GARNEL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3852 | \$1,390,092 \$1,383,489 \$0 | 03/18/14 04/09/14 05/01/15 | 100% 100% |
| 06-FRE-41-25.2/31.7 06-0M8204 HSNH-X019-(028)E --() | | IN FRESNO COUNTY AT VARIOUS LOCATIONS INSTALL CONCRETE BARRIERS | EMMETT'S EXCAVATION, INC. 1477 MENLO AVE CLOVIS CA 93611 | MARK MENGONI 3240 N. MILLBROOK FRESNO, CA, 93726-5866 (559)243-3543 | \$984,783 \$888,128 \$0 | 10/10/14 10/22/14 04/14/15 | 100% 100% |
| 06-FRE-41-25.4/0 06-0S8204 HSNH-P041-(127)E --() | | IN FRESNO COUNTY IN FRESNO AT NORTHBOUND ON RAMP FROM MCKINLEY AVENUE REPLACE MBGR WITH CONCRETE BARRIER | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614 | MARK MENGONI 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3543 | \$415,799 \$264,834 \$0 | 06/30/15 07/23/15 10/22/15 | 87% 64% |
| 06-FRE-41-27.6/30.4 06-0E9714 | | IN FRESNO FROM ASHLAN AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING REPLACEMENT PLANTING | CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619 | MENGONI, MARK 3240 N. MILLBROOK FRESNO, CA 93726-5866 (243)-35-43 | \$597,550 \$550,658 \$0 | 03/19/12 04/16/12 01/11/16 | 0% 0% |
| HB4N | WPCP | | | | | | PLANT EST SATIS |
| 06-FRE-63-/2 06-0S1804 | | IN FRESNO COUNTY, NEAR ORANGE COVE, FROM AVENUE 460 ONTO ROAD 120 TO 0.5 MILES SOUTH OF AMERICAN AVENUE COLD PLANE & RESURFACING WITH HMA | AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613 | BLAS MARTINEZ JR 8530 W ROOSEVELT AVE VISALIA CA 93291 | \$509,817 \$547,793 \$0 | 05/06/15 06/09/15 08/13/15 | 100% 100% |

HM1

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 4
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|---|---|---|---|---|----------------------------|
| 06-FRE-99-26.7/31.6 06-442624 | | IN FRESNO AND MADERA COUNTIES IN AND NEAR FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.6 MILE NORTH OF ASHLAN AVE WIDEN FREEWAY AND REPLACE BRIDGE | MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 | VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856 | \$41,837,590 \$41,809,441 \$7,750 | 10/10/12 11/06/12 09/01/16 | 77% 98% |
| HE13 | SWPPP | | | | | | |
| 06-FRE-99-/30.5 06-0U6904 | | UPDATE IRRIGATION SYSTEM AND ISOLATE NEEDED REPAIRS TO REDUCE WASTE IRRIGATION SYSTEM UPGRADES | WABO LANDSCAPE CONSTRUCTION INC 726 ALFRED NOBLE DRIVE HERCULES, CA 94547 | KIMURA, JUSTIN 183 W VENTURA CT KINGSBURG, CA 93631 (559)897-3118 | \$3,185,000 \$0 \$0 | 08/04/15 08/04/15 | 0% 0% |
| 20.20.201 130 | | | | | | | |
| 06-FRE-99-/0 06-0T4104 | | REPAIR 110 ACRES OF EXISTING IRRIGATION SYSTEMS THAT HAVE BEEN DEFECTIVE, BROKEN, AND VANDALIZED UPGRADE IRRIGATION SYSTEMS | CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS, CA 93619 | DHALIWAL, AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767 | \$2,422,000 \$0 \$0 | 03/04/15 03/04/15 | 0% 0% |
| 20.20.201 131 | | | | | | | |
| 06-FRE-145-13.2/20.4 06-0T1904 | | IN FRESNO COUNTY, NEAR FIVE POINTS FROM 145/269 JCT TO 0.2 MILE NORTH OF KAMM AVENUE CIR & OVERLAY | GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 | CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)341-3377 | \$2,719,842 \$1,397,324 \$1,307,824 | 05/19/15 06/10/15 12/08/15 | 71% 51% |
| HM1 | | | | | | | |
| 06-FRE-168-.7/9.1 06-0U3304 | | UPGRADE 97 BOOSTER PUMPS TO HIGH EFFICENCYVARIABLE FREQUENCY DRIVE, REPLACE 87 COMMUNICATION FLOW SENSORS AND MASTER VALVES THAT D IRRIGATION SYSTEM UPGRADES | WABO LANDSCAPE CONSTRUCTION, INC 726 ALFRED NOBEL DRIVE HERCULES, CA 94547 | MENGONI, MARK 3240 N MILLBROOK AVE FRESNO, CA 93726 (559)243-3543 | \$4,885,000 \$0 \$0 | 08/03/15 08/03/15 | 0% 0% |
| 20.20.201 130 | | | | | | | |
| 06-FRE-168-6.9/7.1 06-0P9804 HSNH-P168-(059)E --() | | IN CLOVIS FROM HERNDON AVE UC TO CLOVIS AVE UC CONSTRUCT MEDIAN BARRIER | CAL VALLEY CONSTRUCTION 6275 W BULLARD AVE. FRESNO CA 93722 | OSCAR SHERRILL 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3812 | \$208,622 \$195,976 \$0 | 06/03/15 07/02/15 08/21/15 | 100% 100% |
| HB1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 5
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|--|--|---|----------------------------|
| 06-FRE-168-7.1/9.1 06-0U3204 | | RECLAIMED WATER CONVERSION INCLUDING NEW PIPING, BOOSTER PUMPS, SIGNAGE, AND CONVERSTION VALVES AND SPRINKLER CONVERT EXISTING POTABLE IRRIGATION | STOCKBRIDGE GENERAL CONTRACTING INC 2972 LARKIN AVE CLOVIS, CA 93612 | GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7617 | \$2,385,000 \$0 \$0 | 08/10/15 08/10/15 | 0% 0% |
| 20.20.201 130 | | | | | | | |
| 06-FRE-168-29.0/T29.4 06-0M0504 STP-P168-(060)E --() | | IN FRESNO COUNTY, NEAR PRATHER, FROM LEE'S PAVING, INC. 1.2 MILES WEST OF AUBERRY ROAD TO 0.8 1212 NORTH PLAZA DRIVE MILE WEST OF AUBERRY ROAD REALIGN 2-LANE ROADWAY | | | \$2,390,367 \$0 \$0 | 09/11/15 10/06/15 | 0% 0% |
| HB1 | | | | | | | |
| 06-FRE-168-36.0/0 06-0M0204 STPE-P168-(058)E --() | | IN FRESNO COUNTY ABOUT 11 MILES EAST AGEE CONSTRUCTION CORPORATION OF PRATHER AT MAYNARD MUNGER VISTA POINT ENHANCE VISTA POINT | P.O. BOX 629 CLOVIS CA 93613 | MARK MENGONI 3240 N. MILLBROOK FRESNO CA, 93726-5866 (559)243-3543 | \$1,400,223 \$688,922 \$174,067 | 05/15/15 06/08/15 02/24/16 | 63% 49% |
| 06-FRE-168-/0 06-0T4204 | | REPAIR/REPLACE/UPGRADE IRRIGATION SYSTEMS IN FRESNO COUNTY AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS | STOCKBRIDGE GENERAL CONST INC 2972 LARKIN AVE SUITE #101 CLOVIS, CA 93726 | SAMIMI, MOHAMMAD 3240 N. MILLBROOK AVE FRESNO, CA 93726 (559)243-3814 | \$3,297,000 \$381,748 \$123,203 | 03/30/15 03/30/15 01/05/16 | 66% 12% |
| 06-FRE-180-57.9/62.4 06-0Q2104 | | IN FRESNO FROM 0.7 MI WEST OF ROUTE 180S/41 SEPARATION TO 0.1 MI EAST OF PEACH AVE OC FREEWAY LANDSCAPING | WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 | ALAN VONG 3240 N.MILLBROOK FRESNO, CA 93726 (559)243-3856 | \$3,939,896 \$18,913 \$0 | 03/19/15 06/22/15 09/29/16 | 4% 0% |
| 06-FRE-180-62.6/66.3 06-342564 ACNH-P180-(057)E --() | | IN FRESNO COUNTY IN FRESNO FROM 0.3 MILE WEST OF CLOVIS AVE OC TO 0.8 MILE EAST OF TEMPERANCE AVE HIGHWAY PLANTING AND IRRIGATION | CLEAN CUT LANDSCAPE 8406 N ARMSTRONG CLOVIS CA 93619 | MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)917-2487 | \$4,899,447 \$4,471,630 \$10,254 | 08/23/12 09/27/12 02/28/18 | 0% 0% |
| WPCP | | | | | | PLANT EST SATIS | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 6
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|--|---|---|----------------------------|
| 06-FRE-180-77.2/0 06-0H1704 BRNH-P180-(058)E --() | | ON ROUTE 180 IN FRESNO COUNTY AT KINGS RIVER OVERFLOW BRIDGE (#42- 0074) BETWEEN PM 77.1 AND PM 77.2 BRIDGE REPLACEMENT, SHOULDER WIDEN | EMMETT'S EXCAVATION INC 1477 MENLO AVE CLOVIS CA 93611 | VONG, ALAN 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3856 | \$2,500,108 \$439,606 \$0 | 12/04/13 12/17/13 02/19/15 | 100% 100% SUSPENDED |
| HA21 | | | | | | | |
| 06-FRE-269-.5/8.6 06-0S7804 STP-P269-(012)E --() | | IN FRESNO COUNTY NEAR HURON FROM ROUTE 5 TO TORNADO STREET AND FROM 0.3 MILE NORTH OF PALMER AVENUE TO ROUTE 145 REPAIR FAILED AREAS W RHMA OVERLAY | TELFER HIGHWAY TECHNOLOGIES 4522 PARKER AVE BLDG700 STE35 MCCLELLAN CA 95652 | CARY CRUZ 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)243-3881 | \$3,686,766 \$3,466,242 \$0 | 06/12/15 06/25/15 11/20/15 | 100% 100% |
| HM1 | | | | | | | |
| 06-KER-0-/0 06-0S7504 NHP-X029-(121)E --() | | IN KERN COUNTY ON ROUTES 58, 99, & 178 AT VARIOUS LOCATIONS. UPGRADE SIGN PANELS | STATEWIDE TRAFFIC SAFETY & SIGNS INC. 522 LINDON LANE NIPOMO CA 93444 | | \$1,373,323 \$0 \$0 | 08/05/15 09/02/15 | 0% 0% |
| HA22 | | | | | | | |
| 06-KER-5-6.0/9 06-0Q4504 NHPI-005 -(193) --() | | IN KERN COUNTY NEAR FORT TEJON TO 1.1 MILES SOUTH OF GRAPEVINE UNDERCROSSING I-5 EXTINGUISHABLE MESSAGE SIGNS | ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467 | HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4773 | \$823,030 \$804,828 \$0 | 05/08/14 05/29/14 04/16/15 | 100% 100% |
| HB4N | | | | | | | |
| 06-KER-5-62.5/73.1 06-0P1404 NHPI-005 -(195)E --() | | ON ROUTE 5 BETWEEN LERDO OVERCROSSING AND ROUTE 5/46 SEPARATION #1 REPLACE PCC PANELS, GRIND CONCRETE | GRIFFITH/COFFMAN JOINT VENTURES 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 | SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742 | \$40,425,189 \$14,619,333 \$899,252 | 12/03/14 12/18/14 12/09/16 | 39% 36% |
| HA22 | | | | | | | |
| 06-KER-14-16.6/0 06-0Q4204 | | IN KERN COUNTY, IN MOJAVE AT THE MOJAVE MAINTENANCE STATION CONSTRUCT MECHANIC'S FACILITY | RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 | PETER MULLALY 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767 | \$1,076,758 \$1,091,796 \$0 | 05/22/14 06/18/14 07/27/15 | 100% 100% SUSPENDED |
| HA12 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 7
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|---|--|---|------------------------------|
| 06-KER-33-19.6/27 06-0S3004 STP-X029-(120)E --() | | IN KERN CO. ON RTE 33 FROM 0.5 MILE NORTH OF 10TH ST. TO 0.2 MILE SOUTH OF SHALE RD. AND ON RTE 119 FROM ERRO RANCH TO GOSFORD RD. RESURFACE EXISTING PAVEMENT W RHMA | GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 | AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$2,154,633 \$2,008,422 \$0 | 06/09/15 06/25/15 10/10/15 | 100% 100% OVER RUN |
| HM1 | | | | | | | |
| 06-KER-33-27.0/34.2 06-0Q7204 | | IN KERN COUNTY AT AND NEAR DERBY ACRES FROM 0.2 MILE SOUTH OF SHALE ROAD TO ROUTE 58 (EAST) COLD IN PLACE RECYCLE & HMA OVERLAY | TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE. FRESNO CA 93725 | AMARJIT DHALI WAL 1824 NORRIS RD BAKERSFIELD CA 93308 (661)391-4766 | \$2,707,154 \$2,598,578 \$0 | 05/15/15 06/09/15 10/07/15 | 100% 100% |
| HM1 | | | | | | | |
| 06-KER-43-9.2/16.1 06-0S2904 | | IN KERN COUNTY NEAR SHAFTER FROM ROUTE 58 TO SANTA FE WAY COLD IN PLACE RECYCLE & OVERLAY | GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 | AMARJIT DHALI WAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766 | \$2,553,921 \$2,511,924 \$0 | 05/19/15 06/09/15 09/14/15 | 100% 100% |
| HM1 | | | | | | | |
| 06-KER-46-54.0/57.8 06-0Q7904 NHP-X029-(113)E --() | | IN KER CO NEAR WASCO ON RTE 46 FROM 0.1 MI WEST OF SMITH AVE TO RTE 46/ 99 SEP & NEAR BAKERSFIELD ON RTE 65 FROM 0.1 MI NORTH OF M PMA CHIP SEAL | VSS INTERNATIONAL, INC. 3785 CHANNEL DR. WEST SACRAMENTO CA 95691 | AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$1,092,000 \$1,014,003 \$0 | 06/09/14 06/25/14 08/13/15 | 100% 100% |
| 06-KER-58-28.2/31.5 06-0T1704 | | IN KERN COUNTY IN BUTTONWILLOW FROM 0.4 MILE EAST OF MAIN DRAIN CANAL BRIDGE TO 0.2 MILE WEST OF ROUTE 5/58 SEPARATION COLD IN PLACE RECYCLING & HMA OVRLY | GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 | AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$1,562,114 \$1,557,101 \$0 | 04/03/15 04/17/15 09/03/15 | 100% 100% OVER RUN |
| HM1 | | | | | | | |
| 06-KER-58-31.8/39.7 06-0Q8004 NHP-P059-(117)E --() | | IN KERN COUNTY NEAR BUTTONWILLOW FROM TRACY AVENUE TO 0.3 MILE WEST OF ROUTE 43 RHMA-SP-G OVERLAY AND RUMBLE STRIP | GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 | SAM DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742 | \$1,234,354 \$1,208,234 \$0 | 05/15/14 05/29/14 08/11/15 | 100% 100% OVER RUN |
| HM1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 8
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|---|--|---|----------------------------|
| 06-KER-58-36.3/39.9 06-0P5604 HSNH-P058-(118)E --() | | ON ROUTE 58 BETWEEN 300 FEET EAST OF GATSON STREET AND JUNCTION STATE ROUTE 43 WIDEN SHOULDERS & INSTALL RUMBLE | GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 | SAM DHALI WAL (661)391-4742 | \$2,476,660 \$2,417,288 \$0 | 07/29/14 08/12/14 08/18/15 | 100% 100% |
| HB1 | | | | | | | OVER RUN |
| 06-KER-58-85.1/0 06-0P0704 | | IN TEHACHAPI AT BROOME ROAD WIDEN INTERSECTION TO ACCOMMODATE | GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 | HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747 | \$286,927 \$275,612 \$0 | 01/28/15 02/18/15 05/01/15 | 100% 100% |
| HB4N | | | | | | | |
| 06-KER-58-88.5/99.8 06-0R1504 NHP-P058-(124)E --() | | IN AND NEAR TEHACHAPI FROM 0.1 MI. WEST OF TEHACHAPI CREEK TO CACHE CREEK PAVEMENT PRESERVATION (CAPM) | PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081 | | \$13,438,236 \$0 \$0 | 09/30/15 10/20/15 | 0% 0% |
| HA22 | | | | | | | |
| 06-KER-58-94.4/0 06-0N5604 NSNH-P058-(120)E --() | | IN KERN COUNTY IN THE CITY OF TEHACHAPI ON ROUTE 58 AT THE WESTBOUND TEHACHAPI SUMMIT INTERCHANGE (EXIT 151) WIDEN INTERSECTION | GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 | HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (660)391-4747 | \$577,632 \$561,891 \$0 | 02/23/15 03/18/15 09/18/15 | 100% 100% |
| HB1 | | | | | | | |
| 06-KER-58-99.2/99.8 06-0M2604 NHP-P058-(122)E --() | | NEAR TEHACHAPI FROM SAND CANYON OVERHEAD TO CACHE CREEK BRIDGE REPLACEMENT | GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308 | AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$1,838,687 \$421,026 \$421,026 | 07/21/15 07/31/15 05/04/16 | 27% 23% |
| HA21 | | | | | | | |
| 06-KER-58-136.0/143.8 06-0S2804 NHP-P058-(123)E --() | | IN KERN COUNTY NEAR BORON FROM 0.4 MILES WEST OF TWENTY MULE TEAM ROAD OC TO SAN BERNARDINO COUNTY LINE RAC OVERLAY | PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081 | AMARJIT DHALI WAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$3,850,300 \$68,213 \$68,213 | 08/17/15 09/02/15 02/05/16 | 9% 2% |
| HM1 | | | | | | | SUSPENDED |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 9
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|---|---|--|--|---|----------------------------|
| 06-KER-58-/0 06-0Q5804 NHP-X029-(116)E --() | | IN KERN COUNTY ON ROUTES 58 AND 99 AT VARIOUS LOCATIONS WIRE THEFT RESTORATION | ROADWAY ENGINEERING WORKS INC 17568 SPRUCE RD EXT., SUITE B HIDDEN VALLEY, CA 95467 | AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$990,000 \$990,511 \$0 | 10/29/14 11/18/14 08/07/15 | 100% 100% |
| HA23 | | | | | | | |
| 06-KER-58-/0 06-0S0704 | | UPGRADE IRRIGATION SYSTEMS IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION IN KERNAND TULARE COUNTYS AT VARIOUS LOCATIONS UPGRADE IRRIGATION SYSTEMS | WABO LANDSCAPE & CONSTRUCTION,INC 726 ALFRED NOBLE DR HERCULES, CA 94547 | DHALIWAL, AMARJIT 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4767 | \$2,935,000 \$2,938,701 \$0 | 03/07/14 03/10/14 04/06/15 | 100% 100% |
| 20.20.201 130 | | | | | | | |
| 06-KER-99-19.7/57.5 06-0U6004 | | BOOSTER PUMP UPGRADES REDUCE WATER USE BY 50%. UPGRADE IRRIGATIN | KCI ENVIRONMENTAL P.O. BOX 3307 SAN LUIS OBISPO, CA 93403 | DHALIWAL AMARJIT 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4755 | \$2,785,000 \$142,295 \$0 | 08/10/15 08/10/15 01/26/16 | 48% 5% |
| 20.20.201 130 | | | | | | | |
| 06-KER-99-21.7/24.7 06-0E3404 NHP-P099-(584)E --() | | IN KER CO IN BAKERSFIELD AT VARIOUS LOCATIONS FROM 0.1 MILE NORTH OF PLANZ ROAD OVERCROSSING TO 0.1 MILE NORTH OF CALIFORNIA AVENU FREEWAY MAINTENANCE ACCESS | STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001 | CLAY LOMAX 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4767 | \$680,000 \$25,600 \$25,600 | 08/12/15 09/02/15 01/07/16 | 40% 4% |
| HA28 | | | | | | | |
| 06-KER-119-10.0/13.3 06-424714 STP-P119-(018)E --() | | IN KERN COUNTY NEAR TAFT FROM ELK HILLS ROAD TO TUPMAN ROAD. ADD TRUCK CLIMBING LANES | GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308 | | \$5,610,295 \$0 \$0 | 09/01/15 10/14/15 | 0% 0% |
| HB4N | | | | | | | |
| 06-KER-166-9.0/24.5 06-0S2504 STP-X029-(119)E --() | | IN KERN CO NEAR METTLER FROM 4.0 MILES EAST OF BASIC SCHOOL ROAD TO ROUTE 166/99 SEPARATION NEAR AND IN BODFISH FROM 0.4 MILE EAST APPLY ASPHALT RUBBER SEAL COAT | AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 | HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4747 | \$4,853,023 \$4,680,858 \$0 | 05/15/15 06/08/15 10/21/15 | 100% 100% |
| HM1 | | | | | | | |

Page 10
12/11/15

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|---|---|----------------------------|
| 06-KER-178-4.4/0 06-0H6414 NHP-P178-(064)E --() | | IN KERN COUNTY ON ROUTE 178 AT SUNNY LANE PEDESTRIAN OC REPLACE PEDESTRIAN OVERCROSSING | MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 | AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$3,010,422 \$2,120,733 \$502,003 | 01/22/15 02/09/15 12/15/15 | 91% 70% |
| 06-KER-178-100.6/102.7 06-0P8104 HSNH-P178-(065)E --() | | IN KERN COUNTY ON SR 178, FROM INYO KERN ROAD TO GEMSTONE STREET IN THE CITY OF RIDGECREST RECONSTRUCT CENTER MEDIAN WITH | DESERT CONCEPTS CONSTRUCTION, INC. 77770 COUNTRY CLUB DR, STE D PALM DESERT CA 92211 | AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$1,684,448 \$1,708,217 \$0 | 11/21/14 12/22/14 09/24/15 | 100% 100% |
| HB4N | | | | | | | |
| 06-KER-204-5.4/6.7 06-0N9604 NHP-P204-(005)E --() | | ON ROUTE 204 GOLDEN STATE AVENUE BETWEEN SR-99 AND SR-178 IN KERN COUNTY AT VARIOUS LOCATIONS PLACE DECK OVERLAY, REPLACE JOINT | AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 2990 BAY VISTA COURT, SUITE D BENICIA CA 94510 | | \$7,018,065 \$0 \$0 | 09/24/15 10/06/15 | 0% 0% |
| HM1 | | | | | | | |
| 06-KER-204-/3.7 06-0Q8104 STP-X029-(112)E --() | | IN KERN CO ON RTE 119 NEAR TAFT HMA TYPE "G" OVERLAY | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | AMARJIT DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4766 | \$1,763,766 \$1,681,810 \$0 | 06/05/14 06/18/14 09/25/15 | 100% 100% |
| | | | | | | | OVER RUN |
| 06-KER-395-/23.4 06-0S2704 NHP-P395-(253)E --() | | IN KERN COUNTY NEAR JOHANNESBURG FROM SAN BERNARDINO COUNTY LINE TO ROUTE 178 RAC OVERLAY | GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFEILD CA 93308 | | \$4,903,682 \$0 \$0 | 08/18/15 09/02/15 | 0% 0% |
| HA22 | | | | | | | |
| 06-KIN-5-9.0/16.5 06-0P1804 NHPI-005 -(194)E --() | | NEAR KETTLEMAN CITY, FROM 3.3 MILES SOUTH OF UTICA AVE OC TO JCT 41 OVERLAY 2R | GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706 | DEALBA, FERNANDO 183 W VENTURA COURT KINGSBURG, CA 93631 (559)288-8603 | \$13,952,085 \$12,260,559 \$538,056 | 12/03/14 12/19/14 12/02/15 | 95% 90% |
| HA22 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 11
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|--|---|------------------------------|
| 06-KIN-41-17.1/39.9 06-0S2604 NHP-P041-(126)E --() | | IN KINGS COUNTY IN AND NEAR KETTLEMAN CITY FROM 0.1 MILE NORTH OF CALIFORNIA AQUADUCT BRIDGE TO ROUTE 41/198 SEPARATION COLD PLANE FAILED AREAS & RHMA | PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 | GANDRATHI, SUNIL 183 W VENTURA COURT KINGSBURG, CA 93631 (559)999-5733 | \$3,690,078 \$3,782,735 \$0 | 06/09/15 06/25/15 11/05/15 | 100% 100% OVER RUN |
| 06-KIN-198-8.8/10.6 06-0N1804 HSNH-PG -(198)0 E- -() --() HB1 | | IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.5 MILE WEST TO 1.16 MILE EAST OF 19TH AVENUE INSTALL MEDIAN BARRIER | SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 | HADDADIN, HAIDAR 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7223 | \$2,056,277 \$3,750 \$3,750 | 07/25/15 08/18/15 01/14/16 | 13% 0% |
| 06-KIN-198-8.9/10.1 06-325514 NHP-P198-(064)E --() HE11 | | IN LEMOORE, ON ROUTE 198 AT 19TH AVENUE LANDSCAPING AND PLANT ESTABLISHMENT | WABO LANDSCAPE & CONSTRUCTION, INC. 726 ALFRED NOBEL DRIVE HERCULES CA 94547 | MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305 | \$681,295 \$357,711 \$0 | 01/02/15 01/26/15 07/15/16 | 41% 64% |
| 06-KIN-198-9.5/14.7 06-0Q2504 NHP-P198-(063)E --() HA22 | | IN KINGS COUNTY IN AND NEAR LEMOORE FROM 19TH AVENUE TO 14TH AVENUE UNDERCROSSING COLD IN PLACE RECYCLING,HMA OVERLAY | GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706 | DALLIA FOSTER 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-7080 | \$4,764,285 \$4,123,982 \$0 | 12/03/14 12/19/14 10/15/15 | 100% 100% OVER RUN |
| 06-KIN-198-14.8/17.9 06-462204 ACNH-P198-(060)E --() HA21 | | IN AND NEAR HANFORD AT THE 14TH AVE UC, HANFORD-ARMONA RD UC AND THE 11TH AVENUE UC (KP R23.7/R29.0) REHAB 3 BRIDGE DECKS | GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO CA 93706 | JUSTIN KIMURA 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)897-3118 | \$5,987,582 \$5,661,501 \$0 | 09/24/13 10/22/13 09/10/15 | 100% 100% |
| 06-KIN-198-15.7/0 06-462214 NHP-P198-(068)E --() HA21 | | NEAR HANFORD AT HANFORD-ARMONA UC UNDERCROSSING DECK REPLACEMENT | MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD SUITE 100 SACRAMENTO CA 95834 | HADDADIN HAIDAR 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-7223 | \$3,075,750 \$643,882 \$337,389 | 07/28/15 08/13/15 09/12/16 | 14% 21% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 12
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|--|---|--------------------------------|
| 06-KIN-198-16.5/17.2 06-487504 NHP-P198-(062)E --() | | ON ROUTE 198 FROM 0.4 MILE WEST OF 12TH AVENUE OVERCROSSING TO 0.3 MILE EAST OF 12TH AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE 12TH AVE | AGEE CONSTRUCTION CORPORATION PO BOX 629 CLOVIS CA 93613 | JUSTIN KIMURA 183 W VENTURA COURT KINGSBURG CA 93631 (559)897-3118 | \$8,793,067 \$6,727,085 \$728,429 | 04/22/14 05/13/14 01/04/16 | 89% 76% |
| HE11 | | | | | | | |
| 06-KIN-198-21.5/28.3 06-0L0504 ACNH-P198-(059)E --() | | IN KINGS AND TULARE COUNTIES NEAR HANFORD FROM 0.5 MILE E OF RTE 43 TO 0.4 MILE OF RTE 99 HIGHWAY PLANTING | WABO LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547-1805 | DALLIA FOSTER 8530 W. ROOSEVELT AVE. VISALIA, CA. 93291 (559)897-7080 | \$1,416,340 \$1,343,501 \$4,200 | 05/22/12 06/20/12 03/14/17 | 0% 0% PLANT EST SATIS |
| HE14 | WPCP | | | | | | |
| 06-KIN-198-/7.4 06-0P1504 NHP-P198-(065)E --() | | ON ROUTE 198 FROM FRESNO/KINGS COUNTY LINE TO 0.04 MILE EAST OF THE SOUTH ROSSI OVERHEAD OVERLAY 2R | SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342 | DALLIA FOSTER 183. W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080 | \$5,297,197 \$4,714,875 \$0 | 11/12/14 12/03/14 10/28/15 | 100% 100% |
| HA22 | | | | | | | |
| 06-KIN-269-1.1/5.6 06-0S2104 | | IN KINGS COUNTY IN AND NEAR AVENAL FROM HYDRIL ROAD TO FRESNO COUNTY LINE RESURFACE EXISTING PAVEMENT W RHMA | GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT FRESNO CA 93706 | FOSTER, DALLIA 183 W VENTURA COURT KINGSBURG, CA 93631 (559)897-7080 | \$844,548 \$624,047 \$0 | 05/19/15 06/10/15 11/02/15 | 100% 100% |
| HM1 | | | | | | | |
| 06-MAD-41-11.7/13.4 06-0G9004 NHP-P041-(128)E --() | | IN MADERA COUNTY NEAR COARSEGOLD FROM 0.3 MILES NORTH OF ROAD 208 TO 2.0 MILES NORTH OF ROAD 208 CONSTRUCT PASSING LANES | A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION 5771 S. TOYOTA AVE FRESNO CA 93725 | | \$8,708,937 \$0 \$0 | 10/08/15 10/23/15 | 0% 0% |
| 06-MAD-41-38.9/45.7 06-0S2304 | | IN MADERA AND MARIPOSA COUNTIES AT VARIOUS LOCATIONS POLYMER ASPHALTIC EMULSION SEALCOAT | NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 | ALAN VONG 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3856 | \$771,408 \$783,304 \$0 | 04/10/15 05/01/15 09/01/15 | 100% 100% |
| HM1 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 13
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|---|---|---|---|----------------------------|
| 06-MAD-99-.9/28.2 06-0E6804 STPE-P099-(578)E --() | | IN MADERA COUNTY IN MADERA AND CHOWCHILLA AT VARIOUS LOCATIONS SOUTH MADERA OC TO AVENUE 26 SEPARATION 99 CORRIDOR-BRIDGE ENHANCEMENT | ABHE & SVOBODA, INC. FROM 18100 DAIRY LANE JORDAN MN 55352 | DIN DADAWALLA 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)417-5927 | \$343,880 \$368,939 \$0 | 11/17/14 12/01/14 09/30/15 | 100% 100% |
| 06-MAD-99-6.9/8.2 06-471004 | | IN MADERA COUNTY NEAR MADERA FROM 0.6 MILE SOUTH OF AVENUE 12 OC TO 0.7 MILE NORTH OF AVENUE 12 OC RECONSTRUCT INTERCHANGE | SECURITY PAVING COMPANY INC 13170 TELFAIR AVENUE SLYMAR, CA 91342 | OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726-8566 (559)243-3812 | \$45,695,675 \$38,066,613 \$961,606 | 12/07/12 01/10/13 02/10/16 | 100% 83% OVER RUN |
| HE11 | SWPPP | | | | | | |
| 06-MAD-152-/1.1 06-0P9704 HSNH-P152-(084)E --() | | ABOUT 17 MILES EAST OF LOS BANOS FROM ROUTE 59/152 SEPARATION TO ROAD 4/LINCOLN ROAD MEDIAN BARRIER AND RUMBLE STRIPS | GRANITE CONSTRUCTION COMPANY 2716 S GRANITE CT. FRESNO CA 93706 | MARK MENGONI 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3543 | \$1,649,260 \$1,634,204 \$0 | 12/03/14 12/31/14 07/14/15 | 100% 100% |
| HE1 | | | | | | | |
| 06-TUL-99-5.1/53.9 06-0U5904 | | IMPLEMENT WATER CONSERVATION MEASURES IN ACCORDANCE WITH EMERGENCY DROUGHT DECLARATION EMERGENCY IRRIGATION UPGRADES | STOCKBRIDGE GENERAL CONST INC ATTN: GUY STOCKBRIDGE 2972 LARKIN AVE CLOVIS, CA | ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA, CA 93291 (559)341-3953 | \$2,385,000 \$15,766 \$0 | 08/17/15 08/18/15 12/31/15 | 0% 1% |
| 20.20.201 130 | | | | | | | |
| 06-TUL-99-25.0/27.6 06-0P1704 NHP-P099-(576)E --() | | IN TULARE COUNTY FROM ELK BAYOU BR# 46-60 TO PAIGE RD. OC 46-158 OVERLAY 2R | CHESTER BROSS CONSTRUCTION COMPANY P.O. BOX 430 HANNIBAL MO 63401 | MOHAMMAD SAMIMI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)250-6305 | \$6,435,164 \$5,873,502 \$0 | 05/20/14 06/04/14 07/20/15 | 100% 100% OVER RUN |
| HA22 | | | | | | | |
| 06-TUL-99-37.3/41.3 06-360214 | | IN TULARE COUNTY NEAR GOSHEN FROM 0.9 MI SOUTH OF WEST VISALIA OVERHEAD TO INC 0.2 MI NORTH OF NORTH GOSHEN OVERHEAD P O BOX 2210 WIDEN FREEWAY 4-LN FWY TO 6-LN FWY | PAPICH CONSTRUCTION COMPANY PISMO BEACH CA 93448 | SHELLEY MAGGARD 8530 WEST ROOSEVELT AVE VISALIA, CA 93291 (559)651-8319 | \$34,260,253 \$31,117,278 \$1,909,773 | 12/07/12 12/27/12 01/30/16 | 100% 89% OVER RUN |
| HE13 | SWPPP | | | | | | |
| HE13 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 14
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|--|--|--|--|---|----------------------------|
| 06-TUL-99-41.3/53.9 06-324504 HPLU-6206-(010)E 62-06 0-(0E) --() | | IN TULARE AND FRESNO COUNTIES IN AND NEAR KINGSBURG FROM 0.2 MILE NORTH OF 7 CROW CANYON COURT SUITE 100 NORTH GOSHEN OVERHEAD TO 0.2 MILE NORTH OF ROUTE 99/201 WIDEN ROAD WITH HOT MIX ASPHALT | DIABLO CONTRACTORS INC SAN RAMON CA 94583 | GANDRATHI, SUNIL 183 W. VENTURA COURT KINGSBURG, CA 93631 (559)243-3881 | \$70,812,118 \$73,938,345 \$0 | 01/04/11 01/19/11 10/30/15 | 100% 100% |
| HE13 | SWPPP | | | | | | |
| 06-TUL-99-41.3/52 06-0T1804 | | IN TULARE COUNTY, NEAR GOSHEN FROM 0.17 MILES NORTH OF NORTH GOSHEN OVERHEAD TO 0.2 MILES NORTH OF DOGDGE FRESNO CA 93706 AVENUE OVERCROSSING RHMA-O BONDED WEARING COURSE | GRANITE CONSTRUCTION COMPANY 2716 S. GRANITE COURT CA 93706 | | \$2,689,417 \$0 \$0 | 05/06/15 06/08/15 | 0% 0% |
| HM1 | | | | | | | |
| 06-TUL-99-48.5/53.9 06-324514 | | ON SR 99 IN TULARE AND FRESNO COUNTIES, AT VARIOUS LOCATIONS FROM 0.3 MILE SOUTH OF MERRITT DRIVE INTERCHANGE, TO 0.7 MILE NORTH O IRRIGATION, PLANTING AND PAVING | W A B O LANDSCAPE & CONSTRUCTION INC 726 ALFRED NOBEL DRIVE HERCULES CA 94547 | ENQUANHONE, GASHU 183 W VENTURA COURT KINGSBURG CA 93631 (559)246-7655 | \$3,213,737 \$2,053,441 \$5,406 | 10/01/12 11/06/12 08/03/17 | 0% 0% |
| | WPCP | | | | | | PLANT EST SATIS |
| 06-TUL-137-15.4/15.7 06-0Q4404 | | IN TULARE COUNTY IN TULARE FROM K STREET TO KERN AVENUE COLD PLANE PAVEMENT, CURB RAMPS | EMMETT'S EXCAVATION, INC. 6207 EAST CLINTON AVENUE FRESNO, CA 93727 | ALICIA RODRIGUEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)341-3953 | \$636,915 \$589,543 \$0 | 06/18/15 07/02/15 10/07/15 | 100% 100% |
| | | | | | | | OVER RUN |
| HA22 | | | | | | | |
| 06-TUL-198-12.0/0 06-0H6304 NHP-P198-(066)E --() | | ON ROUTE 198 AT VISTA AVENUE PEDESTRIAN OVERCROSSOING CONSTRUCT PEDESTRIAN OVERCROSSING | M C M CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660 | BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321 | \$3,340,628 \$2,289,728 \$426,582 | 01/05/15 01/26/15 04/07/16 | 64% 67% |
| 06-TUL-198-14.6/0 06-0S5904 | | IN TULARE COUNTY NEAR FARMERSVILLE AT COUNTY RD. 164 UNDERCROSSING REPAIR BRIDGE GIRDERS | BUGLER CONSTRUCTION 4847 HOPYARD RD.SUITE 4 NO.39 PLEASANTON CA 94588 | 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321 | \$387,000 \$259,200 \$38,060 | 06/23/15 07/16/15 11/20/15 | 94% 67% |
| HA23 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/15

Page 15
12/11/15

District 06

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|--|--|---|----------------------------|
| 06-TUL-201-5.8/23.3 06-0P6504 | | IN TULARE COUNTY NEAR CUTLER AT VARIOUS LOCATIONS FROM 0.2 MILE WEST OF ROAD 64 TO 0.2 MILE EAST OF ROAD 194 REPLACE CULVERTS, END TREATMENTS | ESLICK CONSTRUCTION, INC. 458 W. BEVERLY DR. CLOVIS CA 93612 | BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 | \$404,554 \$432,384 \$0 | 05/22/15 06/10/15 08/28/15 | 100% 100% |
| HM2 | | | | | | | |
| 06-TUL-216-1.9/2.9 06-430714 | | IN TULARE COUNTY IN AND NEAR VISALIA FROM LOVERS LANE TO 0.1 MILE EAST OF INC. COMSTOCK STREET INSTALL LANDSCAPING | WABO LANDSCAPE & CONSTRUCTION 726 ALFRED NOBEL DRIVE HERCULES CA 94547 | BLAS MARTINEZ JR. 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321 | \$306,329 \$205,717 \$126,151 | 06/25/15 07/16/15 11/19/18 | 8% 73% |
| HB4C | | | | | | | |
| 06-TUL-245-12.2/16 06-0S2004 | | IN TULARE COUNTY, NEAR WOODLAKE ROUTE 201 TO 0.2 MILE NORTH OF AVENUE 404 AND FROM 0.2 MILE NORTH OF COTTONWOOD CREEK TO 2. AC OVERLAY WITH HMA TYPE A | FROM AGEE CONSTRUCTION CORPORATION P.O. BOX 629 CLOVIS CA 93613 | BLAS MARTINEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321 | \$779,984 \$845,018 \$0 | 04/17/15 05/07/15 08/27/15 | 100% 100% |
| HM1 | | | | | | | |

| | | | | | | |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|
| Totals: | Authorized Final Amt: | <u>\$464,280,627</u> | Completed to Date: | <u>\$324,421,512</u> | Work This Month: | <u>\$10,908,921</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 06-FRE-0-/0 | 06-0S9304 | 1 |
| 06-FRE-0-/0 | 06-0Q0204 | 1 |
| 06-FRE-0-/0 | 06-0S7404 | 1 |
| 06-FRE-0-/0 | 06-0S2204 | 1 |
| 06-FRE-0-/0 | 06-0P0604 | 1 |
| 06-FRE-0-/0 | 06-0Q8804 | 1 |
| 06-FRE-5-48.8/53 | 06-0Q2704 | 2 |
| 06-FRE-33-10.7/14.8 | 06-0S1704 | 2 |
| 06-FRE-33-10.9/11.1 | 06-432604 | 2 |
| 06-FRE-33-63.0/69.1 | 06-0S2404 | 2 |
| 06-FRE-41-20.7/32.5 | 06-0U3604 | 2 |
| 06-FRE-41-3.0/M6.1 | 06-0Q2404 | 2 |
| 06-FRE-41-23.1/0 | 06-0Q0104 | 3 |
| 06-FRE-41-24.5/24.8 | 06-0M4204 | 3 |
| 06-FRE-41-25.2/31.7 | 06-0M8204 | 3 |
| 06-FRE-41-25.4/0 | 06-0S8204 | 3 |
| 06-FRE-41-27.6/30.4 | 06-0E9714 | 3 |
| 06-FRE-63-/2 | 06-0S1804 | 3 |
| 06-FRE-99-26.7/31.6 | 06-442624 | 4 |
| 06-FRE-99-/30.5 | 06-0U6904 | 4 |
| 06-FRE-99-/0 | 06-0T4104 | 4 |
| 06-FRE-145-13.2/20.4 | 06-0T1904 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|-----------------------|-----------------|-------------|
| 06-FRE-168-.7/9.1 | 06-0U3304 | 4 |
| 06-FRE-168-7.1/9.1 | 06-0U3204 | 4 |
| 06-FRE-168-6.9/7.1 | 06-0P9804 | 5 |
| 06-FRE-168-36.0/0 | 06-0M0204 | 5 |
| 06-FRE-168-29.0/T29.4 | 06-0M0504 | 5 |
| 06-FRE-168-/0 | 06-0T4204 | 5 |
| 06-FRE-180-77.2/0 | 06-0H1704 | 5 |
| 06-FRE-180-57.9/62.4 | 06-0Q2104 | 5 |
| 06-FRE-180-62.6/66.3 | 06-342564 | 6 |
| 06-FRE-269-.5/8.6 | 06-0S7804 | 6 |
| 06-KER-0-/0 | 06-0S7504 | 6 |
| 06-KER-5-6.0/9 | 06-0Q4504 | 6 |
| 06-KER-5-62.5/73.1 | 06-0P1404 | 6 |
| 06-KER-14-16.6/0 | 06-0Q4204 | 6 |
| 06-KER-33-19.6/27 | 06-0S3004 | 7 |
| 06-KER-33-27.0/34.2 | 06-0Q7204 | 7 |
| 06-KER-43-9.2/16.1 | 06-0S2904 | 7 |
| 06-KER-46-54.0/57.8 | 06-0Q7904 | 7 |
| 06-KER-58-28.2/31.5 | 06-0T1704 | 7 |
| 06-KER-58-31.8/39.7 | 06-0Q8004 | 7 |
| 06-KER-58-36.3/39.9 | 06-0P5604 | 8 |
| 06-KER-58-85.1/0 | 06-0P0704 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|------------------------|-----------------|-------------|
| 06-KER-58-88.5/99.8 | 06-0R1504 | 8 |
| 06-KER-58-94.4/0 | 06-0N5604 | 8 |
| 06-KER-58-99.2/99.8 | 06-0M2604 | 8 |
| 06-KER-58-136.0/143.8 | 06-0S2804 | 8 |
| 06-KER-58-/0 | 06-0Q5804 | 9 |
| 06-KER-58-/0 | 06-0S0704 | 9 |
| 06-KER-99-19.7/57.5 | 06-0U6004 | 9 |
| 06-KER-99-21.7/24.7 | 06-0E3404 | 9 |
| 06-KER-119-10.0/13.3 | 06-424714 | 9 |
| 06-KER-166-9.0/24.5 | 06-0S2504 | 9 |
| 06-KER-178-100.6/102.7 | 06-0P8104 | 10 |
| 06-KER-178-4.4/0 | 06-0H6414 | 10 |
| 06-KER-204-5.4/6.7 | 06-0N9604 | 10 |
| 06-KER-204-/3.7 | 06-0Q8104 | 10 |
| 06-KER-395-/23.4 | 06-0S2704 | 10 |
| 06-KIN-5-9.0/16.5 | 06-0P1804 | 10 |
| 06-KIN-41-17.1/39.9 | 06-0S2604 | 11 |
| 06-KIN-198-8.9/10.1 | 06-325514 | 11 |
| 06-KIN-198-8.8/10.6 | 06-0N1804 | 11 |
| 06-KIN-198-9.5/14.7 | 06-0Q2504 | 11 |
| 06-KIN-198-14.8/17.9 | 06-462204 | 11 |
| 06-KIN-198-15.7/0 | 06-462214 | 11 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------------|-------------|
| 06-KIN-198-16.5/17.2 | 06-487504 | 12 |
| 06-KIN-198-21.5/28.3 | 06-0L0504 | 12 |
| 06-KIN-198-/7.4 | 06-0P1504 | 12 |
| 06-KIN-269-1.1/5.6 | 06-0S2104 | 12 |
| 06-MAD-41-11.7/13.4 | 06-0G9004 | 12 |
| 06-MAD-41-38.9/45.7 | 06-0S2304 | 12 |
| 06-MAD-99-.9/28.2 | 06-0E6804 | 13 |
| 06-MAD-99-6.9/8.2 | 06-471004 | 13 |
| 06-MAD-152-/1.1 | 06-0P9704 | 13 |
| 06-TUL-99-5.1/53.9 | 06-0U5904 | 13 |
| 06-TUL-99-25.0/27.6 | 06-0P1704 | 13 |
| 06-TUL-99-37.3/41.3 | 06-360214 | 13 |
| 06-TUL-99-41.3/53.9 | 06-324504 | 14 |
| 06-TUL-99-41.3/52 | 06-0T1804 | 14 |
| 06-TUL-99-48.5/53.9 | 06-324514 | 14 |
| 06-TUL-137-15.4/15.7 | 06-0Q4404 | 14 |
| 06-TUL-198-12.0/0 | 06-0H6304 | 14 |
| 06-TUL-198-14.6/0 | 06-0S5904 | 14 |
| 06-TUL-201-5.8/23.3 | 06-0P6504 | 15 |
| 06-TUL-216-1.9/2.9 | 06-430714 | 15 |
| 06-TUL-245-12.2/16 | 06-0S2004 | 15 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| District | 06 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |
| -F- | FEDERAL AID (PRIMARY) | \$14,803,477 | \$11,916,239 |
| -S- | FEDERAL AID (SECONDARY) | \$28,578,760 | \$17,726,986 |
| -SH- | STATE HIGHWAY | \$181,177,583 | \$134,828,491 |
| | | \$239,720,807 | \$159,949,796 |
| District Total: | | <u>\$464,280,627</u> | <u>\$324,421,512</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| Work completed this Period: | |