

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 1  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-5-20.0/38 06-0E9904		IN FRESNO COUNTY NEAR COALINGA FROM 1.6 KM SOUTH OF TUOLUMNE AVENUE OVERCROSSING TO 0.3 KM NORTH OF DERRICK AVENUE OVERCROSSING ASPHALT CONCRETE PAVEMENT OVERLAY	GRANITE CONSTRUCTION P.O. BOX 50085  WATSONVILLE, CA 95077	HADDADIN, HAIDAR 505 N STREET  (559) 445-6720	\$2,339,545 \$0 \$0	09/29/06 10/10/06	0% 0%
HM1A	WPCP						SUSPENDED
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058)E P0-33 0-(8E) --() HA22		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR.  VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98%
	SWPPP						OVER RUN
06-FRE-41-31.1/31.7 06-419604 ACNH-P041-(097)E --()		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87  RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559) 445-5595	\$6,632,666 \$6,621,204 \$0	06/28/04 07/12/04 10/01/06	0% 0%
HB4N	SWPPP						PLANT EST SATIS
06-FRE-43-7.1/7.5 06-494004 ACST-P043-(033)E G P0-43 0-(3E) --() HB1		IN FRESNO COUNTY NEAR SELMA AT MOUNTAIN VIEW AVENUE INSTALL SIGNAL AND RESURFACE	R. J. BERRY JR. INC P.O. BOX 468  SELMA, CA 93662	MENGONI, MARK  FRESNO, CA 93721 (559) 445-5595	\$501,653 \$482,369 \$0	10/18/05 10/31/05 09/22/06 09/25/06	100% 100%
	WPCP						COMPLETED
06-FRE-99-.7/7.4 06-350704 ACNH-P099-(450)E BHP0-99 4-(0EN)H P099- 450-() HE13		IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING WIDEN AND REHABILITATE FREEWAY	F C I CONSTRUCTORS INC 2100 GOODYEAR ROAD  BENICIA CA 94510 (707)742-6000	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559) 445-6308	\$58,324,297 \$18,293,278 \$3,333,814	11/23/05 12/13/05 07/25/07	39% 31%
	SWPPP						
06-FRE-99-10.7/15.9 06-420304 ACNH-P099-(464)E --()		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSIN ASPHALT CONCRETE OVERLAY	F C I CONSTRUCTORS, INC.   (707)742-6000	ABOUZEDAN, RAAID 505 N STREET FRESNO, CA 93721 (559) 445-6322	\$16,968,621 \$16,945,027 \$0	01/04/05 01/13/05 09/28/06 10/03/06	100% 100%
HA22	SWPPP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 2  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482)E P0-99 4-(2ES)T 6206- 005-() HB4	SWPPP	IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE CLOVIS, CA 93611	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$470,025 \$362,011 \$4,766	01/31/05 02/14/05 09/15/09	18% 76%
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)E --()	SWPPP	IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST. SAN RAFAEL, CA. 94901	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$1,478,530 \$1,407,705 \$3,600	05/21/01 06/05/01 05/21/07	84% 94%
06-FRE-99-20.2/27.3 06-0E2604	WPCP	IN FRESNO COUNTY IN FRESNO FROM VENTURA AVENUE OVERCROSSING TO BIOLA JUNCTION OVERHEAD ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$2,240,995 \$1,857,519 \$1,088,673	08/10/06 08/22/06 10/30/06	80% 83%
06-FRE-99-24.2/26.7 06-453204	SWPPP	IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622	SAMIMI, MOHAMMAD FRESNO, CA 93721 (559) 445-6727	\$882,547 \$850,803 \$6,080	06/17/03 06/27/03 02/23/07	90% 96%
06-FRE-168-29.3/0 06-0F8804		IN FRESNO COUNTY NEAR AUBERRY CULVERT REPAIR/SLOPE STABILIZATION	SANCHEZ GRADING 5070 N SIXTH ST., STE 176 FRESNO, CA 93710	MENGONI, MARK 505 N STREET (559) 445-5595	\$250 \$0 \$0	04/18/06 05/24/06 07/14/06	0% 0%
202.02							
06-FRE-168-/4.2 06-497504	SWPPP	IN FRESNO COUNTY IN FRESNO FROM CEDAR AVENUE RAMP UNDERCROSSING TO SHAW AVENUE UNDERCROSSING CONSTRUCT MEDIAN BARRIER	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	SHERRILL, OSCAR 505 N STREET (559) 445-6726	\$2,544,185 \$2,070,312 \$81,255	05/16/06 06/01/06 10/27/06 10/30/06	89% 81%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 3  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA  FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559) 445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
OVER RUN							
HA22	WPCP						
06-FRE-198-14.9/26.8 06-497404 ACST-X019-(019)N X0-19 0-(9N) --()		IN FRESNO COUNTY NEAR HARRIS RANCH ABOUT 22 KM EAST COALINGA AT ROUTE 5 AND 198 SEPARATION CONSTRUCT TWO LOOP ON RAMP	LEE'S PAVING INC. 1212 N. PLAZA DRIVE  VISALIA, CA 93291	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559) 445-6720	\$4,295,585 \$4,087,266 \$158,129	11/29/05 12/15/05 10/24/06	98% 93%
HB1	SWPPP						
06-KER-14-16.2/26.6 06-408404		IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388-5127	JIM BURFORD 16940 STATE HIGHWAY 14  (661) 824-0260	\$46,559,913 \$23,047,349 \$1,465,716	01/24/06 02/02/06 11/08/07	35% 49%
HE13	SWPPP						
HE13							
06-KER-41-/5 06-3829U4 ACNH-P041-(102)E --()		IN SAN LUIS OBISPO, KERN AND KING COUNTIES AT VARIOUS LOCATIONS REALIGN HIGHWAY AND REPLACE BRIDGE	KIEWIT PACIFIC CO P O BOX 1769  VANCOUVER WA 98668 (360)693-1478		\$31,562,425 \$0 \$0	10/04/06 10/19/06	0% 0%
HA22	SWPPP						
06-KER-43-33.5/34.6 06-410304 ACST-P043-(031)E P0-43 0-(1E) --()		IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD MODIFY INTERSECTIONS	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA 93387	PETER MULLALY 805 SOUTH LEXINGTON STREET DELANO, CA 93215 (661) 720-0971	\$214,973 \$218,628 \$0	05/23/05 06/01/05 03/29/06	100% 100%
HB1	WPCP						
06-KER-46-30.5/0 06-0A0604		IN KERN COUNTY IN LOST HILLS AT HILLS AND WOODWARD STREETS INSTALL SIGNALS	LOST GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA 93387-0157	AMARJIT DHALIWAL 805 S. LEXINGTON ST.  (661) 720-0972	\$452,254 \$0 \$0	09/25/06 10/03/06	0% 0%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 4  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-46.0/51.6 06-0E4504 ACNH-P058-(100)E --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM LONE OAK DRIVE TO FRUITVALE AVENUE ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O.BOX 70157  BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$7,917,031 \$7,407,871 \$0	07/28/05 08/04/05 10/24/05	100% 100%
HA22	WPCP						OVER RUN
06-KER-58-55.7/56.6 06-0A5104 ACST-P058-(102)E P0-58 1-(2E) --()		IN KERN COUNTY NEAR BAKERSFIELD FROM 0.4 KM WEST OF WASHINGTON STREET OVERCROSSING TO 0.5 KM EAST OF MOUNT VERNON AVENUE UNDERCRO PLANTING AND IRRIGATION	ACCU CONSTRUCTION 23135 BETTY ROAD  PERRIS , CA. 92570	HISHAM ALNATOUR P.O.BOX 81197  (661) 859-2428	\$958,109 \$395,807 \$278,883	07/20/06 08/07/06 02/01/07	37% 42%
HA22	SWPPP						
06-KER-58-67.0/77.3 06-463604 ACNH-P058-(101)E --()		IN KERN COUNTY NEAR EDISON FROM 0.5 KM WEST OF CALIENTE CREEK BRIDGE TO 0.3 KM EAST OF CALIENTE ROAD COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY 18851 JAMES RD.  BAKERSFIELD, CA 93308	PETER MULLALY 805 S. LEXINGTON ST.  (661) 720-0971	\$9,049,409 \$1,450,103 \$1,248,403	06/23/06 07/12/06 08/31/07	34% 16%
HA22	SWPPP						
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661) 859-2421	\$697,498 \$720,115 \$0	05/23/05 06/06/05 10/05/05	100% 100%
HA22	WPCP						
06-KER-65-6.1/25.2 06-493604		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS CHIP SEAL AND DIGOUTS	WESTERN STATES SURFACING, INC. P.O.BOX 4770  MODESTO, CA. 95352	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$1,005,560 \$980,690 \$0	06/03/05 06/16/05 10/06/06 10/05/06	100% 100%
HM1A	WPCP						COMPLETED
06-KER-99-2.7/13.4 06-0A8604		IN KERN COUNTY NEAR WHEELER RIDGE FROM ROUTE 166 AND 99 SEPARATION TO BEAR MOUNTAIN BOULEVARD OVERCROSSING CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC. 11172 WESTERN AVENUE  STANTON, CA. 90680	HISHAM ALNATOUR P.O.BOX 81197  (661) 859-2428	\$5,264,399 \$2,377,813 \$1,155,598	05/10/06 05/23/06 01/11/07	62% 45%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 5  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-23.1/0 06-491904		IN KERN COUNTY AT VARIOUS LOCATIONS REPLACE BRIDGE RAILING	SHASTA CONSTRUCTORS P.O.BOX 491539  REDDING, CA. 96049-1539	HISHAM ALNATOUR P.O.BOX 81197  (661) 859-2428	\$1,282,833 \$1,302,801 \$0	01/19/06 02/06/06 10/02/06 10/02/06	100% 100%  COMPLETED
HM3	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO GILMORE AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION 23135 BETTY RD.  PERRIS, CA 92570	PETER MULLALY 805 S. LEXINGTON ST.  (661) 720-0971	\$2,674,226 \$0 \$0	08/04/06 08/22/06	0% 0%
HA25	SWPPP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38  WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661) 588-4548	\$2,442,467 \$2,275,284 \$100	04/06/05 04/14/05 02/10/07	100% 99%
HM1A	WPCP						
06-KER-119-18.1/0 06-0A6604		IN KERN COUNTY ABOUT 12 KM WEST OF OLD RIVER AT ROUTE 119 AND 43 INSTALL SIGNALS	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA 93387-	AMARJIT DHALIWAL 805 S. LEXINGTON ST.  (661) 720-0972	\$462,684 \$0 \$0	08/24/06 08/31/06	0% 0%
HB1	WPCP						
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057)E P1-78 0-(7E) --()		IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661) 859-2428	\$571,115 \$592,395 \$0	02/25/05 03/07/05 04/21/06	100% 100%
HB1	SWPPP						PLANT EST SATIS
06-KER-178-7.5/13.4 06-422304 ACST-P178-(058)E P1-78 0-(8E) --()		IN KERN COUNTY IN BAKERSFIELD FROM 0.2 KM WEST OF MORNING DRIVE TO 3.0 KM EAST OF COTTONWOOD CREEK WIDEN AND RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197  (661) 859-2428	\$7,978,122 \$7,840,854 \$1,340,491	01/05/06 01/19/06 10/23/06	99% 91%
HA22	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 6  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-178-13.7/0 06-483304		IN KERN COUNTY NEAR BAKERSFIELD AT SIDEHILL VIADUCT REPLACE GUARD RAIL WITH CONCRETE	PETERSON CHASE GENERAL ENGINEER 1792 KAISER AVENUE  IRVINE, CA. 92614	JIM BURFORD  (661) 859-2421	\$618,784 \$454,042 \$295,005	05/25/06 06/06/06 12/01/06	49% 73%
HB1	WPCP						
06-KIN-5-3.1/7.3 06-0A8704 ACIM-005 -(177)2 G-005 -(177)E --()		IN KINGS COUNTY ABOUT 15 KM SOUTH OF KETTLEMAN CITY FROM 2.0 KM SOUTH OF XENIA AVENUE OVERCROSSING TO 0.3 KM NORTH OF WATERLOO AVE CONSTRUCT MEDIAN BARRIER	M.BUMGARNER, INC. 1175 GREENVILLE ROAD  LIVERMORE, CA 94550	ROMANI, HANI 8530 W. ROOSEVELT AVE.  (559) 651-8315	\$942,715 \$915,116 \$0	08/01/06 08/14/06 10/17/06 10/18/06	100% 100%  COMPLETED
HB1	SWPPP						
06-KIN-33-12.5/17.1 06-0F4304		IN KINGS AND KERN COUNTIES IN AND NEAR AVENAL AND MARICOPA AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127  BAKERSFIELD, CA 93388	AMARJIT DHALIWAL 805 S. LEXINGTON ST.  (661) 720-0972	\$1,360,710 \$0 \$0	09/25/06 10/02/06	0% 0%
HM1	WPCP						
06-KIN-41-15.5/20 06-0G0204		IN KINGS COUNTY IN AND NEAR KETTLEMAN CITY FROM 1.3 KM SOUTH OF ROUTE 41 AND 5 SEPARATION TO 6.0 KM NORTH OF ROUTE 41 AND 5 SEPARA RESURFACE ASPHALT CONCRETE	GARCIA PAVING 2951 SOUTH ELM  FRESNO, CA 93706	MEJIA, HUGO 8530 W. ROOSEVELT AVE.  (559) 651-8313	\$460,265 \$462,924 \$462,924	09/12/06 09/22/06 10/31/06	100% 92%  OVER RUN
HA22	WPCP						
06-KIN-41-28.4/33 06-364604		IN KINGS COUNTY NEAR STRATFORD FROM 0.1 KM NORTH OF NEVADA AVENUE TO LAUREL AVENUE RESURFACE EXISTING HIGHWAY	GRANITE CONSTRUCTION CO. 2716 GRANITE COURT  FRESNO, CA 93706	MEJIA, HUGO 8530 W. ROOSEVELT AVE.  (559) 651-8313	\$3,993,643 \$4,080,869 \$0	04/06/06 04/17/06 10/19/06 10/20/06	100% 100%  COMPLETED
HA22	SWPPP						
06-KIN-41-36.7/0 06-479204		IN KINGS COUNTY NEAR LEMOORE FROM 0.4 KM SOUTH OF JERSEY AVENUE TO 0.5 KM NORTH OF JERSEY AVENUE LEFT TURN LANE AND LIGHTING	W. JAXON BAKER P.O. BOX 994248  REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE.  (559) 651-8315	\$910,989 \$772,187 \$110,191	07/13/06 07/24/06 10/25/06	93% 81%  SUSPENDED
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 7  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE  CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559) 445-6727	\$439,067 \$425,719 \$0	06/30/03 07/11/03 12/12/05	100% 100%
HB32	WPCP						
06-KIN-43-10.1/10.6 06-0A0804 ACST-P043-(034)E G P0-43 0-(4E) --()		IN KINGS COUNTY ABOUT 11.2 KM NORTH OF CORCORAN FROM 0.3 KM NORTH OF KANSAS AVENUE TO 0.4 KM SOUTH OF KANSAS AVENUE INSTALL TRAFFIC SIGNALS	LEE'S PAVING INC 1212 N PLAZA AVE  VISALIA CA 93291	HANI ROMANI 8530 W. ROOSEVELT AVE  (559) 651-8315	\$724,954 \$765,989 \$0	12/02/05 12/20/05 09/29/06 10/02/06	100% 100%  COMPLETED
HB1	SWPPP						
06-KIN-198-7.2/9.4 06-0G0304		IN KINGS COUNTY IN AND NEAR LEMOORE FROM SOUTH ROSSI OVERHEAD TO 19TH AVENUE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION CO. 2716 GRAINTE COURT  FRESNO, CA 93706	ROMANI, HANI 8530 W. ROOSEVELT AVE.  (559) 651-8315	\$469,920 \$433,700 \$433,700	09/12/06 09/20/06 10/20/06	95% 94%
HA22	WPCP						
06-KIN-198-10.6/14.7 06-0A8904 ACST-P198-(049)E G P1-98 0-(9E) --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 18TH AVENUE OVERCROSSING TO 14TH AVENUE UNDERCROSSING CONSTRUCT MEDIAN BARRIER	W. JAXON BAKER P.O. BOX 994248  REDDING, CA 96099-4248	ROMANI, HANI 8530 W. ROOSEVELT AVE.  (559) 651-8315	\$2,382,048 \$16,095 \$16,095	09/25/06 10/02/06 07/26/07	3% 1%
HB1	SWPPP						
06-KIN-5712-/0 06-480404		IN KINGS COUNTY IN LEMOORE AT THE LEMOORE MAINTENANCE STATION PAVE MAINTENANCE STATION	W. JAXON BAKER P.O. BOX 994248  REDDING, CA 96099-4248	MEJIA, HUGO 8530 W. ROOSEVELT AVE.  (559) 651-8313	\$658,875 \$616,486 \$0	06/21/06 07/05/06 09/20/06 09/22/06	100% 100%  COMPLETED
HA12	SWPPP						
06-MAD-41-35.4/35.6 06-303104 ACST-P041-(099)E G P0-41 0-(9E) --()		IN MADERA COUNTY AT OAKHURST FROM FRESNO RIVER BRIDGE TO 0.2 KM NORTH OF ROUTE 41 AND 49 INTERSECTION SIGNALS AND LIGHTING	W JAXON BAKER INC P.O. BOX 994248  REDDING, CA 96099-4248	SHERRILL, OSCAR 505 N STREET  (559) 445-6726	\$1,195,019 \$1,149,207 \$0	01/13/06 01/24/06 10/13/06 10/16/06	100% 100%  COMPLETED
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 8  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-99-9.1/9.8 06-407204 NH- ( ) -- ( ) HB4C	SWPPP	IN MADERA COUNTY IN MADERA FROM 1.0 KM SOUTH OF SOUTH MADERA OVERCROSSING TO 0.8 KM SOUTH OF ROUTE 99 AND 145 SEPARATION MODIFY INTERCHANGE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MENGONI, MARK 505 N STREET (559) 445-5595	\$5,871,126 \$0 \$0	10/03/06 10/11/06 07/17/07	0% 0%
06-TUL-63-19.8/30.1 06-448004 ACST-P063-(019)E P0-63 0-(9E) -- ( ) HA22	WPCP	IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE RESURFACE ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559) 651-8313	\$3,659,473 \$3,410,335 \$0	05/19/05 06/08/05 12/07/05	100% 100%
06-TUL-65-18.7/21.9 06-0C6204		IN TULARE COUNTY NEAR PORTERVILLE AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W. JAXON BAKER INC PO BOX 994248 REDDING CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$1,673,954 \$1,651,917 \$0	05/24/06 06/05/06 10/04/06 10/05/06	100% 100%
HM1	WPCP					COMPLETED	
06-TUL-99-12.1/13.1 06-479004 ACST-P099-(489)E P0-99 4-(9E) -- ( ) HB32	SWPPP	IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LAKSPUR ST. SAN RAFAEL, CA 94901-4886	PETER MULLAY 805 S. LEXINGTON ST. (661) 720-0971	\$560,426 \$468,052 \$2,614	11/15/05 12/02/05 02/17/09	25% 83%
06-TUL-99-17.8/0 06-484404 OTS-000C-(283) -- ( ) HB4N	WPCP	IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	TDS ENGINEERING 2899 AGOURA ROAD, STE 171 WEST LAKE VILLAGE, CA 91361	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$434,475 \$0 \$0	06/23/06 07/05/06	0% 0%
06-TUL-99-25.3/26.3 06-490204		IN TULARE COUNTY IN AND NEAR TULARE FROM 0.3 KM SOUTH OF AVENUE 200 OVERCROSSING TO 0.4 KM NORTH OF AIRPORT OVERCROSSING REMOVE BRIDGE AND OFF RAMP	FCI 1650 DOCKERY AVENUE SELMA CA 93662	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE (559) 651-8319	\$2,793,552 \$2,956,739 \$643,280	03/10/06 03/24/06 10/20/06	100% 98%
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 9  
11/02/06

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-28.3/29.9 06-431604 ACNH-P099-(455)E --()		IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLEY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI 77 LARKSPUR STREET  SAN RAFAEL, CA 94901-4886	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE  (559) 651-8316	\$2,113,872 \$1,648,583 \$22,092	01/19/06 01/26/06 12/17/08	23% 78%
HA25	SWPPP						
06-TUL-99-43.4/45.7 06-0C0704 ACST-P099-(504)E G P0-99 5-(4E) --()		IN TULARE COUNTY IN VISALIA FROM 0.1 KM SOUTH OF AVENUE 328 OVERCROSSING TO THE CROSS CREEK BRIDGE INSTALL MEDIAN BARRIER	APEX FENCE CO PO BOX 545  ANDERSON, CA 96007	DAVID ONTIVEROS 8530 W ROOSEVELT AVE  (559) 651-8321	\$971,356 \$457,285 \$392,985	07/18/06 08/01/06 11/13/06	75% 45%
HB1	SWPPP						
06-TUL-99-/33.2 06-0G0404		IN TULARE COUNTY AT VARIOUS LOCATIONS FROM THE COUNTY LINE ROAD OVERCROSSING TO 0.5 KM SOUTH OF AVENUE 264 RESURFACE ASPHALT CONCRETE	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA 93387-0157	AMARJIT DHALIWAL 805 S. LEXINGTON  (661) 720-0972	\$1,560,545 \$1,432,758 \$1,312,841	09/11/06 09/19/06 10/24/06	93% 92%
HA22	WPCP						
06-TUL-137-15.0/15.9 06-3937U4		IN TULARE COUNTY IN TULARE AT SOUTH E STREET AND AT 0 STREET MODIFY SIGNALS	LEE'S PAVING 1212 N. PLAZA DRIVE  VISALIA CA 93291	DAVID ONTIVEROS 8530 W. ROOSEVELT AVE  (559) 651-8321	\$982,728 \$0 \$0	06/27/06 07/12/06	0% 0%
HB4N	WPCP						
06-TUL-198-15.1/21.5 06-0C6004		IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS SEAL COAT	WESTERN STATES SURFACING, INC PO BOX 4770  MODESTO CA 95352	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE  (559) 651-8319	\$1,143,633 \$1,084,334 \$150	10/31/05 11/14/05 06/26/07	100% 100%
HM1	WPCP						OVER RUN
06-TUL-198-19.8/0 06-483204		IN TULARE COUNTY NEAR VISALIA AT ROUTE 198 AND 245 SEPARATION SIGNAL LIGHTS	MADCO ELECTRIC INC 2135 E FRONT ST  SELMA CA 93662	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE  (559) 651-8319	\$310,136 \$0 \$0	06/28/06 07/12/06	0% 0%
HB4N	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$257,991,002</u>	<b>Completed to Date:</b>	<u>\$130,783,197</u>	<b>Work This Month:</b>	<u>\$13,857,386</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5-20.0/38	06-0E9904	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-31.1/31.7	06-419604	1
06-FRE-43-7.1/7.5	06-494004	1
06-FRE-99-10.7/15.9	06-420304	1
06-FRE-99-12.2/14.5	06-458604	1
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-20.2/27.3	06-0E2604	2
06-FRE-99-24.2/26.7	06-453204	2
06-FRE-99-.7/7.4	06-350704	2
06-FRE-168-29.3/0	06-0F8804	2
06-FRE-168-/4.2	06-497504	2
06-FRE-180-31.3/0	06-478904	3
06-FRE-198-14.9/26.8	06-497404	3
06-KER-14-16.2/26.6	06-408404	3
06-KER-41-/5	06-3829U4	3
06-KER-43-33.5/34.6	06-410304	3
06-KER-46-30.5/0	06-0A0604	3
06-KER-58-46.0/51.6	06-0E4504	4
06-KER-58-67.0/77.3	06-463604	4
06-KER-58-136.4/143.8	06-480004	4
06-KER-58-55.7/56.6	06-0A5104	4

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-65-6.1/25.2	06-493604	4
06-KER-99-2.7/13.4	06-0A8604	4
06-KER-99-23.1/0	06-491904	5
06-KER-99-24.7/27.1	06-451604	5
06-KER-99-48.7/57.1	06-0C1204	5
06-KER-119-18.1/0	06-0A6604	5
06-KER-178-13.7/0	06-483304	5
06-KER-178-4.5/4.6	06-388804	5
06-KER-178-7.5/13.4	06-422304	6
06-KIN-5-3.1/7.3	06-0A8704	6
06-KIN-33-12.5/17.1	06-0F4304	6
06-KIN-41-15.5/20	06-0G0204	6
06-KIN-41-28.4/33	06-364604	6
06-KIN-41-36.7/0	06-479204	6
06-KIN-41-39.8/42.1	06-467904	7
06-KIN-43-10.1/10.6	06-0A0804	7
06-KIN-198-7.2/9.4	06-0G0304	7
06-KIN-198-10.6/14.7	06-0A8904	7
06-KIN-5712-/0	06-480404	7
06-MAD-41-35.4/35.6	06-303104	7
06-MAD-99-9.1/9.8	06-407204	8
06-TUL-63-19.8/30.1	06-448004	8

### Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-TUL-65-18.7/21.9	06-0C6204	8
06-TUL-99-12.1/13.1	06-479004	8
06-TUL-99-17.8/0	06-484404	8
06-TUL-99-25.3/26.3	06-490204	8
06-TUL-99-28.3/29.9	06-431604	9
06-TUL-99-43.4/45.7	06-0C0704	9
06-TUL-99-/33.2	06-0G0404	9
06-TUL-137-15.0/15.9	06-3937U4	9
06-TUL-198-15.1/21.5	06-0C6004	9
06-TUL-198-19.8/0	06-483204	9

### Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$942,715	\$915,116
-F-	FEDERAL AID ( PRIMARY )	\$142,592,203	\$53,773,771
-S-	FEDERAL AID ( SECONDARY )	\$30,373,296	\$26,145,337
-SH-	STATE HIGHWAY	\$83,648,314	\$49,948,972
		\$434,475	\$0
<b>District Total:</b>		<b><u>\$257,991,002</u></b>	<b><u>\$130,783,197</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
06	\$28,947,827
<b>Work completed this Period:</b>	\$28,947,827