

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-70 06-0AA024		IN FRESNO COUNTY IN FRESNO AT THE DISTRICT 6 OFFICE BUILDING AT 1352 WEST OLIVE STREET INSTALL PHOTOVOLTAIC PANELS	PAVE-TECH INC. (760)729-7592	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$427,163 \$417,941 \$0	03/22/10 04/13/10 09/23/10	100% 98%
06-FRE-5-1.4/0 06-0A9804 ACHS-0055-(137)E G 00-55 1-(7E) --() HA26	SWPPP	IN FRESNO CO NEAR KETTLEMAN CITY AT THE COALINGA AVENAL SAFETY ROADSIDE REST AREA CONSTRUCT NEW ROADSIDE REST AREA	SANTA MARGARITA CONST CORP PO BOX 357 TEMPLETON CA 93465	ABOUZEDAN, RAAID (559)243-3598	\$3,375,483 \$3,425,472 \$220,804	08/18/09 08/28/09 01/26/11	91% 99%
06-FRE-5-37.2/48.6 06-0L0904		IN FRESNO COUNTY NEAR MENDOTA FROM 1.2 MILES SOUTH OF KAMM AVENUE OVERCROSSING TO 0.4 MILE SOUTH OF PANOCHE ROAD OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	W JAXON BAKER INC. P.O. BOX 994248 REDDING, CA 96099-4248	OSCAR SHERRILL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)243-3556	\$2,560,961 \$2,469,756 \$0	06/28/10 07/14/10 09/28/10 09/30/10	100% 100% COMPLETED
HM1	WPCD						
06-FRE-41-25.3/26.5 06-432104 SARR-P041-(110)E P0-41 1-(0E) --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE UNDERCROSSING AND FROM PRINCETON AVENUE UNDERCROSSING TO 0.1 MI NORTH OF SHIELDS AVE WIDEN RAMPS	GRANITE CONSTRUCTION 2716 GRANITE COURT FRESNO CA 93706	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$2,122,982 \$1,153,306 \$516,806	07/31/09 08/12/09 06/06/11	75% 56%
06-FRE-41-27.6/29.8 06-0E9704 NH-P041-(111)E --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM ASHLAN AVENUE OVERCROSSING TO 0.2 MILE NORTH OF BULLARD AVENUE OC INSTALL RAMP METERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077-5085	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO CA 93726-5866 (559)243-3543	\$5,013,748 \$2,442,522 \$698,992	04/20/10 05/12/10 01/14/11	62% 49%
06-FRE-41-29.8/30.4 06-447704 NH-P041-(114)E --() HB4N	SWPPP	IN FRESNO COUNTY FROM 0.3 MI NORTH OF VIKING CO. BULLARD AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING WIDEN OFF RAMP	P O BOX RANCHO CARDOVA CA 95741	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)243-3543	\$3,368,319 \$1,324,808 \$224,173	03/30/10 04/21/10 12/30/10	38% 39%

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$611,138 \$145,878 \$141,167	05/24/10 06/25/10 11/16/10	5% 24%
	SWPPP						
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WATKIN & BORTOLUSSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$503,855 \$294,969 \$0	12/23/09 01/19/10 10/25/13	14% 59%
HE13	SWPPP						
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3598	\$764,163 \$705,694 \$11,658	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
HA22	SWPPP						
06-FRE-99-15.4/27.3 06-0G4304		IN FRESNO COUNTY IN AND NEAR FRESNO AT VARIOUS LOCATIONS SEAL BRIDGE DECK	CC MYERS PO BOX 2948 RANCHO CORDOVA CA 95741-2948	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$371,178 \$284,062 \$0	04/22/10 05/18/10 09/27/10 09/28/10	100% 100% COMPLETED
HM1	WPCP						
06-FRE-99-17.3/18 06-0J1604 ACNH-P099-(532)E --()		IN FRESNO COUNTY IN FRESNO FROM NORTH AVENUE OVERCROSSING TO 0.5 MILE SOUTH OF JENSEN AVENUE UNDERCROSSING STORM WATER IMPROVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$1,826,803 \$37,077 \$0	07/06/10 07/27/10 11/23/10	16% 2% SUSPENDED
	SWPPP						
06-FRE-99-26.7/30.6 06-442614		IN FRESNO COUNTY IN FRESNO FROM 0.2 MILE NORTH OF ASHLAN AVENUE OVERCROSSING TO 0.1 MILE NORTH OF GRANTLAND AVENUE UNDERCROSSING WIDEN FREEWAY AND BRIDGES	DESILVA GATES CONSTRUCTION PO BOX 909 DUBLIN CA 94568	ABOUZEDAN, RAAID (559)243-3598	\$15,112,341 \$0 \$0	08/10/10 09/01/10	0% 0%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-145-34.1/35.2 06-397904 ACST-P145-(030)E P1-45 0-(0E) --()		IN FRESNO COUNTY IN KERMAN FROM CALIFORNIA AVENUE TO ROUTE 180 PAVE ROADWAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,379,340 \$0 \$0	10/12/10 10/26/10	0% 0%
HA22	WPCP						
06-FRE-168-16.5/L29.7 06-0K9904		IN FRESNO COUNTY NEAR PRATHER AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF MENDOCINO AVENUE TO 2.5 MILES EAST OF PRATHER POND ROAD RELINE CULVERTS	INSITUFORM TECHNOLOGIES INC. P.O. BOX 1026 CHESTERFIELD, MO. 63006	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$531,432 \$106,849 \$0	05/13/10 06/01/10 09/22/10	98% 22%
	WPCP						
06-FRE-168-36.0/0 06-0C0904		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT UPGRADE VISTA POINT	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870	RAAID ABOUZEDAN 3240 MILLBROOK ST FRESNO CA 93726 (559)243-3865	\$213,181 \$192,063 \$0	03/30/10 05/11/10 10/14/10	29% 92%
HB34	WPCP						
06-FRE-168-58.6/65.8 06-0F29U4 ACST-P168-(052)E P1-68 0-(2E) --()		IN FRESNO COUNTY ON ROUTE 168 NEAR HUNTINGTON LAKE AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	C C MYERS INC. P.O. BOX 2948 RANCHO CORDOVA, CA 9574-2948	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3543	\$1,365,604 \$1,061,395 \$345,497	03/08/10 03/25/10 09/29/10	77% 76%
HA21	WPCP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100%
	WPCP						OVER RUN
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET SAN RAFAEL CA 94901	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3814	\$3,878,435 \$3,587,208 \$22,470	11/22/06 12/19/06 04/08/11	0% 0%
HE14	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-180-60.4/63 06-0J8904 ACHS-P180-(054)E G P1-80 0-(4E) --()		IN FRESNO COUNTY IN FRESNO FROM MAPLE AVENUE UNDERCROSSING TO CLOVIS AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	BUSH ENGINEERING, INC. P O BOX 1323 HANFORD CA 93232	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$1,146,493 \$1,074,790 \$0	03/03/10 03/24/10 09/13/10 10/29/10	85% 95%
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P O BOX 1489 SUN VALLEY CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK AVENUE FRESNO CA 93726-5866 (559)243-3812	\$50,036,167 \$48,901,555 \$0	12/20/07 01/08/08 10/01/10	100% 96% OVER RUN
06-FRE-180-66.1/72.3 06-342514 ARRA-P180-(053)E P1-80 0-(3E) --()		IN FRESNO COUNTY EAST OF THE CITY OF FRESNO FROM 0.8 KILOMETER EAST OF TEMPERANCE AVE TO QUALITY AVE CONSTRUCT 4 LANES CONCRETE PAVEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625-0520	OSCAR SHERRILL 3240 N. MILLBROOK AVENUE FRESNO CA 93726-5866 (559)243-3812	\$27,604,475 \$15,111,695 \$3,295,315	09/10/09 09/21/09 05/02/11	40% 54%
06-FRE-180-81.7/82.1 06-472304 ACNH-P180-(055)E BHP1-80 0-(5EN)H P180- 055-() HA21		IN FRESNO COUNTY NEAR MINKLER FROM 0.6 MILE EAST OF ALTA AVENUE TO CRAWFORD AVENUE REPLACE BRIDGE	SOUZA CONSTRUCTION INC P O BOX 3810 SAN LUIS OBISPO CA 934033810 (805)546-8288		\$1,731,703 \$0 \$0	10/11/10 10/26/10	0% 0%
06-FRE-5505-/0 06-0AA014		IN FRESNO COUNTY IN FRESNO AT THE FRESNO EQUIPMENT BUILDING 11 AT 1385 NORTH WEST AVENUE INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC. 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (310)856-3698	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$177,223 \$148,867 \$0	03/22/10 04/22/10 10/14/10	95% 84%
06-KER-5-.8/0 06-0A9904 ACHS-005 -(183)2 IMG-005 -(183)2 --()		IN KERN COUNTY NEAR LEBEC AT THE TEJON SAFETY ROADSIDE REST AREA RESTORE SAFETY ROADSIDE REST AREA	J T S CONSTRUCTION P O BOX 14765 BAKERSFIELD CA 93385 (661)835-9270		\$4,382,666 \$0 \$0	10/11/10 10/27/10	0% 0%
HA26	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-5-11.7/0 06-0H8604 ACIM-0005-(184)2 --()		IN KERN COUNTY AT LEBEC AT GRAPEVINE COMMERCIAL VEHICLE ENFORCEMENT FACILITY CONSTRUCT TRUCK INSPECTION FACILITY	BOWE CONTRACTORS INC 42424 NORTH 4TH STREET EAST LANCASTER CA 93535 (661)940-0899		\$1,313,855 \$0 \$0	10/11/10 10/26/10	0% 0%
HA42	WPCP						
06-KER-5-73.0/87 06-0J4904		IN KERN AND KINGS COUNTIES ABOUT 6 MILES SOUTH OF KETTLEMAN CITY FROM ROUTE 46/5 SEPARATION TO 2.9 MILES NORTH OF WATERLOO AVENUE RUBBERIZED SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500		\$2,735,381 \$0 \$0	06/25/10 07/15/10	0% 0%
HM	WPCP						
06-KER-14-59.9/64.6 06-0L0804		IN KERN COUNTY NEAR BRADYS FROM 0.7 MILE SOUTH OF NORTH JUNCTION ROUTE 178 TO INYO COUNTY LINE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION P.O. BOX 5127 BAKERSFIELD,CA 93388	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,739,019 \$3,418,380 \$2,302,286	06/21/10 07/12/10 10/27/10	100% 91%
HM1	WPCP						
06-KER-33-63.0/68.8 06-0L1504		IN KERN COUNTY NEAR DEVILS DEN ON ROUTE 33 AND NEAR MCKITTRICK ON ON ROUTE 58 PLACE RUBBERIZED HOT MIX ASPHALT ON	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,598,318 \$0 \$0	05/25/10 06/14/10	0% 0%
HM1	WPCP						
06-KER-43-25.1/38.8 06-0K6804		IN KERN COUNTY NEAR WASCO FROM ROUTE 46 TO TULARE COUNTY LINE POLYMER MODIFIED SEAL COAT	INTERNATIONAL SURFACING P.O. BOX 4770 MODESTO, CA 95352	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3556	\$1,191,936 \$9,759 \$0	06/03/09 06/24/09 08/22/10	0% 1%
HM1	WPCP						
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --()		IN KERN CO NEAR LOST HILS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0972	\$24,195,847 \$12,117,764 \$1,532,203	09/01/09 09/17/09 05/19/11	56% 50%
HE13 HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-43.0/49 06-0L1104		IN KERN COUNTY AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,346,267 \$1,272,448 \$0	12/21/09 01/19/10 08/31/10	97% 92%
HM1	WPCP						
06-KER-46-/7.3 06-353414 HPLU-6206-(009)E --()		IN KERN COUNTY NEAR LOST HILLS FROM KERN COUNTY LINE TO 0.1 KM WEST OF KECKS ROAD WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$22,252,133 \$5,256,377 \$2,511,182	05/19/10 06/02/10 10/27/11	25% 24%
HE13 HE13	SWPPP						
06-KER-58-21.7/27.2 06-463704 ACST-P058-(107)E P0-58 1-(7E) --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM 1.3 MILES WEST OF CALIFORNIA AQUEDUCT TO 0.1 MILE WEST OF BUTTONWILLOW AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRIFFITH COMPANY (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,664,113 \$1,531,924 \$0	04/08/10 04/23/10 10/05/10 10/07/10	100% 100% COMPLETED
HA22	WPCP						
06-KER-58-114.6/0 06-0E3704 ACNH-X029-(106)E --()		IN KERN COUNTY NEAR MOJAVE ON ROUTE 14 AT 0.9 MILE SOUTH OF SR 58/14 SEPARATION AND ON ROUTE 58 AT 1.5 MILES WEST OF SR 58/ BUSINE INSTALL EROSION CONTROL AND FENCING	PACIFIC PARKS LANDSCAPING 5970 JETTON LANE SUITE E LOOMIS CA 95650	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	\$1,054,632 \$164,443 \$159,399	10/06/09 11/09/09 01/06/11	7% 17%
HB34	SWPPP						
06-KER-58-125.2/0 06-328504		IN KERN COUNTY ABOUT 16 MILES WEST OF BORON AT THE MOJAVE EAST MATERIALS SITE NUMBER 252 MATERIAL SITE RECLAMATION	MILLER EQUIPMENT COMPANY INC P.O BOX 2956 LANCASTER, CA 93539	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$124,881 \$58,830 \$58,830	09/16/10 10/06/10 11/18/10 10/29/10	10% 47%
HB34	WPCP						
06-KER-65-6.1/25.2 06-0L7404		IN KERN AND TULARE COUNTIES FROM 0.6 MILE SOUTH OF MERCED AVENUE TO AVENUE 95 HOT MIX ASPHALT SURFACING	W JAXON BAKER INC PO BOX 994248 REDDING CA 960994248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,299,976 \$0 \$0	06/22/10 07/14/10	0% 0%
HM	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 5400 W. HIGHWAY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$682,035 \$673,148 \$0	04/08/08 05/07/08 10/05/10 10/12/10	100% 100% SUSPENDED
HA25	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DR. SUITE 76 SANTA ANA CA 92705 (714)641-4730	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$2,823,833 \$2,750,552 \$0	08/04/06 08/22/06 03/25/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$310,761 \$294,923 \$917	11/06/08 11/19/08 05/09/12	54% 93%
HA25	SWPPP						
06-KER-155-26.5/52.9 06-0L1404		IN KERN COUNTY NEAR GLENNVILLE FROM DELANO WOODY ROAD TO RANCHERIA ROAD PLACE MODIFIED BINDER SEAL COAT	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001	MARTINEZ, BLAS (559)657-8321	\$1,070,455 \$0 \$0	05/13/10 07/09/10	0% 0%
HM1	WPCP						
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4747	\$16,589,458 \$16,282,090 \$7,141	09/30/08 10/08/08 11/26/10	100% 96% OVER RUN
HA22	SWPPP						
06-KER-178-100.1/101.6 06-0K4704		IN KERN COUNTY IN RIDGECREST FROM NORMA STREET TO WEST DRUMMOND AVENUE INSTALL SIGNAL AND LIGHTING	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE SUITE A2 LIVERMORE, CA 94550	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$287,574 \$5,424 \$5,424	06/21/10 07/16/10 12/17/10	16% 2%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-184-7.8/0 06-475204 ACHS-P184-(013)E PGP1-84 0-(3E) --()		IN KERN COUNTY IN BAKERSFIELD AT 0.1 MILE SOUTH OF ROUTE 58/184 SEPARATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$372,176 \$0 \$0	08/24/10 09/13/10	0% 0%
HB1	WPCP	INSTALL TRAFFIC SIGNALS					
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()		IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$837,426 \$812,213 \$0	04/03/09 04/20/09 01/31/11	0% 0% PLANT EST SATIS
HB1	SWPPP	CHANNELIZATION AND SIGNALIZATION					
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()		IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	\$12,017,951 \$8,433,594 \$1,569,732	06/09/09 07/01/09 08/10/11	78% 70%
HA21	WPCP	REPLACE STEEL BRIDGE					
06-KER-5701-/0 06-0AA004		IN KERN COUNTY IN BAKERSFIELD AT THE BAKERSFIELD SUBSHOP AT 1200 OLIVE DRIVE	SOLEX ENERGIES 19481 HARBORGATE WAY TORRANCE CA 90501	EDUARDO REYES 1824 NORRIS ROAD BAKERSFIELD CA 93308	\$207,934 \$199,617 \$49,904	03/22/10 04/22/10 11/15/10	62% 96%
06-KER-5722-/0 06-483404		IN KERN COUNTY NEAR TAFT AT THE MAINTENANCE STATION	TAFT J.T.S CONSTRUCTION P.O. BOX 41765 BAKERSFIELD, CA 93384	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,322,673 \$192,359 \$95,030	06/02/10 06/22/10 10/25/11	17% 6%
HA12	SWPPP	CONSTRUCT EQUIPMENT SHOP					
06-KIN-198-9.2/14.7 06-490004 ACNH-P198-(052)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.3 MILE EAST OF ROUTE 41/198 SEPARATION TO 14TH AVENUE UNDERCROSSING	FLATIRON WEST INC BENICIA CA 94510	MICHAEL WEBER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8333	\$1,878,322 \$1,664,841 \$460,942	03/23/10 04/20/10 10/25/10	97% 88%
HA22	WPCP	RUBBERIZED ASPHALT CONCRETE OVERLAY					

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-19.0/T21.7 06-0H7404 ACHS-P198-(053)E G P1-98 0-(3E) --()		IN KINGS COUNTY IN AND NEAR HANFORD FROM EAST OF 10TH AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 43/198 SEPARATION CONSTRUCT CONCRETE MEDIAN BARRIER	BUSH ENGINEERING INC 518 N. REDINGTON STREET HANFORD CA 93230	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,556,681 \$1,273,639 \$908,625	05/04/10 06/14/10 10/21/10	98% 80%
HB1	SWPPP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$45,645,789 \$18,973,523 \$3,719,542	09/01/09 09/22/09 03/07/12	32% 41%
HE14 HE14	SWPPP						
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --()		IN MADERA COUNTY NEAR COARSEGOLD FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF ROAD 416 WIDENING ROADWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$1,411,794 \$1,404,832 \$0	11/25/08 12/16/08 12/17/10	80% 96%
HB1	SWPPP						
06-MAD-145-8.8/9.1 06-407214 HPLU-6206-(013)E --()		IN MADERA COUNTY IN MADERA ON ROUTE 99 AND ON ROUTE 145 WIDEN BRIDGE	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3881	\$4,510,145 \$4,189,677 \$81,144	05/01/09 05/20/09 10/21/10	0% 0% PLANT EST SATIS
HB4	SWPPP						
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 520 FOWLER CA 93625-0520	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$11,007,048 \$10,013,231 \$0	04/10/08 04/28/08 10/04/10 10/14/10	0% 0% PLANT EST SATIS
HB4C	SWPPP						
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-() HA21		IN TULARE COUNTY NEAR EARLIMART FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,617,948 \$1,764,376 \$275,122	06/24/10 07/13/10 02/14/12	11% 38%
HA21	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,823,117 \$1,695,390 \$10,920	10/05/07 10/22/07 08/30/11	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-TUL-137-15.4/0 06-0A5704		IN TULARE COUNTY IN TULARE AT SOUTH J STREET UPGRADE TRAFFIC SIGNAL	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTA CA 92870	BLAS MARTINEZ 8530 WEST ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$400,291 \$439,194 \$129,320	03/18/10 04/19/10 10/25/10 10/27/10	100% 99%
HA1	WPCP						
06-TUL-198-8.7/9 06-0J9404		IN TULARE COUNTY IN VISALIA AT ROUTE 63/198 SEPARATION CONSTRUCT CONCRETE CURB	LEE'S PAVING INC 1212 N. PLAZA DRIVE VISALIA, CA 93291	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA, CA 93291 (559)651-8321	\$270,786 \$100,699 \$100,699	06/16/10 07/21/10 11/23/10	8% 37%
HA22	WPCP		(559)651-1337				

Totals: Authorized Final Amt: \$305,761,791 Completed to Date: \$177,973,761 Work This Month: \$19,455,244

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0AA024	1
06-FRE-5-1.4/0	06-0A9804	1
06-FRE-5-37.2/48.6	06-0L0904	1
06-FRE-41-25.3/26.5	06-432104	1
06-FRE-41-27.6/29.8	06-0E9704	1
06-FRE-41-29.8/30.4	06-447704	1
06-FRE-41-30.7/31.7	06-0A4904	2
06-FRE-99-10.7/15.9	06-420314	2
06-FRE-99-15.4/27.3	06-0G4304	2
06-FRE-99-17.3/18	06-0J1604	2
06-FRE-99-26.7/30.6	06-442614	2
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-145-34.1/35.2	06-397904	3
06-FRE-168-16.5/L29.7	06-0K9904	3
06-FRE-168-36.0/0	06-0C0904	3
06-FRE-168-58.6/65.8	06-0F29U4	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-81.7/82.1	06-472304	3
06-FRE-180-60.3/64	06-342444	4
06-FRE-180-60.4/63	06-0J8904	4
06-FRE-180-63.3/66.5	06-342434	4
06-FRE-180-66.1/72.3	06-342514	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-5505-/0	06-0AA014	4
06-KER-5-.8/0	06-0A9904	4
06-KER-5-11.7/0	06-0H8604	5
06-KER-5-73.0/87	06-0J4904	5
06-KER-14-59.9/64.6	06-0L0804	5
06-KER-33-63.0/68.8	06-0L1504	5
06-KER-43-25.1/38.8	06-0K6804	5
06-KER-46-19.3/27.5	06-442534	5
06-KER-46-43.0/49	06-0L1104	6
06-KER-46-/7.3	06-353414	6
06-KER-58-21.7/27.2	06-463704	6
06-KER-58-125.2/0	06-328504	6
06-KER-58-114.6/0	06-0E3704	6
06-KER-65-6.1/25.2	06-0L7404	6
06-KER-99-21.6/24.7	06-0G2204	7
06-KER-99-24.7/27.1	06-451604	7
06-KER-99-28.2/29	06-0A7204	7
06-KER-155-26.5/52.9	06-0L1404	7
06-KER-166-9.0/24.6	06-322104	7
06-KER-178-100.1/101.6	06-0K4704	7
06-KER-184-7.8/0	06-475204	8
06-KER-184-8.4/8.8	06-426304	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-204-4.6/5.1	06-430104	8
06-KER-5701-/0	06-0AA004	8
06-KER-5722-/0	06-483404	8
06-KIN-198-9.2/14.7	06-490004	8
06-KIN-198-19.0/T21.7	06-0H7404	9
06-KIN-198-21.5/28.3	06-3568U4	9
06-MAD-41-23.2/23.6	06-0E1004	9
06-MAD-145-8.8/9.1	06-407214	9
06-TUL-63-5.8/8	06-307004	9
06-TUL-99-3.1/0	06-471904	9
06-TUL-99-5.6/7.3	06-431704	10
06-TUL-137-15.4/0	06-0A5704	10
06-TUL-198-8.7/9	06-0J9404	10

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
06			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$1,313,855	\$0
-F-	FEDERAL AID (PRIMARY)	\$22,315,307	\$10,148,618
-S-	FEDERAL AID (SECONDARY)	\$21,309,275	\$19,170,331

Statement of Ongoing Contracts - Federal Aid

District	06		
Federal Aid		Category	Bid + CCO
-SH-		STATE HIGHWAY	\$108,780,175
			\$152,043,179
District Total:			<u>\$305,761,791</u>
			<u>\$177,973,761</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$16,285,335
Work completed this Period:	\$16,285,335