

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-0-70 06-0AA024		IN FRESNO COUNTY IN FRESNO AT THE DISTRICT 6 OFFICE BUILDING AT 1352 WEST OLIVE STREET INSTALL PHOTOVOLTAIC PANELS	PAVE-TECH INC. (760)729-7592	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$427,163 \$413,298 \$4,644	03/22/10 04/13/10 09/23/10	100% 98%
06-FRE-5-1.4/0 06-0A9804 ACHS-0055-(137)E G 00-55 1-(7E) --() HA26	SWPPP	IN FRESNO CO NEAR KETTLEMAN CITY AT THE COALINGA AVENAL SAFETY ROADSIDE REST AREA CONSTRUCT NEW ROADSIDE REST AREA	SANTA MARGARITA CONST CORP PO BOX 357 TEMPLETON CA 93465	ABOUZEDAN, RAAID (559)243-3598	\$3,370,563 \$2,994,627 \$169,213	08/18/09 08/28/09 01/26/11	92% 92%
06-FRE-5-37.2/48.6 06-0L0904		IN FRESNO COUNTY NEAR MENDOTA FROM 1.2 MILES SOUTH OF KAMM AVENUE OVERCROSSING TO 0.4 MILE SOUTH OF PANOCHE ROAD OVERCROSSING RUBBERIZED HOT MIX ASPHALT OVERLAY	W JAXON BAKER INC. P.O. BOX 994248 REDDING, CA 96099-4248	OSCAR SHERRILL 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)243-3556	\$2,560,961 \$729,221 \$1,458,642	06/28/10 07/14/10 09/27/10 09/30/10	73% 87%
HM1	WPCP						
06-FRE-41-25.3/26.5 06-432104 SARR-P041-(110)E P0-41 1-(0E) --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO AT MCKINLEY AVENUE UNDERCROSSING AND FROM PRINCETON AVENUE UNDERCROSSING TO 0.1 MI NORTH OF SHIELDS AVE WIDEN RAMPS	GRANITE CONSTRUCTION 2716 GRANITE COURT FRESNO CA 93706	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$2,058,622 \$429,933 \$206,567	07/31/09 08/12/09 06/06/11	58% 31%
06-FRE-41-27.6/29.8 06-0E9704 NH-P041-(111)E --() HB4N	SWPPP	IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS FROM ASHLAN AVENUE OVERCROSSING TO 0.2 MILE NORTH OF BULLARD AVENUE OC INSTALL RAMP METERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077-5085	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO CA 93726-5866 (559)243-3543	\$5,031,284 \$1,467,886 \$275,644	04/20/10 05/12/10 01/14/11	49% 35%
06-FRE-41-29.8/30.4 06-447704 NH-P041-(114)E --() HB4N	SWPPP	IN FRESNO COUNTY FROM 0.3 MI NORTH OF VIKING CO. BULLARD AVENUE OVERCROSSING TO HERNDON AVENUE UNDERCROSSING WIDEN OFF RAMP	VIKING CO. P O BOX RANCHO CARDOVA CA 95741	MARK MENGONI 3240 N. MILLBROOK AVENUE FRESNO, CA 93726-5866 (559)243-3543	\$3,368,319 \$469,201 \$631,434	03/30/10 04/21/10 12/30/10	28% 33%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-41-30.7/31.7 06-0A4904 SARR-P041-(115)E P0-41 1-(5E) --()		IN FRESNO COUNTY FROM 0.3 MILE NORTH OF HERNDON AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING PLANTING AND IRRIGATION	ELITE LANDSCAPING 2972 LARKIN CLOVIS CA 93612	RAAID ABOUZEDAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3598	\$611,138 \$0 \$4,712	05/24/10 06/25/10 11/16/10	3% 1%
	SWPPP						
06-FRE-99-1.0/7.4 06-350714		IN FRESNO CO IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99/201 SEPARATION TO NORTH OF FLORAL AVENUE UNDERCROSSING PERFORM HIGHWAY PLANTING	WATKIN & BORTOLUSSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 94901	VONG, ALAN 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$503,855 \$251,632 \$43,338	12/23/09 01/19/10 10/25/13	14% 59%
	HE13 SWPPP						
06-FRE-99-10.7/15.9 06-420314		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.5 KM NORTH OF CLOVIS AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	WATKINS AND BORTOLUSSSI, INC. 77 LARKSPUR STREET SAN RAFAEL CA 94903	ABOUZEDAN, RAAID 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3598	\$764,163 \$678,988 \$15,048	08/27/07 10/03/07 06/02/11	0% 0% PLANT EST SATIS
	HA22 SWPPP						
06-FRE-99-15.4/27.3 06-0G4304		IN FRESNO COUNTY IN AND NEAR FRESNO AT VARIOUS LOCATIONS SEAL BRIDGE DECK	CC MYERS PO BOX 2948 RANCHO CORDOVA CA 95741-2948	ALAN VONG 3240 N MILLBROOK FRESNO CA 93726 (559)243-3856	\$361,178 \$278,102 \$1,865	04/22/10 05/18/10 09/22/10 09/28/10	50% 83%
	HM1 WPCP						
06-FRE-99-17.3/18 06-0J1604 ACNH-P099-(532)E --()		IN FRESNO COUNTY IN FRESNO FROM NORTH AVENUE OVERCROSSING TO 0.5 MILE SOUTH OF JENSEN AVENUE UNDERCROSSING STORM WATER IMPROVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$1,801,803 \$22,876 \$14,201	07/06/10 07/27/10 11/23/10	16% 2% SUSPENDED
	SWPPP						
06-FRE-168-16.5/L29.7 06-0K9904		IN FRESNO COUNTY NEAR PRATHER AT VARIOUS LOCATIONS FROM 0.4 MILE EAST OF MENDOCINO AVENUE TO 2.5 MILES EAST OF PRATHER POND ROAD RELIN CULVERTS	INSITUFORM TECHNOLOGIES INC. P.O. BOX 1026 CHESTERFIELD, MO. 63006	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO, CA 93726 (559)999-5733	\$531,432 \$92,231 \$14,617	05/13/10 06/01/10 09/22/10	98% 22%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-FRE-168-36.0/0 06-0C0904		IN FRESNO COUNTY ABOUT 11 MILES EAST OF PRATHER AT MAYNARD MUNGER VISTA POINT UPGRADE VISTA POINT	EAST DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870	RAAID ABOUZEDAN 3240 MILLBROOK ST FRESNO CA 93726 (559)243-3865	\$213,181 \$159,994 \$32,069	03/30/10 05/11/10 10/14/10	29% 92%
HB34	WPCP						
06-FRE-168-58.6/65.8 06-0F29U4 ACST-P168-(052)E P1-68 0-(2E) --()		IN FRESNO COUNTY ON ROUTE 168 NEAR HUNTINGTON LAKE AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	C C MYERS INC. P.O. BOX 2948 RANCHO CORDOVA, CA 9574-2948	MARK MENGONI 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3543	\$1,387,301 \$441,658 \$274,240	03/08/10 03/25/10 09/29/10	58% 51%
HA21	WPCP						
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN, INC 1039 E. SANTA ANA FRESNO CA 93704	ALLRED, LARRY 505 N STREET FRESNO CA 93723 (559)445-5004	\$96,384 \$94,611 \$0	12/19/02 12/27/02 03/16/06	100% 100% OVER RUN
HA22	WPCP						
06-FRE-180-60.3/64 06-342444		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO CLOVIS AVENUE HIGHWAY PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI INC./ FORSTER & KROEGER LANDSCAPE INC., A JOINT VENTURE 77 LARKSPUR STREET	SAMIMI, MOHAMMAD 3240 N. MILLBROOK FRESNO CA 93726 (559)243-3814	\$3,878,435 \$3,542,268 \$22,470	11/22/06 12/19/06 04/08/11	0% 0% PLANT EST SATIS
HE14	SWPPP		SAN RAFAEL CA 94901				
06-FRE-180-60.4/63 06-0J8904 ACHS-P180-(054)E G P1-80 0-(4E) --()		IN FRESNO COUNTY IN FRESNO FROM MAPLE AVENUE UNDERCROSSING TO CLOVIS AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	BUSH ENGINEERING, INC. P O BOX 1323 HANFORD CA 93232	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$1,141,638 \$1,074,790 \$0	03/03/10 03/24/10 09/13/10	85% 95%
HB1	SWPPP						
06-FRE-180-63.3/66.5 06-342434		IN FRESNO COUNTY IN AND NEAR FRESNO FROM 0.2 KM EAST OF CLOVIS AVENUE OVERCROSSING TO 1.3 KM EAST OF TEMPERANCE AVENUE CONSTRUCT FREEWAY AND BRIDGES	SECURITY PAVING COMPANY, INC. P O BOX 1489 SUN VALLEY CA 91353-1489	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3812	\$50,036,167 \$48,896,292 \$5,263	12/20/07 01/08/08 10/01/10	100% 96% OVER RUN
HE14	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Accepted	%Time % Work Message
06-FRE-180-66.1/72.3 06-342514 ARRA-P180-(053)E P1-80 0-(3E) --()	HE14 SWPPP	IN FRESNO COUNTY EAST OF THE CITY OF FRESNO FROM 0.8 KILOMETER EAST OF TEMPERANCE AVE TO QUALITY AVE CONSTRUCT 4 LANES CONCRETE PAVEMENT	TEICHERT CONSTRUCTION P O BOX 520 FOWLER CA 93625-0520	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO CA 93726-5866 (559)243-3812	\$27,604,475 \$10,134,630 \$1,681,750	09/10/09 09/21/09 05/02/11	40% 42%
06-FRE-5505-/0 06-0AA014		IN FRESNO COUNTY IN FRESNO AT THE FRESNO EQUIPMENT BUILDING 11 AT NORTH WEST AVENUE INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC. 1385 (310)856-3698	WOLFE, CATHERINE 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)999-5733	\$177,223 \$14,178 \$134,689	03/22/10 04/22/10 10/14/10	95% 84%
06-KER-5-73.0/87 06-0J4904		IN KERN AND KINGS COUNTIES ABOUT 6 MILES SOUTH OF KETTLEMAN CITY FROM ROUTE 46/5 SEPARATION TO 2.9 MILES NORTH OF WATERLOO AVENUE RUBBERIZED SLURRY SEAL AND FOG SEAL	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500		\$2,735,381 \$0 \$0	06/25/10 07/15/10	0% 0%
HM WPCP							
06-KER-14-59.9/64.6 06-0L0804		IN KERN COUNTY NEAR BRADYS FROM 0.7 MILE SOUTH OF NORTH JUNCTION ROUTE 178 TO INYO COUNTY LINE PLACE RUBBERIZED HOT MIX ASPHALT	GRANITE CONSTRUCTION P.O. BOX 5127 BAKERSFIELD,CA 93388	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,705,276 \$0 \$1,116,094	06/21/10 07/12/10 10/19/10	65% 32%
HM1 WPCP							
06-KER-33-63.0/68.8 06-0L1504		IN KERN COUNTY NEAR DEVILS DEN ON ROUTE 33 AND NEAR MCKITTRICK ON ON ROUTE 58 PLACE RUBBERIZED HOT MIX ASPHALT ON	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086		\$1,598,318 \$0 \$0	05/25/10 06/14/10	0% 0%
HM1 WPCP							
06-KER-43-25.1/38.8 06-0K6804		IN KERN COUNTY NEAR WASCO FROM ROUTE 46 TO TULARE COUNTY LINE POLYMER MODIFIED SEAL COAT	INTERNATIONAL SURFACING P.O. BOX 4770 MODESTO, CA 95352	OSCAR SHERRILL 3240 N. MILLBROOK FRESNO, CA 93726 (559)243-3556	\$1,191,936 \$9,759 \$0	06/03/09 06/24/09 08/22/10	0% 1%
HM1 WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-46-19.3/27.5 06-442534 HPLU-6206-(016)E --()		IN KERN CO NEAR LOST HILS ON ROUTE 46 FROM 1.9 KM WEST OF ROUTE 33 TO BROWNS MATERIAL ROAD AND ON RTE 33 AND VARIOUS LOCATIONS WIDEN ROUTE 46 AND REALIGN ROUTE 33	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	AMARJIT DHALIWAL 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0972	\$24,195,847 \$9,945,708 \$639,853	09/01/09 09/17/09 05/16/11	50% 44%
HE13 HE13	SWPPP						
06-KER-46-43.0/49 06-0L1104		IN KERN COUNTY AT VARIOUS LOCATIONS PLACE RUBBERIZED HOT MIX ASPHALT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,346,267 \$1,272,448 \$0	12/21/09 01/19/10 08/31/10	97% 92%
HM1	WPCP						
06-KER-46-/7.3 06-353414 HPLU-6206-(009)E --()		IN KERN COUNTY NEAR LOST HILLS FROM KERN COUNTY LINE TO 0.1 KM WEST OF KECKS ROAD WIDEN HIGHWAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$22,246,604 \$1,920,100 \$825,095	05/19/10 06/02/10 10/24/11	19% 12%
HE13 HE13	SWPPP						
06-KER-58-21.7/27.2 06-463704 ACST-P058-(107)E P0-58 1-(7E) --()		IN KERN COUNTY NEAR BUTTONWILLOW FROM 1.3 MILES WEST OF CALIFORNIA AQUEDUCT TO 0.1 MILE WEST OF BUTTONWILLOW AVENUE RUBBERIZED HOT MIX ASPHALT OVERLAY	GRIFFITH COMPANY (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,624,995 \$1,529,674 \$0	04/08/10 04/23/10 08/31/10	98% 94%
HA22	WPCP						
06-KER-58-114.6/0 06-0E3704 ACNH-X029-(106)E --()		IN KERN COUNTY NEAR MOJAVE ON ROUTE 14 AT 0.9 MILE SOUTH OF SR 58/14 SEPARATION AND ON ROUTE 58 AT 1.5 MILES WEST OF SR 58/ BUSINE INSTALL EROSION CONTROL AND FENCING	PACIFIC PARKS LANDSCAPING 5970 JETTON LANE SUITE E LOOMIS CA 95650	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	\$980,632 \$5,044 \$0	10/06/09 11/09/09 11/29/10	0% 1%
HB34	SWPPP						
06-KER-58-139.0/0 06-463004 ACHS-P058-(105)E G P0-58 1-(5E) --()		IN KERN COUNTY NEAR BORON AT THE BORON SAFETY ROADSIDE REST AREA CONSTRUCT NEW BUILDINGS	BOWE CONTRACTORS INC. 42424 N. 4TH ST. EAST LANCASTER CA 93535	PETER MULLAY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0972	\$6,917,358 \$6,998,885 \$0	09/04/08 09/23/08 09/10/10 09/16/10	100% 100%
HA26	SWPPP						PLANT EST SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-65-6.1/25.2 06-0L7404		IN KERN AND TULARE COUNTIES FROM 0.6 MILE SOUTH OF MERCED AVENUE TO AVENUE 95 HOT MIX ASPHALT SURFACING	W JAXON BAKER INC PO BOX 994248 REDDING CA 960994248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,299,976 \$0 \$0	06/22/10 07/14/10	0% 0%
HM	WPCP						
06-KER-99-5.3/0 06-0G4704		IN KERN COUNTY IN AND NEAR BAKERSFIELD AT DAVID ROAD OVERCROSSING AND PACHECO ROAD UNDERCROSSING POLYESTER CONCRETE OVERLAY	VICTORY ENGINEERS INC. 575 E. ALLUVIAL AVE SUITE 106 FRESNO CA 93720	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4747	\$313,652 \$227,139 \$0	04/29/10 06/02/10 08/27/10 08/27/10	100% 100% COMPLETED
HM1	WPCP						
06-KER-99-21.6/24.7 06-0G2204		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 MI NORTH OF CALIFORNIA AVENUE UNDERCROSSING INSTALL IRRIGATION SYSTEM	ODYSSEY LANDSCAPE CO. INC. 5400 W. HIGHWAY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$682,035 \$686,594 \$0	04/08/08 05/07/08 03/02/10	99% 97% SUSPENDED
HA25	WPCP						
06-KER-99-24.7/27.1 06-451604 ACNH-P099-(479)E --()		IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO AVENUE UNDERCROSSING PLANTING AND IRRIGATION	A C C U CONSTRUCTION INC GILMORE 1526 BROOKHOLLOW DR. SUITE 76 SANTA ANA CA 92705 (714)641-4730	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$2,823,833 \$2,750,552 \$0	08/04/06 08/22/06 03/25/10	0% 0% PLANT EST SATIS
HA25	SWPPP						
06-KER-99-28.2/29 06-0A7204 ACST-P099-(516)E P0-99 5-(6E) --()		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM 0.3 MILE NORTH OF OLIVE DRIVE OVERCROSSING TO 0.5 MILE NORTH OF ROBERTS LANE UC HIGHWAY PLANTING AND IRRIGATION	ODYSSEY LANDSCAPING 5400 W HWY 12 LODI CA 95242	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$310,761 \$293,089 \$917	11/06/08 11/19/08 05/09/12	51% 93%
HA25	SWPPP						
06-KER-166-9.0/24.6 06-322104 ACST-P166-(027)E P1-66 0-(7E) --()		IN KERN COUNTY NEAR MARICOPA FROM 5.6 KM WEST OF SAN EMIGDIO CREEK BRIDGE TO ROUTE 166/99 SEPARATION ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	HISHAM ALNATOUR 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4747	\$16,589,458 \$16,195,795 \$79,154	09/30/08 10/08/08 09/26/10	100% 96% OVER RUN
HA22	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KER-178-100.1/101.6 06-0K4704		IN KERN COUNTY IN RIDGECREST FROM NORMA STREET TO WEST DRUMMOND AVENUE INSTALL SIGNAL AND LIGHTING	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE SUITE A2 LIVERMORE CA 94550 (925)606-1038		\$287,574 \$0 \$0	06/21/10 07/16/10	0% 0%
HB4N	WPCP						
06-KER-184-8.4/8.8 06-426304 ACHS-P184-(012)E PGP1-84 0-(2E) --()		IN KERN CO NEAR BAKERSFIELD AT ROUTE 58/184 SEPARTATION AND FROM 0.3 KM SOUTH TO 0.3 KM NORTH OF MILLS DRIVE BRECKENRIDGE ROAD CHANNELIZATION AND SIGNALIZATION	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVE BAKERSFIELD CA 93308 (661)392-6640	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$837,426 \$812,213 \$0	04/03/09 04/20/09 01/31/11	0% 0% PLANT EST SATIS
HB1	SWPPP						
06-KER-204-4.6/5.1 06-430104 SARR-S204-(004)E S2-04 0-(4E) --()		IN KERN COUNTY IN BAKERSFIELD FROM M STREET TO F STREET REPLACE STEEL BRIDGE	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD CA 93308 (661)391-4742	\$12,017,951 \$6,412,305 \$451,557	06/09/09 07/01/09 08/10/11	72% 57%
HA21	WPCP						
06-KER-5701-/0 06-0AA004		IN KERN COUNTY IN BAKERSFIELD AT THE BAKERSFIELD SUBSHOP AT 1200 OLIVE DRIVE INSTALL PHOTOVOLTAIC PANELS	SOLEX ENERGIES 19481 HARBORGATE WAY TORRANCE CA 90501	EDUARDO REYES 1824 NORRIS ROAD BAKERSFIELD CA 93308	\$207,934 \$149,712 \$0	03/22/10 04/22/10 09/07/10	62% 72%
06-KER-5722-/0 06-483404		IN KERN COUNTY NEAR TAFT AT THE MAINTENANCE STATION CONSTRUCT EQUIPMENT SHOP	TAFT J.T.S CONSTRUCTION P.O. BOX 41765 BAKERSFIELD, CA 93384	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$3,322,673 \$0 \$97,329	06/02/10 06/22/10 10/25/11	11% 3%
HA12	SWPPP						
06-KIN-5-/10 06-0L1604		IN KER AND KINGS CO NEAR BUTTON WILLOW FR 0.1M S/OF BUENA VISTA CANAL ROAD O/C TO 2.0M N/OF ROUTE 5/58 SEP AND ABOUT 6M S/OF KET REMOVE EXISTING CONCRETE PAVEMENT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC. 1792 KAISER AVE IRVINE CA 926145706	BLAS MARTINEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$748,110 \$752,686 \$0	12/23/09 01/12/10 08/20/10 08/23/10	100% 100% OVER RUN
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-KIN-198-9.2/14.7 06-490004 ACNH-P198-(052)E --()		IN KINGS COUNTY IN AND NEAR LEMOORE FROM 0.3 MILE EAST OF ROUTE 41/198 SEPARATION TO 14TH AVENUE UNDERCROSSING RUBBERIZED ASPHALT CONCRETE OVERLAY	FLATIRON WEST INC BENICIA CA 94510	MICHAEL WEBER 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8333	\$1,878,322 \$310,633 \$893,266	03/23/10 04/20/10 09/29/10	78% 65%
HA22	WPCP						
06-KIN-198-19.0/T21.7 06-0H7404 ACHS-P198-(053)E G P1-98 0-(3E) --()		IN KINGS COUNTY IN AND NEAR HANFORD FROM EAST OF 10TH AVENUE OVERCROSSING TO 0.7 MILE EAST OF ROUTE 43/198 SEPARATION CONSTRUCT CONCRETE MEDIAN BARRIER	BUSH ENGINEERING INC 518 N. REDINGTON STREET HANFORD CA 93230	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,526,607 \$58,995 \$306,018	05/04/10 06/14/10 10/21/10	62% 24%
HB1	SWPPP						
06-KIN-198-21.5/28.3 06-3568U4 HPLU-6206-(015)E --()		NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA CONVERT A 2 LANE TO A 4 LANE HWY	FLATIRON WEST INC. 2100 GOODYEAR ROAD BENICIA CA 94510	MICHAEL WEBER 8530 W. ROOSEVELT AVENUE VISALIA CA 93291 (559)651-8314	\$45,554,657 \$13,418,875 \$1,835,105	09/01/09 09/22/09 03/07/12	27% 33%
HE14	SWPPP						
HE14							
06-MAD-41-23.2/23.6 06-0E1004 ACHS-P041-(107)E P0-41 1-(7E) --()		IN MADERA COUNTY NEAR COARSEGOLD FROM GRANITE CONSTRUCTION COMPANY 0.2 MILE SOUTH TO 0.2 MILE NORTH OF P O BOX 50085 ROAD 416 WIDENING ROADWAY	WATSONVILLE CA 950775085 (831)724-1011	HADDADIN, HAIDAR 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3599	\$1,411,794 \$1,404,832 \$0	11/25/08 12/16/08 12/17/10	80% 96%
HB1	SWPPP						
06-MAD-145-.8/6.8 06-416104 SARR-P145-(029)E P1-45 0-(9E) --()		IN MADERA CO AT AND NEAR RIPPERDAN FROM 0.3 KM SOUTH OF AVENUE 6 TO 0.4 KM SOUTH OF AVENUE 12 ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3881	\$8,405,114 \$8,017,049 \$20,118	06/08/09 06/17/09 10/01/10 09/20/10	88% 97% COMPLETED
HA22	SWPPP						
06-MAD-145-8.8/9.1 06-407214 HPLU-6206-(013)E --()		IN MADERA COUNTY IN MADERA ON ROUTE 99 AND ON ROUTE 145 WIDEN BRIDGE	FLATIRON WEST INC 2100 GOODYEAR ROAD BENICIA CA 94510 (707)742-6000	DEALBA, FERNANDO 3240 N. MILLBROOK AVENUE FRESNO CA 93726 (559)243-3881	\$4,510,145 \$4,088,950 \$19,584	05/01/09 05/20/09 10/15/10	0% 0% PLANT EST SATIS
HB4	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/10**

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
06-MAD-233-2.4/3.8 06-0L1304		IN MADERA AND FRESNO COUNTIES IN CHOWCHILLA ON ROUTE 233 AND IN HURON ON ROUTE 269 SLURRY SEAL AND DIGOUTS	GRANITE CONST CO PO BOX 50085 WATSONVILLE CA 95077	RAAID ABOUZEDAN 3240 N MILLBROOK ST FRESNO CA 93726 (559)243-3598	\$361,805 \$204,154 \$0	05/24/10 06/14/10 09/09/10 09/14/10	100% 100% OVER RUN
	WPCP						
06-TUL-63-5.8/8 06-307004		IN TULARE COUNTY IN VISALIA FROM PACKWOOD CREEK TO ROUTE 63/198 SEPARATION WIDEN ROADWAY TO SIX LANES	TEICHERT CONSTRUCTION PO BOX 520 FOWLER CA 93625-0520	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$10,982,048 \$9,897,000 \$116,231	04/10/08 04/28/08 10/04/10	0% 0% PLANT EST SATIS
	HB4C SWPPP						
06-TUL-99-3.1/0 06-471904 ACNH-P099-(533)E BRP0-99 5-(3EN)H P099- 533-()		IN TULARE COUNTY NEAR EARLIMART FROM 0.2 MILE SOUTH TO 0.2 MILE NORTH OF AVENUE 24 UNDERCROSSING BRIDGE REHABILITATION	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA CA 92821	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$4,592,948 \$1,013,840 \$475,414	06/24/10 07/13/10 02/14/12	11% 32%
	HA21 SWPPP						
06-TUL-99-5.6/7.3 06-431704		IN TULARE COUNTY IN AND NEAR EARLIMART AND IN TIPTON HIGHWAY PLANTING AND IRRIGATION	WATKINS & BORTOLUSSI INC 77 LARKSPUR ST. SAN RAFAEL CA 94901-4886	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)720-0971	\$1,823,117 \$1,673,940 \$10,530	10/05/07 10/22/07 08/30/11	0% 0% PLANT EST SATIS
	HA25 SWPPP						
06-TUL-137-15.4/0 06-0A5704		IN TULARE COUNTY IN TULARE AT SOUTH J STREET UPGRADE TRAFFIC SIGNAL	DREAMBUILDER 1361 E GARTEN DRIVE PLACENTA CA 92870	BLAS MARTINEZ 8530 WEST ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$392,097 \$166,813 \$143,061	03/18/10 04/19/10 09/27/10	89% 76%
	HB1 WPCP						

Totals: Authorized Final Amt: \$296,347,938 Completed to Date: \$162,403,195 Work This Month: \$12,019,732

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-FRE-0-/0	06-0AA024	1
06-FRE-5-1.4/0	06-0A9804	1
06-FRE-5-37.2/48.6	06-0L0904	1
06-FRE-41-25.3/26.5	06-432104	1
06-FRE-41-27.6/29.8	06-0E9704	1
06-FRE-41-29.8/30.4	06-447704	1
06-FRE-41-30.7/31.7	06-0A4904	2
06-FRE-99-10.7/15.9	06-420314	2
06-FRE-99-15.4/27.3	06-0G4304	2
06-FRE-99-17.3/18	06-0J1604	2
06-FRE-99-1.0/7.4	06-350714	2
06-FRE-168-16.5/L29.7	06-0K9904	2
06-FRE-168-36.0/0	06-0C0904	3
06-FRE-168-58.6/65.8	06-0F29U4	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-60.3/64	06-342444	3
06-FRE-180-60.4/63	06-0J8904	3
06-FRE-180-63.3/66.5	06-342434	3
06-FRE-180-66.1/72.3	06-342514	4
06-FRE-5505-/0	06-0AA014	4
06-KER-5-73.0/87	06-0J4904	4
06-KER-14-59.9/64.6	06-0L0804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KER-33-63.0/68.8	06-0L1504	4
06-KER-43-25.1/38.8	06-0K6804	4
06-KER-46-19.3/27.5	06-442534	5
06-KER-46-43.0/49	06-0L1104	5
06-KER-46-/7.3	06-353414	5
06-KER-58-21.7/27.2	06-463704	5
06-KER-58-114.6/0	06-0E3704	5
06-KER-58-139.0/0	06-463004	5
06-KER-65-6.1/25.2	06-0L7404	6
06-KER-99-5.3/0	06-0G4704	6
06-KER-99-21.6/24.7	06-0G2204	6
06-KER-99-24.7/27.1	06-451604	6
06-KER-99-28.2/29	06-0A7204	6
06-KER-166-9.0/24.6	06-322104	6
06-KER-178-100.1/101.6	06-0K4704	7
06-KER-184-8.4/8.8	06-426304	7
06-KER-204-4.6/5.1	06-430104	7
06-KER-5701-/0	06-0AA004	7
06-KER-5722-/0	06-483404	7
06-KIN-5-/10	06-0L1604	7
06-KIN-198-9.2/14.7	06-490004	8
06-KIN-198-19.0/T21.7	06-0H7404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-198-21.5/28.3	06-3568U4	8
06-MAD-41-23.2/23.6	06-0E1004	8
06-MAD-145-8.8/9.1	06-407214	8
06-MAD-145-.8/6.8	06-416104	8
06-MAD-233-2.4/3.8	06-0L1304	9
06-TUL-63-5.8/8	06-307004	9
06-TUL-99-3.1/0	06-471904	9
06-TUL-99-5.6/7.3	06-431704	9
06-TUL-137-15.4/0	06-0A5704	9

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
06			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$20,477,141	\$6,040,031
-S-	FEDERAL AID (SECONDARY)	\$19,912,514	\$18,460,215
-SH-	STATE HIGHWAY	\$93,548,342	\$70,191,057
		\$162,409,940	\$67,711,892
District Total:		<u>\$296,347,938</u>	<u>\$162,403,195</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
06	\$16,746,039
Work completed this Period:	\$16,746,039