

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 1
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-20.1/99.1 08-1G3904		FROM MILLARD CANYON WASH BRIDGE TO TARO DITCH BRIDGE (VAR LOCS) METHACRYLATE BRIDGE DECKS,	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	KOURY, PETER 73800 DINAH SHORE DR 104 & 105 PALM DESERT, CA 92211 (909)844-0619	\$1,937,121 \$1,889,418 \$0	03/30/17 04/17/17 01/04/18	84% 97%
08-RIV-10-24.2/0 08-0Q8904 ACIM-000C-(465)E --()		ALSO RIV-111-R60.04, SBD-10- 11.64/R38.53, SBD-215-3.72; AT VAR LOCS ON RIV-10 (56-0482, 56-0496, 56-0167R, 56-0004L/R), ON RIV-1 MISC WORK INCLUDING DECK REHAB,	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	CASTRO, ROBERTO 850 SOUTH VIA LATA SUITE 100A COLTON, CA 92324 (951)830-6864	\$1,132,700 \$275,525 \$0	11/17/17 11/30/17	0% 0%
HA21							
08-RIV-10-44.4/51.7 08-1C0604 ACIM- 010-(109)E --()		IN/NEAR INDIO FROM MONTEREY AVE OC TO CALMEX ENGINEERING INC JEFFERSON OC COLD PLANE & OVERLAY WITH RHMA (TYPE G) COLD PLANE 0.1' & OVERLAY WITH 0.25	2764 S VISTA AVE BLOOMINGTON CA 92316	VU, KHOI 73800 DINAH SHORE DRIVE PALM DESERT, CA 92211 (951)232-6263	\$5,269,982 \$93,067 \$0	11/16/17 12/18/17 08/28/18	0% 0%
HA22							
08-RIV-10-74.0/105.4 08-1E8604 NHPI-010 -()5 049- E -()		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM 1.9 MI E/O CACTUS CITY REST AREA TO 0.4 MI E/O STATE RTE 177 INDIO JCT REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET CA 92203	VU, KHOI 73-800 DINAH SHORE DR #104 PALM DESERT, CA 92211 (951)232-6263	\$64,962,388 \$64,154,335 \$0	03/02/16 03/17/16 04/17/18	85% 97%
08-RIV-10-134.3/144.1 08-1G0804 NHP-0105-(050)E --()		IN RIVERSIDE COUNTY FROM 0.76 MILES W/O WELL ROAD TO 0.27 MILES E/O DRACKER DRIVE REHABILITATE PAVEMENT	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	VU, KHOI 73800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-7674	\$5,977,094 \$5,489,718 \$0	04/27/16 05/24/16 03/13/18	93% 71%
							SUSPENDED
08-RIV-15-23.8/33.4 08-1F8704 ACIM-0151-(245)E --()		NEAR LAKE ELSINORE FROM NICHOLS TO TEMESCAL CANYON ROAD PLACE SHOULDER RUMBLE STRIPS	ROAD AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	BERGEVIN, MIKE 9227 STELLAR COURT. SUITE B CORONA, CA 92883 (951)232-3739	\$359,285 \$344,894 \$0	05/17/17 06/09/17 02/15/18	58% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 2
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-41.8/51.5 08-1G2404		IN AND NEAR CORONA AND NORCO FROM PARKRIDGE AVE UC TO ROUTE 15/60 SEPARATION INSTALL VERTICAL CLEARANCE SIGNS REPLACE INTERIOR SHEAR KEYS; JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	BERGEVIN, MIKE 9225 STELLAR COURT CORONA, CA 92883 (951)232-3739	\$364,461 \$341,479 \$0	04/21/17 05/18/17 01/05/18	100% 100%
08-RIV-15-45.6/47.3 08-1C6104		IN/NEAR NORCO FROM 6TH ST OC TO 0.2 MI S/O 68TH ST OC. SEDIMENT STABILIZATION & EROSION	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVE PERRIS CA 92570	BENSON, DAVID 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$455,719 \$335,513 \$0	02/02/17 02/27/17 06/25/20	0% 0% PLANT EST SATIS
HA42							
08-RIV-15-/ 08-1J3504		IN RIVERSIDE AND SAN BERNARDINO COUNTIES FROM SAN DIEGO COUNTY LINE TO 0.4 MI NORTH OF EL CERRITO ROAD AND FROM 15/60 SEPARATION REPLACE TRAFFIC STRIPE TO CURRENT	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$22,999,999 \$0 \$0	03/19/18 04/16/18	0% 0%
08-RIV-15-/41.7 08-0G7704 ACIM- 015-(244)E --()		IN CORONA FR SAN DIEGO CO LN TO 0.2 MI W/O 15/91 SEP INSTALL TMS FIELD ELEMENTS	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	HARIKA, INDERJEET 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6293	\$15,441,720 \$3,355,694 \$0	07/14/17 08/15/17 07/01/19	10% 14%
HB4N							
08-RIV-18-9.1/17.8 08-1C1004 ACNH-P018-(058)E --()		NEAR CRESTLINE, FROM ARROWHEAD SPRINGS RD TO JCT 18/138 MILL AND OVERLAY PAVEMENT & INCLUDE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	SKEITH, JONATHAN 850 VIA LATA STE. 104 COLTON, CA 92324 (951)295-8503	\$12,468,305 \$0 \$0	10/11/17 10/27/17 12/10/18	0% 0% SUSPENDED
HA22							
08-RIV-60-/12.2 08-1C6404 ACST-000C-(454)E --()		IN/NR RIVERSIDE ON RTE 60 FROM MILLIKEN AVE. TO JCT 60/91/215 & ON RTE 91 FROM SPRUCE ST. TO JCT 60/91/215. REPLACE WIRELESS COMMUNICATION	SERVITEK SOLUTIONS INC 11301 1/2 SOUTH STREET CERRITOS, CA 90703	HARIKA, INDERJEET 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$1,318,895 \$398,007 \$0	03/17/17 05/22/17 04/17/18	66% 18%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 3
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-/12.2 08-1E6504 ACHS-NHP0-(014)9 --()		IN THE CITY OF RIVERSIDE FROM SAN BERNARDINO COUNTY LINE TO 60-91-215 JCT INSTALL DOUBLE LUMINAIRE MAST ARMS	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	CALIXTO, MIGUEL 119 N. MAPLE AVENUE, SUITE A CORONA, CA 92882 (951)232-8957	\$8,388,265 \$7,846,460 \$0	12/29/16 01/11/17 05/08/18	77% 79%
08-RIV-74-14.9/0 08-1E0504 HSST-GP07-(064)E --()		IN LAKE ELSINORE FROM RICHARD STREET TO 0.2 MI W/O BAKER ST LEFT-TURN CHANNELIZATION AT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618		\$828,230 \$528,577 \$0	10/11/17 11/20/17	0% 0%
HB1							
08-RIV-74-17.8/0 08-1C5104		IN RIVERSIDE COUNTY AT THE ELSINORE MAINTENANCE STATION CONNECT STATION TO SEWER LINE,	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$2,065,856 \$1,697,595 \$0	03/09/17 04/06/17 02/02/18	100% 57%
							OVER RUN
HM2							
08-RIV-91-/1.1 08-1J5204		REPAIR/REPLACE CULVERTS AND HEADWALLS REPLACE MBGR, TRAFFIC CONTROL, EROSION CONTROL, CLEARING AND GRUBBING DIR'S ORDER EMERGENCY REPAIR AND REPLACE CULVERTS	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773	ALAM, MAHFUAL 1011 E. 3RD STREET CORONA, CA 92879 (951)830-6853	\$1,035,000 \$381,697 \$0	10/19/17 12/11/17 03/09/18	100% 25%
20.20 201130							
08-RIV-111-60.5/ 08-0R3504 ACNH-X065-(109)E --()		VAR LOCS ON RTE 10 & 111; IN & PALM SPRINGS @ SAN GORGONIO WASH BR #56-0003 & WHITEWATER RIVER OVERFLOW #56-0241R SEISMIC RETROFIT	BANNING J. FRANCIS COMPANY 16197 KRAMERIA AVE RIVERSIDE CA 92504		\$2,778,621 \$27,850 \$0	01/29/18 02/21/18	0% 0%
HA21							
08-RIV-111-/ 08-1E4204		IN RIVERSIDE COUNTY IN THE CITY OF PALM SPRINGS AT SVEN LAKES DRIVE REMOVE MASONRY WALL AND INSTALL NEW WALL DIR'S ORDER EMERGENCY REMOVE MASONRY WALL AND INSTALL NEW WALL	SEMA CONSTRUCTION 320 GODDARD WAY SUITE 150 IRVINE, CA	AVILA, XAVIER (951) 830-6837	\$1,392 \$0 \$0	11/22/17 03/14/18	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 4
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-111-/18.3 08-1F8404 SSTG-P111-(076)E --()		ALSO RIV 111 55.5/R63.3 TWO LOCATIONS FROM RIVERSIDE COUNTY LINE TO RTE 111/1-10 SEPARATION PLACE CENTERLINE AND SHOULDER	CAL STRIPE, INC 2040 E. STEEL RD COLTON CA 92324		\$508,534 \$509,214 \$0	12/22/17 01/18/18	0% 0%
08-RIV-111-/ 08-1C6204 ACST-S111-(075)E --()		AT SALTON SEA, FR RIV/IMPERIAL CO LN TO 1.0 MI E/O CLEVELAND ST SEDIMENT STABILIZATION, EROSION	DREAMBUILDER CONSTRUCTION 1324 LAWSON LN PLACENTIA CA 92870		\$1,179,061 \$0 \$0	03/19/18 04/09/18	0% 0%
HA42							
08-RIV-215-8.4/38.8 08-0G7804 NHPI-215 -()1 239- E -()		IN MURRIETA FR 0.5 MI S/O 215/15 JCT TO 0.2 MI N/O 215/60 JCT IN MORENO VALLEY INSTALL CCTV, CMS, CENSUS STATIONS,	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	HARIKA, INDERJEET 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6293	\$5,880,878 \$5,785,265 \$0	03/02/16 03/30/16 12/22/17	99% 95%
HB4N							
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,277,918 \$1,254,058 \$0	04/22/14 05/23/14 03/08/18	0% 0%
HE11						PLANT EST SATIS	
08-RIV-243-6.2/19.8 08-1H8904		IN RIVERSIDE COUNTY, NEAR MOUNTAIN CENTER FROM 0.2 MI NORTH OF FRANKLIN DRIVE TO 0.6MI SOUTH OF POPPET FLATS ROAD DIR'S ORDER EMER CULVERTS REPLACEMENT & EMBANKMENT RESTORAT	RIVERSIDE CONSTRUCTION COMPANY 4225 GARNER ROAD RIVERSIDE, CA 92501	NGUYEN, NHAN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,815,000 \$1,666,378 \$0	04/03/17 06/29/17 02/02/18	100% 100%
20.20 201130							
08-RIV-371-60.2/ 08-1F8504 SSTG-S371-(009)E --()		NEAR CAHUILLA FROM WILSON VALLEY CAHUILLA FROM WILSON VALLEY ROAD TO SR 371/74 JCT PLACE CENTERLINE AND SHOULDER	NEAR JABRE CONTRACTING INC. 1813 MANZANITA LANE MANHATTAN BEACH CA 90266	SOSTROM, DENISE (951) 232-7608	\$623,410 \$0 \$0	01/24/18 02/23/18 08/17/18	0% 0%
						SUSPENDE	

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 5
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-10-30.9/ 08-0K2914 ACIM- 010-(265)E --()		IN REDLANDS FROM ROUTE 38/ORANGE STREET TO FORD STREET OFF-RAMP UNDERCROSSING LANE REPLACEMENT	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVENUE SYLMAR CA 91342		\$18,200,000 \$0 \$0	03/06/18 03/29/18	0% 0%
HA22							
08-SBD-15-7.5/7.5 08-1F9604		IN FONTANA AT VICTORIA ST ON THE TMC GROUNDS FACILITY INSTALL UNDERGROUND WATER TANK,	KANAAN CONSTRUCTION, INC 230 S. IRWINDALE AVENUE AZUSA, CA 91702	OOI, KEE 9540 CENTER AVENUE, SUITE 120 RANCHO CUCAMONGA, CA 91730 (951)840-8323	\$444,306 \$385,130 \$0	06/06/17 07/27/17 04/26/18	51% 51%
08-SBD-15-14.7/32.5 08-1H3714		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM GLEN HELEN PARKWAY TO JCT 15/395; REPLACE MBGR, DRAINAGE CLEARING AND REPAIR DIR'S ORDER REPLACE MBGR, CLEAR DRAINAGE, TRAFFIC CTRL	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	NGUYEN, VU 9540 CENTER AVENUE, UNIT 120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$2,299,020 \$614,036 \$0	09/08/16 11/15/16 05/31/18	100% 27% OVER RUN
20.20 201130							
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --()		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$118,610,910 \$117,178,780 \$0	10/17/13 10/29/13 07/06/17	100% 98% OVER RUN
HA22							
08-SBD-15-18.5/21.4 08-1H7604		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM CLEGHORN RD TO JCT 15/138 & ON RTE 138 FR PINE LODGE OH TO JCT 138/15 DIR'S ORDER EMERGE REPAIR DAMAGED ROADWAY	SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	BENAJAMIN, AMGAD 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-9731	\$2,847,197 \$2,217,072 \$0	02/23/17 05/02/17 02/20/18	0% 75%
20.20 201130							
08-SBD-15-41.9/43.5 08-1H6804		IN VICTORVILLE FROM MOJAVE DRIVE OVERCROSSING TO ROUTE 15/18 SEPARATION OH DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE BRIDGE DECK	AMES CONSTRUCTION, INC. 391 N. MAIN STREET STE. 302 CORONA, CA 92880	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$1,935,000 \$1,880,447 \$0	01/12/17 03/13/17 02/15/18	100% 85%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 6
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION INC. 2000 AMES DRIVE BURNSVILLE, MN 55306	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$76,632,658 \$37,942,056 \$0	11/05/15 11/25/15 09/10/19	51% 46%
08-SBD-15-46.6/79.6 08-1E3124		IN/NEAR VICTORVILLE AND BARSTOW, AT IN/NEAR VICTORVILLE AND BARSTOW, AT 4 LOCS FR 2.2 MI N/O STODDARD WELLS RD TO 0.1 MI S/O MERID INSTALL MIDWEST GUARDRAIL SYSTEM &	DREAMBUILDER CONSTRUCTION CORP SANTOS, JOHN 1324 LAWSON LN PLACENTIA CA 92870 (951)538-5315	222 E. MAIN STREET BARSTOW, CA 92311 (951)538-5315	\$636,930 \$512,670 \$0	06/16/17 06/30/17	0% 0% SUSPENDED
08-SBD-15-76.8/154.7 08-1G2304		REPLCE JOINT SEALS, METH &/OR RESUR BR DECKS & METH BR APPROACH SLABS NR BARSTOW FR RT 15/18 SEP TO KALI DITCH BR. ALSO NR HESPERI REPLACE JOINT SEALS,METH&/OR RESURF	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	SANTOS, JOHN 222 EAST MAIN STREET BARSTOW, CA 92311 (951)538-5315	\$758,643 \$658,170 \$0	03/14/17 04/06/17 11/08/17	100% 79% SUSPENDED
08-SBD-15-80.4/174.1 08-1E3134 HSIM-G015-(040)E --()		NEAR BARSTOW, AT VAR LOCS FR 0.9 MI NEAR BARSTOW, AT VAR LOCS FR 0.9 MI N/O MERIDIAN RD OC TO 2.4 MI S/O NIPTON RD OC INSTALL MIDWEST GUARDRAIL SYSTEM	DREAMBUILDER CONSTRUCTION CORP DAVIS, DARCY 1324 E LAWSON LN PLACENTIA CA 92870	1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$779,761 \$578,737 \$0	06/22/17 06/30/17 03/20/18	72% 51%
08-SBD-15-87.1/181.1 08-368514 HA42		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL INDIO CA 92203 ORD OC CONSTRUCT AGRICULTURAL INSPECTION	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)236-4684	\$35,572,871 \$25,026,933 \$0	05/02/17 05/18/17 12/12/19	34% 49%
08-SBD-15-107.3/107.3 08-0G8424 ACHS-IM01-(203)9 --()		NEAR BARSTOW AT C.V. KANE - SAFETY ROADSIDE REST AREAS (SRRA) UPGRADE SAFETY ROADSIDE REST AREA	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501	NGUYEN, KHOA 222 EAST MAIN STREET, SUITE208 BARSTOW, CA 92311 (951)232-8611	\$7,698,802 \$5,212,469 \$0	12/29/16 01/30/17 05/30/18	89% 38%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 7
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-171.8/173.8 08-0M2804 BRNH-PI -(015)3 7 2-75E -()		IN SBD CO AT MOUNTAIN PASS FROM 0.3 MI S/O CENDA DITCH BRIDGE TO WASH BRIDGE REPLACE CENDA DITCH BRIDGE AND	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$10,667,583 \$10,585,340 \$0	11/04/15 11/16/15 01/25/18	99% 98%
HA21							
08-SBD-18-44.5/52.8 08-1C5604 ACST-P018-(059)E --()		IN SOUTH BIG BEAR LAKE WATERSHED HAS 801.71, IN/NEAR BIG BEAR LAKE, SEDIMENT STABILIZATION, EROSION	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$257,459 \$0 \$0	09/19/17 10/06/17 02/07/18	0% 0% SUSPENDED
HA42							
08-SBD-18-48.1/53.1 08-1G0904		IN BIG BEAR FROM WILD ROSE LANE TO PINEVIEW DRIVE PLACE A PREVENTATIVE TREATMENT ON ROADWAY PLACE A PREVENTATIVE TREATMENT ON	MATCH CORPORATION 1596 HARRY SHEPPARD BOULEVARD SAN BERNARDINO CA 92408	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$2,601,669 \$2,606,779 \$0	04/21/17 05/18/17 12/26/17	96% 96%
08-SBD-18-49.1/51.6 08-0J9904 STP-P018-(051)E --()		IN CITY OF BIG BEAR LAKE BETWEEN PINE KNOT AVE AND STANDFIELD CUTOFF REPAIR & REPLACED SIDEWALKS, CURB	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$2,745,000 \$2,651,627 \$0	04/13/16 05/06/16 11/16/17	99% 94%
HB71							
08-SBD-18-95.5/0 08-1J5104		IN SAN BERNARDINO COUNTY ON RTE 18 THE CITY OF VICTORVILLE AT 10TH STREET DIR'S ORDER EMERGENCY F.A. REPLACE 12" CSP & REPAIR 24" CSP	J. MCLOUGHLIN ENGINEERING CO, INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	NGUYEN, KHOA 222 EAST MAIN STREET BARSTOW, CA 92311 (951)232-8611	\$320,000 \$135,500 \$0	11/06/17 12/20/17 01/31/18	83% 42%
20.20 201130							
08-SBD-18-96.5/101 08-0R3904 ACNH-P018-(056)E --()		IN SAN BERNARDINO COUNTY PREVENTATIVE MAINTENANCE - OVERLAY	MATCH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$3,397,734 \$3,497,003 \$0	06/12/17 07/10/17 01/11/18	100% 97% OVER RUN
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 8
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-26.5/30.8 08-1G7004 ACST-P038-(021)E --()		IN SAN BERNARDINO COUNTY NEAR BIG LAKE CITY FROM 0.5 MILE WEST OF GLASS ROAD TO 0.2 MILE EAST OF SEVEN OAKS ROAD REPAIR FIRE DAMAGE, EMBANKMENT	SEMA CONSTRUCTION, INC 320 GODDARD SUITE 150 IRVINE CA 92618	NGUYEN, NHAN 850 S. VIA LATA SUITE 104 COLTON, CA 92327 (909)821-8164	\$1,558,003 \$1,406,610 \$0	03/13/17 04/26/17 10/11/18	43% 88%
08-SBD-38-30.9/ 08-0R3404 ACST-S038-(023)E --()		BETWEEN REDLANDS & MOUNTAIN COMMUNITIES AT SANTA RIVER BRIDGE (BR #54-0407) BRIDGE REHABILITATION AND UPGRADE	RSB GROUP, INC. 20331 LAKE FOREST DR. # C13 LAKE FOREST CA 92630		\$1,324,253 \$0 \$0	03/06/18 04/20/18	0% 0%
HA21							
08-SBD-38-38.6/0 08-1F1104		IN SAN BERNARDINO COUNTY ONYX SUMMIT 0.7 MILES SOUTH OF PIPES ROAD BUILD CINDER BARN	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	ALINA, ALHAKEM 9225 STELLAR CT. SUITE B CORONA, CA 92883 (951)232-6235	\$723,200 \$664,071 \$0	06/30/16 07/15/16 03/30/17	98% 92%
08-SBD-40-105.8/149.9 08-1F6304		IN SAN BERNARDINO COUNTY IN/NEAR NEEDLES AT VAR LOCS FROM WATSON WASH (54-1282R) TO BEAL WASH (54-0502R) REMOVE ASPHALT, PLACE CONCRETE	TRUESDELL CORPORATION OF CALIFORNIA, INC. 1310 W. 23RD STREET TEMPE AZ 85282	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)236-4684	\$985,368 \$1,021,735 \$0	03/30/16 04/18/16 07/07/17	83% 95%
08-SBD-40-134.0/0 08-1F2804		NEAR NEEDLES, SOUTH FORK PIUTE WASH BR NO 54-872R RECONSTRUCT ROCK SLOPE PROTECTION	JAMES MCMINN, INC. 21801 E. BARTON RD. UNIT B GRAND TERRACE CA 92313	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$531,526 \$1,059 \$0	11/09/17 11/30/17 02/28/18	0% 0%
08-SBD-40-149.3/0 08-1J4004		IN SAN BERNARDINO COUNTY 5.0MI E/O NEEDLESTRAFFIC CONTROL, ASPHALT CONCRETE, METAL BEAM GUARDRAIL ORDER EMERGENCY F.A. REPAIR DAMAGED PAVEMENT	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD. BREA, CA 92821	TORRES, JOSE 1044 E. BROADWAY NEEDLES, CA 92363 (951)232-7521	\$385,000 \$0 \$0	09/01/17 12/13/17	0% 0%
20.20 201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 9
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-40-150.2/153.3 08-1G6904		ALSO SBD-95-33.6/57.2; NR NEEDLES ALSO SBD-95-33.6/57.2; NR NEEDLES ON RTE 40 FR 2.0 MI E/O NATIONAL OLD TRAILS OC TO PARK MOABI R PREVENTATIVE MAINTENANCE - OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821	TORRES, JOSE 1044 EAST BROADWAY STREET NEEDLES, CA 92363 (951)232-7521	\$8,186,000 \$8,229,592 \$0	05/17/17 06/02/17 12/28/18	100% 99%
08-SBD-40-/25 08-0R1204 ACHS-IM04-(820)E --()		NEAR BARSTOW FROM JCT 15/40 TO 1.4 MI E/O FORT CADY ROAD OVERCROSSING REGRADE MEDIAN CROSS SLOPE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	PHAM, THANH 222 E. MAIN STREET BARSTOW, CA 92311 (951)232-7262	\$14,273,727 \$14,644,259 \$0	12/21/16 01/11/17 03/21/18	92% 95%
HB1							
08-SBD-58-/12.9 08-347704 NH- -() --()		ALSO KER-58-R143.5/R143.9; FR 0.4 MI W/O KERN CO LINE TO 7.5 MI E OF JCT 395 (KRAMER) CONSTRUCT 4-LANE DIVIDED EXPWY;	KIEWIT INFRASTRUCTURE WEST CO. 2215 E 1ST STREET VANCOUVER WA 98661	SHAHIDI, SHAINA 222 E. MAIN STREET, SUITE 208 BARSTOW, CA 92311 (951)232-7839	\$165,902,122 \$18,889,262 \$0	11/10/17 11/17/17 04/16/20	5% 2%
HE14							
08-SBD-58-/13 08-1G1304		IN SAN BERNARDINO COUNTY AT AND NEAR KRAMER FROM KERN COUNTY AT AND NEAR KRAMER FROM KERN COUNT LINE TO 8.6 MILES E/O RTE 058/395 REPLACE ASPHALT CONCRETE SURFACING,	SECURITY PAVING COMPANY, INC. 13170 TELFAIR AVE SYLMAR CA 91342	SANTOS, JOHN HCR BOX 213 NIPTON, CA 92364 (951)538-5315	\$1,445,434 \$1,631,470 \$0	04/13/16 05/02/16 11/28/17	44% 94%
							SUSPENDED
08-SBD-60-1.8/2.8 08-1C1704		IN CHINO FROM MONTE VISTA AVE TO BENSON AVE OC RELOCATE IRRIGATION FACILITIES TO A	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$764,849 \$761,552 \$0	06/15/17 07/18/17 02/16/18	100% 100%
HA28							
08-SBD-60-2.9/3.9 08-1C1904 ACNH-P060-(148)E --()		IN CHINO FROM BENSON AVE OC TO SAN ANTONIO AVE UC RELOCATE IRRIGATION FACILITIES TO A	RSB GROUP, INC. 20331 LAKE FOREST DR. # C13 LAKE FOREST CA 92630	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$803,030 \$803,304 \$0	05/03/17 05/30/17 01/26/18	96% 100%
HA28							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 10
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-2.0/7.6 08-0Q1304 ACHS-NHPP-(620)4 --()		IN SAN BERNARDINO COUNTY AT MORONGO VALLEY FROM EAST TO YUCCA PARK ROAD CONSTRUCT RAISED MEDIAN CURB	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$3,056,893 \$2,826,985 \$0	11/28/16 12/21/16 06/06/18	85% 92%
HB1							
08-SBD-71-4.8/8.4 08-1C6004		IN CHINO AND CHINO HILLS FR FR PINE AVE TO EUCLID AVE NORTH OF EUCLID AVE SEDIMENT STABILIZATION, EROSION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$602,227 \$480,970 \$0	02/08/17 02/27/17 12/31/18	48% 76%
HA42							
08-SBD-74-52.1/62.5 08-0R7804 SSTG-P074-(063)E --()		IN/NEAR PALM DESERT 1.2 MI W/O STRAWBERRY CREEK BRIDGE TO 1.3 MI W/O CAHUILLA HILLS (POR) RD INSTALL MID WEST GUARDRAIL SYSTEM	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$3,995,061 \$794,947 \$0	08/30/17 09/20/17 09/10/18	21% 18%
08-SBD-91-15.6/15.6 08-0M3114		ON RTE 91 AT ADAMS ST IC, ON RTE 210 AT WATERMAN AVE IC AND ON RTE 60 AT DAY ST, PERRIS BLVD AND HEACOCK ST. UPGRADE EXISTING CURB RAMPS TO ADA	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	AVILA, XAVIER 119 N. MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$510,733 \$0 \$0	06/15/17 07/18/17 12/27/17	0% 0%
							SUSPENDED
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$49,949,496 \$44,969,580 \$0	09/10/14 10/10/14 02/20/18	0% 0%
HE13							PLANT EST SATIS
08-SBD-138-17.1/19.2 08-0Q3004 HSNH-P -()P 8055- E -()		NEAR HESPERIA FROM 1.9 MI E/O RTE 15 TO 0.1 MI W/O SUMMIT POST OFFICE ROAD REALIGN AND CONSTRUCT TWO LANE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-9731	\$22,600,981 \$19,664,789 \$0	04/18/16 05/06/16 10/09/18	41% 83%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 11
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-142-/.8 08-1J4204		IN THE CITY OF CHINO HILLS, FROM COUNTY LINE TO CANYON HILLS RD BUILD A RETAINING WALL	J. MCLOUGHLIN ENGINEERING CO. INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	EHIRIM, DOMINIC 9540 CENTER AVENIE SUITE 120 RANCHO CUCAMONGA, CA 91730 (951)232-3523	\$256,000 \$249,330 \$0	09/11/17 09/13/17	0% 0%
20.20 201130							
08-SBD-173-3.4/7.7 08-1H3604		ON SBD 173, FROM TWIN F RANCH ROAD TO RIVERSIDE CONSTRUCTION OLD HESPERIA ROAD. REMOVE BURNED TREES AND DEBRIS, RESTORE MBGR AND SIGNS DIR'S ORDER EMERGE MBGR REPLACEMENT, TRAFFIC CONTROL, SIGNS	COMPANYINC. 4225 GARNER ROAD RIVERSIDE, CA 92501	NGUYEN, VU 4295 E. JURUPA STREET UNIT #208 ONTARIO, CA 91761 (951)232-3787	\$455,000 \$176,459 \$0	08/26/16 12/07/16 01/31/18	100% 100%
20.20 201130							
08-SBD-210-11.3/11.3 08-1J5704		IN SAN BERNARDINO COUNTY IN THE CITY OF RANCHO CUCAMONGA ON RTE 210 AT INTERSTATE 15/STATE RTE 210 SEPARATION DIR'S ORDER EMERGENC REPAIR AREA DAMAGED BY FIRE	J. MCLOUGHLIN ENGINEERING CO.,INC. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	EMUH, GODWIN 9540 CENTER AVENUE STE 130 RANCHO CUCAMONGA, CA 91730 (951)232-3706	\$2,865,355 \$1,214,350 \$0	12/14/17 12/15/17 03/02/18	0% 0%
20.20 201130							
08-SBD-210-11.7/12.1 08-1F5104		IN THE CITY OF FONTANA, E/O RTE 210/15 CONNECTION RTE 210 @ CHERRY AVE WB AND EB ENTRANCE RAMPS MODIFY RAMP METER SYSTEMS	KANAAN CONSTRUCTION, INC 230 S. IRWINDALE AVENUE AZUSA, CA 91702	NGUYEN, TUAN 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6820	\$316,278 \$318,632 \$0	06/01/17 07/27/17 02/20/18	100% 100%
08-SBD-210-21.8/27.3 08-0E5514 ACIM-X071-(69E) --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATION. INSTALL FIBER OPTIC COMMUNICATION	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVENUE, UNIT E LA PUENTE CA 91748	RUIZ, MANUEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)906-9916	\$2,678,762 \$1,484,663 \$0	12/13/16 01/11/17 05/02/18	70% 43%
08-SBD-210-29.3/33 08-1F2704 ACIM-S210-(015)E --()		IN REDLANDS AND HIGHLAND FROM BASELINE RD OC TO RTE 210/10 SEPARATION METHACRYLATE DECK, REPLACE JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$810,244 \$103,524 \$0	12/04/17 12/26/17	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 12
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-/10.3 08-1G1914		IN RANCHO CUCAMONGA ON ROUTE 210 FROM CHRISP COMPANY LOS ANGELES COUNTY LINE TO EAST OF PO BOX 1368 ETIWANDA AVENUE OVERCROSSING THERMOPLASTIC TRAFFIC STRIPE & MARK	FREMONT CA 94538		\$289,855 \$0 \$0	10/18/17 11/20/17	0% 0%
08-SBD-215-3.7/ 08-1J7504		IN SAN BERNARDINO COUNTY, IN THE CITY J. MCLOUGHLIN ENGINEERING CO., CASTRO, ROBERTO OF COLTON AT N215-E10 CONNECTOR OH (BR #54 0482G) REPAIR DAMAGED REBAR	10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	(951) 830-6864	\$7,275 \$0 \$0	12/21/17 01/05/18	0% 0%
20.20 201130							
08-SBD-215-6.6/ 08-1J4604		INSTALL FENCE FENCE DIR'S ORDER EMERGENCY F.A. INSTALL FENCE	INSTALL D.C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA, CA 92399	CASTRO, ROBERTO (951) 830-6864	\$7,500 \$0 \$0	01/02/18 02/01/18 04/30/18	0% 0%
20.20 201130							
08-SBD-215-/2.7 08-0J0704 04LN-6208-(023) --()		IN GRAND TERRACE AT BARTON ROAD INTERCHANGE RECONSTRUCT INTERCHANGE	MYERS-RADOS A JOINT VENTURE UNKNOWN UNKNOWN CA 99999		\$47,636,095 \$7,358,030 \$0	10/16/17 11/06/17 02/20/18	4% 8%
HE13							
08-SBD-247-23.0/39 08-1H1004		NEAR LUCERNE VALLEY FROM 0.6 MILE S/O MATICH CORPORATION BIG HORN AVE TO 0.6 MILE S/O CAMP ROCK ROAD COLD IN PLACE RECYCLE EXISTING	1596 E HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$7,477,000 \$20,823 \$0	09/18/17 10/06/17 02/15/17	0% 0%
08-SBD-330-40.6/ 08-0Q6904		NEAR RUNNING SPRINGS FROM 2 MILES S/O UNITED ENGINEERING & OLD CITY CREEK TO 0.6 MI S/O JCT 18 REPAIR/REPLACE CULVERTS	336 NORTH CENTRAL AVE #10A GLENDALE CA 91203	SKEITH, JONATHAN (951) 295-8503	\$814,569 \$350,760 \$0	10/26/17 12/18/17	0% 0%
HM2							

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/18

Page 13
05/01/18

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-330-43.5/44.1 08-0Q6804		NEAR RUNNING SPRINGS, FROM 0.6 MI S/O JCT 18 REPAIR/REPLACE CULVERTS	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880		\$345,793 \$153,439 \$0	10/02/17 10/27/17	0% 0%
HM2							
08-SBD-395-39.0/45.9 08-0N9714 HSNH-P395-(267)E --()		NR ADELANTO FR 2.2 MILES N/O KRAMER ROAD TO JCT SR-58 (NORTH ALIGNMENT) CONSTRUCT MEDIAN/WIDEN SHOULDER	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD. BREA CA 92821		\$17,320,000 \$19,950 \$0	11/07/17 11/29/17	0% 0%
08-VAR-0-/ 08-1H2204		IN RIVERSIDE COUNTY ON RTES 60 & 79 AND IN SAN BERNARDINO COUNTY ON ROUTES 10, 38, 210 AND 215 DECK METHACRYLATE AND JOINT SEAL	PETERSON-CHASE GENERAL 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606		\$577,324 \$0 \$0	03/15/18 04/16/18	0% 0%
08-VAR--/0 08-1C6304 ACST-P000-(433)E --()		VARIOUS LOCATIONS IN RIVERSIDE (ROUTES 10, 60, & 79) AND SAN BERNARDINO (ROUTES 15, 40, 95, 138, 210 & 330) COUNTIES REPLACE DEGRADED ENVIRONMENTAL	HIGH LIGHT ELECTRIC INC 6942 ED PARKLE SUITE A RIVERSIDE CA 92504	TAHA, ISSA 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)840-8234	\$2,458,888 \$1,458,282 \$0	01/30/17 03/15/17 05/29/18	43% 31%
HB4N							

Totals:	Authorized Final Amt:	<u>\$807,389,215</u>	Completed to Date:	<u>\$437,755,917</u>	Work This Month:	<u>\$0</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-44.4/51.7	08-1C0604	1
08-RIV-10-20.1/99.1	08-1G3904	1
08-RIV-10-24.2/0	08-0Q8904	1
08-RIV-10-74.0/105.4	08-1E8604	1
08-RIV-10-134.3/144.1	08-1G0804	1
08-RIV-15-23.8/33.4	08-1F8704	1
08-RIV-15-41.8/51.5	08-1G2404	2
08-RIV-15-45.6/47.3	08-1C6104	2
08-RIV-15-/41.7	08-0G7704	2
08-RIV-15-/	08-1J3504	2
08-RIV-18-9.1/17.8	08-1C1004	2
08-RIV-60-/12.2	08-1E6504	2
08-RIV-60-/12.2	08-1C6404	3
08-RIV-74-17.8/0	08-1C5104	3
08-RIV-74-14.9/0	08-1E0504	3
08-RIV-91-/1.1	08-1J5204	3
08-RIV-111-60.5/	08-0R3504	3
08-RIV-111-/18.3	08-1F8404	3
08-RIV-111-/	08-1C6204	4
08-RIV-111-/	08-1E4204	4
08-RIV-215-37.3/38.4	08-3348V4	4
08-RIV-215-8.4/38.8	08-0G7804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-243-6.2/19.8	08-1H8904	4
08-RIV-371-60.2/	08-1F8504	4
08-SBD-10-30.9/	08-0K2914	5
08-SBD-15-7.5/7.5	08-1F9604	5
08-SBD-15-14.7/32.5	08-1H3714	5
08-SBD-15-41.9/43.5	08-1H6804	5
08-SBD-15-42.5/46	08-3555V4	5
08-SBD-15-46.6/79.6	08-1E3124	5
08-SBD-15-76.8/154.7	08-1G2304	6
08-SBD-15-80.4/174.1	08-1E3134	6
08-SBD-15-87.1/181.1	08-368514	6
08-SBD-15-107.3/107.3	08-0G8424	6
08-SBD-15-171.8/173.8	08-0M2804	6
08-SBD-15-15.4/30.8	08-0Q7404	6
08-SBD-15-18.5/21.4	08-1H7604	7
08-SBD-18-44.5/52.8	08-1C5604	7
08-SBD-18-48.1/53.1	08-1G0904	7
08-SBD-18-49.1/51.6	08-0J9904	7
08-SBD-18-95.5/0	08-1J5104	7
08-SBD-18-96.5/101	08-0R3904	7
08-SBD-38-26.5/30.8	08-1G7004	8
08-SBD-38-30.9/	08-0R3404	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-38-38.6/0	08-1F1104	8
08-SBD-40-149.3/0	08-1J4004	8
08-SBD-40-150.2/153.3	08-1G6904	8
08-SBD-40-105.8/149.9	08-1F6304	8
08-SBD-40-134.0/0	08-1F2804	9
08-SBD-40-/25	08-0R1204	9
08-SBD-58-/12.9	08-347704	9
08-SBD-58-/13	08-1G1304	9
08-SBD-60-1.8/2.8	08-1C1704	9
08-SBD-60-2.9/3.9	08-1C1904	9
08-SBD-62-2.0/7.6	08-0Q1304	10
08-SBD-71-4.8/8.4	08-1C6004	10
08-SBD-74-52.1/62.5	08-0R7804	10
08-SBD-91-15.6/15.6	08-0M3114	10
08-SBD-138-2.3/15.2	08-3401U4	10
08-SBD-138-17.1/19.2	08-0Q3004	10
08-SBD-142-/ .8	08-1J4204	11
08-SBD-173-3.4/7.7	08-1H3604	11
08-SBD-210-11.3/11.3	08-1J5704	11
08-SBD-210-11.7/12.1	08-1F5104	11
08-SBD-210-21.8/27.3	08-0E5514	11
08-SBD-210-29.3/33	08-1F2704	11

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-210-/10.3	08-1G1914	12
08-SBD-215-3.7/	08-1J7504	12
08-SBD-215-6.6/	08-1J4604	12
08-SBD-215-/2.7	08-0J0704	12
08-SBD-247-23.0/39	08-1H1004	12
08-SBD-330-40.6/	08-0Q6904	12
08-SBD-330-43.5/44.1	08-0Q6804	13
08-SBD-395-39.0/45.9	08-0N9714	13
08-VAR-0-/	08-1H2204	13
08-VAR--/0	08-1C6304	13

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$162,503,603	\$122,836,146
-F-	FEDERAL AID (PRIMARY)	\$196,017,395	\$33,802,758
-S-	FEDERAL AID (SECONDARY)	\$60,791,054	\$50,884,106
-SH-	STATE HIGHWAY	\$106,914,386	\$56,877,115
		\$281,162,777	\$173,355,791
District Total:		<u>\$807,389,215</u>	<u>\$437,755,917</u>

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: