

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/05

Page 1
09/06/05

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-60-15.1/15.3 08-486204		IN RIVERSIDE COUNTY IN MORENO VALLEY FROM 0.3 KM WEST TO 0.1 KM EAST OF HEACOCK STREET OVERCROSSING WIDEN OFF RAMP	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	AL-SAADON, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$648,220 \$646,874 \$0	06/25/04 07/07/04 12/19/05	0% 0% PLANT EST SATIS
HB4N	WPCP						
08-RIV-60-22.0/26 08-0E9404		IN RIVERSIDE COUNTY NEAR MORENO VALLEY FROM GILMAN SPRINGS EXIT RAMP TO 3.2 KM WEST OF JACKRABBIT TRAIL COLD PLANE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878	OZOWARA, DENIS 2781 W. RAMSEY ST. STE 7 BANNING, CA 92220-3700 (951)232-3714	\$680,000 \$640,787 \$0	03/23/05 04/05/05 08/01/05 08/01/05	100% 100% COMPLETED
HM1	WPCP						
08-RIV-71-/2.7 08-446514 HP21-6208-(007) L-6208-(007)		IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)830-6864	\$9,375,643 \$9,389,042 \$0	12/29/03 01/14/04 04/28/08	0% 0% PLANT EST SATIS
HE13	SWPPP						
08-RIV-74-23.5/25.9 08-1A0104		IN RIVERSIDE COUNTY NEAR LAKE ELSLINORE FROM MAPES ROAD TO NAVAJO ROAD ASPHALT CONCRETE OVERLAY	VANCE CORPORATION 2271 LOCUST AVENUE RIALTO, CA 92377	CALIXTO, MIGUEL 14340 ELSWORTH, STE #117 MORENO VALLEY, CA 92553 (909)232-8955	\$148,633 \$0 \$0	04/26/02 05/07/02	0% 0%
HM1							
08-RIV-74-27.5/32.5 08-0F4304		IN RIVERSIDE COUNTY IN ROMOLAND FROM EXCEL PAVING COMPANY ROUTE 215 AND 74 SEPARATION TO CREAG 2230 LEMON AVENUE AVENUE RESURFACE ASPHALT CONCRETE	FROM EXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH CA 90806 (562)599-5841	FATHI, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$223,991 \$0 \$0	05/26/05 06/08/05	0% 0%
HM1	WPCP						
08-RIV-74-37.9/38 08-475604 ACST-P074-(049) PHG-P074-(049)		IN RIVERSIDE COUNTY IN HEMET FROM 0.3 T D S ENGINEERING KM WEST OF CAWSTON AVENUE TO 0.3 KM 2899 AGOURA ROAD SUITE 171 EAST OF CAWSTON AVENUE INSTALL TRAFFIC SIGNAL	WESTLAKE VILLAGE CA 91361320 (805)371-4639	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$200,295 \$0 \$0	07/28/05 08/10/05	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/05

Page 2
09/06/05

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-74-88.4/89.8 08-1A5504 ACSP-P074-(048) PHG-P074-(048)		IN RIVERSIDE COUNTY NEAR PALM DESERT EAST OF ROUTE 371 JUNCTION FROM 5.8 KM TO 8.1 KM EAST OF BIG HORN DRIVE CONSTRUCT METAL BEAM GUARD RAILING	CROWN FENCE CO 12118 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670 (562)864-5177	TRAN, KEN 3474 NIKI WAY RIVERSIDE, CA 92507 (951)830-9255	\$140,434 \$131,578 \$0	05/10/05 05/24/05 07/21/05 07/26/05	100% 100% COMPLETED
HB1	WPCP						
08-RIV-79-9.0/15 08-0F4604		IN RIVERSIDE COUNTY NEAR WINCHESTER FROM RANGE CREEK BRIDGE TO NEWPORT ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY ROAD PICO RIVERA CA 906602135 (323)558-8000	AL-SAADON, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-3513	\$793,350 \$762,992 \$0	04/21/05 05/04/05 08/01/05 08/01/05	100% 100% SUSPENDED
HM1	WPCP						
08-RIV-79-/2.3 08-0E0304		IN RIVERSIDE COUNTY FROM RIVERSIDE AND SAN DIEGO COUNTY TO 0.3 KM NORTH OF 371 AND 79 JUNCTION RUBBERIZED ASPHALT CONCRETE	ORTIZ ASPHALT PAVING COMPANY P O BOX 883 COLTON CA 92324 (909)382-2233	KAWWA, JABRA 2023 CHICAGO AVE STE B-6 RIVERSIDE, CA 92507 (951)232-3747	\$292,865 \$285,855 \$0	04/27/05 05/13/05 08/05/05 08/10/05	100% 100% COMPLETED
HM1	WPCP						
08-RIV-91-7.4/21.6 08-4353U4 ACNH-P091-(104)		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	BRUTOCO ENGINEERING & CONSTRUCTION INC PO BOX 429 FONTANA CA 92334-0429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507 (909)232-8957	\$18,408,752 \$18,769,468 \$0	05/29/01 06/07/01 10/03/06	0% 0% PLANT EST SATIS
HB4N HE13	SWPPP						
08-RIV-111-53.0/56.2 08-0F4704		IN RIVERSIDE COUNTY IN PALM SPRINGS FROM VISTA CHINO AT PALM CANYON DRIVE TO CHINO CREEK BRIDGE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION CO. 38000 MONROE ST. INDIO, CA 92203	VERLENGIA, ROMANO 2781 W. RAMSEY ST. STE 7 BANNING, CA 92220-3700 (951)538-9810	\$727,652 \$775,084 \$0	04/28/05 05/11/05 08/29/05 08/29/05	73% 98%
HM1	WPCP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219) I-215 -(219) ACNH-X065-(080) HB5 HB4C HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600 HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$200,077,973 \$69,066,008 \$0	02/06/04 02/24/04 05/18/07	37% 34%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/05

Page 3
09/06/05

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-371-61.0/69 08-0E0404		IN RIVERSIDE COUNTY NEAR CAHUILLA FROM 1.2 KM EAST OF WILSON VALLEY ROAD TO 1.3 KM WEST OF BAUTISTA ROAD OVERLAY ASPHALT CONCRETE	FNF CONSTRUCTION INC P O BOX 5005 TEMPE AZ 85280 (480)784-2910	FATHI, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$915,440 \$776,596 \$0	10/21/04 10/28/04 08/03/05 08/04/05	100% 100% COMPLETED
HM1	WPCP						
08-SBD-10-.1/9.2 08-0A1804 ACIM-010 -(250)		IN SAN BERNARDINO COUNTY IN MONTCLAIR, UPLAND AND ONTARIO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC. 3701 MALLARD DR. BENICIA, CA 94510	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3778	\$5,710,120 \$5,836,186 \$0	06/23/04 07/06/04 08/29/05	95% 99%
HA22	WPCP						
08-SBD-10-2.5/10 08-366204 HP21-6208-(005) LN-6208-(005)		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	SAVALA, MARIO 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)453-8925	\$827,004 \$511,442 \$0	06/28/04 07/08/04 09/20/05	100% 61%
HA22	WPCP						
08-SBD-10-24.2/24.3 08-371304		IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO AT ROUTE 10 AND 215 SEPARATION SEISMIC RETROFIT	BRUTOCO ENGINEERING & CONSTRUCTION INC MR. TIM ROSS P O BOX 429 FONTANA CA 92334	KAWWA, JABRA 4100 LATHAM STREET STE E RIVERSIDE, CA 92501 (909)275-0211	\$16,041,459 \$15,818,390 \$0	11/25/03 12/09/03 12/30/05	100% 98%
HA4S2	SWPPP						
08-SBD-10-28.3/30.1 08-475104 IM- ()		IN SAN BERNARDINO COUNTY IN REDLANDS AT THE ROUTE 10 AND 30 SEPARATION HIGHWAY PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE INC. 7371 WALNUT AVE. BUENA PARK, CA 90620	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951)830-6815	\$559,621 \$530,287 \$0	04/11/02 04/23/02 02/17/06	0% 0% PLANT EST SATIS
HB32							
08-SBD-10-30.9/31.9 08-474204 ACIM-010 -(251)		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 10 AND 38 SEPARATION TO UNIVERSITY STREET UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON ST. WINCHESTER, CA 92596	SPRAY, MICHAEL 464 W. FOURTH ST. 6TH FLR SAN BERNARDINO, CA 92401-1400 (951)232-6497	\$1,058,708 \$927,211 \$0	04/07/04 04/22/04 04/08/08	32% 88%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/05

Page 4
09/06/05

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-8.8/10.2 08-1A7104		IN SAN BERNARDINO COUNTY IN FONTANA AND RANCHO CUCAMONGA FROM CHERRY AVENUE UNDERCROSSING TO 0.9 KM NORTH OF SUMMIT AVENUE OVERCRO PLANT ESTABLISHMENT	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON STREET WINCHESTER CA 92596 (909)926-7444	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951)830-6815	\$251,311 \$156,629 \$0	02/19/03 03/04/03 03/22/06	81% 61%
HM2	WPCP						
08-SBD-15-16.0/30 08-0F4904		IN SAN BERNARDINO COUNTY NEAR CAJON JUNCTION FROM 0.4 KM SOUTH OF CLEGHORN CREEK BRIDGE TO 2.1 KM NORTH OF OAK HILL ROAD OVERCROS REMOVE AND REPLACE CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	ABU-GHARBIEH, IMAD 603 S. MILLIKEN AVE. STE K ONTARIO, CA 91761 (951)232-3610	\$508,624 \$656 \$0	05/26/05 06/06/05 11/25/05	28% 0%
HM1	WPCP						
08-SBD-15-33.5/34.5 08-370204		IN SAN BERNARDINO COUNTY IN HESPERIA FROM 0.8 KM SOUTH TO 0.8 KM NORTH OF MAIN STREET OVERCROSSING RECONSTRUCT EXISTING FREEWAY	YEAGER SKANSKA INC P O BOX 87 RIVERSIDE CA 925020087 (909)684-5360	SARKIN, SUE 12402 INDUSTRIAL BLVD. STE F1 & F2 VICTORVILLE, CA 92392 (760)241-4695	\$8,805,438 \$7,352,296 \$0	09/05/03 09/22/03 11/09/05	91% 82%
ACIM-015 -(217) ACIM-015 -(217) HP21-6208-(005) HE11	SWPPP						
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909)232-8620	\$746,075 \$679,121 \$0	12/26/02 01/09/03 09/18/05	71% 91%
HB32	SWPPP						
08-SBD-15-74.9/124 08-4567V4		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	KIEWIT PACIFIC CO. P.O. BOX 1769 VANCOUVER, WA 98668	SPENCER, OWEN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311 (760)256-5558	\$43,488,733 \$12,045,719 \$0	04/07/04 04/26/04 05/10/06	47% 28%
HA22 HB4C	SWPPP						SUSPENDED
08-SBD-18-36.2/37.3 08-451404		IN SAN BERNARDINO COUNTY NEAR SNOW VALLEY FROM 3.8 KM TO 5.7 KM WEST OF GREEN VALLEY LAKE ROAD WIDEN LANE AND SHOULDER	PK CONSTRUCTION 2255 N WINDSOR ALTADENA CA 91001 (626)794-0080	OCHOA, WIL 2351 LUGONIA AVENUE SUITE F REDLANDS, CA 92374 (951)232-7261	\$331,983 \$342,944 \$0	09/30/04 10/19/04 07/21/05 07/22/05	100% 100%
ACST-P018-(036) PH-P018-(036)							COMPLETED
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/05

Page 5
09/06/05

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-18-44.3/54.5 08-0F4204		IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR LAKE FROM BIG BEAR DAM TO JUNCTION ROUTE 38 AT BIG BEAR CITY RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NGUYEN, VU 2351 W. LUGONIA STE F REDLANDS, CA 92374 (951)232-7582	\$2,228,230 \$96,871 \$0	04/25/05 05/06/05 09/24/05	100% 4%
HM1	WPCP						OVER RUN
08-SBD-18-97.5/101 08-0F4404		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM JUNCTION 18 AND 395 TO CAHUENGA ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	SULLY-MILLER CONTRACTING CO. 17540 TURNER ROAD VICTORVILLE, CA 92394-9684	THORN, CHARLES 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-7260	\$810,575 \$199,252 \$0	06/15/05 06/28/05 09/13/05	40% 24%
HM1	WPCP						
08-SBD-40-18.3/50.3 08-0F5004		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	KIEWIT PACIFIC COMPANY P.O. BOX 339 NEWBERRY SPRINGS, CA 92365	YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522	\$626,722 \$737,983 \$0	04/27/05 05/04/05 07/21/05 07/21/05	100% 100%
HM1	WPCP						COMPLETED
08-SBD-40-73.0/91 08-463004		IN SAN BERNARDINO COUNTY FROM 2.4 KM WEST OF OLD DAD WASH TO 1.0 KM WEST OF NEWTON WASH AND IN AND NEAR NEEDLES FROM JAVA OVERHEAD PLACE MEDIUM SEAL COAT	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$689,690 \$0 \$0	04/28/99 05/07/99	0% 0%
HM1A							
08-SBD-40-80.3/119.6 08-483774 ACIM-040 -(050)		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS AND SEALS	GRANITE CONSTRUCTION CO., INC.MR. MATT SEEHAWER 55475 YUCCA TRAIL YUCCA VALLEY CA 92284	SHAHIDI, SHAINA 1044 E. BROADWAY NEEDLES, CA 92363 (760)326-4884	\$5,051,138 \$4,087,597 \$0	03/14/03 03/28/03 11/29/05	70% 76%
HA21	WPCP						
08-SBD-40-106.5/108 08-483764 ACIM-040 -(051) ACIM-040 -(051)		IN SAN BERNARDINO COUNTY ON INTERSTATE 40 AT FENNER OVERHEAD STRUCTURE REPLACEMENT	KIEWIT PACIFIC CO MR. DARWIN BRAUN 3888 EAST BROADWAY ROAD PHOENIX AZ 85040-2924	YANG, CHAD P.O. BOX 4 ESSEX, CA 92332 (909)232-7638	\$5,720,272 \$4,739,077 \$0	09/23/03 10/07/03 05/31/06	100% 80%
HA21	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/05

Page 6
09/06/05

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-60-4.5/8.7 08-2015U4 ACNH-P060-(106)		IN SAN BERNARDINO COUNTY IN ONTARIO FROM 60/83 SEPARATION TO 0.3 KM WEST OF HAVEN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	KARLESKINT CRUM INC. 4110 EAST VENTURA BLVD. OXNARD, CA 93030	SPRAY, MICHAEL 464 W. FOURTH ST. 6TH FLR SAN BERNARDINO, CA 92401-1400 (951)232-6497	\$1,822,353 \$1,811,871 \$0	02/17/99 03/03/99 01/06/06	0% 0% PLANT EST UNSAT
HB32	SWPPP						
08-SBD-62-33.0/34.2 08-1A1304		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS ON ROUTE 62 FROM CEDAR AVENUE TO CHARLOTTE ROAD ASPHALT CONCRETE OVERLAY	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)825-9100	MAYER, GARY A. 322 W. HOBSON WAY STE #2 BLYTHE, CA 92225 (760)922-5848	\$147,147 \$0 \$0	04/05/02 04/18/02	0% 0%
HM1							
08-SBD-95-72.0/80.4 08-0F2004		IN SAN BERNARDINO COUNTY NEAR SEARCHLIGHT JUNCTION FROM 13.0 KM NORTH OF GOFFS ROAD TO THE NEVADA STATE LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION MR. GARY SPINETTI 55475 YUCCA TR YUCCA VALLEY, CA 92284	SANTOS, JOHN 1044 E. BROADWAY NEEDLES, CA 92363 (760)326-4884	\$1,260,455 \$1,058,981 \$0	04/25/05 05/06/05 08/30/05 09/02/05	82% 83%
HM1	WPCP						
08-SBD-138-2.7/3.3 08-0E1904 ACST-P138-(035) PHG-P138-(035)		IN SAN BERNARDINO COUNTY AT PINON HILLS FROM 0.5 KM WEST TO 0.5 KM EAST OF PHELAN ROAD SIGNALIZE INTESECTION	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509 (951)684-5360	PINING III, CATALINO A. 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)840-8230	\$725,515 \$715,652 \$0	08/25/04 09/07/04 07/22/05 07/22/05	100% 100% COMPLETED
HB1	SWPPP						
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951)830-6815	\$4,013,535 \$3,774,876 \$0	08/12/03 09/03/03 07/10/07	49% 96%
HE14	SWPPP						
08-SBD-210-/15 08-0E9704		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS REPLACE PAVEMENT MARKERS	STERND AHL ENTERPRISES INC. 11861 BRANFORD STREET SUN VALLEY, CA 91352	LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949	\$489,400 \$480,674 \$0	06/24/04 07/07/04 08/05/05 08/10/05	100% 100%
HM4	WPCP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/05

Page 7
09/06/05

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-247-22.0/69 08-0E9504		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS	GRANITE CONSTRUCTION INC. 38000 MONROE STREET	PARVINJAH, MOHSEN 15367 TAMARACK ROAD	\$4,720,270 \$592,378	06/30/05 07/18/05	8%
ACST-3906-(004) P-3906-(004)		ASPHALT CONCRETE OVERLAY	INDIO, CA 92203	VICTORVILLE, CA 92392 (951) 232-7755	\$0	10/27/05	13%
HA23	WPCP						

Totals: Authorized Final Amt: \$339,267,628 Completed to Date: \$163,740,376 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-60-15.1/15.3	08-486204	1
08-RIV-60-22.0/26	08-0E9404	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-27.5/32.5	08-0F4304	1
08-RIV-74-37.9/38	08-475604	1
08-RIV-74-88.4/89.8	08-1A5504	1
08-RIV-74-23.5/25.9	08-1A0104	2
08-RIV-79-9.0/15	08-0F4604	2
08-RIV-79-/2.3	08-0E0304	2
08-RIV-91-7.4/21.6	08-4353U4	2
08-RIV-111-53.0/56.2	08-0F4704	2
08-RIV-215-37.7/43.9	08-334844	2
08-RIV-371-61.0/69	08-0E0404	3
08-SBD-10-.1/9.2	08-0A1804	3
08-SBD-10-2.5/10	08-366204	3
08-SBD-10-28.3/30.1	08-475104	3
08-SBD-10-30.9/31.9	08-474204	3
08-SBD-10-24.2/24.3	08-371304	3
08-SBD-15-8.8/10.2	08-1A7104	4
08-SBD-15-33.5/34.5	08-370204	4
08-SBD-15-41.1/41.7	08-493504	4
08-SBD-15-74.9/124	08-4567V4	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-15-16.0/30	08-0F4904	4
08-SBD-18-36.2/37.3	08-451404	4
08-SBD-18-44.3/54.5	08-0F4204	5
08-SBD-18-97.5/101	08-0F4404	5
08-SBD-40-18.3/50.3	08-0F5004	5
08-SBD-40-73.0/91	08-463004	5
08-SBD-40-80.3/119.6	08-483774	5
08-SBD-40-106.5/108	08-483764	5
08-SBD-60-4.5/8.7	08-2015U4	6
08-SBD-62-33.0/34.2	08-1A1304	6
08-SBD-95-72.0/80.4	08-0F2004	6
08-SBD-138-2.7/3.3	08-0E1904	6
08-SBD-210-8.3/15.1	08-498004	6
08-SBD-210-/15	08-0E9704	6
08-SBD-247-22.0/69	08-0E9504	7

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$70,394,031	\$35,518,373

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$220,309,079	\$89,647,347
-S-	FEDERAL AID (SECONDARY)	\$10,132,032	\$5,557,429
-SH-	STATE HIGHWAY	\$28,229,839	\$23,116,744
		\$10,202,647	\$9,900,484
District Total:		<u>\$339,267,628</u>	<u>\$163,740,376</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
08	\$4,995,708
Work completed this Period:	\$4,995,708