

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 1
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-15.8/15.9 08-0C9504 ACIM-010 -(099)1 ACIM-010 -(099)E --() HA42	WPCP	IN RIVERSIDE COUNTY NEAR BANNING AT THE DESERT HILLS TRUCK INSPECTION FACILITIES CONSTRUCT TRUCK INSPECTION BUILDING	DENBOER ENGINEERING & CONST. 4575 E. CAMINO PAROCELLA PALM SPRINGS, CA 92264	OZOWARA, DENIS 15367 TAMARAK ROAD (951) 232-3714	\$2,071,690 \$876,340 \$78,974	12/13/05 12/30/05 09/14/06	87% 42% SUSPENDED
08-RIV-10-156.2/156.4 08-0F9404		IN RIVERSIDE COUNTY IN BLYTHE FROM RIVIERA DRIVE TO COLORADO RIVER BRIDGE RESURFACE EXISTING PAVEMENT	GRANITE CONSTRUCTION COMPANY 380000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F (951) 232-3706	\$423,104 \$0 \$0	06/21/06 07/07/06 12/06/06	0% 0%
HM1	WPCP						
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --() HB5	SWPPP	IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 (951) 276-1938	\$52,110,685 \$10,773,480 \$4,652,311	03/08/06 03/17/06 10/15/07	34% 21%
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --() HE13	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 830-6864	\$9,500,960 \$9,928,613 \$2,265	12/29/03 01/14/04 04/29/08	0% 0%
							PLANT EST SATIS
08-RIV-74-23.5/25.9 08-1A0104		IN RIVERSIDE COUNTY NEAR LAKE ELSINORE FROM MAPES ROAD TO NAVAJO ROAD ASPHALT CONCRETE OVERLAY	VANCE CORPORATION 2271 LOCUST AVENUE RIALTO, CA 92377	CALIXTO, MIGUEL 14340 ELSWORTH, STE #117 MORENO VALLEY, CA 92553 (909)232-8955	\$148,633 \$0 \$0	04/26/02 05/07/02	0% 0%
HM1							
08-RIV-74-27.5/30.5 08-0F8304		IN RIVERSIDE COUNTY AT ROMOLAND FROM R J NOBLE COMPANY ROUTE 74 AND 215 SEPARATION TO 0.2 KM P O BOX 620 WEST OF BRIGGS ROAD RESURFACE RUBBERIZED ASPHALT			\$819,007 \$0 \$0	04/21/06 05/01/06	0% 0%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 2
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-74-71.7/85.2 08-3424U4		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS PASSING LANES AND TURNOUTS	VANCE CORPORATION 2271 N. LOCUST AVE. RIALTO, CA 92377	AL-SAADON, ALI 2023 CHICAGO AVE., SUITE B-6 (951) 276-1945	\$848,759 \$172,018 \$0	06/23/06 07/06/06 07/06/07	9% 20%
HB4N	SWPPP						
08-RIV-74-71.8/101.5 08-0F9104		IN RIVERSIDE COUNTY FROM 0.5 KM NORTH OF CARRIZO WASH BRIDGE TO ROUTE 74 AND 111 SEPARATION COLD PLANE ASPHALT CONCRETE	VANCE CORPORATION 2271 N LOCUST AVENUE RIALTO CA 92377 (909)355-4333		\$1,587,265 \$0 \$0	06/15/06 06/27/06	0% 0%
HM1	WPCP						
08-RIV-86-11.4/22.8 08-0F8804		IN RIVERSIDE COUNTY IN AND NEAR CITY OF COACHELLA FROM 66TH AVENUE TO ROUTE 86S AND 10 JUNCTION GRIND EXISTING CONCRETE PAVEMENT	PENHALL CONSTRUCTION CO. 841 IOWA AVENUE RIVERSIDE, CA 92507	MOHAMMADI, ESSI 2781 W. RAMSEY ST. STE 7 (951) 453-8943	\$904,619 \$865,922 \$0	05/10/06 05/26/06 08/01/06 08/04/06	100% 100% COMPLETED
HM1	WPCP						
08-RIV-91-7.4/21.6 08-4353U4 ACNH-P091-(104)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	BRUTOCO ENGINEERING & PO BOX 429 FONTANA CA 92334-0429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507 (909) 232-8957	\$18,441,152 \$18,888,930 \$2,380	05/29/01 06/07/01 02/26/06	0% 0%
HB4N HE13	SWPPP						PLANT EST SATIS
08-RIV-95-28.0/36.2 08-0F7904		IN RIVERSIDE COUNTY ON ROUTE 95 FROM 6.3 KM NORTH OF WILEY HILL LOG CABIN TO SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	(951) 830-6629	\$1,344,813 \$1,294,813 \$1,294,813	05/15/06 05/30/06 08/29/06 08/29/06	94% 96%
HM1	WPCP						
08-RIV-95-/6.5 08-0G5104		IN RIVERSIDE COUNTY IN AND NEAR BLYTHE FROM 0.2 KM SOUTH OF JUNCTION 10 AND 95 TO 0.5 KM NORTH OF C CANAL RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	(951) 830-6629	\$1,793,344 \$1,783,344 \$1,783,344	05/25/06 06/09/06 08/29/06 08/29/06	100% 99%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 3
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-215-37.7/43.9 08-334844		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS	WASHINGTON/OBAYASHI P.O. BOX 600	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909) 275-0751	\$216,142,020 \$127,294,907 \$4,189,659	02/06/04 02/24/04 09/11/07	59% 58%
ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11	SWPPP	WIDEN EXISTING FREEWAY	HIGHLAND, CA 92346				
08-RIV-371-58.4/75.8 08-0C4704		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY ST ORANGE CA 92868 (714)538-5156		\$366,568 \$0 \$0	06/22/06 07/07/06	0% 0%
HB4N	SWPPP						
08-SBD-2-/4.2 08-0F8704		IN SAN BERNARDINO COUNTY NEAR WRIGHTWOOD FROM LOS ANGELES AND SAN BERNARDINO COUNTY LINE TO DESERT FRONT ROAD RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	MINA, EHAB 15367 TAMARACK RD. (951) 232-6415	\$843,268 \$932,858 \$932,858	05/17/06 06/01/06 08/21/06 08/22/06	97% 97%
HM1	WPCP						
08-SBD-10-9.0/20 08-493704 ACIM-010 -(253)5 --()		IN SAN BERNARDINO COUNTY IN ONTARIO, FONTANA AND RIALTO AT VARIOUS LOCATIONS REHABILITATE ROADWAY	JMC LOUGHLIN ENGINEERING CO. 10722 ARROW ROUTE STE 100 RANCHO CUCAMONGO, CA 91730	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 232-3778	\$15,215,661 \$14,421,866 \$0	10/24/05 11/09/05 07/20/06 08/07/06	100% 100%
HA22	WPCP						COMPLETED
08-SBD-10-24.1/24.7 08-0F1104		IN SAN BERNARDINO COUNTY IN COLTON AT VARIOUS LOCATIONS SEAL EXISTING BRIDGE DECKS	TRUESDELL CORP OF CALIFORNIA 3529 E. WOOD STREET PHOENIX, AZ, 85040	PAIBUL, SENI 790 S. VIA LATA, SUITE 100 (951) 830-9299	\$308,308 \$284,676 \$284,676	06/16/06 07/05/06 08/31/06	29% 85%
HM3	WPCP						
08-SBD-10-27.6/30.6 08-0F1114		IN SAN BERNARDINO COUNTY IN REDLANDS AND LOMA LINDA AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$361,627 \$156,321 \$156,321	06/21/06 07/05/06 10/03/06	5% 43%
HM3	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 4
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-10-/11.1 08-0C0504		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	J. MCLOUGHLIN ENG. CO. INC 10641 FULTON CR RANCHO CUCAMONGA, CA 91730	OZOWARA, DENIS 15367 TAMARAK RD (951) 232-3714	\$343,127 \$134,925 \$134,925	06/20/06 07/05/06 10/05/06	40% 39%
HM3	WPCP						
08-SBD-15-12.7/15 08-0A4234		IN SAN BERNARDINO COUNTY IN AND RIALTO AND FONTANA AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	NEAR COFFMAN SPECIALTIES, INC 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO, CA 92117	ABUGHARBIEH, IMAD 9225 STELLAR COURT, SUITE B (951) 232-3610	\$23,729,556 \$285,720 \$285,720	07/14/06 07/27/06 01/05/07	6% 1%
HA22	SWPPP						
08-SBD-15-40.5/0 08-279004 ACIM-015 -(222)1 G-015 -(222)E --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE AT PALMDALE ROAD OVERCROSSING REALIGN RAMP AND LANDSCAPING	O'DONNELL CONSTRUCTON INC. 559 W. COVINA BLVD SAN DIMAS, CA 91773	GADALLA, AMGAD 15367 TAMARACK RD VICTORVILLE, CA 92392 (951) 453-8929	\$829,458 \$786,870 \$0	08/22/05 09/08/05 02/06/07	29% 94%
HB1	WPCP						SUSPENDED
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909) 232-8620	\$746,075 \$741,743 \$4,668	12/26/02 01/09/03 09/18/06	0% 0%
HB32	SWPPP						PLANT EST SATIS
08-SBD-15-74.1/86.4 08-1A9104		IN SAN BERNARDINO COUNTY IN BARSTOW FROM MURIEL AVENUE OVERCROSSING TO EAST YERMO ROAD OVERCROSSING REGRADE MEDIAN AND INSTALL BARRIER	KIEWIT PACIFIC COMPANY P O BOX 339 NEWBERRY SPRINGS, CA 92365	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 (951) 232-7839	\$3,396,606 \$0 \$0	07/14/06 08/01/06 03/14/07	0% 0%
HB1	SWPPP						SUSPENDED
08-SBD-15-74.9/124 08-4567V4 ACIM-015 -(218)1 ACIM-015 -(218)E --()		IN SAN BERNARDINO COUNTY IN AND BARSTOW AND YERMO FROM EAST MAIN STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	NEAR KIEWIT PACIFIC CO. P.O. BOX 1769 VANCOUVER, WA 98668	SPENCER, OWEN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311 (760) 256-5558	\$47,438,942 \$43,582,365 \$2,991,802	04/07/04 04/26/04 10/31/06	85% 90%
HA22 HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 5
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-99.5/103.6 08-492804		IN SAN BERNARDINO COUNTY IN BARSTOW AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	DEBRUIN CONSTRUCTION INC P.O. BOX 1355 FRENCH CAMP, CA 95231	MICHAEL YUEN 222 E. MAIN STREET, #208 (951) 232-7522	\$742,811 \$725,534 \$184,710	02/07/06 02/22/06 08/30/06	100% 88%
HM3	WPCP						OVER RUN
08-SBD-18-20.6/39.5 08-0H8104 ER- () -- ()		SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F (909) 844-9731	\$1,400,000 \$605,977 \$190,440	01/26/06 02/07/06 10/09/06	65% 43%
201 130							
08-SBD-18-54.6/59 08-0F8604		IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR CITY FROM SIERRA AVENUE TO BALDWIN LAKE ROAD APPLY SEAL COAT	GRAHAM CONTRACTORS INC P O BOX 26770 SAN JOSE CA 95159 (408)293-9516		\$319,708 \$251,301 \$0	07/07/06 07/19/06 08/23/06	100% 100%
HM1	WPCP						
08-SBD-38-.5/0 08-0F4104		IN SAN BERNARDINO COUNTY IN REDLANDS AT THE INTERSECTION OF LUGONIA AVENUE AND ORANGE STREET MODIFY SIGNALS AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)712-5767		\$130,250 \$0 \$0	06/22/06 07/20/06	0% 0%
HB1	WPCP						
08-SBD-38-9.3/9.6 08-358424 ACST-P038-(014)E P0-38 0-(4E) -- () HA21		IN SAN BERNARDINO COUNTY IN AND NEAR YUCAIPA FROM 1.3 KM EAST OF BRYANT STREET TO 0.1 KM EAST OF MILL CREEK BRIDGE WIDEN BRIDGE	GRIFFITH COMPANY P O BOX 2150 SANTA FE SPRINGS CA 90670 (562)207-1777		\$2,210,473 \$0 \$0	03/27/06 04/11/06	0% 0%
08-SBD-38-14.8/59.4 08-0H4004		IN SAN BERNARDINO COUNTY ON STATE ROUTE 38FROM POST MILE 14.8 TO 59.4 REMOVE DEAD AND DYING TREES	A J ACOSTA COMPANY, INC. P.O. BOX 2889 BIG BEAR LAKE, CA 92315	NGUYEN, VU THANH 2351 LUGONIA AVE., #F (951) 232-7582	\$1,000,000 \$481,513 \$97,451	10/11/05 10/11/05 10/10/06	52% 48%
201 130							

Page 6
09/05/06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-40-73.0/91 08-463004		IN SAN BERNARDINO COUNTY FROM 2.4 KM WEST OF OLD DAD WASH TO 1.0 KM WEST OF NEWTON WASH AND IN AND NEAR NEEDLES FROM JAVA OVERHEAD PLACE MEDIUM SEAL COAT	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$689,690 \$0 \$0	04/28/99 05/07/99	0% 0%
HM1A							
08-SBD-40-80.0/97 08-0J1304 ER- () --()		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208 (951) 232-7522	\$9,585,000 \$1,621,200 \$0	05/30/06 06/08/06 04/30/07	33% 17%
201130							
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208 (951) 232-7522	\$1,845,000 \$1,134,469 \$196,819	03/29/06 03/29/06 09/05/06	50% 61%
201 130							
08-SBD-40-125.0/132.8 08-0F9204		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM 7.6 KM EAST OF WATER ROAD TO WEST OF 40 AND 95 JUNCTION LOCALIZED DIGOUTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST. STE 208 (951) 538-5315	\$775,755 \$691,211 \$0	05/12/06 05/30/06 08/25/06	26% 89%
HM1 WPCP							
08-SBD-40-136.0/143.7 08-0F9304		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM 0.2 KM OF JAVA OVERHEAD TO 40 AND 95 JUNCTION DIGOUTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST. STE 208 (951) 538-5315	\$1,320,023 \$1,254,533 \$922,671	05/10/06 05/22/06 08/31/06	74% 95%
HM1 WPCP							
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 232-6497	\$510,012 \$390,797 \$54,416	10/13/05 10/27/05 08/14/07	41% 77%
HA25 WPCP							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 7
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-62-.8/9.6 08-359024 ACNH-P062-(024)E --()		IN SAN BERNARDINO COUNTY AT AND NEAR MORONGO VALLEY AND YUCCA VALLEY FROM 0.1 KM WEST OF HESS BOULEVARD TO LA HONDA WAY REHABILITATE ROADWAY	GRANITE CONSTRUCTION COMPANY 38000 MONROE ST. INDIO, CA 92203	GONZALEZ, ALFONSO 6690 LA CONTENTA ROAD BANNING, CA 92220 (951) 922-1728	\$9,884,009 \$6,650,118 \$0	10/06/05 10/21/05 03/09/07	52% 66%
HB4N	SWPPP						
08-SBD-62-33.0/34.2 08-1A1304		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS ON ROUTE 62 FROM CEDAR AVENUE TO CHARLOTTE ROAD ASPHALT CONCRETE OVERLAY	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)825-9100	MAYER, GARY A. 322 W. HOBSON WAY STE #2 BLYTHE, CA 92225 (760)922-5848	\$147,147 \$0 \$0	04/05/02 04/18/02	0% 0%
HM1							
08-SBD-66-17.1/0 08-492504		IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO AT MAPLE AVENUE INTERSECTION INSTALL TRAFFIC SIGNAL	OLIVAS VALDEZ INC 846 NORTH CHARTER DRIVE COVINA, CA 91724	MAGED YOUSSEF 9225 STELLAR COURT # B (951) 538-3087	\$675,676 \$351,774 \$0	01/27/06 02/14/06 10/20/06	52% 52%
HB1	WPCP						
08-SBD-83-.9/1 08-449704 ACST-S083-(017)E S0-83 0-(7E) --()		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE REPLACE BRIDGE SCOUR	MCM CONSTRUCTION INC. P.O. BOX 867 BLOOMINGTON, CA 92316	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951) 232-3778	\$1,981,652 \$1,952,046 \$2,710	08/11/05 08/26/05 05/14/07	0% 0%
HA21	WPCP						PLANT EST SATIS
08-SBD-138-29.1/37.8 08-0H5804 NH- -() --()		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON 202 N. OREGON ST. RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F (909) 844-9731	\$2,000,000 \$1,307,715 \$271,952	11/30/05 11/30/05 10/03/06	59% 65%
201 130							
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) --()		IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	PINING, CATALINO 15367 TAMARACK RD. (951) 840-8230	\$37,687,167 \$12,405,755 \$4,116,703	02/14/06 03/01/06 08/03/07	27% 33%
HB1	SWPPP						
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 8
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-142-/5.7 08-0F8504		IN SAN BERNARDINO COUNTY IN AND NEAR R J NOBLE COMPANY CHINO HILLS FROM ORANGE COUNTY LINE P O BOX 620 TO ROUTE 142 AND 71 SEPARATION OPEN GRADED ASPHALT CONCRETE	ORANGE CA 92856 (714)637-1550		\$1,036,992 \$0 \$0	06/21/06 06/29/06	0% 0%
HM1	SWPPP						
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)E --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951) 830-6815	\$4,023,938 \$3,870,803 \$13,529	08/12/03 09/03/03 07/10/06	0% 0%
HE14	SWPPP						PLANT EST SATIS
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B (951) 232-3610	\$842,553 \$776,204 \$84,741	01/24/06 02/02/06 08/17/06	0% 0%
HB6	SWPPP						PLANT EST SATIS
08-SBD-215-2.7/5 08-0C1804		IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM WASHINGTON AVENUE OVERCROSSING TO 0.4 KM SOUTH OF ORANGE SHOW ROAD OVER UPGRADE MEDIAN BARRIER	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	ABDELKHALEQ, HUSSAM/SAUD, NAHRO 790 S. VIA LATA STE 100 (951) 830-6629	\$4,369,300 \$633,278 \$177,244	05/24/06 06/06/06 02/16/07	20% 14%
HA27	SWPPP						
08-SBD-247-2.7/3.3 08-0E9104		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY FROM 0.5 KM NORTH TO 0.5 KM SOUTH OF BUENA VISTA DRIVE AND SKYLINE RANCH ROAD SIGNALIZE AND WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$1,933,333 \$0 \$0	06/27/06 07/07/06	0% 0%
HB1	SWPPP						
08-SBD-247-24.0/32.2 08-0F9004		IN SAN BERNARDINO COUNTY NEAR LANDERS FROM 0.6 KM NORTH OF BIG HORN AVENUE TO 1.7 KM SOUTH OF GEORGES ROAD RESURFACE ASPHALT CONCRETE	SULLY-MILLER CONTRACTING CO 17540 TURNER ROAD VICTORVILLE, CA 92392	PARVINJAH, MOHSEN 15367 TAMARACK ROAD (951) 232-7755	\$1,061,552 \$927,622 \$145,305	05/04/06 05/15/06 08/25/06	69% 87%
HM1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 9
09/05/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-330-30.8/31.8 08-0H4104		IN SAN BERNARDINO COUNTY NEAR HIGHLAND FROM 2.6 KM NORTH OF	VANCE CORPORATION 2271 N LOCUST AVENUE		\$6,272,041	07/07/06	29%
ACST-4113-(004)E 41-13 0-(4E) --()		HIGHLAND AVENUE OVERCROSSING TO 0.6 KM SOUTH OF CITY CREEK BRIDGE	RIALTO CA 92377 (909)355-4333		\$1,700,952 \$1,700,952	07/14/06 10/23/06	27%
HA23	SWPPP	CONSTRUCT ROCK SLOPE PROTECTION					
08-SBD-395-46.0/52 08-0F8904		IN SAN BERNARDINO COUNTY AT KRAMER JUNCTION FROM ROUTE 58 TO DESERT HILL P O BOX 883	ORTIZ ASPHALT PAVING INC P O BOX 883	SARKIN, SUE 15367 TAMARACK RD	\$1,194,438 \$1,051,024 \$2,005	04/25/06 05/11/06 09/01/06	71% 100%
		ROAD RESURFACE ASPHALT CONCRETE	COLTON CA 92324 (909)382-2233	(951) 232-3748			SUSPENDED
HM1	WPCP						
08-SBD-5731-/0 08-499904		IN SAN BERNARDINO COUNTY AT THE VIDAL MAINTENANCE STATION UPGRADE MAINTENANCE STATION	DRP NATIONAL INC. 2694 E GARVEY AVE SOUTH #183 WEST COVINA, CA 91791	VERLENGIA, ROMANO (CONSTRUCTION TRAILER) C/O CALTRANS MAINTENANCE HC 20 BOX 414	\$923,707 \$823,532 \$0	01/18/06 01/24/06 08/29/06	84% 89%
HA12				(951) 538-9810			

Totals:	Authorized Final Amt:	<u>\$494,277,471</u>	Completed to Date:	<u>\$272,813,067</u>	Work This Month:	<u>\$24,956,362</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-15.8/15.9	08-0C9504	1
08-RIV-10-156.2/156.4	08-0F9404	1
08-RIV-60-.5/7.5	08-354804	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-27.5/30.5	08-0F8304	1
08-RIV-74-71.7/85.2	08-3424U4	1
08-RIV-74-71.8/101.5	08-0F9104	2
08-RIV-74-23.5/25.9	08-1A0104	2
08-RIV-86-11.4/22.8	08-0F8804	2
08-RIV-91-7.4/21.6	08-4353U4	2
08-RIV-95-28.0/36.2	08-0F7904	2
08-RIV-95-/6.5	08-0G5104	2
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-371-58.4/75.8	08-0C4704	3
08-SBD-2-/4.2	08-0F8704	3
08-SBD-10-9.0/20	08-493704	3
08-SBD-10-27.6/30.6	08-0F1114	3
08-SBD-10-24.1/24.7	08-0F1104	3
08-SBD-10-/11.1	08-0C0504	4
08-SBD-15-12.7/15	08-0A4234	4
08-SBD-15-40.5/0	08-279004	4
08-SBD-15-41.1/41.7	08-493504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-74.1/86.4	08-1A9104	4
08-SBD-15-74.9/124	08-4567V4	4
08-SBD-15-99.5/103.6	08-492804	5
08-SBD-18-20.6/39.5	08-0H8104	5
08-SBD-18-54.6/59	08-0F8604	5
08-SBD-38-.5/0	08-0F4104	5
08-SBD-38-9.3/9.6	08-358424	5
08-SBD-38-14.8/59.4	08-0H4004	5
08-SBD-40-80.0/97	08-0J1304	6
08-SBD-40-97.6/97.6	08-0J0204	6
08-SBD-40-73.0/91	08-463004	6
08-SBD-40-125.0/132.8	08-0F9204	6
08-SBD-40-136.0/143.7	08-0F9304	6
08-SBD-60-.6/3.5	08-451504	6
08-SBD-62-.8/9.6	08-359024	7
08-SBD-62-33.0/34.2	08-1A1304	7
08-SBD-66-17.1/0	08-492504	7
08-SBD-83-.9/1	08-449704	7
08-SBD-138-29.1/37.8	08-0H5804	7
08-SBD-138-/13.9	08-4697V4	7
08-SBD-142-/5.7	08-0F8504	8
08-SBD-210-8.3/15.1	08-498004	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-210-12.9/13	08-204334	8
08-SBD-215-2.7/5	08-0C1804	8
08-SBD-247-2.7/3.3	08-0E9104	8
08-SBD-247-24.0/32.2	08-0F9004	8
08-SBD-330-30.8/31.8	08-0H4104	9
08-SBD-395-46.0/52	08-0F8904	9
08-SBD-5731-/0	08-499904	9

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$65,555,752	\$59,667,440
-F-	FEDERAL AID (PRIMARY)	\$298,577,866	\$164,915,150
-S-	FEDERAL AID (SECONDARY)	\$52,175,271	\$19,929,555
-SH-	STATE HIGHWAY	\$56,640,070	\$15,368,928
-ER-	STORM DAMAGE REPAIR	\$10,985,000	\$2,227,177
		\$10,343,513	\$10,704,817
District Total:		<u>\$494,277,471</u>	<u>\$272,813,067</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
08	\$16,120,280
Work completed this Period:	\$16,120,280