

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 1  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-15.8/15.9 08-0C9504 ACIM-010 -(099)1 ACIM-010 -(099)E --() HA42	WPCP	IN RIVERSIDE COUNTY NEAR BANNING AT THE DESERT HILLS TRUCK INSPECTION FACILITIES CONSTRUCT TRUCK INSPECTION BUILDING TO WEST OF STUBBY WASH BRIDGE REPAIR FENCE	DENBOER ENGINEERING & CONST. 4575 E. CAMINO PAROCELLA  PALM SPRINGS, CA 92264	OZOWARA, DENIS 15367 TAMARAK ROAD  (951) 232-3714	\$2,071,690 \$797,366 \$201,700	12/13/05 12/30/05 09/15/06	89% 39%   SUSPENDED
08-RIV-10-20.0/25 08-0H1804		IN RIVERSIDE COUNTY IN CABAZON FROM 0.5 KM EAST OF CABAZON DITCH BRIDGE TO WEST OF STUBBY WASH BRIDGE REPAIR FENCE	CROWN FENCE COMPANY 12118 BLOOMFIELD AVENUE  SANTA FE SPRINGS, CA 90670	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F  (951) 232-3706	\$183,885 \$180,469 \$0	04/28/06 05/11/06 07/19/06 07/19/06	100% 100%  COMPLETED
HM2	SWPPP						
08-RIV-10-156.2/156.4 08-0F9404		IN RIVERSIDE COUNTY IN BLYTHE FROM RIVIERA DRIVE TO COLORADO RIVER BRIDGE RESURFACE EXISTING PAVEMENT	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011		\$423,104 \$0 \$0	06/21/06 07/07/06	0% 0%
HM1	WPCP						
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --() HB5	SWPPP	IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD  RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6  (951) 276-1938	\$52,102,810 \$6,121,169 \$1,489,949	03/08/06 03/17/06 10/15/07	25% 12%
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --() HE13	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295  LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 830-6864	\$9,500,960 \$9,926,348 \$36,217	12/29/03 01/14/04 04/29/08	0% 0%  PLANT EST SATIS
08-RIV-74-23.5/25.9 08-1A0104		IN RIVERSIDE COUNTY NEAR LAKE ELSINORE FROM MAPES ROAD TO NAVAJO ROAD ASPHALT CONCRETE OVERLAY	VANCE CORPORATION 2271 LOCUST AVENUE  RIALTO, CA 92377	CALIXTO, MIGUEL 14340 ELSWORTH, STE #117 MORENO VALLEY, CA 92553 (909)232-8955	\$148,633 \$0 \$0	04/26/02 05/07/02	0% 0%
HM1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 2  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-74-27.5/30.5 08-0F8304		IN RIVERSIDE COUNTY AT ROMOLAND FROM R J NOBLE COMPANY ROUTE 74 AND 215 SEPARATION TO 0.2 KM P O BOX 620 WEST OF BRIGGS ROAD RESURFACE RUBBERIZED ASPHALT	ORANGE CA 92856 (714)637-1550		\$819,007 \$0 \$0	04/21/06 05/01/06	0% 0%
HM1	WPCP						
08-RIV-74-71.7/85.2 08-3424U4		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS PASSING LANES AND TURNOUTS	VANCE CORPORATION 2271 N. LOCUST AVE.  RIALTO, CA 92377	AL-SAADON, ALI 2023 CHICAGO AVE., SUITE B-6  (951) 276-1945	\$848,759 \$0 \$0	06/23/06 07/06/06 07/06/07	0% 0%
HB4N	SWPPP						
08-RIV-74-71.8/101.5 08-0F9104		IN RIVERSIDE COUNTY FROM 0.5 KM NORTH OF CARRIZO WASH BRIDGE TO ROUTE 74 AND 111 SEPARATION COLD PLANE ASPHALT CONCRETE	VANCE CORPORATION 2271 N LOCUST AVENUE  RIALTO CA 92377 (909)355-4333		\$1,587,265 \$0 \$0	06/15/06 06/27/06	0% 0%
HM1	WPCP						
08-RIV-79-33.8/40.4 08-0F8104		IN RIVERSIDE COUNTY IN AND NEAR BEAMONT FROM SANDERSON AVENUE TO ROUTE 10 AND 79 SEPARATION RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT 400 E. SIXTH ST.  CORONA, CA 92878	ALI AL-SAADON 2023 CHICAGO AVENUE, SUITE B-6  (951) 276-1945	\$1,257,238 \$1,105,994 \$0	04/21/06 05/04/06 07/13/06	100% 100%
HM1	WPCP						COMPLETED
08-RIV-86-11.4/22.8 08-0F8804		IN RIVERSIDE COUNTY IN AND NEAR OF COACHELLA FROM 66TH AVENUE TO ROUTE 86S AND 10 JUNCTION GRIND EXISTING CONCRETE PAVEMENT	CITY PENHALL CONSTRUCTION CO. 841 IOWA AVENUE  RIVERSIDE, CA 92507	MOHAMMADI, ESSI 2781 W. RAMSEY ST. STE 7  (951) 453-8943	\$945,619 \$554,303 \$433,831	05/10/06 05/26/06 07/31/06	77% 59%
HM1	WPCP						
08-RIV-91-7.4/21.6 08-4353U4 ACNH-P091-(104)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	BRUTOCO ENGINEERING & PO BOX 429  FONTANA CA 92334-0429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507 (909) 232-8957	\$18,441,152 \$18,886,550 \$5,562	05/29/01 06/07/01 12/01/06	0% 0%
HB4N HE13	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 3  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-95-10.7/25 08-481904		IN RIVERSIDE COUNTY NEAR BLYTHE FROM 0.7 KM NORTH OF PALO VERDE DAM ROAD TO 1.5 KM NORTH OF WILEY HILL LOG CABIN RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION 38000 MONROE ST.  INDIO, CA 92203	OZOWARA, DENIS 2781 W. RAMSEY ST., SUITE 7  (951) 232-3714	\$2,368,453 \$2,323,100 \$0	03/28/06 04/11/06 07/07/06 07/07/06	100% 100%  COMPLETED
HA22	WPCP						
08-RIV-95-28.0/36.2 08-0F7904		IN RIVERSIDE COUNTY ON ROUTE 95 FROM 6.3 KM NORTH OF WILEY HILL LOG CABIN P TO SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011		\$1,294,813 \$0 \$0	05/15/06 05/30/06	0% 0%
HM1	WPCP						
08-RIV-95-/6.5 08-0G5104		IN RIVERSIDE COUNTY IN AND NEAR BLYTHE FROM 0.2 KM SOUTH OF JUNCTION 10 AND 95 TO 0.5 KM NORTH OF C CANAL RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011		\$1,783,344 \$0 \$0	05/25/06 06/09/06	0% 0%
HM1	WPCP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600  HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909) 275-0751	\$215,754,942 \$123,105,248 \$4,898,846	02/06/04 02/24/04 09/06/07	57% 57%
08-RIV-371-58.4/75.8 08-0C4704		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY ST  ORANGE CA 92868 (714)538-5156		\$366,568 \$0 \$0	06/22/06 07/07/06	0% 0%
HB4N	SWPPP						
08-SBD-2-/4.2 08-0F8704		IN SAN BERNARDINO COUNTY NEAR WRIGHTWOOD FROM LOS ANGELES AND SAN BERNARDINO COUNTY LINE TO DESERT FRONT ROAD RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 92878 (951)736-7600	MINA, EHAB 15367 TAMARACK RD.  (951) 232-6415	\$843,268 \$0 \$0	05/17/06 06/01/06 08/21/06	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 4  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-10-9.0/20 08-493704 ACIM-010 -(253)5 --()		IN SAN BERNARDINO COUNTY IN ONTARIO, FONTANA AND RIALTO AT VARIOUS LOCATIONS REHABILITATE ROADWAY	JMC LOUGHLIN ENGINEERING CO. 10722 ARROW ROUTE STE 100  RANCHO CUCAMONGO, CA 91730	SAUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 232-3778	\$15,215,661 \$13,921,274 \$1,547,682	10/24/05 11/09/05 08/16/06	67% 96%
HA22	WPCP						
08-SBD-10-24.1/24.7 08-0F1104		IN SAN BERNARDINO COUNTY IN COLTON AT VARIOUS LOCATIONS SEAL EXISTING BRIDGE DECKS	TRUESDELL CORPORATION OF 3529 E WOOD STREET  PHOENIX AZ 85040 (602)437-1711		\$308,308 \$0 \$0	06/16/06 07/05/06	0% 0%
HM3	WPCP						
08-SBD-10-27.6/30.6 08-0F1114		IN SAN BERNARDINO COUNTY IN REDLANDS AND LOMA LINDA AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO 10641 FULTON COURT  RANCHO CUCAMONGA CA 91730 (909)944-1037		\$361,627 \$0 \$0	06/21/06 07/05/06	0% 0%
HM3	WPCP						
08-SBD-10-/11.1 08-0C0504		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	J. MCLOUGHLIN ENG. CO. INC 10641 FULTON CR  RANCHO CUCAMONGA, CA 91730	OZOWARA, DENIS 15367 TAMARAK RD  (951) 232-3714	\$343,127 \$0 \$0	06/20/06 07/05/06 10/06/06	0% 0%
HM3	WPCP						
08-SBD-15-40.5/0 08-279004 ACIM-015 -(222)1 G-015 -(222)E --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE AT PALMDALE ROAD OVERCROSSING REALIGN RAMP AND LANDSCAPING	ODONNELL CONSTRUCTION INC 559 W COVINA BLVD  SAN DIMAS CA 917732911 (909)394-4510	AMGAD GADALLA 15367 TAMARAK RD VICTORVILLE, CA 92392 (951) 453-8929	\$828,138 \$781,554 \$18,656	08/22/05 09/08/05 03/07/07	41% 93%
HB1	WPCP						
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET  WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909) 232-8620	\$746,075 \$737,075 \$4,668	12/26/02 01/09/03 09/18/06	0% 0%
HB32	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 5  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-74.9/124 08-4567V4		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN	KIEWIT PACIFIC CO. P.O. BOX 1769	SPENCER, OWEN 222 E. MAIN ST., SUITE 208	\$46,780,635 \$40,590,563 \$3,037,032	04/07/04 04/26/04 10/30/06	80% 85%
ACIM-015 -(218)1 ACIM-015 -(218)E --()		STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	VANCOUVER, WA 98668	BARSTOW, CA 92311 (760) 256-5558			
HA22 HB4C	SWPPP						
08-SBD-15-99.5/103.6 08-492804		IN SAN BERNARDINO COUNTY IN BARSTOW AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	DEBRUIN CONSTRUCTION INC P.O. BOX 1355  FRENCH CAMP, CA 95231	MICHAEL YUEN 222 E. MAIN STREET, #208  (951) 232-7522	\$742,811 \$540,824 \$215,539	02/07/06 02/22/06 08/24/06	100% 73%
HM3	WPCP						OVER RUN
08-SBD-18-20.6/39.5 08-0H8104 ER- -( ) --()		SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST.  YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F  (909) 844-9731	\$1,400,000 \$415,537 \$415,537	01/26/06 02/07/06 10/09/06	47% 30%
201 130							
08-SBD-18-54.6/59 08-0F8604		IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR CITY FROM SIERRA AVENUE TO BALDWIN LAKE ROAD APPLY SEAL COAT	GRAHAM CONTRACTORS INC P O BOX 26770  SAN JOSE CA 95159 (408)293-9516		\$314,708 \$0 \$0	07/07/06 07/19/06	0% 0%
HM1	WPCP						
08-SBD-38-.5/0 08-0F4104		IN SAN BERNARDINO COUNTY IN REDLANDS AT THE INTERSECTION OF LUGONIA AVENUE AND ORANGE STREET MODIFY SIGNALS AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745  RIVERSIDE CA 925137745 (951)712-5767		\$130,250 \$0 \$0	06/22/06 07/20/06	0% 0%
HB1	WPCP						
08-SBD-38-9.3/9.6 08-358424 ACST-P038-(014)E P0-38 0-(4E) --()		IN SAN BERNARDINO COUNTY IN AND NEAR YUCAIPA FROM 1.3 KM EAST OF BRYANT STREET TO 0.1 KM EAST OF MILL CREEK BRIDGE WIDEN BRIDGE	GRIFFITH COMPANY P O BOX 2150  SANTA FE SPRINGS CA 90670 (562)207-1777		\$2,210,473 \$0 \$0	03/27/06 04/11/06	0% 0%
HA21	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 6  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-38-14.8/59.4 08-0H4004		IN SAN BERNARDINO COUNTY ON STATE ROUTE 38FROM POST MILE 14.8 TO 59.4 REMOVE DEAD AND DYING TREES	A J ACOSTA COMPANY, INC. P.O. BOX 2889  BIG BEAR LAKE, CA 92315	NGUYEN, VU THANH 2351 LUGONIA AVE., #F  (951) 232-7582	\$1,000,000 \$384,062 \$185,939	10/11/05 10/11/05 10/10/06	47% 38%
201 130							
08-SBD-40-73.0/91 08-463004		IN SAN BERNARDINO COUNTY FROM 2.4 KM WEST OF OLD DAD WASH TO 1.0 KM WEST OF NEWTON WASH AND IN AND NEAR NEEDLES FROM JAVA OVERHEAD PLACE MEDIUM SEAL COAT	WESTERN STATES SURFACING INC P O BOX 4770  MODESTO CA 95352 (209)525-9065		\$689,690 \$0 \$0	04/28/99 05/07/99	0% 0%
HM1A							
08-SBD-40-80.0/97 08-0J1304 ER- -( ) --( )		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD  RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208  (951) 232-7522	\$2,985,000 \$429,620 \$429,620	05/30/06 06/08/06 04/30/07	18% 14%
201130							
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD  RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208  (951) 232-7522	\$1,845,000 \$937,650 \$401,923	03/29/06 03/29/06 09/05/08	40% 51%
201 130							
08-SBD-40-125.0/132.8 08-0F9204		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM 7.6 KM EAST OF WATER ROAD TO WEST OF 40 AND 95 JUNCTION LOCALIZED DIGOUTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST. STE 208  (951) 538-5315	\$775,755 \$691,211 \$691,211	05/12/06 05/30/06 08/25/06	26% 89%
HM1 WPCP							
08-SBD-40-136.0/143.7 08-0F9304		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM 0.2 KM OF JAVA OVERHEAD TO 40 AND 95 JUNCTION DIGOUTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	SANTOS, JOHN 222 E. MAIN ST. STE 208  (951) 538-5315	\$1,320,023 \$331,862 \$331,862	05/10/06 05/22/06 08/25/06	26% 25%
HM1 WPCP							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 7  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270  BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 232-6497	\$510,012 \$336,382 \$56,807	10/13/05 10/27/05 08/15/07	36% 66%
HA25	WPCP						
08-SBD-62-.8/9.6 08-359024 ACNH-P062-(024)E --()		IN SAN BERNARDINO COUNTY AT AND NEAR MORONGO VALLEY AND YUCCA VALLEY FROM 0.1 KM WEST OF HESS BOULEVARD TO LA HONDA WAY REHABILITATE ROADWAY	GRANITE CONSTRUCTION COMPANY 38000 MONROE ST.  INDIO, CA 92203	GONZALEZ, ALFONSO 6690 LA CONTENTA ROAD BANNING, CA 92220 (951) 922-1728	\$9,884,009 \$6,013,890 \$1,975,662	10/06/05 10/21/05 03/09/07	45% 60%
HB4N	SWPPP						
08-SBD-62-33.0/34.2 08-1A1304		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS ON ROUTE 62 FROM CEDAR AVENUE TO CHARLOTTE ROAD ASPHALT CONCRETE OVERLAY	MATCH CORPORATION P O BOX 50000  SAN BERNARDINO CA 92412 (909)825-9100	MAYER, GARY A. 322 W. HOBSON WAY STE #2 BLYTHE, CA 92225 (760)922-5848	\$147,147 \$0 \$0	04/05/02 04/18/02	0% 0%
HM1							
08-SBD-66-17.1/0 08-492504		IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO AT MAPLE AVENUE INTERSECTION INSTALL TRAFFIC SIGNAL	OLIVAS VALDEZ INC 846 NORTH CHARTER DRIVE  COVINA, CA 91724	MAGED YOUSSEF 9225 STELLAR COURT # B  (951) 538-3087	\$675,676 \$173,018 \$133,519	01/27/06 02/14/06 07/21/06	29% 26%
HB1	WPCP						
08-SBD-83-.9/1 08-449704 ACST-S083-(017)E S0-83 0-(7E) --()		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE REPLACE BRIDGE SCOUR	MCM CONSTRUCTION INC. P.O. BOX 867  BLOOMINGTON, CA 92316	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951) 232-3778	\$1,981,652 \$1,949,335 \$5,150	08/11/05 08/26/05 05/14/07	0% 0%
HA21	WPCP						PLANT EST SATIS
08-SBD-138-29.1/37.8 08-0H5804 NH- -( ) --()		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER 202 N. OREGON ST.  YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F  (909) 844-9731	\$2,000,000 \$1,035,763 \$301,741	11/30/05 11/30/05 10/03/06	44% 52%
201	130						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 8  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) --()		IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	PINING, CATALINO 15367 TAMARACK RD.  (951) 840-8230	\$37,687,167 \$8,289,052 \$1,519,587	02/14/06 03/01/06 08/28/07	21% 22%
HB1 HA22	SWPPP						
08-SBD-142-/5.7 08-0F8504		IN SAN BERNARDINO COUNTY IN AND NEAR R J NOBLE COMPANY CHINO HILLS FROM ORANGE COUNTY LINE P O BOX 620 TO ROUTE 142 AND 71 SEPARATION OPEN GRADED ASPHALT CONCRETE	ORANGE CA 92856 (714)637-1550		\$1,036,992 \$0 \$0	06/21/06 06/29/06	0% 0%
HM1	SWPPP						
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)E --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270  BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951) 830-6815	\$4,023,938 \$3,857,274 \$6,720	08/12/03 09/03/03 07/10/07	0% 0%
HE14	SWPPP						PLANT EST SATIS
08-SBD-210-12.7/15.2 08-443614		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS RAMP METERING	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171  WESTLAKE VILLAGE CA 91361 (805)371-4639	TAHA, ISSA 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 840-8234	\$525,441 \$521,212 \$0	10/18/05 10/27/05 07/06/06 07/06/06	100% 100%
HB4N	WPCP						COMPLETED
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE  RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B  (951) 232-3610	\$842,553 \$691,463 \$151,592	01/24/06 02/02/06 08/17/07	76% 86%
HB6	SWPPP						
08-SBD-215-2.7/5 08-0C1804		IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM WASHINGTON AVENUE OVERCROSSING TO 0.4 KM SOUTH OF ORANGE SHOW ROAD OVER UPGRADE MEDIAN BARRIER	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE  CORONA CA 92883 (951)674-7352	EHIRIM, DOMINIC 790 S. VIA LATA STE 100  (951) 830-6629	\$4,369,300 \$456,034 \$456,034	05/24/06 06/06/06 01/31/07	10% 10%
HA27	SWPPP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/06**

Page 9  
08/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-247-2.7/3.3 08-0E9104		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY FROM 0.5 KM NORTH TO 0.5 KM SOUTH OF BUENA VISTA DRIVE AND SKYLINE RANCH ROAD SIGNALIZE AND WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011		\$1,933,333 \$0 \$0	06/27/06 07/07/06	0% 0%
HB1	SWPPP						
08-SBD-247-24.0/32.2 08-0F9004		IN SAN BERNARDINO COUNTY NEAR LANDERS FROM 0.6 KM NORTH OF BIG HORN AVENUE TO 1.7 KM SOUTH OF GEORGES ROAD RESURFACE ASPHALT CONCRETE	SULLY-MILLER CONTRACTING CO 17540 TURNER ROAD  VICTORVILLE, CA 92392	PARVINJAH, MOHSEN 15367 TAMARACK ROAD  (951) 232-7755	\$1,061,552 \$782,317 \$782,317	05/04/06 05/15/06 08/25/06	23% 74%
HM1	SWPPP						
08-SBD-330-30.8/31.8 08-0H4104		IN SAN BERNARDINO COUNTY NEAR HIGHLAND FROM 2.6 KM NORTH OF HIGHLAND AVENUE OVERCROSSING TO 0.6 KM SOUTH OF CITY CREEK BRIDGE CONSTRUCT ROCK SLOPE PROTECTION	VANCE CORPORATION 2271 N LOCUST AVENUE  RIALTO CA 92377 (909)355-4333		\$6,161,616 \$0 \$0	07/07/06 07/14/06	0% 0%
ACST-4113-(004)E 41-13 0-(4E) --() HA23	SWPPP						
08-SBD-395-46.0/52 08-0F8904		IN SAN BERNARDINO COUNTY AT KRAMER JUNCTION FROM ROUTE 58 TO DESERT HILL ROAD RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC P O BOX 883  COLTON CA 92324 (909)382-2233	SARKIN, SUE 15367 TAMARACK RD  (951) 232-3748	\$1,194,438 \$1,049,019 \$1,038,925	04/25/06 05/11/06 08/02/06	77% 88%
HM1	WPCP						SUSPENDED
08-SBD-5731-/0 08-499904		IN SAN BERNARDINO COUNTY AT THE VIDAL MAINTENANCE STATION UPGRADE MAINTENANCE STATION	DRP NATIONAL INC. 2694 E GARVEY AVE SOUTH #183  WEST COVINA, CA 91791	VERLENGIA, ROMANO (CONSTRUCTION TRAILER) C/O CALTRANS MAINTENANCE HC 20 BOX 414  (951) 538-9810	\$901,155 \$707,401 \$111,744	01/18/06 01/24/06 08/21/06	82% 78%
HA12							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$463,674,770</u>	<b>Completed to Date:</b>	<u>\$248,623,938</u>	<b>Work This Month:</b>	<u>\$20,885,572</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-20.0/25	08-0H1804	1
08-RIV-10-15.8/15.9	08-0C9504	1
08-RIV-10-156.2/156.4	08-0F9404	1
08-RIV-60-.5/7.5	08-354804	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-27.5/30.5	08-0F8304	1
08-RIV-74-71.7/85.2	08-3424U4	2
08-RIV-74-71.8/101.5	08-0F9104	2
08-RIV-74-23.5/25.9	08-1A0104	2
08-RIV-79-33.8/40.4	08-0F8104	2
08-RIV-86-11.4/22.8	08-0F8804	2
08-RIV-91-7.4/21.6	08-4353U4	2
08-RIV-95-10.7/25	08-481904	3
08-RIV-95-28.0/36.2	08-0F7904	3
08-RIV-95-/6.5	08-0G5104	3
08-RIV-215-37.7/43.9	08-334844	3
08-RIV-371-58.4/75.8	08-0C4704	3
08-SBD-2-/4.2	08-0F8704	3
08-SBD-10-9.0/20	08-493704	4
08-SBD-10-27.6/30.6	08-0F1114	4
08-SBD-10-24.1/24.7	08-0F1104	4
08-SBD-10-/11.1	08-0C0504	4

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-15-40.5/0	08-279004	4
08-SBD-15-41.1/41.7	08-493504	4
08-SBD-15-74.9/124	08-4567V4	5
08-SBD-15-99.5/103.6	08-492804	5
08-SBD-18-20.6/39.5	08-0H8104	5
08-SBD-18-54.6/59	08-0F8604	5
08-SBD-38-.5/0	08-0F4104	5
08-SBD-38-9.3/9.6	08-358424	5
08-SBD-38-14.8/59.4	08-0H4004	6
08-SBD-40-80.0/97	08-0J1304	6
08-SBD-40-97.6/97.6	08-0J0204	6
08-SBD-40-73.0/91	08-463004	6
08-SBD-40-125.0/132.8	08-0F9204	6
08-SBD-40-136.0/143.7	08-0F9304	6
08-SBD-60-.6/3.5	08-451504	7
08-SBD-62-.8/9.6	08-359024	7
08-SBD-62-33.0/34.2	08-1A1304	7
08-SBD-66-17.1/0	08-492504	7
08-SBD-83-.9/1	08-449704	7
08-SBD-138-29.1/37.8	08-0H5804	7
08-SBD-138-/13.9	08-4697V4	8
08-SBD-142-/5.7	08-0F8504	8

### Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-210-8.3/15.1	08-498004	8
08-SBD-210-12.7/15.2	08-443614	8
08-SBD-210-12.9/13	08-204334	8
08-SBD-215-2.7/5	08-0C1804	8
08-SBD-247-2.7/3.3	08-0E9104	9
08-SBD-247-24.0/32.2	08-0F9004	9
08-SBD-330-30.8/31.8	08-0H4104	9
08-SBD-395-46.0/52	08-0F8904	9
08-SBD-5731-/0	08-499904	9

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	08		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-	FEDERAL AID ( INTERSTATE )	\$64,896,125	\$56,090,756
-F-	FEDERAL AID ( PRIMARY )	\$298,182,913	\$155,162,620
-S-	FEDERAL AID ( SECONDARY )	\$52,064,846	\$14,095,662
-SH-	STATE HIGHWAY	\$33,802,374	\$11,811,932
-ER-	STORM DAMAGE REPAIR	\$4,385,000	\$845,157
		\$10,343,513	\$10,617,811
<b>District Total:</b>		<b><u>\$463,674,770</u></b>	<b><u>\$248,623,938</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
08	\$4,335,017
<b>Work completed this Period:</b>	\$4,335,017