

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 1
07/06/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-15.8/15.9 08-0C9504 ACIM-010 -(099)1 ACIM-010 -(099)E --() HA42	WPCP	IN RIVERSIDE COUNTY NEAR BANNING AT THE DESERT HILLS TRUCK INSPECTION FACILITIES CONSTRUCT TRUCK INSPECTION BUILDING	DENBOER ENGINEERING & CONST. 4575 E. CAMINO PAROCELLA PALM SPRINGS, CA 92264	OZOWARA, D 2781 W. RAMSEY AVE., SUITE 7 (951) 232-3714	\$2,024,190 \$595,666 \$117,660	12/13/05 12/30/05 08/07/06	74% 29%
08-RIV-10-20.0/25 08-0H1804		IN RIVERSIDE COUNTY IN CABAZON FROM 0.5 KM EAST OF CABAZON DITCH BRIDGE TO WEST OF STUBBY WASH BRIDGE REPAIR FENCE	CROWN FENCE COMPANY 12118 BLOOMFIELD AVENUE SANTA FE SPRINGS, CA 90670	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F (951) 232-3706	\$173,885 \$34,689 \$34,689	04/28/06 05/11/06 07/19/06	43% 20%
HM2 08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --() HB5		IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 (951) 276-1938	\$52,057,850 \$4,631,220 \$0	03/08/06 03/17/06 10/12/07	16% 9%
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --() HE13	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 830-6864	\$9,449,643 \$9,890,131 \$11,931	12/29/03 01/14/04 04/28/08	0% 0%
08-RIV-74-23.5/25.9 08-1A0104		IN RIVERSIDE COUNTY NEAR LAKE ELSINORE FROM MAPES ROAD TO NAVAJO ROAD ASPHALT CONCRETE OVERLAY	VANCE CORPORATION 2271 LOCUST AVENUE RIALTO, CA 92377	CALIXTO, MIGUEL 14340 ELSWORTH, STE #117 MORENO VALLEY, CA 92553 (909)232-8955	\$148,633 \$0 \$0	04/26/02 05/07/02	0% 0%
HM1 08-RIV-74-27.5/30.5 08-0F8304		IN RIVERSIDE COUNTY AT ROMOLAND FROM R J NOBLE COMPANY ROUTE 74 AND 215 SEPARATION TO 0.2 KM P O BOX 620 WEST OF BRIGGS ROAD RESURFACE RUBBERIZED ASPHALT	ORANGE CA 92856 (714)637-1550		\$819,007 \$0 \$0	04/21/06 05/01/06	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 2
07/06/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-79-33.8/40.4 08-0F8104		IN RIVERSIDE COUNTY IN AND NEAR BEAMONT FROM SANDERSON AVENUE TO ROUTE 10 AND 79 SEPARATION RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT 400 E. SIXTH ST. CORONA, CA 92878	ALI AL-SAADON 2023 CHICAGO AVENUE, SUITE B-6 (951) 276-1945	\$1,257,238 \$151,583 \$0	04/21/06 05/04/06 07/17/06	30% 12%
HM1							
08-RIV-86-11.4/22.8 08-0F8804		IN RIVERSIDE COUNTY IN AND NEAR OF COACHELLA FROM 66TH AVENUE TO ROUTE 86S AND 10 JUNCTION GRIND EXISTING CONCRETE PAVEMENT	CITY PENHALL CONSTRUCTION CO. 841 IOWA AVENUE RIVERSIDE, CA 92507	ESSI MOHAMMADI 2781 W. RAMSEY ST., SUITE 7 (951) 453-8943	\$945,619 \$120,472 \$120,472	05/10/06 05/26/06 07/30/06	23% 13%
HM1							
08-RIV-91-7.4/21.6 08-4353U4 ACNH-P091-(104)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	BRUTOCO ENGINEERING & PO BOX 429 FONTANA CA 92334-0429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507 (909) 232-8957	\$18,441,152 \$18,880,988 \$2,380	05/29/01 06/07/01 02/28/07	0% 0%
HB4N HE13	SWPPP						PLANT EST SATIS
08-RIV-91-/14 08-0G9904		IN RIVERSIDE COUNTY IN AND NEAR CORONA AND RIVERSIDE FROM COUNTY LINE TO 0.1 KM WEST OF VAN BUREN OVERCROSSING REPLACE PAVEMENT MARKERS	STERND AHL ENTERPRISES INC 11861 BRANFORD ST SUN VALLEY CA 91352	FATHI MANASRAH 9225 STELLAR CT (951) 277-8582	\$355,460 \$310,988 \$0	04/04/06 04/13/06 06/07/06 06/12/06	100% 100%
HM4							COMPLETED
08-RIV-95-10.7/25 08-481904		IN RIVERSIDE COUNTY NEAR BLYTHE FROM 0.7 KM NORTH OF PALO VERDE DAM ROAD TO 1.5 KM NORTH OF WILEY HILL LOG CABIN RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION 38000 MONROE ST. INDIO, CA 92203	OZOWARA, DENIS 2781 W. RAMSEY ST., SUITE 7 (951) 232-3714	\$2,368,453 \$1,105,103 \$1,105,103	03/28/06 04/11/06 07/12/06	50% 46%
HA22							
08-RIV-95-28.0/36.2 08-0F7904		IN RIVERSIDE COUNTY ON ROUTE 95 FROM 6.3 KM NORTH OF WILEY HILL LOG CABIN TO SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,294,813 \$0 \$0	05/15/06 05/30/06	0% 0%

HM1

Page 3
07/06/06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-95-/6.5 08-0G5104		IN RIVERSIDE COUNTY IN AND NEAR BLYTHE FROM 0.2 KM SOUTH OF JUNCTION 10 AND 95 TO 0.5 KM NORTH OF C CANAL RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,783,344 \$0 \$0	05/25/06 06/09/06	0% 0%
HM1							
08-RIV-111-/18 08-0F9604		IN RIVERSIDE COUNTY AT AND NEAR NORTH SHORE FROM COUNTY LINE TO MEDDA WASH FOG CHIP SEAL	GRAHAM CONTRACTORS INC. P.O. BOX 26770 SAN JOSE, CA 95159	DENIS OZOWARA 2781 W. RAMSEY STREET, SUITE 7 (951) 232-3714	\$609,859 \$559,343 \$0	04/05/06 04/20/06 05/30/06 06/02/06	100% 100% COMPLETED
HM1							
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 SWPPP HB4C HE11		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600 HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909) 275-0751	\$214,773,634 \$118,206,402 \$3,914,555	02/06/04 02/24/04 09/05/07	54% 55%
08-SBD-2-/4.2 08-0F8704		IN SAN BERNARDINO COUNTY NEAR WRIGHTWOOD FROM LOS ANGELES AND SAN BERNARDINO COUNTY LINE TO DESERT FRONT ROAD RESURFACE ASPHALT CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600		\$843,268 \$0 \$0	05/17/06 06/01/06	0% 0%
HM1							
08-SBD-10-2.5/10 08-366204 HP21-6208-(005)E 62-08 0-(5E) --() HA22 WPCP		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGNS	PETERSON CHASE GENERAL 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	SAVALA, MARIO 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 453-8925	\$898,007 \$890,580 \$0	06/28/04 07/08/04 05/01/06 06/05/06	100% 100% OVER RUN
08-SBD-10-9.0/20 08-493704 ACIM-010 -(253)5 --() HA22 WPCP		IN SAN BERNARDINO COUNTY IN ONTARIO, FONTANA AND RIALTO AT VARIOUS LOCATIONS REHABILITATE ROADWAY	JMC LOUGHLIN ENGINEERING CO. 10722 ARROW ROUTE STE 100 RANCHO CUCAMONGO, CA 91730	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 232-3778	\$14,534,933 \$12,373,592 \$2,134,698	10/24/05 11/09/05 08/10/06	53% 85%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 4
07/06/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-40.5/0 08-279004 ACIM-015 -(222)1 G-015 -(222)E --() HB1	WPCP	IN SAN BERNARDINO COUNTY IN VICTORVILLE AT PALMDALE ROAD OVERCROSSING REALIGN RAMP AND LANDSCAPING	ODONNELL CONSTRUCTION INC 559 W COVINA BLVD SAN DIMAS CA 917732911 (909)394-4510	AMGAD GADALLA 15367 TAMARAK RD VICTORVILLE, CA 92392 (951) 453-8929	\$823,690 \$762,898 \$0	08/22/05 09/08/05 06/07/06	21% 92%
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909) 232-8620	\$746,075 \$732,408 \$4,668	12/26/02 01/09/03 09/18/06	0% 0% PLANT EST SATIS
08-SBD-15-74.9/124 08-4567V4 ACIM-015 -(218)1 ACIM-015 -(218)E --() HA22 HB4C	SWPPP	IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	KIEWIT PACIFIC CO. P.O. BOX 1769 VANCOUVER, WA 98668	SPENCER, OWEN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311 (760) 256-5558	\$46,685,056 \$37,553,531 \$0	04/07/04 04/26/04 10/17/06	76% 79%
08-SBD-15-99.5/103.6 08-492804		IN SAN BERNARDINO COUNTY IN BARSTOW AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	DEBRUIN CONSTRUCTION INC P.O. BOX 1355 FRENCH CAMP, CA 95231	MICHAEL YUEN 222 E. MAIN STREET, #208 (951) 232-7522	\$742,811 \$325,285 \$325,285	02/07/06 02/22/06 07/11/06	63% 44%
08-SBD-18-20.6/39.5 08-0H8104 ER- --() 201 130	WPCP	SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F (909) 844-9731	\$50,000 \$0 \$0	01/26/06 02/07/06 10/10/06	0% 0%
08-SBD-38-9.3/9.6 08-358424 ACST-P038-(014)E P0-38 0-(4E) --() HA21		IN SAN BERNARDINO COUNTY IN AND NEAR YUCAIPA FROM 1.3 KM EAST OF BRYANT STREET TO 0.1 KM EAST OF MILL CREEK BRIDGE WIDEN BRIDGE	GRIFFITH COMPANY P O BOX 2150 SANTA FE SPRINGS CA 90670 (562)207-1777		\$2,210,473 \$0 \$0	03/27/06 04/11/06	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 5
07/06/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-38-14.8/59.4 08-0H4004		IN SAN BERNARDINO COUNTY ON STATE ROUTE 38FROM POST MILE 14.8 TO 59.4 REMOVE DEAD AND DYING TREES	A J ACOSTA COMPANY, INC. P.O. BOX 2889 BIG BEAR LAKE, CA 92315	NGUYEN, VU THANH 2351 LUGONIA AVE., #F (951) 232-7582	\$1,000,000 \$198,123 \$163,940	10/11/05 10/11/05 08/31/06	31% 20%
201 130							
08-SBD-40-73.0/91 08-463004		IN SAN BERNARDINO COUNTY FROM 2.4 KM WEST OF OLD DAD WASH TO 1.0 KM WEST OF NEWTON WASH AND IN AND NEAR NEEDLES FROM JAVA OVERHEAD PLACE MEDIUM SEAL COAT	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$689,690 \$0 \$0	04/28/99 05/07/99	0% 0%
HM1A							
08-SBD-40-80.0/97 08-0J1304 ER- -() --()		IN SAN BERNARDINO COUNTY ON ROUTE 40 AT POSTMILE 80 AND BETWEEN POSTMILE 90 AND POSTMILE 97 BRIDGE SHORING LANES EB AND WB	YEAGER - SKANSKA COMPANY 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	YUEN, MICHAEL 222 E. MAIN ST., #208 (951) 232-7522	\$2,985,000 \$0 \$0	05/30/06 06/08/06 04/30/07	0% 0%
201130							
08-SBD-40-97.6/97.6 08-0J0204		STATE ROUTE 40, PM 97.62 NEAR ESSEX, SAN BERNARDINO COUNTY AT MUSTANG WASH BRIDGE # 54-0893R TEMPORARY SHORING UNDER BRIDGE	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405	YUEN, MICHAEL 222 E. MAIN STREET, STE 208 (951) 232-7522	\$1,845,000 \$535,727 \$0	03/29/06 03/29/06 09/05/08	25% 90%
201 130							
08-SBD-40-106.5/108 08-483764 ACIM-040 -(051)1 ACIM-040 -(051)N --() HA21 SWPPP		IN SAN BERNARDINO COUNTY ON INTERSTATE 40 AT FENNER OVERHEAD STRUCTURE REPLACEMENT	KIEWIT PACIFIC CO 3888 EAST BROADWAY ROAD PHOENIX AZ 85040-2924	YANG, CHAD P.O. BOX 4 ESSEX, CA 92332 (909) 232-7638	\$6,554,937 \$6,542,607 \$0	09/23/03 10/07/03 05/24/06 05/25/06	98% 98% COMPLETED
08-SBD-40-125.0/132.8 08-0F9204		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM 7.6 KM EAST OF WATER ROAD TO WEST OF 40 AND 95 JUNCTION LOCALIZED DIGOUTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$775,755 \$0 \$0	05/12/06 05/30/06	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 6
07/06/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-40-136.0/143.7 08-0F9304		IN SAN BERNARDINO COUNTY NEAR NEEDLES FROM 0.2 KM OF JAVA OVERHEAD TO 40 AND 95 JUNCTION DIGOUTS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$1,320,023 \$0 \$0	05/10/06 05/22/06	0% 0%
HM1							
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 232-6497	\$510,012 \$279,574 \$0	10/13/05 10/27/05 08/14/07	31% 55%
HA25	WPCP						
08-SBD-62-.8/9.6 08-359024 ACNH-P062-(024)E --()		IN SAN BERNARDINO COUNTY AT AND NEAR MORONGO VALLEY AND YUCCA VALLEY FROM 0.1 KM WEST OF HESS BOULEVARD TO LA HONDA WAY REHABILITATE ROADWAY	GRANITE CONSTRUCTION COMPANY 38000 MONROE ST. INDIO, CA 92203	GONZALEZ, ALFONSO 6690 LA CONTENTA ROAD BANNING, CA 92220 (951) 922-1728	\$9,884,009 \$4,038,227 \$0	10/06/05 10/21/05 03/05/07	37% 40%
HB4N	SWPPP						
08-SBD-62-33.0/34.2 08-1A1304		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS ON ROUTE 62 FROM CEDAR AVENUE TO CHARLOTTE ROAD ASPHALT CONCRETE OVERLAY	MATICH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)825-9100	MAYER, GARY A. 322 W. HOBSON WAY STE #2 BLYTHE, CA 92225 (760)922-5848	\$147,147 \$0 \$0	04/05/02 04/18/02	0% 0%
HM1							
08-SBD-66-17.1/0 08-492504		IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO AT MAPLE AVENUE INTERSECTION INSTALL TRAFFIC SIGNAL	OLIVAS VALDEZ INC 846 NORTH CHARTER DRIVE COVINA, CA 91724	MAGED YOUSSEF 9225 STELLAR COURT # B (951) 538-3087	\$670,676 \$39,499 \$39,499	01/27/06 02/14/06 10/20/06	6% 6%
HB1	WPCP						
08-SBD-83-.9/1 08-449704 ACST-S083-(017)E S0-83 0-(7E) --()		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE REPLACE BRIDGE SCOUR	MCM CONSTRUCTION INC. P.O. BOX 867 BLOOMINGTON, CA 92316	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951) 232-3778	\$1,981,652 \$1,944,185 \$2,400	08/11/05 08/26/05 05/14/07	0% 0%
HA21	WPCP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 7
07/06/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-138-29.1/37.8 08-0H5804 NH- () -- ()		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER 202 N. OREGON ST. YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F (909) 844-9731	\$2,000,000 \$734,022 \$309,886	11/30/05 11/30/05 10/03/06	34% 37%
201 130							
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) -- () HB1 SWPPP HA22		IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	PINING, CATALINO 15367 TAMARACK RD. (951) 840-8230	\$37,637,167 \$6,769,464 \$2,303,857	02/14/06 03/01/06 08/30/07	15% 18%
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)E -- () HB14 SWPPP		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951) 830-6815	\$4,023,938 \$3,850,554 \$0	08/12/03 09/03/03 07/10/07	0% 0% PLANT EST SATIS
08-SBD-210-12.7/15.2 08-443614 HB4N WPCP		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS RAMP METERING	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639	TAHA, ISSA 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 840-8234	\$521,212 \$444,529 \$42,496	10/18/05 10/27/05 07/06/06	82% 85%
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E -- () HB6 SWPPP		IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B (951) 232-3610	\$838,564 \$539,871 \$152,408	01/24/06 02/02/06 08/15/06	49% 67%
08-SBD-215-2.7/5 08-0C1804 HA27		IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM WASHINGTON AVENUE OVERCROSSING TO 0.4 KM SOUTH OF ORANGE SHOW ROAD OVER UPGRADE MEDIAN BARRIER	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352		\$4,369,300 \$0 \$0	05/24/06 06/06/06	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 8
07/06/06

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-247-24.0/32.2 08-0F9004		IN SAN BERNARDINO COUNTY NEAR LANDERS FROM 0.6 KM NORTH OF BIG HORN AVENUE TO 1.7 KM SOUTH OF GEORGES ROAD RESURFACE ASPHALT CONCRETE	SULLY-MILLER CONTRACTING CO 17540 TURNER ROAD VICTORVILLE, CA 92392	PARVINJAH, MOHSEN 15367 TAMARACK ROAD (951) 232-7755	\$1,061,552 \$0 \$0	05/04/06 05/15/06	0% 0%
HM1							
08-SBD-395-46.0/52 08-0F8904		IN SAN BERNARDINO COUNTY AT KRAMER JUNCTION FROM ROUTE 58 TO DESERT HILL ROAD RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909) 382-2233	SARKIN, SUE 15367 TAMARACK RD (951) 232-7826	\$1,191,883 \$10,095 \$10,095	04/25/06 05/11/06 07/21/06	37% 1%
HM1							
08-SBD-5731-/0 08-499904		IN SAN BERNARDINO COUNTY AT THE VIDAL MAINTENANCE STATION UPGRADE MAINTENANCE STATION	DRP NATIONAL INC. 2694 E GARVEY AVE SOUTH #183 WEST COVINA, CA 91791	VERLENGIA, ROMANO (CONSTRUCTION TRAILER) C/O CALTRANS MAINTENANCE HC 20 BOX 414 (951) 538-9810	\$901,155 \$595,657 \$100,815	01/18/06 01/24/06 08/21/06	66% 66%
HA12							

Totals:	Authorized Final Amt:	<u>\$454,945,763</u>	Completed to Date:	<u>\$233,647,014</u>	Work This Month:	<u>\$10,896,837</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-20.0/25	08-0H1804	1
08-RIV-10-15.8/15.9	08-0C9504	1
08-RIV-60-.5/7.5	08-354804	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-27.5/30.5	08-0F8304	1
08-RIV-74-23.5/25.9	08-1A0104	1
08-RIV-79-33.8/40.4	08-0F8104	2
08-RIV-86-11.4/22.8	08-0F8804	2
08-RIV-91-7.4/21.6	08-4353U4	2
08-RIV-91-/14	08-0G9904	2
08-RIV-95-10.7/25	08-481904	2
08-RIV-95-28.0/36.2	08-0F7904	2
08-RIV-95-/6.5	08-0G5104	3
08-RIV-111-/18	08-0F9604	3
08-RIV-215-37.7/43.9	08-334844	3
08-SBD-2-/4.2	08-0F8704	3
08-SBD-10-2.5/10	08-366204	3
08-SBD-10-9.0/20	08-493704	3
08-SBD-15-40.5/0	08-279004	4
08-SBD-15-41.1/41.7	08-493504	4
08-SBD-15-74.9/124	08-4567V4	4
08-SBD-15-99.5/103.6	08-492804	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-18-20.6/39.5	08-0H8104	4
08-SBD-38-9.3/9.6	08-358424	4
08-SBD-38-14.8/59.4	08-0H4004	5
08-SBD-40-80.0/97	08-0J1304	5
08-SBD-40-97.6/97.6	08-0J0204	5
08-SBD-40-73.0/91	08-463004	5
08-SBD-40-106.5/108	08-483764	5
08-SBD-40-125.0/132.8	08-0F9204	5
08-SBD-40-136.0/143.7	08-0F9304	6
08-SBD-60-.6/3.5	08-451504	6
08-SBD-62-.8/9.6	08-359024	6
08-SBD-62-33.0/34.2	08-1A1304	6
08-SBD-66-17.1/0	08-492504	6
08-SBD-83-.9/1	08-449704	6
08-SBD-138-29.1/37.8	08-0H5804	7
08-SBD-138-/13.9	08-4697V4	7
08-SBD-210-8.3/15.1	08-498004	7
08-SBD-210-12.7/15.2	08-443614	7
08-SBD-210-12.9/13	08-204334	7
08-SBD-215-2.7/5	08-0C1804	7
08-SBD-247-24.0/32.2	08-0F9004	8
08-SBD-395-46.0/52	08-0F8904	8

Cnty Rt Pm	Statement of Ongoing Contracts - Index	Page
Contract		
08-SBD-5731-/0	08-499904	8

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$70,622,805	\$57,828,293
-F-	FEDERAL AID (PRIMARY)	\$297,156,645	\$146,490,858
-S-	FEDERAL AID (SECONDARY)	\$45,853,230	\$12,564,204
-SH-	STATE HIGHWAY	\$27,091,869	\$5,443,076
-ER-	STORM DAMAGE REPAIR	\$3,035,000	\$0
		\$11,186,214	\$11,320,583
District Total:		<u>\$454,945,763</u>	<u>\$233,647,014</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
08	\$8,418,262
Work completed this Period:	\$8,418,262