

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09**

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|-------------------------------------|--|------------------------------------|
| 08-RIV-10-8.1/24.2 08-1A9904 ACIM-0010-(100)9 --() | | IN RIVERSIDE COUNTY IN AND NEAR BEAUMONT AND BANNING CONSTRUCT BARRIERS | ALL AMERICAN ASPHALT ATTN BRETT SCHULTZ P. O. BOX 2229 CORONA, CA 92878-2229 | FATHI, ALI 2781 W RAMSEY STREET, SUITE 7 BANNINE, CA 92220-3700 (951)232-7259 | \$15,004,961 \$14,793,940 \$0 | 02/01/08 03/07/08 10/30/09 10/30/09 | 100% 100% COMPLETED |
| HA27 | SWPPP | | | | | | |
| 08-RIV-10-56.7/0 08-0K1804 | | IN RIVERSIDE COUNTY IN INDIO 0.2 MI WEST TO 0.2 MI ESAT OF GOLF CENTER PARKWAY OVERCROSSING INSTALL TRAFFIC SIGNALS | P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000 | EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263 | \$498,098 \$78,793 \$0 | 06/09/09 06/24/09 03/08/10 | 22% 16% |
| HB4N | WPCP | | | | | | |
| 08-RIV-10-90.9/93.6 08-0K6804 | | IN RIVERSIDE COUNTY NEAR DESERT CENTER AT VARIOUS LOCATIONS FROM 0.5 MILE EAST OF HAYFIELD ROAD TO 1.7 MI WEST OF RED CLOUD MINE TREAT BRIDGE DECKS | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509-2405 | VERLENGIA, ROMANO 73-800 DINAH SHORE DR. SUITE 101 PALM DESERT, CA 92211 (951)538-9810 | \$1,175,350 \$1,061,983 \$0 | 06/16/09 07/03/09 12/07/09 | 82% 84% |
| HA21 | SWPPP | | | | | | |
| 08-RIV-10-/8.2 08-472304 ACIM-0102-(254)8 --() | | IN RIVERSIDE COUNTY IN CALIMESA AND BEAUMONT FROM COUNTY LINE ROAD UNDERCROSSING TO PENNSYLVANIA AVENUE UNDERCROSSING CONSTRUCT BRIDGE | BEADOR CONSTRUCTION CO., INC. ATTN: MR. WOLFGANG DEIGADO 26320 LESTER CIRCLE CORONA, CA 92883 | KAWWA, JABRA 2023 CHICAGO AVENUE SUITE B6 RIVERSIDE, CA 92507 (951)276-1938 | \$41,490,306 \$14,627,047 \$0 | 11/21/08 12/30/08 11/01/10 | 0% 0% PLANT EST SATIS |
| HA22 | SWPPP | | | | | | |
| 08-RIV-15-40.0/40.7 08-452204 STPL-5104-(032)N 510-4 03-() --() | | IN RIVERSIDE COUNTY IN CORONA FROM 0.5 KM SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO 0.6 KM NORTH OF MAGNOLIA AVENUE OVERCROSSING CONSTRUCT NEW RAMP AND WIDEN BRIDGE | BEADOR CONSTRUCTION CO. INC. 26320 LESTER CIRCLE CORONA, CA 92883 | ABUGHARBIEH, IMAD 9225 STELLER COURT STE B CORONA, CA 92883 (951)232-3610 | \$13,802,361 \$13,626,750 \$0 | 11/21/07 12/13/07 12/17/10 | 0% 0% PLANT EST SATIS |
| HE11 | SWPPP | | | | | | |
| 08-RIV-60-.4/8.4 08-0L2604 | | IN RIVERSIDE CO NEAR RIVERSIDE AT VARIOUS LOCATIONS FORM ROUTE 60/15 SEPARATION TO PACIFIC AVENUE UNDERCROSSING REMOVE AC AND CLEAN BRIDGE DECK | J. MC LOUGHLIN ENGINEERING CO. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730 | LENART, ELVIRA 119 N. MAPLE ST., SUITE A CORONA, CA 92882 (951)232-8949 | \$590,614 \$527,102 \$0 | 05/22/09 06/09/09 10/26/09 10/29/09 | 100% 100% COMPLETED |
| HM3 | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09**

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|------------------------------------|--|--------------------------------|
| 08-RIV-78-3.3/0 08-422204 SARR-P078-(108)E P0-78 1-(8E) --() | | IN RIVERSIDE CO NEAR PALO VERDE AT THE PALO VERDE DRAIN BRIDGE REPLACE CONCRETE BRIDGE | WESTERN STRUCTURES ATTN: DAVE FATHI, ALI APPLEGARTH 6005 TYLER STREET RIVERSIDE, CA 92503 | 73-800 DINAH SHORE DR. SUITE 101 PALM DESERT, CA 92211 (951)232-7259 | \$1,055,379 \$739,332 \$0 | 08/03/09 09/02/09 02/04/10 | 46% 71% |
| HA21 | SWPPP | | | | | | |
| 08-RIV-91-5.3/6.6 08-474104 | | IN RIVERSIDE COUNTY IN CORONA FROM 0.2 KM WEST OF LINCOLN AVENUE OVERCROSSING TO EAST GRAND BOULEVARD UNDERCROSSING PLANTING AND IRRIGATION | P AND D LANDSCAPE MANAGEMENT SERVICES 999 TOWN AND COUNTRY RD 4TH F MS 1104 ORANGE CA 92868 (714)835-4447 | BENSON, DAVID 464 WEST 4TH STREET SAN BERNARDINO, CA 92401-1400 (951)232-6478 | \$2,034,243 \$1,699,857 \$0 | 11/03/06 12/05/06 12/24/10 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 08-RIV-95-24.9/32.7 08-434304 SARR-P095-(020)E P0-95 0-(0E) --() | | IN RIVERSIDE CO ABOUT 25MI NORTH OF BLYTHE AT VARIOUS LOCATIONS FROM 0.8 MILES NO OF WILEY HILL LOG CABIN ROAD UPGRADE DRAINAGE FACILITIES | GRANITE CONSTRUCTION INC. 38000 MONROE STREET INDIO, CA 92203 | EMUH, GODWIN 790 VIA LATA STE 100 COLTON, CA 92324 (951)232-3706 | \$1,403,799 \$770,083 \$0 | 06/15/09 07/02/09 02/17/10 | 59% 55% |
| HA42 | SWPPP | | | | | | |
| 08-RIV-111-48.4/0 08-0C1904 | | IN RIVERSIDE COUNTY IN PALM SPRINGS AT PALM CANYON WASH BRIDGE REGRADE BRIDGE DECK | POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880 | FATHI, ALI 73-800 DINAH SHORE DR. SUITE 101 & 102 PALM DESERT, CA 92503 (951)232-7259 | \$694,600 \$651,304 \$0 | 06/03/09 06/24/09 10/21/09 10/22/09 | 100% 100% COMPLETED |
| HA21 | WPCP | | | | | | |
| 08-RIV-215-8.4/45.3 08-0C7414 | | IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUL LOCATIONS INSTALL EXIT NUMBERING SIGNS | POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA CA 92335 (909)356-8880 | CALIXTO, MIGUEL 119 N. MAPLE STE A & U CORONA, CA 92880 (951)232-8957 | \$248,126 \$30,815 \$0 | 06/10/09 06/24/09 12/29/09 | 44% 12% |
| HB4N | WPCP | | | | | | |
| 08-RIV-215-33.8/38.1 08-453104 | | IN RIVERSIDE COUNTY IN MORENO VALLEY AND RIVERSIDE AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGN | P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000 | RUIZ, MANUEL 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)821-8189 | \$772,058 \$752,663 \$0 | 06/16/08 07/16/08 10/20/09 | 100% 97% |
| HB4N | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------|------------------|--|--|--|------------------------------------|--|---------------------------|
| 08-RIV-243-13.8/13.9 08-0C4004 | | IN RIVERSIDE COUNTY ABOUT 23.2 KM SOUTH OF BANNING AT INDIAN VISTA POINT UPGRADE INDIAN VISTA POINT | RSB GROUP INC. ATTN: SIMON SEPEHRI 8 MCLAREN, SUITE #8 IRVINE, CA 92318 | VERLENGIA, ROMANO 2781 W. RAMSEY STREET, STE #7 BANNING, CA 92220 (951)538-9810 | \$318,121 \$317,669 \$0 | 02/09/07 03/07/07 07/03/07 | 100% 100% |
| HB71 | WPCP | | | | | | |
| 08-RIV-371-71.3/72.1 08-0J6404 | | IN RIVERSIDE COUNTY AT ANZA FROM 0.4 MILE WEST TO 0.3 MILE EAST OF HILL STREET CONSTRUCT LEFT TURN LANE | HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600 | | \$288,488 \$0 \$0 | 10/07/09 10/26/09 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 08-SBD-10-25.3/29.2 08-0H7604 | | IN SAN BERNARDINO COUNTY IN SAN BERNARDINO, LOMA LINDA AND REDLANDS FROM WATERMAN AVENUE UC TO 0.1 MILE WEST OF ALABAMA STREET OV INSTALL OVERHEAD SIGNS AND RESTRIPE | T D S ENGINEERING 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639 | BERGEVIN, MIKE 119 N. MAPLE SUITE A & U CORONA, CA 92880 (951)278-3681 | \$919,315 \$907,218 \$0 | 03/20/09 04/02/09 10/26/09 10/27/09 | 100% 100% COMPLETED |
| HB4N | WPCP | | | | | | |
| 08-SBD-10-31.1/31.1 08-0E5004 | | IN SAN BERNARDINO COUNTY ON ROUTES 10 AND 66 AT VARIOUS LOCATIONS CONSTRUCT CURB RAMPS | PTM GENERAL ENGINEERING P.O. BOX 7745 RIVERSIDE, CA 92513 | BERGEVIN, MIKE 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-3739 | \$522,701 \$510,665 \$0 | 02/11/09 03/04/09 11/30/09 11/24/09 | 100% 96% |
| HB71 | WPCP | | | | | | |
| 08-SBD-15-.8/0 08-0F3404 | | IN SAN BERNARDINO COUNTY IN ONTARIO AT JURUPA AVENUE OVERCROSSING WIDEN CURB RETURN, RELOCATE SIGNALS | UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BLVD SUITE D COSTA MESA CA 92627 (949)645-5025 | ABDELKHALEQ, HUSSAM 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3759 | \$204,030 \$132,316 \$0 | 05/26/09 06/09/09 11/30/09 | 100% 74% |
| HB4N | WPCP | | | | | | |
| 08-SBD-15-5.0/5.8 08-0H7904 | | IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA FROM FOOTHILL BOULEVARD TO CHURCH STREET. WIDEN HIGHWAY | POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335 | BERGEVIN, MIKE 119 N MAPLE SUITE A CORONA, CA 92880 (951)232-3739 | \$1,016,243 \$221,162 \$0 | 06/10/09 06/24/09 02/23/10 | 24% 22% |
| HB4N | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|--|-------------------------------------|--|-------------------------------|
| 08-SBD-15-6.7/0 08-0F7704 | | IN SAN BERNARDINO COUNTY IN FONTANA ON BASELINE ROAD FROM ROUTE 15 SOUTHBOUND ENTRANCE RAMP TO NORTHBOUND EXIT RAMP ADD SIDEWALK, CURB AND CURB RAMPS | UNIQUE PERFORMANCE, INC. 1931 NEWPORT BLVD SUITE D COSTA MESA, CA 92627 | ABUGHARBIH, IMAD 9225 STELLAR CT SUITE B CORONA, CA 92883 (951)232-3610 | \$240,130 \$225,875 \$0 | 06/15/09 07/03/09 10/21/09 10/22/09 | 100% 100% COMPLETED |
| HB4N | WPCP | | | | | | |
| 08-SBD-15-22.5/0 08-0G4104 ACIM-4133-(004)E IM41-33 -() | | IN SAN BERNARDINO COUNTY ABOUT 1.1 MILES NORTH OF ROUTE 138/15 SEPARATION AT POST MILE 22.5 REPAIR DRAINAGE SYSTEM SLOPES | SLATER INC P O BOX 759 FONTANA CA 92334 (909)822-6800 | AL-KHATEEB, TAGREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793 | \$651,226 \$408,007 \$0 | 06/24/09 07/14/09 11/13/09 11/16/09 | 100% 100% COMPLETED |
| HA23 | SWPPP | | | | | | |
| 08-SBD-15-71.8/73 08-0M8004 ACIM-0151-(225)E --() | | IN SAN BERNARDINO COUNTY IN BARSTOW FROM 0.1 MI NORTH OF L STREET UNDERCROSSING TO 0.2 MI SOUTH OF ROUTE 247/15 SEPARATION COLD PLANE AND OVERLAY AC | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360 | SANTOS, JOHN 222 E. MAIN STREET STE 208 BARSTOW, CA 92311-2366 (951)538-5315 | \$2,102,687 \$980,147 \$0 | 07/21/09 08/05/09 01/07/10 | 97% 46% |
| HB1 | WPCP | | | | | | |
| 08-SBD-15-169.8/181.9 08-4393U4 ACIM-015 -(042)2 --() | | IN SAN BERNARDINO COUNTY NEAR WHEATON SPRINGS FROM 2.4 KM SOUTH OF BAILEY ROAD OVERCROSSING TO 1.2 KM NORTH OF YATES WELL ROAD CONSTRUCT TRUCK DESCENDING LANE | LAS VEGAS PAVING CORPORATION 4420 S DECATUR BLVD LAS VEGAS NV 89103 (702)251-5800 | YUEN, MICHAEL 222 E. MAIN ST. STE 208 BARSTOW, CA 92311-2366 (951)232-7522 | \$62,454,135 \$63,395,416 \$0 | 10/26/07 11/15/07 06/10/10 | 60% 94% SUSPENDED |
| HA22 | HB1 | SWPPP | | | | | |
| 08-SBD-15-/3.8 08-472214 ACIM-0151-(151)E L HI-HL 0-(1E) --() | | IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS FROM ROUTE 15/60 SEPARATION TO SEVENTH STREET UNDERCROSSING REHABILITATE PAVEMENT | SECURITY PAVING COMPANY INC. P.O. BOX 1489 SUN VALLEY, CA 91353-1489 | SAOUD, NAHRO 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-3778 | \$52,258,565 \$13,850,657 \$0 | 01/16/09 02/09/09 12/06/10 | 36% 27% |
| HA22 | | SWPPP | | | | | |
| 08-SBD-18-18.8/25.8 08-0K8704 | | IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS FROM 1.0 MI NORTH OF ROUTE 18/138 SEPARATION TO KUFFEL CANYON ROAD INSTALL METAL BEAM GUARDRAILING | D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215 | TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO, CA 92408 (909)844-3312 | \$744,933 \$224,569 \$0 | 06/08/09 06/24/09 12/31/09 | 32% 30% |
| HB1 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|-------------------------------------|--|---------------------------|
| 08-SBD-18-20.3/20.9 08-0K6404 | | IN SAN BERNARDINO CO NEAR RIMFOREST FROM 0.2 MI WEST OF CREST FORREST DRIVE TO 0.3 MI EAST OF LAKE DRIVE | P T M GENERAL ENGINEERING SERVICES INC GREGORY P O BOX 7745 RIVERSIDE CA 925137745 | | \$253,053 \$0 \$0 | 08/11/09 08/28/09 | 0% 0% |
| HB1 | WPCP | INSTALL TRAFFIC SIGNALS | (951)710-1000 | | | | |
| 08-SBD-18-31.5/39 08-0K6204 SARR-P018-(037)E P0-18 0-(7E) --() | | IN SAN BERNARDINO CO AT RUNNING SPRINGS ARROWBEAR LAKE AND SNOW VALLEY FROM WAGON WHEEL DRIVE TO LAKEVIEW POINT HOT MIX ASPHALT OVERLAY | ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)388-1200 | GADALLA, AMGAD 236 ORANGE SHOW RD STE 109 SAN BERNARDINO, CA 92408 (909)844-9731 | \$1,052,700 \$643,664 \$0 | 06/16/09 06/23/09 12/23/09 | 100% 61% |
| HM1 | WPCP | | | | | | |
| 08-SBD-18-43.0/53.1 08-0L9204 | | IN SAN BERNARDINO CO IN AND NEAR BIG BEAR FORM 1.3 KM WEST OF BIG BEAR DAM TO PINEVIEW DRIVE SLURRY SEAL | VALLEY SLURRY SEAL COMPANY P.O. BOX 981330 WEST SACRAMENTO, CA 95798 | BOULOS, IHAB 236 ORANGE SHOW RD. SUITE 109 SAN BERNARDINO, CA 92408 (951)232-7582 | \$630,900 \$858,838 \$0 | 05/29/09 06/16/09 10/20/09 10/21/09 | 100% 100% COMPLETED |
| HM1 | WPCP | | | | | | |
| 08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21 | | IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY | CITY FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS, CA 92078 | PAIBUL, SENI 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO, CA 92408 (909)553-6234 | \$33,359,589 \$11,262,542 \$0 | 12/03/08 12/19/08 12/17/10 | 89% 34% |
| HA21 | SWPPP | | | | | | |
| 08-SBD-18-46.0/47 08-0E6104 | | IN SAN BERNARDION COUNTY IN BIG LAKE AT 0.1 MILE EAST OF CIENEGA INSTALL CHANGEABLE MESSAGE SIGN | BEAR T D S ENGINEERING ROAD 1014 S WESTLAKE BLVD STE 1413 WESTLAKE VILLAGE CA 91361 (805)371-4639 | OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821 | \$171,303 \$118,944 \$0 | 05/27/09 07/15/09 12/19/09 | 27% 69% |
| HB4N | WPCP | | | | | | |
| 08-SBD-18-58.4/59.3 08-0J6704 | | IN SAN BERNARDINO CO NEAR BIG BEAR CITY FROM BALDWIN LAKE ROAD TO 0.5 MILE SOUTH OF CACTUS ROAD INSTALL METAL BEAM GUARD RAILING | D C HUBBS CONSTRUCTION 37306 VISTA VIEW DRIVE YUCAIPA CA 92399 (909)790-2215 | TRAN, KEN 236 ORANGE SHOW RD. STE 109 SAN BERNARDINO, CA 92408 (909)844-3312 | \$142,851 \$745 \$0 | 02/23/09 03/13/09 07/31/09 | 0% 1% |
| HB1 | WPCP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09**

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|---|---|-------------------------------------|--|--------------------------------|
| 08-SBD-18-66.6/67.1 08-394704 SARR-P018-(039)E P0-18 0-(9E) --() | | IN SAN BERNARDINO CO NEAR LUCERNE VALLEY FROM 1.3 MILES SOUTH OF ARTIC CANYON WASH TO 0.8 MI NORTH OF MARBLE CANYON ROAD_____ | SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630 (949)470-0500 | | \$2,572,029 \$0 \$0 | 09/25/09 10/07/09 | 0% 0% |
| HA21 | SWPPP | REPLACE BRIDGE AND REALIGN CURVE | | | | | |
| 08-SBD-18-102.3/102.6 08-0J3704 | | IN SAN BERNARDINO CO IN VICTORVILLE AND ADELANTO AT VERBENA ROAD INSTALL TRAFFIC SIGNALS | UNIQUE PERFORMANCE CONSTRUCTION INC 1931 NEWPORT BOULEVARD NO D COSTA MESA CA 92627 (949)645-5025 | | \$184,131 \$0 \$0 | 09/28/09 10/13/09 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 08-SBD-40-.9/0 08-1A2504 | | IN SAN BERNARDINO COUNTY IN BARSTOW AT MONTARA ROAD EAST MAIN STREET WESTBOUND EXIT RAMP CONSTRUCT CONCRETE CHANNEL | EMAD NABIH 8715 PREDERA COURT RANCHO CUCAMONGA, CA 91730 | SHAHIDI, SHAINA 222 E. MAIN STREET 208 BARSTOW, CA 92311 (951)232-7839 | \$153,526 \$5,610 \$0 | 09/30/09 11/02/09 02/03/10 | 4% 4% SUSPENDED |
| HA42 | SWPPP | | | | | | |
| 08-SBD-40-85.2/99.1 08-0L6404 | | IN SAN BERNARDINO COUNTY FROM 7.0 MILES EAST OF KELBAKER ROAD UNDERCROSSING TO CLIPPER VALLEY WASH BRIDGE REPAIR GIRDERS | HIGHLAND CONSTRUCTION INC. STELLE KRISTI 133 N PIXLEY STREET ORANGE, CA 92868 | SHAHIDI, SHAINA 222 E MAIN STREET SUITE 208 BARSTOW, CA 92311 (951)232-7839 | \$2,247,044 \$2,071,114 \$0 | 02/02/09 02/24/09 01/27/10 | 80% 89% |
| HM3 | WPCP | | | | | | |
| 08-SBD-40-89.0/119 08-486304 ACIM-040 -(054)8 --() | | IN SAN BERNARDINO COUNTY NEAR ESSEX FROM 2.4 KM WEST OF FORTRESS WASH BRIDGE TO 0.5 KM EAST OF ARDIS DITCH BRIDGE REHABILITATE PAVEMENT | GRANITE CONSTRUCTION COMPANY ATTN: SHANE MOORE 38000 MONROE STREET INDIO CA 92203 | SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208 BARSTOW CA 92311 (951)232-7839 | \$46,795,440 \$41,468,971 \$0 | 09/20/07 10/05/07 10/27/09 10/27/09 | 100% 100% COMPLETED |
| HA22 | SWPPP | | | | | | |
| 08-SBD-40-142.2/142.6 08-0C5104 | | IN SAN BERNARDINO COUNTY IN NEEDLES FROM L STREET TO 0.4 MILE WEST OF D STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION | DIVERSIFIED LANDSCAPE MANAGEMENT INC. 23052-H ALICIA PARKWAY #385 MISSION VIEJO, CA 92692 | SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497 | \$479,073 \$417,351 \$0 | 02/21/08 03/12/08 08/26/11 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|---|-------------------------------------|------------------------------------|--------------------------------|
| 08-SBD-62-12.4/0 08-0G6104 | | IN SAN BERNARDINO COUNTY IN YUCCA VALLEY AT ROUTE 62/247 SEPARATION UPGRADE TRAFFIC SIGNALS | HIGH LIGHT ELECTRIC INC P O BOX 7339 RIVERSIDE CA 92513 (951)352-9646 | | \$160,064 \$0 \$0 | 06/15/09 07/09/09 | 0% 0% |
| HB4N | WPCP | | | | | | |
| 08-SBD-62-55.0/79.5 08-0H6504 | | IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360 | GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY, CA 92284 (951)538-5218 | \$1,803,600 \$1,812,973 \$0 | 05/25/07 06/14/07 10/05/07 | 100% 100% |
| HM1 | WPCP | | | | | | |
| 08-SBD-83-.9/1 08-449714 | | IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE ESTABLISH EXISTING PLANTING | PACIFIC RESTORATION GROUP INC P O BOX 77038 CORONA CA 92877 (951)734-9809 | SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497 | \$203,350 \$170,771 \$0 | 02/08/08 03/05/08 03/24/10 | 83% 84% |
| HA21 | WPCP | | | | | | |
| 08-SBD-138-23.0/23.2 08-0F7804 | | IN SAN BERNARDION COUTY NEAR HESPERIA FROM 2.1 MILES EAST OF SUMMIT VALLEY ROAD TO 0.7 MILE WEST OF ROUTE 173 JUNCTION CORRECT VERTICAL CURVES & SHOULDERS | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011 | GADALLA, AMGAD 236 ORANGE SHOW RD. STE 109 SAN BERNAARDINO, CA 92408 (909)844-9731 | \$385,085 \$356,470 \$0 | 03/16/09 03/27/09 10/27/09 | 0% 0% PLANT EST SATIS |
| HB1 | SWPPP | | | | | | |
| 08-SBD-210-9.4/11 08-204324 | | IN SAN BERNARDINO COUNTY AT RANCHO CUCAMONGA ON ROUTE 15 AND ON ROUTE 210 MITIGATION PLANTING | JMA CONSTRUCTION CO. 6143 HOPE STREET SEMI VALLEY, CA 93063 | SPRAY, MICHAEL 1110A RESEARCH DRIVE REDLANDS, CA 92374 (951)232-6497 | \$829,605 \$777,968 \$0 | 09/21/07 11/14/07 01/17/12 | 0% 0% PLANT EST SATIS |
| HE11 | SWPPP | | | | | | |
| 08-SBD-215-4.8/6.5 08-007174 PNRS-6208-(013)N L 62-08 0-(3N) --() | | IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT VARIOUS LOCATIONS WIDEN FREEWAY AND OVERPASSES | MCM CONSTRUCTION INC. P.O. BOX 620 NORTH HIGHLANDS, CA 95660 | YOGARAJAH, MANNY 850 S. VIA LATA STE 100A COLTON, CA 92324 (951)830-6864 | \$83,495,615 \$70,259,749 \$0 | 11/21/07 12/14/07 07/11/11 | 73% 84% |
| HB5 | SWPPP | | | | | | |
| HE11 | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/09**

District 08

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|---|-------------------------------------|--|-------------------------------|
| 08-SBD-215-8.8/11.6 08-4440U4 | | IN SAN BERNARDINO COUNTY IN SAN BERNARDINO ON ROUTE 210 AND ON ROUTE 215 CONSTRUCT BRIDGES | M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221 | | \$65,528,134 \$0 \$0 | 10/23/09 11/17/09 | 0% 0% |
| HB5 | SWPPP | | | | | | |
| 08-SBD-395-52.0/58 08-0K8004 SARR-P395-(225)E P3-95 2-(5E) --() | | IN SAN BERNARDINO CO NEAR KRAMER JUNCTION FROM FEDERAL PRISON CAMP TO 1.5 MILES SOUTH OF FREMONT ROAD AND VARIOUS LOCATIONS OVERLAY RUBBERIZED HOT MIX ASPHALT | GRANITE CONSTRUCTION COMPANY ATTN: BRAD OLSON P.O. BOX 902500 PALMDALE, CA 93590 | AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793 | \$1,178,253 \$1,148,473 \$0 | 06/16/09 06/25/09 10/22/09 10/23/09 | 100% 100% COMPLETED |
| HM5 | WPCP | | | | | | |
| 08-SBD-5730-/0 08-0H2824 | | IN SAN BERNARDINO COUNTY IN FONTANA AT THE SOUTHERN REGIONAL LABORATORY AT 13970 VICTORIA STREET CONSTRUCT NEW MATERIAL LABORATORY | DJM CONSTRUCTION CO INC 1540 SOUTH LEWIS STREET ANAHEIM, CA 92805 | LENART, ELVIRA 3474 NIKI WAY RIVERSIDE, CA 92507 (951)232-8949 | \$27,711,342 \$19,043,826 \$0 | 03/03/08 03/21/08 04/09/12 | 50% 69% |
| HA13 | SWPPP | | | | | | |

Totals: Authorized Final Amt: \$469,827,156 Completed to Date: \$280,951,377 Work This Month: \$0

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|-----------------------|-----------------|-------------|
| 08-RIV-10-8.1/24.2 | 08-1A9904 | 1 |
| 08-RIV-10-56.7/0 | 08-0K1804 | 1 |
| 08-RIV-10-/8.2 | 08-472304 | 1 |
| 08-RIV-10-90.9/93.6 | 08-0K6804 | 1 |
| 08-RIV-15-40.0/40.7 | 08-452204 | 1 |
| 08-RIV-60-.4/8.4 | 08-0L2604 | 1 |
| 08-RIV-78-3.3/0 | 08-422204 | 2 |
| 08-RIV-91-5.3/6.6 | 08-474104 | 2 |
| 08-RIV-95-24.9/32.7 | 08-434304 | 2 |
| 08-RIV-111-48.4/0 | 08-0C1904 | 2 |
| 08-RIV-215-8.4/45.3 | 08-0C7414 | 2 |
| 08-RIV-215-33.8/38.1 | 08-453104 | 2 |
| 08-RIV-243-13.8/13.9 | 08-0C4004 | 3 |
| 08-RIV-371-71.3/72.1 | 08-0J6404 | 3 |
| 08-SBD-10-25.3/29.2 | 08-0H7604 | 3 |
| 08-SBD-10-31.1/31.1 | 08-0E5004 | 3 |
| 08-SBD-15-.8/0 | 08-0F3404 | 3 |
| 08-SBD-15-5.0/5.8 | 08-0H7904 | 3 |
| 08-SBD-15-6.7/0 | 08-0F7704 | 4 |
| 08-SBD-15-22.5/0 | 08-0G4104 | 4 |
| 08-SBD-15-71.8/73 | 08-0M8004 | 4 |
| 08-SBD-15-169.8/181.9 | 08-4393U4 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|-----------------------|-----------------|-------------|
| 08-SBD-15-/3.8 | 08-472214 | 4 |
| 08-SBD-18-18.8/25.8 | 08-0K8704 | 4 |
| 08-SBD-18-20.3/20.9 | 08-0K6404 | 5 |
| 08-SBD-18-31.5/39 | 08-0K6204 | 5 |
| 08-SBD-18-43.0/53.1 | 08-0L9204 | 5 |
| 08-SBD-18-44.2/44.7 | 08-227004 | 5 |
| 08-SBD-18-46.0/47 | 08-0E6104 | 5 |
| 08-SBD-18-58.4/59.3 | 08-0J6704 | 5 |
| 08-SBD-18-66.6/67.1 | 08-394704 | 6 |
| 08-SBD-18-102.3/102.6 | 08-0J3704 | 6 |
| 08-SBD-40-.9/0 | 08-1A2504 | 6 |
| 08-SBD-40-85.2/99.1 | 08-0L6404 | 6 |
| 08-SBD-40-89.0/119 | 08-486304 | 6 |
| 08-SBD-40-142.2/142.6 | 08-0C5104 | 6 |
| 08-SBD-62-12.4/0 | 08-0G6104 | 7 |
| 08-SBD-62-55.0/79.5 | 08-0H6504 | 7 |
| 08-SBD-83-.9/1 | 08-449714 | 7 |
| 08-SBD-138-23.0/23.2 | 08-0F7804 | 7 |
| 08-SBD-210-9.4/11 | 08-204324 | 7 |
| 08-SBD-215-4.8/6.5 | 08-007174 | 7 |
| 08-SBD-215-8.8/11.6 | 08-4440U4 | 8 |
| 08-SBD-395-52.0/58 | 08-0K8004 | 8 |

| Cnty Rt Pm | Statement of Ongoing Contracts - Index Contract | Page |
|----------------|--|------|
| 08-SBD-5730-/0 | 08-0H2824 | 8 |

Statement of Ongoing Contracts - Federal Aid

| District | 08 | | |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| Federal Aid | Category | Bid + CCO | Work Comp |
| -I- | FEDERAL AID (INTERSTATE) | \$220,757,321 | \$149,524,184 |
| -S- | FEDERAL AID (SECONDARY) | \$47,161,951 | \$24,889,292 |
| -SH- | STATE HIGHWAY | \$111,150,110 | \$32,976,599 |
| | | \$90,757,775 | \$73,561,301 |
| District Total: | | <u>\$469,827,156</u> | <u>\$280,951,377</u> |

Statement of Ongoing Contracts -Summary

| District | Work Completed This Perio |
|------------------------------------|---------------------------|
| 08 | \$66,705,439 |
| Work completed this Period: | \$66,705,439 |