

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-20.1/99.1 08-1G3904		FROM MILLARD CANYON WASH BRIDGE TO TARO DITCH BRIDGE (VAR LOCS) METHACRYLATE BRIDGE DECKS,	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	KOURY, PETER 73800 DINAH SHORE DR 104 & 105 PALM DESERT, CA 92211 (909)844-0619	\$1,998,362 \$1,640,474 \$0	03/30/17 04/17/17 01/05/18	55% 82%
08-RIV-10-74.0/105.4 08-1E8604 NHPI-010 -( )5 049- E -( )		IN RIVERSIDE COUNTY NEAR DESERT CENTER FROM 1.9 MI E/O CACTUS CITY REST AREA TO 0.4 MI E/O STATE RTE 177 JCT REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	VU, KHOI 73-800 DINAH SHORE DR #104 PALM DESERT, CA 92211 (951)232-6263	\$64,398,385 \$63,467,830 \$0	03/02/16 03/17/16 03/09/18	82% 97%
08-RIV-10-134.3/144.1 08-1G0804 NHP-0105-(050)E --( )		IN RIVERSIDE COUNTY FROM 0.76 MILES W/O WELL ROAD TO 0.27 MILES E/O DRACKER DRIVE REHABILITATE PAVEMENT	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	VU, KHOI 73800 DINAH SHORE DR. #104/105 PALM DESERT, CA 92211 (951)232-7674	\$5,847,001 \$2,531,567 \$0	04/27/16 05/24/16 01/25/18	77% 43% SUSPENDED
08-RIV-15-3.0/8.1 08-1G1104 ACIM-0155-(163)E --( )		IN TEMECULA FROM 0.42 MILES S/O RTE 15/79 SEP TO 0.64 MILES S/O RTE 15/215 SEP - OVERLAY PREVENTATIVE MAINTENANCE TREATMENT	CALMEX ENGINEERING INC 2764 S VISTA AVE BLOOMINGTON CA 92316	QURESHI, MUJAHID 1011 E. 3RD STREET CORONA, CA 92316 (951)840-7508	\$5,871,175 \$5,032,360 \$0	06/14/17 07/18/17 12/04/17	85% 85%
08-RIV-15-23.8/33.4 08-1F8704 ACIM-0151-(245)E --( )		NEAR LAKE ELSINORE FROM NICHOLS ROAD TO TEMESCAL CANYON ROAD PLACE SHOULDER RUMBLE STRIPS	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	BERGEVIN, MIKE 9227 STELLAR COURT. SUITE B CORONA, CA 92883 (951)232-3739	\$359,285 \$102,439 \$100,789	05/17/17 06/09/17 01/17/18	13% 29% SUSPENDED
08-RIV-15-41.8/51.5 08-1G2404		IN AND NEAR CORONA AND NORCO FROM PARKRIDGE AVE UC TO ROUTE 15/60 SEPARATION INSTALL VERTICAL CLEARANCE SIGNS REPLACE INTERIOR SHEAR KEYS; JOINT	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606	BERGEVIN, MIKE 9225 STELLAR COURT CORONA, CA 92883 (951)232-3739	\$362,461 \$329,971 \$0	04/21/17 05/18/17 12/13/17	77% 91%

State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/17

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-45.6/47.3 08-1C6104		IN/NEAR NORCO FROM 6TH ST OC TO 0.2 MI S/O 68TH ST OC. SEDIMENT STABILIZATION & EROSION	PACIFIC RESTORATION GROUP, INC. 325 E ELLIS AVE PERRIS CA 92570	BENSON, DAVID 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$455,719 \$298,263 \$3,510	02/02/17 02/27/17 06/25/20	0% 0% PLANT EST SATIS
HA42							
08-RIV-15-/41.7 08-0G7704 ACIM- 015-(244)E --()		IN CORONA FR SAN DIEGO CO LN TO 0.2 MI W/O 15/91 SEP INSTALL TMS FIELD ELEMENTS	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720		\$15,323,920 \$0 \$0	07/14/17 08/15/17	0% 0%
HB4N							
08-RIV-15-/4.8 08-1C2204 ACIM-0155-(162)E --()		IN/NEAR TEMECULA FROM SAN DIEGO CO LINE TO SB ON RAMP AT RANCHO CALIFORNIA OC RELOCATE EXISTING ROADSIDE	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618	BENSON, DAIVD 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6478	\$798,373 \$746,939 \$0	06/13/17 07/10/17 12/01/17	88% 94%
HA28							
08-RIV-18-9.1/17.8 08-1C1004 ACNH-P018-(058)E --()		NEAR CRESTLINE, FROM ARROWHEAD SPRINGS RD TO JCT 18/138 MILL AND OVERLAY PAVEMENT & INCLUDE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878		\$12,468,305 \$0 \$0	10/11/17 10/27/17	0% 0%
HA22							
08-RIV-60-12.2/22.1 08-1C0914 NHP-P060-(147)E --()		IN RIVERSIDE COUNTY; IN & NEAR MORENO VALLEY & BEAUMONT FROM RTE 60/215 SEP 400 EAST 6TH STREET TO GILMAN SPRINGS RD & FR 1.47 MI W/O CORONA JACK RABBIT TRAI MILL AND OVERLAY MAINLINE PAVEMENT,	ALL AMERICAN ASPHALT CORONA CA 92879	CALIXTO, MIGUEL 119 N. MAPLE STREET, SUITE A CORONA, CA 92880 (951)232-8957	\$18,744,065 \$18,494,473 \$0	03/30/16 04/12/16 10/27/17 10/31/17	100% 100% COMPLETED
08-RIV-60-/12.2 08-1E6504 ACHS-NHP0-(014)9 --()		IN THE CITY OF RIVERSIDE FROM SAN BERNARDINO COUNTY LINE TO 60-91-215 JCT INSTALL DOUBLE LUMINAIRE MAST ARMS	POWELL CONSTRUCTORS INC 8555 BANANA AVE FONTANA CA 92335	CALIXTO, MIGUEL 119 N. MAPLE AVENUE, SUITE A CORONA, CA 92882 (951)232-8957	\$8,203,470 \$4,345,796 \$938,210	12/29/16 01/11/17 05/04/18	53% 53%

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-60-/12.2 08-1C6404 ACST-000C-(454)E --()		IN/NR RIVERSIDE ON RTE 60 FROM MILLIKEN AVE. TO JCT 60/91/215 & ON RTE 91 FROM SPRUCE ST. TO JCT 60/91/215. REPLACE WIRELESS COMMUNICATION	SERVITEK SOLUTIONS INC 11301 1/2 SOUTH STREET CERRITOS, CA 90703	HARIKA, INDERJEET 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6293	\$1,318,895 \$38,836 \$17,984	03/17/17 05/22/17 04/06/18	23% 3%
HB4N							
08-RIV-62-.2/9.1 08-1E9714 SNHG-P062-(041)E --()		IN/NEAR DESERT HOT SPRINGS AT VAR LOC RECONSTRUCT MBGR	ALCORN FENCE COMPANY 9901 GLENOAKS BOULEVARD SUN VALLEY CA 91352	KOURY, PETER 73800 DINAH SHORE DRIVE #104 PALM DESERT, CA 92211 (909)844-0619	\$485,965 \$481,198 \$0	06/29/17 07/20/17 11/03/17	97% 98%
08-RIV-74-14.9/0 08-1E0504 HSST-GP07-(064)E --()		IN LAKE ELSINORE FROM RICHARD STREET TO 0.2 MI W/O BAKER ST LEFT-TURN CHANNELIZATION AT	SEMA CONSTRUCTION, INC. 320 GODDARD WAY SUITE 150 IRVINE CA 92618		\$828,962 \$0 \$0	10/11/17 11/20/17	0% 0%
HB1							
08-RIV-74-17.8/0 08-1C5104		IN RIVERSIDE COUNTY AT THE ELSINORE MAINTENANCE STATION CONNECT STATION TO SEWER LINE,	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$1,791,089 \$664,144 \$0	03/09/17 04/06/17 01/02/18	82% 37%
HM2							
08-RIV-74-71.8/80.3 08-1E3304		NEAR ANZA FROM RTE 371 TO PINYON DRIVE REHAB PAVEMENT	ALL AMERICAN ASPHALT PO BOX 2229 CORONA, CA 92878	SKEITH, JONATHAN 850 S. VIA LATA SUITE 104 COLTON, CA 92879 (951)295-8503	\$1,443,970 \$1,466,057 \$0	02/18/15 03/11/15 01/31/17 11/15/17	100% 100% COMPLETED
HM1							
08-RIV-215-8.4/38.8 08-0G7804 NHPI-215 -( )1 239- E -()		IN MURRIETA FR 0.5 MI S/O 215/15 JCT TO 0.2 MI N/O 215/60 JCT IN MORENO VALLEY INSTALL CCTV, CMS, CENSUS STATIONS,	DYNALECTRIC 4462 CORPORATE CENTER DR. LOS ALAMITOS CA 90720	HARIKA, INDERJEET 790 S. VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-6293	\$6,002,965 \$5,490,883 \$630,680	03/02/16 03/30/16 11/22/17	99% 90%
HB4N							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-215-37.3/38.4 08-3348V4		ALSO RIV-60-12.4/14.0; IN RIV ON RT 215 FROM EUCALYPTUS AVE TO 215/60 INTERCHANGE, AND ON ROUTE 60 E/O 215/60 INTERCHANGE TO W/O 2 REPLACEMENT HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,277,918 \$1,228,654 \$0	04/22/14 05/23/14 03/08/18	0% 0% PLANT EST SATIS
HE11							
08-RIV-243-6.2/19.8 08-1H8904		IN RIVERSIDE COUNTY, NEAR MOUNTAIN CENTER FROM 0.2 MI NORTH OF FRANKLIN DRIVE TO 0.6MI SOUTH OF POPPET FLATS ROAD DIR'S ORDER EMER CULVERTS REPLACEMENT & EMBANKMENT RESTORAT	RIVERSIDE CONSTRUCTION COMPANY 4225 GARNER ROAD RIVERSIDE, CA 92501	NGUYEN, NHAN 850 S. VIA LATA, SUITE 104 COLTON, CA 92324 (909)821-8164	\$1,815,000 \$1,439,010 \$0	04/03/17 06/29/17 03/05/18	100% 79%
20.20 201130							
08-SBD-10-32.9/37.4 08-0K2924 NHPI- 010-( )2 263- 78-( ) --( ) HA22		IN/NEAR REDLANDS FROM 0.2 MILE W/O FORD STREET TO 0.4 MILE E/O LIVE OAK CANYON ROAD. LANE REPLACEMENT	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	YOUSSEF, MAGED 850 S. VIA LATA #100- A COLTON, CA 92324 (951)538-3087	\$26,678,425 \$25,559,517 \$51,000	10/30/15 11/16/15 11/29/17	98% 96%
08-SBD-10-/30.9 08-0Q7604 NHPI-010 -(262)4 --( ) HA22		IN SBD CO IN VARIOUS CITIES ON I-10 FROM LA CO LINE TO JCT RTE 38 REPLACE PCC SLABS, MBGR, COLD PLANE	J. MCLOUGHLIN ENGINEERING CO., INC. 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	ALIPANAH, FEREDDOON 4295 E. JURUPA STREET #207/208 ONTARIO, CA 91761 (909)289-2020	\$40,465,736 \$39,150,739 \$0	12/19/14 01/15/15 08/31/17 10/27/17	100% 98% OVER RUN
08-SBD-15-7.0/20 08-0R5104 STP-X071-(067)E PH- ( ) HA28		ALSO SBD-210-10.75/12.35; IN & NR FONTANA AND RANCHO CUCAMONGA, FR N/O VICTORIA ST TO W/O CHERRY AVE & ON RTE 210 FR E/O EAST AVE INSTALL VEGETATION CONTROL UNDER-	WEST COAST PUBLIC WORKS, INC. 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364	BENSON, DAVID 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$1,009,810 \$1,019,908 \$0	06/03/16 06/29/16 09/26/17	96% 98%
08-SBD-15-7.5/7.5 08-1F9604		IN FONTANA AT VICTORIA ST ON THE TMC GROUNDS FACILITY INSTALL UNDERGROUND WATER TANK,	KANAAN CONSTRUCTION, INC 1438 ARROW HWY SUITE I IRWINDALE CA 91706	OOI, KEE 9540 CENTER AVENUE, SUITE 120 RANCHO CUCAMONGA, CA 91730 (951)840-8323	\$399,285 \$118,608 \$0	06/06/17 07/27/17 04/03/18	9% 30%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-14.0/16.4 08-0K7104 STPL-6208-(016)N 620-8 01-(ACI)M 71 0-63-() HB4C		I-15 GLEN HELEN PKWY IC THRU I-215 IC TO KENWOOD IC AND I-215 FROM S/O DEVORE IC THRU I-15 IC REALIGN I-15 AND RECONFIGURE WITH I REALIGN AND RECONFIGURE CONNECTORS	ATKINSON CONTRACTORS LP 18201 VON KARMAN AVE., STE800 IRVINE, CA 92612	SPENCER, OWEN 505 N. ARROWHEAD AVE SUITE 400 SAN BERNARDINO, CA 92401 (909)844-0619	\$229,105,744 \$228,855,368 \$0	11/13/12 11/26/12 04/14/17 11/17/17	95% 100% COMPLETED
08-SBD-15-14.7/32.5 08-1H3714  20.20 201130		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM GLEN HELEN PARKWAY TO JCT 15/395; REPLACE MBGR, DRAINAGE CLEARING AND REPAIR DIR'S ORDER REPLACE MBGR, CLEAR DRAINAGE, TRAFFIC CTRL	GRIFFITH COMPANY 3050 E. BIRCH STREET BREA, CA 92821	NGUYEN, VU 9540 CENTER AVENUE, UNIT 120 RANCHO CUCAMONGA, CA 91730 (951)232-3784	\$2,285,000 \$600,811 \$0	09/08/16 11/15/16 11/30/17	75% 26%
08-SBD-15-15.4/30.8 08-0Q7404 IM- 015-(230)1 --() HA22		IN SAN BERNARDINO COUNTY IN DEVORE AND HESPERIA FROM 0.76 MI S/O KENWOOD AVE TO 1.2 MI S/O WEST HESPERIA OH PAVEMENT REHAB & SLAB REPLACEMENT	COFFMAN/PARSONS A JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126	YOUSSEF, MAGED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)538-3087	\$118,986,257 \$116,803,095 \$0	10/17/13 10/29/13 07/06/17	100% 98% OVER RUN
08-SBD-15-18.5/21.4 08-1H7604  20.20 201130		IN SAN BERNARDINO COUNTY ON ROUTE 15 FROM CLEGHORN RD TO JCT 15/138 & ON RTE 138 FR PINE LODGE OH TO JCT 138/15 DIR'S ORDER EMERGE REPAIR DAMAGED ROADWAY	SKANSKA USA CIVIL WEST 1995 AGUA MANSADA ROAD RIVERSIDE, CA 92509	BENAJAMIN, AMGAD 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-9731	\$2,485,000 \$2,080,997 \$9,320	02/23/17 05/02/17 12/02/17	100% 84%
08-SBD-15-23.0/26.2 08-0R4404 NHPI-0151-(240)E --()  08-SBD-15-37.8/40.2 08-1E0104 IMG-015 -(243)E --() HB1		IN SBD CO FR 0.3 MI N/O N. ALRAY OH TO 0.3 MI S/O OAK HILL RD OH INSTALL VEGETATION CONTROL UNDER-	DREAMBUILDER CONSTRUCTION CORP 1324 E LAWSON LANE PLACENTIA CA 92870	SOSTROM, DENISE 119 N. MAPLE STREET SUITE A CORONA, CA 92880-1794 (951)232-7608	\$856,071 \$751,019 \$0	06/29/16 07/15/16 10/18/17	91% 96%
		IN VICTORVILLE NB I-15 BETWEEN BEAR VALLEY RD AND PALMDALE RD INSTALL OUTER SEPARATION BARRIER	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	PHAM, THANH 222 E. MAIN STREET BARSTOW, CA 92311 (951)232-7262	\$1,217,172 \$1,310,566 \$0	09/20/16 10/10/16 08/29/17 11/07/17	100% 100% COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-41.9/43.5 08-1H6804		IN VICTORVILLE FROM MOJAVE DRIVE OVERCROSSING TO ROUTE 15/18 SEPARATION OH DIR'S ORDER EMERGENCY F.A. REMOVE AND REPLACE BRIDGE DECK	AMES CONSTRUCTION, INC. 391 N. MAIN STREET STE. 302 CORONA, CA 92880	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$1,935,000 \$1,613,739 \$0	01/12/17 03/13/17 02/15/18	100% 83%
20.20 201130							
08-SBD-15-42.5/46 08-3555V4 NHPI-015 -(237)1 E- -(STP)L		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 MI N/O MOJAVE DRIVE TO 1.5 MI N/O STODDARD WELLS ROAD OVERCROSSING WIDEN I-15	AMES CONSTRUCTION INC. 2000 AMES DRIVE BURSNVILLE, MN 55306	AL-KHATEEB, TAGHREED 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-7793	\$75,743,698 \$32,514,064 \$2,929,798	11/05/15 11/25/15 09/09/19	44% 43%
08-SBD-15-46.6/79.6 08-1E3124		IN/NEAR VICTORVILLE AND BARSTOW, AT IN/NEAR VICTORVILLE AND BARSTOW, AT 4 LOCS FR 2.2 MI N/O STODDARD WELLS RD TO 0.1 MI S/O MERID INSTALL MIDWEST GUARDRAIL SYSTEM &	DREAMBUILDER CONSTRUCTION CORP SANTOS, JOHN 4 1324 LAWSON LN PLACENTIA CA 92870	222 E. MAIN STREET BARSTOW, CA 92311 (951)538-5315	\$508,061 \$0 \$0	06/16/17 06/30/17	0% 0% SUSPENDED
08-SBD-15-76.8/154.7 08-1G2304		REPLCE JOINT SEALS, METH &/OR RESUR BR DECKS & METH BR APPROACH SLABS NR BARSTOW FR RT 15/18 SEP TO KALI DITCH BR. ALSO NR HESPERI REPLACE JOINT SEALS,METH&/OR RESURF	MYERS AND SONS CONSTRUCTION, LP 4600 NORTHGATE BLVD STE 100 SACRAMENTO CA 95834	SANTOS, JOHN 222 EAST MAIN STREET BARSTOW, CA 92311 (951)538-5315	\$673,475 \$499,654 \$0	03/14/17 04/06/17 10/02/17	93% 74% SUSPENDED
08-SBD-15-80.4/174.1 08-1E3134 HSIM-G015-(040)E --()		NEAR BARSTOW, AT VAR LOCS FR 0.9 MI NEAR BARSTOW, AT VAR LOCS FR 0.9 MI N/O MERIDIAN RD OC TO 2.4 MI S/O NIPTON RD OC INSTALL MIDWEST GUARDRAIL SYSTEM	DREAMBUILDER CONSTRUCTION CORP DAVIS, DARCY 1324 E LAWSON LN PLACENTIA CA 92870	1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$776,061 \$0 \$0	06/22/17 06/30/17 01/01/18	0% 0%
08-SBD-15-87.1/181.1 08-368514		FR 0.6 MI N/O YERMO RD OC TO 1.0 MI S/O MINNEOLA RD & FR 1.2 MI N/O NIPTON RD OC TO 0.5 MI S/O YATES WELL ORD OC CONSTRUCT AGRICULTURAL INSPECTION	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)236-4684	\$35,750,556 \$7,242,356 \$3,294,936	05/02/17 05/18/17 08/10/18	20% 20%

HA42

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-107.3/107.3 08-0G8424 ACHS-IM01-(203)9 --()		NEAR BARSTOW AT C.V. KANE - SAFETY ROADSIDE REST AREAS (SRRA) UPGRADE SAFETY ROADSIDE REST AREA	HAL HAYS CONSTRUCTION INC. 4181 LATHAM ST. RIVERSIDE CA 92501	NGUYEN, KHOA 222 EAST MAIN STREET, SUITE208 BARSTOW, CA 92311 (951)232-8611	\$7,606,379 \$1,870,550 \$0	12/29/16 01/30/17 03/20/18	68% 24%
08-SBD-15-171.8/173.8 08-0M2804 BRNH-PI -(015)3 7 2-75E -( )		IN SBD CO AT MOUNTAIN PASS FROM 0.3 MI S/O CENDA DITCH BRIDGE TO WHEATON WASH BRIDGE REPLACE CENDA DITCH BRIDGE AND	M.C.M. CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS CA 95660	SANTOS, JOHN 94200 CLARK MOUNTAIN ROAD NIPTON, CA 92364 (951)538-5315	\$10,662,583 \$10,490,106 \$0	11/04/15 11/16/15 12/04/17	98% 97%
HA21							
08-SBD-18-24.9/29.9 08-1C0104 SNHG-P018-(057)E --()		NEAR LAKE ARROWHEAD FROM 0.2 MI E/O JCT 173 TO NOB HILL DRIVE INSTALL MBGR AND END TREATMENT AT VARIOUS LOCATIONS INSTALL MBGR AND END TREATMENT	DANNY C. HUBBS CONSTRUCTION, INC DBA D C HUBBS CONSTRUCTION 37306 VISTA VIEW DR. YUCAIPA CA 92399	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$640,377 \$603,696 \$0	08/08/17 08/22/17 11/03/17	55% 94%
08-SBD-18-31.9/38.5 08-1G0704 STP-P018-(052)E --()		IN SAN BERNARDINO COUNTY FROM HILLTOP BLVD CON TO 0.5 MI S/O LAKEVIEW POINT PLACE A PREVENTATIVE TREATMENT ON	ALL AMERICAN ASPHALT 400 EAST 6TH STREET CORONA CA 92879	SKEITH, JONATHAN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$3,540,018 \$3,714,825 \$0	04/27/16 05/06/16 08/10/17 11/08/17	100% 100% COMPLETED
08-SBD-18-44.5/52.8 08-1C5604 ACST-P018-(059)E --()		IN SOUTH BIG BEAR LAKE WATERSHED HAS 801.71, IN/NEAR BIG BEAR LAKE, SEDIMENT STABILIZATION, EROSION	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$257,459 \$0 \$0	09/19/17 10/06/17 02/07/18	0% 0% SUSPENDED
HA42							
08-SBD-18-48.1/53.1 08-1G0904		IN BIG BEAR FROM WILD ROSE LANE TO PINEVIEW DRIVE PLACE A PREVENTATIVE TREATMENT ON ROADWAY PLACE A PREVENTATIVE TREATMENT ON	MATICH CORPORATION 1596 HARRY SHEPPARD BOULEVARD SAN BERNARDINO CA 92408	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$2,601,669 \$2,483,826 \$77,910	04/21/17 05/18/17 11/22/17	98% 92%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-18-49.1/51.6 08-0J9904 STP-P018-(051)E --()		IN CITY OF BIG BEAR LAKE BETWEEN PINE STL LANDSCAPE, INC. KNOT AVE AND STANDFIELD CUTOFF REPAIR & REPLACED SIDEWALKS, CURB	STL LANDSCAPE, INC. 8122 COMPTON AVE. LOS ANGELES CA 90001	TRAN, KEN 850 VIA LATA ROAD, SUITE 104 COLTON, CA 92324 (909)844-3312	\$2,745,000 \$2,630,583 \$0	04/13/16 05/06/16 11/15/17	99% 94%
08-SBD-18-96.5/101 08-0R3904 ACNH-P018-(056)E --()		IN SAN BERNARDINO COUNTY PREVENTATIVE MAINTENANCE - OVERLAY	MATCH CORPORATION 1596 HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$3,357,734 \$2,850,756 \$1,926,602	06/12/17 07/10/17 12/19/17	71% 81%
08-SBD-38-26.5/30.8 08-1G7004 ACST-P038-(021)E --()		IN SAN BERNARDINO COUNTY NEAR BIG LAKE CITY FROM 0.5 MILE WEST OF GLASS ROAD TO 0.2 MILE EAST OF SEVEN OAKS ROAD REPAIR FIRE DAMAGE, EMBANKMENT	SEMA CONSTRUCTION, INC 320 GODDARD SUITE 150 IRVINE CA 92618	NGUYEN, NHAN 850 S. VIA LATA SUITE 104 COLTON, CA 92327 (909)821-8164	\$1,558,003 \$1,388,120 \$221,611	03/13/17 04/26/17 11/30/17	21% 87%
08-SBD-38-38.6/0 08-1F1104		IN SAN BERNARDINO COUNTY ONYX SUMMIT 0.7 MILES SOUTH OF PIPES ROAD BUILD CINDER BARN	BRM 50 MARQUERITE DR. HOLLISTER CA 95023	ALINA, ALHAKEM 9225 STELLAR CT. SUITE B CORONA, CA 92883 (951)232-6235	\$723,200 \$664,071 \$0	06/30/16 07/15/16 03/30/17	98% 92%
08-SBD-40-93.1/94.2 08-0Q7904 NHPI-040-(206)4 --()		IN SAN BERNARDINO COUNTY NEAR ESSEX AT HOFF WASH (BR #54 0889 LT/RT) APPROX. 39 MI W/O JCT RTE 95 BRIDGE REPLACEMENT (BR #54 0889L&R)	ORTIZ ENTERPRISES, INC. 6 CUSHING SUITE 200 IRVINE CA 92618	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4884	\$6,578,832 \$6,542,064 \$0	06/03/16 06/20/16 11/03/17	96% 98%
08-SBD-40-94.7/99.7 08-0N56U4 NHPI-040 -(062)9 --()		NR ESSEX AT HALLER WASH BRIDGE #54- 0891 LT & RT, ROJO WASH BR 54-0894 LT & RT & CLIPPER VALLEY WASH BR 54-0895 IRVINE CA 92614 LT & RT BRIDGE REPLACEMENT	OHL USA, INC. 1920 MAIN ST. SUITE 310 IRVINE CA 92614	DAVIS, DARCY 1044 E. BROADWAY STREET NEEDLES, CA 92363 (760)326-4684	\$20,984,017 \$21,739,640 \$0	01/22/15 02/10/15 06/29/17	99% 99%





State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/17

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-60-1.8/2.8 08-1C1704		IN CHINO FROM MONTE VISTA AVE TO BENSON AVE OC RELOCATE IRRIGATION FACILITIES TO A	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$764,849 \$576,235 \$191,766	06/15/17 07/18/17 12/13/17	85% 75%
HA28							
08-SBD-60-2.9/3.9 08-1C1904 ACNH-P060-(148)E --()		IN CHINO FROM BENSON AVE OC TO SAN ANTONIO AVE UC RELOCATE IRRIGATION FACILITIES TO A	RSB GROUP, INC. 20331 LAKE FOREST DR. # C13 LAKE FOREST CA 92630	ROBINSON, KERRY 790 VIA LATA COLTON, CA 92324 (951)232-3929	\$803,030 \$765,004 \$162,183	05/03/17 05/30/17 12/28/17	80% 95%
HA28							
08-SBD-60-3.4/4.6 08-0R4804 ACNH-PIX0-(106)8 --()		IN SAN BERNARDINO COUNTY IN ONTARIO ON RTE 60 FR 0.2 MI W/O MOUNTAIN AVE UC TO EUCLID AVE UC & ON RTE 10 FR 0.2 MI E/O VINEYARD AV IMPROVE WORKER SAFETY CONDITIONS.	ARAMEXX GROUP INC. DBA ARAMEXXBENSON, DAVID CONSTRUCTION 101 N INDIAN HILL BLVD.C1-201 CLAREMONT, CA 91711	790 SOUTH VIA LATA SUITE, 100 COLTON, CA 92423 (951)232-6478	\$1,374,883 \$1,283,871 \$0	10/24/16 11/28/16 11/20/17	97% 92% SUSPENDED
08-SBD-60-/1.8 08-1C1804 ACNH-P060-(150)E --()		IN CHINO FR LOS ANGELES CO LN TO MONTE VISTA AVE OC RELOCATE IRRIGATION FACILITIES TO A	ODONNELL CONSTRUCTION, INC. 559 W COVINA BLVD SAN DIMAS CA 91773	BENSON, DAVID 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (951)232-6478	\$603,263 \$577,325 \$0	04/26/17 05/18/17 11/17/17 11/20/17	100% 96% OVER RUN
HA23							
08-SBD-62-2.0/7.6 08-0Q1304 ACHS-NHPP-(620)4 --()		IN SAN BERNARDINO COUNTY AT MORONGO VALLEY FROM EAST TO YUCCA PARK ROAD CONSTRUCT RAISED MEDIAN CURB	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	DAVIS, DARCY 1044 EAST BROADWAY NEEDLES, CA 92363 (760)326-4684	\$2,921,460 \$2,196,610 \$551,057	11/28/16 12/21/16 01/22/18	67% 75%
HB1							
08-SBD-62-16.7/25.2 08-0R1304 HSST-PP06-(039)E --()		IN JOSHUA TREE, AT VARIOUS LOCATIONS FR 0.25 MI W/O TORRES AVE TO 0.1 MI E/O LEE DR INSTALL A TWO WAY LEFT TURN LANE	GRANITE CONSTRUCTION COMPANY 38000 MONROE STREET INDIO CA 92203	VU, KHOI 73800 SHORE SUITES 104 & 105 PALM DESERT, CA 92211 (951)232-6263	\$4,542,387 \$4,814,063 \$0	11/09/16 12/09/16 10/17/17 11/15/17	100% 91% COMPLETED
HB1							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-71-4.8/8.4 08-1C6004		IN CHINO AND CHINO HILLS FR FR PINE AVE TO EUCLID AVE NORTH OF EUCLID AVE SEDIMENT STABILIZATION, EROSION	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR CA 92595	SIMPSON, JOHN 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)232-8950	\$602,227 \$447,068 -\$171,040	02/08/17 02/27/17 12/31/18	37% 74%
HA42							
08-SBD-74-52.1/62.5 08-0R7804 SSTG-P074-(063)E --()		IN/NEAR PALM DESERT 1.2 MI W/O STRAWBERRY CREEK BRIDGE TO 1.3 MI W/O CAHUILLA HILLS (POR) RD INSTALL MID WEST GUARDRAIL SYSTEM	DREAMBUILDER CONSTRUCTION CORP. 1324 LAWSON LN PLACENTIA CA 92870	TRUONG, NICK 9225 STELLAR COURT CORONA, CA 92883 (951)830-6835	\$3,895,061 \$0 \$0	08/30/17 09/20/17 06/27/18	0% 0% SUSPENDED
08-SBD-91-15.6/15.6 08-0M3114		ON RTE 91 AT ADAMS ST IC, ON RTE 210 AT WATERMAN AVE IC AND ON RTE 60 AT DAY ST, PERRIS BLVD AND HEACOCK ST. UPGRADE EXISTING CURB RAMPS TO ADA	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	AVILA, XAVIER 119 N. MAPLE SUITE A CORONA, CA 92880 (951)830-6837	\$510,733 \$0 \$0	06/15/17 07/18/17 12/27/17	0% 0% SUSPENDED
08-SBD-138-2.3/15.2 08-3401U4 STP-P138-(049)E --()		IN SAN BERNARDINO COUNTY ON RTE 138 NEAR PHELAN FR 0.6 MI W/O PHELAN RD WIDEN TO 4-LNS FR PHELAN RD TO JCT	FLATIRON/HARDY & HARPER A JOINT VENTURE 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	LENART, ELVIRA 850 VIA LATA SUITE #104 COLTON, CA 92324 (951)232-8949	\$49,558,962 \$43,014,026 \$0	09/10/14 10/10/14 11/17/17	0% 0% PLANT EST SATIS
HE13							
08-SBD-138-17.1/19.2 08-0Q3004 HSNH-P -( )P 8055- E -()		NEAR HESPERIA FROM 1.9 MI E/O RTE 15 TO 0.1 MI W/O SUMMIT POST OFFICE ROAD REALIGN AND CONSTRUCT TWO LANE	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC. 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	BENJAMIN, AMGAD 850 VIA LATA, SUITE 104 COLTON, CA 92324 (909)844-9731	\$22,520,981 \$16,316,867 \$0	04/18/16 05/06/16 10/04/18	34% 72%
HB1							
08-SBD-173-3.4/7.7 08-1H3604		ON SBD 173, FROM TWIN F RANCH ROAD TO OLD HESPERIA ROAD. REMOVE BURNED TREES AND DEBRIS, RESTORE MBGR AND SIGNS DIR'S ORDER EMERGE MBGR REPLACEMENT, TRAFFIC CONTROL, SIGNS	RIVERSIDE CONSTRUCTION COMPANY INC. 4225 GARNER ROAD RIVERSIDE, CA 92501	NGUYEN, VU 4295 E. JURUPA STREET UNIT #208 ONTARIO, CA 91761 (951)232-3787	\$455,000 \$176,459 \$0	08/26/16 12/07/16 07/31/17	100% 39%
20.20 201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-210-11.7/12.1 08-1F5104		IN THE CITY OF FONTANA, E/O RTE 210/15 CONNECTION RTE 210 @ CHERRY AVE WB AND EB ENTRANCE RAMPS MODIFY RAMP METER SYSTEMS	KANAAN CONSTRUCTION, INC 1438 ARROW HWY SUITE I IRWINDALE CA 91706	NGUYEN, TUAN 790 VIA LATA SUITE 100 COLTON, CA 92324 (951)830-6820	\$296,988 \$47,044 \$47,044	06/01/17 07/27/17 01/08/18	29% 16%
08-SBD-210-21.8/27.3 08-0E5514 ACIM-X071-(69E) --()		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATION. INSTALL FIBER OPTIC COMMUNICATION	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVENUE, UNIT E LA PUENTE CA 91748	RUIZ, MANUEL 790 VIA LATA, SUITE 100 COLTON, CA 92324 (951)906-9916	\$2,678,762 \$841,700 \$0	12/13/16 01/11/17 05/01/18	55% 31%
08-SBD-210-/10.3 08-1G1914		IN RANCHO CUCAMONGA ON ROUTE 210 FROM LOS ANGELES COUNTY LINE TO EAST OF ETIWANDA AVENUE OVERCROSSING THERMOPLASTIC TRAFFIC STRIPE & MARK	CHRISP COMPANY PO BOX 1368 FREMONT CA 94538		\$289,855 \$0 \$0	10/18/17 11/20/17	0% 0%
08-SBD-247-9.6/20.3 08-0G9004 HSST-P -( )P 7012- E -()		IN SAN BERNARDINO COUNTY IN LANDERS FROM HANDLEY RD TO 0.1 MILES N/O BOONE AVE CONSTRUCT STANDARD PAVED SHOULDER	GRIFFITH COMPANY 4756 MISSION BLVD. MONTCLAIR CA 91762	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$9,863,653 \$9,562,969 \$0	04/14/16 05/06/16 10/16/17 11/16/17	100% 100% COMPLETED
08-SBD-247-23.0/39 08-1H1004		NEAR LUCERNE VALLEY FROM 0.6 MILE S/O BIG HORN AVE TO 0.6 MILE S/O CAMP ROCK ROAD COLD IN PLACE RECYCLE EXISTING	MATICH CORPORATION 1596 E HARRY SHEPPARD BLVD SAN BERNARDINO CA 92408	GEORGES, SAMER 15255 BEAR VALLEY ROAD HESPERIA, CA 92345 (951)232-3748	\$7,397,000 \$0 \$0	09/18/17 10/06/17 02/15/17	0% 0% SUSPENDED
08-SBD-330-43.5/44.1 08-0Q6804		NEAR RUNNING SPRINGS, FROM 0.6 MI S/O JCT 18 REPAIR/REPLACE CULVERTS	AMERICA PACIFIC CONSTRUCTION 7161 CITRUS VALLEY AVE EASTVALE CA 92880		\$311,453 \$0 \$0	10/02/17 10/27/17	0% 0%

HM2

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 11/20/17**

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-VAR--/0		VARIOUS LOCATIONS IN RIVERSIDE	HIGH LIGHT ELECTRIC INC	TAHA, ISSA	\$2,458,888	01/30/17	5%
08-1C6304		(ROUTES 10, 60, & 79) AND SAN	6942 ED PARKLE SUITE A	790 S. VIA LATA SUITE	\$208,871	03/15/17	8%
ACST-P000-(433)E		BERNARDINO (ROUTES 15, 40, 95, 138,	RIVERSIDE CA 92504	100	\$0	05/09/18	
--()		210 & 330) COUNTIES		COLTON, CA 92324			
HB4N		REPLACE DEGRADED ENVIRONMENTAL		(951)840-8234			

**Totals:      Authorized Final Amt:      \$1,012,805,446      Completed to Date:      \$849,672,648      Work This Month:      \$10,983,360**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-10-20.1/99.1	08-1G3904	1
08-RIV-10-74.0/105.4	08-1E8604	1
08-RIV-10-134.3/144.1	08-1G0804	1
08-RIV-15-3.0/8.1	08-1G1104	1
08-RIV-15-23.8/33.4	08-1F8704	1
08-RIV-15-41.8/51.5	08-1G2404	1
08-RIV-15-45.6/47.3	08-1C6104	2
08-RIV-15-/41.7	08-0G7704	2
08-RIV-15-/4.8	08-1C2204	2
08-RIV-18-9.1/17.8	08-1C1004	2
08-RIV-60-/12.2	08-1E6504	2
08-RIV-60-12.2/22.1	08-1C0914	2
08-RIV-60-/12.2	08-1C6404	3
08-RIV-62-.2/9.1	08-1E9714	3
08-RIV-74-17.8/0	08-1C5104	3
08-RIV-74-71.8/80.3	08-1E3304	3
08-RIV-74-14.9/0	08-1E0504	3
08-RIV-215-37.3/38.4	08-3348V4	3
08-RIV-215-8.4/38.8	08-0G7804	4
08-RIV-243-6.2/19.8	08-1H8904	4
08-SBD-10-32.9/37.4	08-0K2924	4
08-SBD-10-/30.9	08-0Q7604	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-15-7.0/20	08-0R5104	4
08-SBD-15-7.5/7.5	08-1F9604	4
08-SBD-15-14.0/16.4	08-0K7104	5
08-SBD-15-14.7/32.5	08-1H3714	5
08-SBD-15-37.8/40.2	08-1E0104	5
08-SBD-15-41.9/43.5	08-1H6804	5
08-SBD-15-42.5/46	08-3555V4	5
08-SBD-15-46.6/79.6	08-1E3124	5
08-SBD-15-76.8/154.7	08-1G2304	6
08-SBD-15-80.4/174.1	08-1E3134	6
08-SBD-15-87.1/181.1	08-368514	6
08-SBD-15-107.3/107.3	08-0G8424	6
08-SBD-15-171.8/173.8	08-0M2804	6
08-SBD-15-15.4/30.8	08-0Q7404	6
08-SBD-15-18.5/21.4	08-1H7604	7
08-SBD-15-23.0/26.2	08-0R4404	7
08-SBD-18-24.9/29.9	08-1C0104	7
08-SBD-18-31.9/38.5	08-1G0704	7
08-SBD-18-44.5/52.8	08-1C5604	7
08-SBD-18-48.1/53.1	08-1G0904	7
08-SBD-18-49.1/51.6	08-0J9904	8
08-SBD-18-96.5/101	08-0R3904	8

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-SBD-38-26.5/30.8	08-1G7004	8
08-SBD-38-38.6/0	08-1F1104	8
08-SBD-40-150.2/153.3	08-1G6904	8
08-SBD-40-93.1/94.2	08-0Q7904	8
08-SBD-40-94.7/99.7	08-0N56U4	9
08-SBD-40-105.2/106.5	08-0N5504	9
08-SBD-40-105.8/149.9	08-1F6304	9
08-SBD-40-/25	08-0R1204	9
08-SBD-58-/13	08-1G1304	9
08-SBD-58-22.2/31.1	08-043514	9
08-SBD-60-1.8/2.8	08-1C1704	10
08-SBD-60-2.9/3.9	08-1C1904	10
08-SBD-60-3.4/4.6	08-0R4804	10
08-SBD-60-/1.8	08-1C1804	10
08-SBD-62-2.0/7.6	08-0Q1304	10
08-SBD-62-16.7/25.2	08-0R1304	10
08-SBD-71-4.8/8.4	08-1C6004	11
08-SBD-74-52.1/62.5	08-0R7804	11
08-SBD-91-15.6/15.6	08-0M3114	11
08-SBD-138-2.3/15.2	08-3401U4	11
08-SBD-138-17.1/19.2	08-0Q3004	11
08-SBD-173-3.4/7.7	08-1H3604	11



**Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
08-SBD-210-11.7/12.1	08-1F5104	12
08-SBD-210-21.8/27.3	08-0E5514	12
08-SBD-210-/10.3	08-1G1914	12
08-SBD-247-9.6/20.3	08-0G9004	12
08-SBD-247-23.0/39	08-1H1004	12
08-SBD-330-43.5/44.1	08-0Q6804	12
08-VAR--/0	08-1C6304	13

**Statement of Ongoing Contracts - Federal Aid**

District	Category	Bid + CCO	Work Comp
08			
<b>Federal Aid</b>			
-I-	FEDERAL AID (INTERSTATE)	\$145,234,943	\$124,837,100
-F-	FEDERAL AID (PRIMARY)	\$29,269,798	\$15,967,062
-S-	FEDERAL AID (SECONDARY)	\$291,552,779	\$280,870,537
-SH-	STATE HIGHWAY	\$77,669,671	\$33,851,981
		\$469,078,254	\$394,145,968
<b>District Total:</b>		<b><u>\$1,012,805,446</u></b>	<b><u>\$849,672,648</u></b>

**Statement of Ongoing Contracts -Summary**

District	Work Completed This Perio
----------	---------------------------

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
08	\$309,526,008
<b>Work completed this Period:</b>	\$309,526,008