

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 1  
11/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-10-15.8/15.9 08-0C9504 ACIM-010 -(099)1 ACIM-010 -(099)E --() HA42	WPCP	IN RIVERSIDE COUNTY NEAR BANNING AT THE DESERT HILLS TRUCK INSPECTION FACILITIES CONSTRUCT TRUCK INSPECTION BUILDING	DENBOER ENGINEERING & CONST. 4575 E. CAMINO PAROCELLA PALM SPRINGS, CA 92264	OZOWARA, DENIS 15367 TAMARAK ROAD (951) 232-3714	\$2,073,550 \$1,543,558 \$303,419	12/13/05 12/30/05 11/20/06	87% 74%  SUSPENDED
08-RIV-10-85.8/86.4 08-0F3004  HB4N	WPCP	IN RIVERSIDE COUNTY IN CHIRIACO SUMMIT FROM 0.4 KM WEST OF CHIRIACO SUMMIT OVERCROSSING TO 0.5 KM EAST OF CHIRIACO SUMMIT OVERCRO INSTALL SAFETY LIGHTING	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$231,243 \$0 \$0	09/08/06 09/19/06	0% 0%
08-RIV-10-156.2/156.4 08-0F9404  HM1	WPCP	IN RIVERSIDE COUNTY IN BLYTHE FROM RIVIERA DRIVE TO COLORADO RIVER BRIDGE RESURFACE EXISTING PAVEMENT	GRANITE CONSTRUCTION COMPANY 380000 MONROE STREET INDIO, CA 92203	EMUH, GODWIN 2351 LUGONIA AVENUE, SUITE F (951) 232-3706	\$435,504 \$140,630 \$140,630	06/21/06 07/07/06 12/11/06	24% 33%
08-RIV-60-.5/7.5 08-354804 ACNH-P060-(123)E LN62-08 0-(8) --() HB5	SWPPP	IN RIVERSIDE COUNTY AT GLEN AVON FROM ROUTE 15 AND 60 SEPARATION TO VALLEY WAY UNDERCROSSING WIDEN HIGHWAY	YEAGER SKANSKA INC. 1995 AGUA MANSA ROAD RIVERSIDE, CA 92509	KAWWA, JABRA 2023 CHICAGO AVENUE, SUITE B6 (951) 276-1938	\$52,340,517 \$16,938,994 \$5,013,254	03/08/06 03/17/06 11/01/07	34% 32%
08-RIV-71-/2.7 08-446514 HP21-6208-(007)L 620-8 00-() --() HE13	SWPPP	IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295 LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951) 830-6864	\$9,500,960 \$9,933,143 \$2,265	12/29/03 01/14/04 04/28/08	0% 0%  PLANT EST SATIS
08-RIV-74-23.5/25.9 08-1A0104  HM1		IN RIVERSIDE COUNTY NEAR LAKE ELSINORE FROM MAPES ROAD TO NAVAJO ROAD ASPHALT CONCRETE OVERLAY	VANCE CORPORATION 2271 LOCUST AVENUE RIALTO, CA 92377	CALIXTO, MIGUEL 14340 ELSWORTH, STE #117 MORENO VALLEY, CA 92553 (909)232-8955	\$148,633 \$0 \$0	04/26/02 05/07/02	0% 0%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 2  
11/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-74-27.5/30.5 08-0F8304		IN RIVERSIDE COUNTY AT ROMOLAND FROM R J NOBLE COMPANY ROUTE 74 AND 215 SEPARATION TO 0.2 KM P O BOX 620 WEST OF BRIGGS ROAD RESURFACE RUBBERIZED ASPHALT	ORANGE CA 92856 (714)637-1550	FATHI, ALI	\$819,007 \$744,736 \$744,736	04/21/06 05/01/06 10/23/06 10/26/06	90% 90%
HM1	WPCP						
08-RIV-74-71.7/85.2 08-3424U4		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS PASSING LANES AND TURNOUTS	VANCE CORPORATION 2271 N. LOCUST AVE.  RIALTO, CA 92377	AL-SAADON, ALI 2023 CHICAGO AVE., SUITE B-6  (951) 276-1945	\$892,009 \$428,354 \$142,530	06/23/06 07/06/06 07/10/07	8% 48%
HB4N	SWPPP						
08-RIV-74-71.8/101.5 08-0F9104		IN RIVERSIDE COUNTY FROM 0.5 KM NORTH OF CARRIZO WASH BRIDGE TO ROUTE 74 AND 111 SEPARATION COLD PLANE ASPHALT CONCRETE	VANCE CORPORATION 2271 N LOCUST AVENUE  RIALTO CA 92377 (909)355-4333		\$1,607,265 \$539,415 \$536,515	06/15/06 06/27/06 10/31/06	44% 34%
HM1	WPCP						
08-RIV-91-7.4/21.6 08-4353U4 ACNH-P091-(104)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	BRUTOCO ENGINEERING & PO BOX 429  FONTANA CA 92334-0429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507 (909) 232-8957	\$18,441,152 \$18,893,775 \$2,380	05/29/01 06/07/01 03/27/07	0% 0%
HB4N HE13	SWPPP						PLANT EST SATIS
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219)9 I-215 -(219)9 ACNH-X065-(080)N HB5 HB4C HE11	SWPPP	IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600  HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909) 275-0751	\$221,201,126 \$136,809,774 \$4,554,748	02/06/04 02/24/04 11/30/07	60% 62%
08-RIV-371-58.4/75.8 08-0C4704		IN RIVERSIDE COUNTY AT VARIOUS LOCATIONS CONSTRUCT TURNOUTS	HIGHLAND CONSTRUCTION INC 133 N PIXLEY ST  ORANGE CA 92868 (714)538-5156	FATHI, ALI 2023 CHICAGO AVE. STE B-6  (951) 232-7259	\$380,568 \$84,642 \$0	06/22/06 07/07/06 09/26/06 09/28/06	93% 23%
HB4N	SWPPP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 3  
11/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-10-27.6/30.6 08-0F1114		IN SAN BERNARDINO COUNTY IN REDLANDS AND LOMA LINDA AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	J MC LOUGHLIN ENGINEERING CO 10641 FULTON COURT  RANCHO CUCAMONGA CA 91730 (909)944-1037		\$384,627 \$278,746 \$0	06/21/06 07/05/06 10/03/06	15% 75%
HM3	WPCP						
08-SBD-15-12.7/15 08-0A4234		IN SAN BERNARDINO COUNTY IN AND NEAR RIALTO AND FONTANA AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 4375 JUTLAND DRIVE, SUITE 260  SAN DIEGO, CA 92117	ABUGHARBIEH, IMAD 9225 STELLAR COURT, SUITE B  (951) 232-3610	\$23,743,488 \$14,422,186 \$1,328,445	07/14/06 07/27/06 01/09/07	48% 60%
HA22	SWPPP						
08-SBD-15-40.5/0 08-279004 ACIM-015 -(222)1 G-015 -(222)E --()		IN SAN BERNARDINO COUNTY IN VICTORVILLE AT PALMDALE ROAD OVERCROSSING REALIGN RAMP AND LANDSCAPING	O'DONNELL CONSTRUCTON INC. 559 W. COVINA BLVD  SAN DIMAS, CA 91773	GADALLA, AMGAD 15367 TAMARACK RD VICTORVILLE, CA 92392 (951) 453-8929	\$829,458 \$798,033 \$0	08/22/05 09/08/05 02/07/07	27% 95%
HB1	WPCP						SUSPENDED
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET  WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909) 232-8620	\$766,982 \$762,536 \$0	12/26/02 01/09/03 10/20/06	0% 0%
HB32	SWPPP						PLANT EST SATIS
08-SBD-15-74.1/86.4 08-1A9104		IN SAN BERNARDINO COUNTY IN BARSTOW FROM MURIEL AVENUE OVERCROSSING TO EAST YERMO ROAD OVERCROSSING REGRADE MEDIAN AND INSTALL BARRIER	KIEWIT PACIFIC COMPANY P O BOX 339  NEWBERRY SPRINGS, CA 92365	SHAHIDI, SHAINA 222 E MAIN STREET, SUITE 208  (951) 232-7839	\$3,442,456 \$0 \$0	07/14/06 08/01/06 03/14/07	0% 0%
HB1	SWPPP						SUSPENDED
08-SBD-15-74.9/124 08-4567V4 ACIM-015 -(218)1 ACIM-015 -(218)E --()		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	KIEWIT PACIFIC CO. P.O. BOX 1769  VANCOUVER, WA 98668	SPENCER, OWEN 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311 (760) 256-5558	\$47,888,942 \$47,270,005 \$2,073,176	04/07/04 04/26/04 11/20/06	94% 96%
HA22 HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 4  
11/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-115.3/119 08-476104		IN SAN BERNARDINO COUNTY NEAR BAKER FROM 5.9 KM NORTH OF AFTON ROAD OVERCROSSING TO 2.3 KM SOUTH OF BASIN ROAD OVERCROSSING WIDEN ROADWAY AND BRIDGE	GRANITE CONSTRUCTION CO. P. O. BOX 50085  WATSONVILLE, CA 95077-5085	JOSE TORRES 222 E MAIN STREET, SUITE 208  (951) 232-7521	\$6,177,177 \$0 \$0	08/22/06 09/07/06 05/27/07	0% 0%  SUSPENDED
HB4C	SWPPP						
08-SBD-18-20.6/39.5 08-0H8104 ER- ( ) -- ( )		SR 18 PM 20.6 TO PM 39.5 200' TO C/L REMOVAL OF DEAD TREES ALONG EVAC. ROUTES	SOUTH BAY TIMBER 202 N. OREGON ST.  YREKA, CA 96097	DAVIS, DARCY L. 2531 LUGONIA AVE. STE F  (909) 844-9731	\$1,400,000 \$1,078,451 \$333,001	01/26/06 02/07/06 12/15/06	86% 77%
201 130							
08-SBD-30-26.7/30.2 08-0F1404		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AND HIGHLAND FROM HIGHLAND AVENUE UNDERCROSSING TO FIFTH STREET UNDERCROSSING INSTALL MEDIAN BARRIER	ALCORN FENCE COMPANY P O BOX 1249  SUN VALLEY, CA 91353	PAIBUL, SENI 790 S VIA LATA, SUITE 100  (951) 830-9299	\$912,000 \$0 \$0	09/12/06 09/25/06 02/05/07	0% 0%
HB1	SWPPP						
08-SBD-38-.5/0 08-0F4104		IN SAN BERNARDINO COUNTY IN REDLANDS AT THE INTERSECTION OF LUGONIA AVENUE AND ORANGE STREET MODIFY SIGNALS AND LIGHTING	FREEWAY ELECTRIC P O BOX 7745  RIVERSIDE CA 925137745 (951)712-5767		\$130,250 \$0 \$0	06/22/06 07/20/06	0% 0%
HB1	WPCP						
08-SBD-38-9.3/9.6 08-358424 ACST-P038-(014)E P0-38 0-(4E) -- ( ) HA21		IN SAN BERNARDINO COUNTY IN AND NEAR YUCAIPA FROM 1.3 KM EAST OF BRYANT STREET TO 0.1 KM EAST OF MILL CREEK BRIDGE WIDEN BRIDGE	GRIFFITH COMPANY P O BOX 2150  SANTA FE SPRINGS CA 90670 (562)207-1777		\$2,220,473 \$264,868 \$252,478	03/27/06 04/11/06 03/13/07	22% 12%
08-SBD-38-14.8/59.4 08-0H4004		IN SAN BERNARDINO COUNTY ON STATE ROUTE 38FROM POST MILE 14.8 TO 59.4 REMOVE DEAD AND DYING TREES	A J ACOSTA COMPANY, INC. P.O. BOX 2889  BIG BEAR LAKE, CA 92315	NGUYEN, VU THANH 2351 LUGONIA AVE., #F  (951) 232-7582	\$1,000,000 \$819,544 \$160,788	10/11/05 10/11/05 11/14/06	83% 82%
201 130							



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 6  
11/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-60-.6/3.5 08-451504		IN SAN BERNARDINO COUNTY IN CHINO FROM 1.0 KM EAST OF THE LOS ANGELES COUNTY LINE TO 0.32 KM WEST OF MOUNTAIN AVENUE UNDERCROSSIN PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270  BUENA PARK CA 90622 (714)523-9200	SPRAY, MIKE 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951) 232-6497	\$510,012 \$405,682 \$7,860	10/13/05 10/27/05 08/15/07	52% 79%
HA25	WPCP						
08-SBD-62-.8/9.6 08-359024 ACNH-P062-(024)E --()		IN SAN BERNARDINO COUNTY AT AND NEAR MORONGO VALLEY AND YUCCA VALLEY FROM 0.1 KM WEST OF HESS BOULEVARD TO LA HONDA WAY REHABILITATE ROADWAY	GRANITE CONSTRUCTION COMPANY 38000 MONROE ST.  INDIO, CA 92203	GONZALEZ, ALFONSO 6690 LA CONTENTA ROAD BANNING, CA 92220 (951) 922-1728	\$10,035,487 \$9,367,241 \$751,545	10/06/05 10/21/05 03/07/07	68% 91%
HB4N	SWPPP						
08-SBD-62-33.0/34.2 08-1A1304		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS ON ROUTE 62 FROM CEDAR AVENUE TO CHARLOTTE ROAD ASPHALT CONCRETE OVERLAY	MATCH CORPORATION P O BOX 50000  SAN BERNARDINO CA 92412 (909)825-9100	MAYER, GARY A. 322 W. HOBSON WAY STE #2 BLYTHE, CA 92225 (760)922-5848	\$147,147 \$0 \$0	04/05/02 04/18/02	0% 0%
HM1							
08-SBD-66-17.1/0 08-492504		IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO AT MAPLE AVENUE INTERSECTION INSTALL TRAFFIC SIGNAL	OLIVAS VALDEZ INC 846 NORTH CHARTER DRIVE  COVINA, CA 91724	MAGED YOUSSEF 9225 STELLAR COURT # B  (951) 538-3087	\$678,508 \$618,361 \$162,603	01/27/06 02/14/06 11/17/06	100% 90%
HB1	WPCP						
08-SBD-83-.9/1 08-449704 ACST-S083-(017)E S0-83 0-(7E) --()		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE REPLACE BRIDGE SCOUR	MCM CONSTRUCTION INC. P.O. BOX 867  BLOOMINGTON, CA 92316	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951) 232-3778	\$1,981,652 \$1,954,446 \$0	08/11/05 08/26/05 05/14/07	0% 0%
HA21	WPCP						PLANT EST SATIS
08-SBD-138-29.1/37.8 08-0H5804 NH- ( ) --()		REMOVE DEAD AND DYING TREES ADJACENT TO STATE HIGHWAY JCT 18 TO JCT 173 ON RTE 189 REMOVAL AND DISPOSAL OF FIRE	SOUTH BAY TIMBER 202 N. OREGON ST.  YREKA, CA 96067	DAVIS, DARCY 2351 W. LUGONIA, SUITE F  (909) 844-9731	\$2,000,000 \$1,771,628 \$284,778	11/30/05 11/30/05 12/15/06	73% 89%
201	130						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 7  
11/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-138-/13.9 08-4697V4 ACST-X071-(051)E X0-71 0-(1E) --()		IN SAN BERNARDINO AND LOS ANGELES COUNTIES AT VARIOUS LOCATIONS WIDEN ROADWAY	YEAGER SKANSKA INC 1995 AGUA MANSA ROAD  RIVERSIDE CA 925092405 (951)684-5360	PINING, CATALINO 15367 TAMARACK RD.  (951) 840-8230	\$37,631,856 \$17,018,276 \$521,192	02/14/06 03/01/06 08/31/07	39% 45%
HB1 HA22	SWPPP						
08-SBD-142-/5.7 08-0F8504		IN SAN BERNARDINO COUNTY IN AND NEAR R J NOBLE COMPANY CHINO HILLS FROM ORANGE COUNTY LINE P O BOX 620 TO ROUTE 142 AND 71 SEPARATION OPEN GRADED ASPHALT CONCRETE	ORANGE CA 92856 (714)637-1550		\$1,046,992 \$412,822 \$0	06/21/06 06/29/06 10/27/06 10/30/06	100% 40%
HM1	SWPPP						
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)E --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270  BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951) 830-6815	\$4,023,938 \$3,884,563 \$6,720	08/12/03 09/03/03 07/10/07	0% 0%
HE14	SWPPP						PLANT EST SATIS
08-SBD-210-12.9/13 08-204334 CMLN-6208-(010)E --()		IN SAN BERNARDINO COUNTY IN FONTANA AT THE NORTH WEST CORNER OF BEECH AVENUE UNDERCROSSING CONSTRUCT PARK AND RIDE	VANCE CORPORATION 2271 N. LOCUST AVENUE  RIALTO, CA 92377-4113	ABU-GHARBIEH, IMAD 9225 STELLER COURT STE B  (951) 232-3610	\$847,414 \$804,490 \$0	01/24/06 02/02/06 08/17/07	0% 0%
HB6	SWPPP						PLANT EST SATIS
08-SBD-215-2.7/5 08-0C1804		IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO FROM WASHINGTON AVENUE OVERCROSSING TO 0.4 KM SOUTH OF ORANGE SHOW ROAD OVER UPGRADE MEDIAN BARRIER	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE  CORONA CA 92883 (951)674-7352	ABDELKHALEQ, HUSSAM/SAOUD, NAHRO 790 S. VIA LATA STE 100  (951) 830-6629	\$4,323,254 \$793,380 \$134,420	05/24/06 06/06/06 04/06/07	41% 18%
HA27	SWPPP						
08-SBD-247-2.7/3.3 08-0E9104		IN SAN BERNARDINO COUNTY IN YUCCA VALLEY FROM 0.5 KM NORTH TO 0.5 KM SOUTH OF BUENA VISTA DRIVE AND SKYLINE RANCH ROAD SIGNALIZE AND WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	CHAN, KHONSON	\$1,938,333 \$229,458 \$229,458	06/27/06 07/07/06 03/27/07	13% 12%
HB1	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 10/20/06**

Page 8  
11/02/06

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-330-30.8/31.8 08-0H4104 ACST-4113-(004)E 41-13 0-(4E) --() HA23	SWPPP	IN SAN BERNARDINO COUNTY NEAR HIGHLAND FROM 2.6 KM NORTH OF HIGHLAND AVENUE OVERCROSSING TO 0.6 KM SOUTH OF CITY CREEK BRIDGE CONSTRUCT ROCK SLOPE PROTECTION	VANCE CORPORATION 2271 N LOCUST AVENUE RIALTO CA 92377 (909)355-4333		\$6,272,041 \$5,423,382 \$2,209,872	07/07/06 07/14/06 10/23/06	99% 78%
08-SBD-395-4.3/11.7 08-0G6804		IN SAN BERNARDINO COUNTY IN HESPERIA AND VICTORVILLE AT VARIOUS LOCATIONS OVERLAY ROADWAY	ORTIZ ASPHALT PAVING COMPANY P O BOX 883 COLTON CA 92324 (909)382-2233		\$1,545,483 \$0 \$0	09/19/06 09/28/06	0% 0%
HA22	WPCP						
08-SBD-395-46.0/52 08-0F8904		IN SAN BERNARDINO COUNTY AT KRAMER JUNCTION FROM ROUTE 58 TO DESERT HILL ROAD RESURFACE ASPHALT CONCRETE	ORTIZ ASPHALT PAVING INC P O BOX 883 COLTON CA 92324 (909)382-2233	SARKIN, SUE 15367 TAMARACK RD (951) 232-3748	\$1,194,438 \$1,051,024 \$0	04/25/06 05/11/06 09/01/06	71% 100%
HM1	WPCP						SUSPENDED
08-SBD-5731-/0 08-499904		IN SAN BERNARDINO COUNTY AT THE VIDAL MAINTENANCE STATION UPGRADE MAINTENANCE STATION	DRP NATIONAL INC. 2694 E GARVEY AVE SOUTH #183 WEST COVINA, CA 91791	VERLENGIA, ROMANO (CONSTRUCTION TRAILER) C/O CALTRANS MAINTENANCE HC 20 BOX 414 (951) 538-9810	\$926,898 \$907,515 \$32,800	01/18/06 01/24/06 10/24/06	99% 98%
HA12							

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$493,071,314</u>	<b>Completed to Date:</b>	<u>\$305,304,826</u>	<b>Work This Month:</b>	<u>\$22,441,910</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------



# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-85.8/86.4	08-0F3004	1
08-RIV-10-15.8/15.9	08-0C9504	1
08-RIV-10-156.2/156.4	08-0F9404	1
08-RIV-60-.5/7.5	08-354804	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-27.5/30.5	08-0F8304	1
08-RIV-74-71.7/85.2	08-3424U4	2
08-RIV-74-71.8/101.5	08-0F9104	2
08-RIV-74-23.5/25.9	08-1A0104	2
08-RIV-91-7.4/21.6	08-4353U4	2
08-RIV-215-37.7/43.9	08-334844	2
08-RIV-371-58.4/75.8	08-0C4704	2
08-SBD-10-27.6/30.6	08-0F1114	3
08-SBD-15-12.7/15	08-0A4234	3
08-SBD-15-40.5/0	08-279004	3
08-SBD-15-41.1/41.7	08-493504	3
08-SBD-15-74.1/86.4	08-1A9104	3
08-SBD-15-74.9/124	08-4567V4	3
08-SBD-15-115.3/119	08-476104	4
08-SBD-18-20.6/39.5	08-0H8104	4
08-SBD-30-26.7/30.2	08-0F1404	4
08-SBD-38-.5/0	08-0F4104	4

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-38-9.3/9.6	08-358424	4
08-SBD-38-14.8/59.4	08-0H4004	4
08-SBD-40-80.0/97	08-0J1304	5
08-SBD-40-80.4/97.6	08-0J1014	5
08-SBD-40-97.6/97.6	08-0J0204	5
08-SBD-40-73.0/91	08-463004	5
08-SBD-40-125.0/132.8	08-0F9204	5
08-SBD-40-136.0/143.7	08-0F9304	5
08-SBD-60-.6/3.5	08-451504	6
08-SBD-62-.8/9.6	08-359024	6
08-SBD-62-33.0/34.2	08-1A1304	6
08-SBD-66-17.1/0	08-492504	6
08-SBD-83-.9/1	08-449704	6
08-SBD-138-29.1/37.8	08-0H5804	6
08-SBD-138-/13.9	08-4697V4	7
08-SBD-142-/5.7	08-0F8504	7
08-SBD-210-8.3/15.1	08-498004	7
08-SBD-210-12.9/13	08-204334	7
08-SBD-215-2.7/5	08-0C1804	7
08-SBD-247-2.7/3.3	08-0E9104	7
08-SBD-330-30.8/31.8	08-0H4104	8
08-SBD-395-4.3/11.7	08-0G6804	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-395-46.0/52	08-0F8904	8
08-SBD-5731-/0	08-499904	8

#### Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$50,791,950	\$49,611,596
-F-	FEDERAL AID ( PRIMARY )	\$304,018,283	\$183,781,412
-S-	FEDERAL AID ( SECONDARY )	\$52,129,960	\$28,545,534
-SH-	STATE HIGHWAY	\$58,230,296	\$26,188,174
-ER-	STORM DAMAGE REPAIR	\$10,985,000	\$3,971,475
		\$16,915,824	\$13,206,634
<b>District Total:</b>		<b><u>\$493,071,314</u></b>	<b><u>\$305,304,826</u></b>

#### Statement of Ongoing Contracts -Summary

District	Work Completed This Period
08	\$2,693,902
<b>Work completed this Period:</b>	<b>\$2,693,902</b>