

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 1  
10/03/05

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-60-15.1/15.3 08-486204		IN RIVERSIDE COUNTY IN MORENO VALLEY FROM 0.3 KM WEST TO 0.1 KM EAST OF HEACOCK STREET OVERCROSSING WIDEN OFF RAMP	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE  CORONA, CA 92883	AL-SAADON, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)276-1945	\$648,220 \$650,676 \$3,802	06/25/04 07/07/04 12/19/05	0% 0%  PLANT EST SATIS
HB4N	WPCP						
08-RIV-71-/2.7 08-446514 HP21-6208-(007) L-6208-(007)		IN RIVERSIDE COUNTY NEAR CORONA AND CHINO HILLS FROM SAN BERNARDINO AND RIVERSIDE COUNTY LINE TO SANTA ANA RIVER BRIDGE WIDEN DIVIDED HIGHWAY	SEMA CONSTRUCTION 2 SOUTH POINTE DR. STE 295  LAKE FOREST, CA 92630	YOGARAJAH, MANNY M. 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)830-6864	\$9,375,643 \$9,671,307 \$282,265	12/29/03 01/14/04 04/28/08	0% 0%  PLANT EST SATIS
HE13	SWPPP						
08-RIV-74-23.5/25.9 08-1A0104		IN RIVERSIDE COUNTY NEAR LAKE ELSNORE FROM MAPES ROAD TO NAVAJO ROAD ASPHALT CONCRETE OVERLAY	VANCE CORPORATION 2271 LOCUST AVENUE  RIALTO, CA 92377	CALIXTO, MIGUEL 14340 ELSWORTH, STE #117 MORENO VALLEY, CA 92553 (909)232-8955	\$148,633 \$0 \$0	04/26/02 05/07/02	0% 0%
HM1							
08-RIV-74-27.5/32.5 08-0F4304		IN RIVERSIDE COUNTY IN ROMOLAND FROM ROUTE 215 AND 74 SEPARATION TO CREAG AVENUE RESURFACE ASPHALT CONCRETE	EXCEL PAVING COMPANY 2230 LEMON AVENUE  LONG BEACH CA 90806 (562)599-5841	FATHI, ALI 2023 CHICAGO AVE. STE B-6 RIVERSIDE, CA 92507 (951)232-7259	\$208,491 \$195,464 \$195,464	05/26/05 06/08/05 09/26/05 09/26/05	60% 87%
HM1	WPCP						
08-RIV-74-37.9/38 08-475604 ACST-P074-(049) PHG-P074-(049)		IN RIVERSIDE COUNTY IN HEMET FROM 0.3 T D S KM WEST OF CAWSTON AVENUE TO 0.3 KM EAST OF CAWSTON AVENUE INSTALL TRAFFIC SIGNAL	ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361320 (805)371-4639	EBRAHAM, EBRAHAM 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$200,295 \$0 \$0	07/28/05 08/10/05	0% 0%
HB1	WPCP						
08-RIV-91-7.4/21.6 08-4353U4 ACNH-P091-(104)		IN RIVERSIDE COUNTY IN RIVERSIDE FROM 0.1 KM EAST OF MAGNOLIA AVENUE UNDERCROSSING TO 0.3 KM EAST OF BROCKTON AVENUE UNDERCROSSIN WIDEN EXISTING HIGHWAY AND BRIDGES	BRUTOCO ENGINEERING & CONSTRUCTION INC PO BOX 429  FONTANA CA 92334-0429	CALIXTO, MIGUEL 3474 NIKI WAY RIVERSIDE, CA 92507 (909)232-8957	\$18,408,752 \$18,821,278 \$51,810	05/29/01 06/07/01 12/01/06	0% 0%  PLANT EST SATIS
HB4N HE13	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 2  
10/03/05

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-RIV-111-53.0/56.2 08-0F4704		IN RIVERSIDE COUNTY IN PALM SPRINGS FROM VISTA CHINO AT PALM CANYON DRIVE TO CHINO CREEK BRIDGE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION CO. 38000 MONROE ST.  INDIO, CA 92203	VERLENGIA, ROMANO 2781 W. RAMSEY ST. STE 7 BANNING, CA 92220-3700 (951)538-9810	\$725,675 \$792,985 \$0	04/28/05 05/11/05 08/29/05 08/29/05	100% 100%  COMPLETED
HM1	WPCP						
08-RIV-215-37.7/43.9 08-334844 ACNH-215 -(219) I-215 -(219) ACNH-X065-(080) HB5 HB4C HE11		IN RIVERSIDE COUNTY IN RIVERSIDE AND MORENO VALLEY AT VARIOUS LOCATIONS WIDEN EXISTING FREEWAY	WASHINGTON/OBAYASHI P.O. BOX 600  HIGHLAND, CA 92346	LOPEZ, JOE 3474 NIKI WAY RIVERSIDE, CA 92557 (909)275-0751	\$202,160,260 \$73,514,339 \$4,448,331	02/06/04 02/24/04 05/18/07	39% 36%
08-SBD-10-.1/9.2 08-0A1804 ACIM-010 -(250)		IN SAN BERNARDINO COUNTY IN MONTCLAIR, UPLAND AND ONTARIO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC. 3701 MALLARD DR.  BENICIA, CA 94510	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3778	\$5,710,120 \$5,845,386 \$9,200	06/23/04 07/06/04 09/21/05 09/21/05	99% 99%
HA22	WPCP						
08-SBD-10-2.5/10 08-366204 HP21-6208-(005) LN-6208-(005)		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS MODIFY CHANGEABLE MESSAGE SIGNS	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE  IRVINE CA 926145706 (949)252-0441	SAVALA, MARIO 1110-A RESEARCH DR. REDLANDS, CA 92374-4562 (951)453-8925	\$827,004 \$759,838 \$248,397	06/28/04 07/08/04 10/28/05	58% 91%
HA22	WPCP						
08-SBD-10-24.2/24.3 08-371304		IN SAN BERNARDINO COUNTY IN COLTON AND SAN BERNARDINO AT ROUTE 10 AND 215 SEPARATION SEISMIC RETROFIT	BRUTOCO ENGINEERING & CONSTRUCTION INC MR. TIM ROSS P O BOX 429  FONTANA CA 92334	KAWWA, JABRA 4100 LATHAM STREET STE E RIVERSIDE, CA 92501 (909)275-0211	\$16,059,438 \$15,851,152 \$32,762	11/25/03 12/09/03 01/31/06	100% 99%
HA4S2	SWPPP						
08-SBD-10-28.3/30.1 08-475104 IM- ( )		IN SAN BERNARDINO COUNTY IN REDLANDS AT THE ROUTE 10 AND 30 SEPARATION HIGHWAY PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE INC. 7371 WALNUT AVE.  BUENA PARK, CA 90620	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951)830-6815	\$559,621 \$532,809 \$2,522	04/11/02 04/23/02 02/17/06	0% 0%  PLANT EST SATIS
HB32							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 3  
10/03/05

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-10-30.9/31.9 08-474204 ACIM-010 -(251)		IN SAN BERNARDINO COUNTY IN REDLANDS FROM 10 AND 38 SEPARATION TO UNIVERSITY STREET UNDERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON ST.  WINCHESTER, CA 92596	SPRAY, MICHAEL 464 W. FOURTH ST. 6TH FLR SAN BERNARDINO, CA 92401-1400 (951)232-6497	\$1,064,708 \$935,480 \$8,269	04/07/04 04/22/04 04/08/08	34% 89%
HA25	SWPPP						
08-SBD-15-8.8/10.2 08-1A7104		IN SAN BERNARDINO COUNTY IN FONTANA AND RANCHO CUCAMONGA FROM CHERRY AVENUE UNDERCROSSING TO 0.9 KM NORTH OF SUMMIT AVENUE OVERCRO PLANT ESTABLISHMENT	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON STREET  WINCHESTER CA 92596 (909)926-7444	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951)830-6815	\$251,311 \$160,765 \$4,136	02/19/03 03/04/03 03/22/06	84% 63%
HM2	WPCP						
08-SBD-15-16.0/30 08-0F4904		IN SAN BERNARDINO COUNTY NEAR CAJON JUNCTION FROM 0.4 KM SOUTH OF CLEGHORN CREEK BRIDGE TO 2.1 KM NORTH OF OAK HILL ROAD OVERCROS REMOVE AND REPLACE CONCRETE	ALL AMERICAN ASPHALT P O BOX 2229  CORONA CA 92878 (951)736-7600	ABU-GHARBIEH, IMAD 603 S. MILLIKEN AVE. STE K ONTARIO, CA 91761 (951)232-3610	\$508,624 \$3,656 \$3,000	05/26/05 06/06/05 11/25/05	51% 1%
HM1	WPCP						
08-SBD-15-33.5/34.5 08-370204 ACIM-015 -(217) ACIM-015 -(217) HP21-6208-(005) HE11	SWPPP	IN SAN BERNARDINO COUNTY IN HESPERIA FROM 0.8 KM SOUTH TO 0.8 KM NORTH OF MAIN STREET OVERCROSSING RECONSTRUCT EXISTING FREEWAY	YEAGER SKANSKA INC P O BOX 87  RIVERSIDE CA 925020087 (909)684-5360	SARKIN, SUE 12402 INDUSTRIAL BLVD. STE F1 & F2 VICTORVILLE, CA 92392 (760)241-4695	\$8,805,438 \$7,786,980 \$434,684	09/05/03 09/22/03 11/16/05	95% 87%
08-SBD-15-40.5/0 08-279004 ACIM-015 -(222) G-015 -(222)		IN SAN BERNARDINO COUNTY IN VICTORVILLE AT PALMDALE ROAD OVERCROSSING REALIGN RAMP AND LANDSCAPING	ODONNELL CONSTRUCTION INC 559 W COVINA BLVD  SAN DIMAS CA 917732911 (909)394-4510	GADALLA, AMGAD 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)453-8929	\$752,790 \$0 \$0	08/22/05 09/08/05	0% 0%
HB1	WPCP						
08-SBD-15-41.1/41.7 08-493504		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM 0.5 KM SOUTH OF TO 0.5 KM NORTH OF ROY RODGERS OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON STREET  WINCHESTER, CA 92596	RUBALCABA, JOE 464 W. FOURTH STREET MS 1104 SAN BERNARDINO, CA 92401-1400 (909)232-8620	\$746,075 \$683,622 \$4,501	12/26/02 01/09/03 09/18/06	73% 91%
HB32	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 4  
10/03/05

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-15-74.9/124 08-4567V4		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW AND YERMO FROM EAST MAIN	KIEWIT PACIFIC CO. P.O. BOX 1769	SPENCER, OWEN 222 E. MAIN ST., SUITE 208	\$43,540,733 \$14,418,268	04/07/04 04/26/04	51% 33%
ACIM-015 -(218) ACIM-015 -(218)		STREET OVERCROSSING TO 0.32 KM SOUTH OF RASOR ROAD ROADWAY REHABILITATION	VANCOUVER, WA 98668	BARSTOW, CA 92311 (760)256-5558	\$2,372,549	05/18/06	SUSPENDED
HA22 HB4C	SWPPP						
08-SBD-18-44.3/54.5 08-0F4204		IN SAN BERNARDINO COUNTY IN AND NEAR BIG BEAR LAKE FROM BIG BEAR DAM TO JUNCTION ROUTE 38 AT BIG BEAR CITY RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	NGUYEN, VU 2351 W. LUGONIA STE F REDLANDS, CA 92374 (951)232-7582	\$2,250,626 \$814,202 \$717,331	04/25/05 05/06/05 10/14/05	100% 37%
HM1	WPCP						
08-SBD-18-97.5/101 08-0F4404		IN SAN BERNARDINO COUNTY IN VICTORVILLE FROM JUNCTION 18 AND 395 TO CAHUENGA ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	SULLY-MILLER CONTRACTING CO. 17540 TURNER ROAD VICTORVILLE, CA 92394-9684	THORN, CHARLES 15367 TAMARACK RD VICTORVILLE, CA 92392 (951)232-7260	\$810,575 \$763,698 \$564,446	06/15/05 06/28/05 09/30/05	68% 94%
HM1	WPCP						
08-SBD-40-73.0/91 08-463004		IN SAN BERNARDINO COUNTY FROM 2.4 KM WEST OF OLD DAD WASH TO 1.0 KM WEST OF NEWTON WASH AND IN AND NEAR NEEDLES FROM JAVA OVERHEAD PLACE MEDIUM SEAL COAT	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$689,690 \$0 \$0	04/28/99 05/07/99	0% 0%
HM1A							
08-SBD-40-80.3/119.6 08-483774		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS	GRANITE CONSTRUCTION CO., INC.MR. MATT SEEHAWER 55475 YUCCA TRAIL YUCCA VALLEY CA 92284	SHAHIDI, SHAINÉ 1044 E. BROADWAY NEEDLES, CA 92363 (760)326-4884	\$5,131,138 \$5,036,243 \$948,646	03/14/03 03/28/03 12/07/05	77% 90%
ACIM-040 -(050)		TREAT BRIDGE DECKS AND SEALS					
HA21	WPCP						
08-SBD-40-106.5/108 08-483764		IN SAN BERNARDINO COUNTY ON INTERSTATE 40 AT FENNER OVERHEAD STRUCTURE REPLACEMENT	KIEWIT PACIFIC CO MR. DARWIN BRAUN 3888 EAST BROADWAY ROAD PHOENIX AZ 85040-2924	YANG, CHAD P.O. BOX 4 ESSEX, CA 92332 (909)232-7638	\$5,720,272 \$4,989,221 \$250,144	09/23/03 10/07/03 05/31/06	100% 83%
ACIM-040 -(051) ACIM-040 -(051)							
HA21	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 5  
10/03/05

**District 08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-60-4.5/8.7 08-2015U4 ACNH-P060-(106)		IN SAN BERNARDINO COUNTY IN ONTARIO FROM 60/83 SEPARATION TO 0.3 KM WEST OF HAVEN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	KARLESKINT CRUM INC. 4110 EAST VENTURA BLVD. OXNARD, CA 93030	SPRAY, MICHAEL 464 W. FOURTH ST. 6TH FLR SAN BERNARDINO, CA 92401-1400 (951)232-6497	\$1,822,353 \$1,818,371 \$6,500	02/17/99 03/03/99 01/06/06	0% 0% 0%
HB32	SWPPP						PLANT EST UNSAT
08-SBD-62-33.0/34.2 08-1A1304		IN SAN BERNARDINO COUNTY IN TWENTYNINE PALMS ON ROUTE 62 FROM CEDAR AVENUE TO CHARLOTTE ROAD ASPHALT CONCRETE OVERLAY	MATCH CORPORATION P O BOX 50000 SAN BERNARDINO CA 92412 (909)825-9100	MAYER, GARY A. 322 W. HOBSON WAY STE #2 BLYTHE, CA 92225 (760)922-5848	\$147,147 \$0 \$0	04/05/02 04/18/02	0% 0%
HM1							
08-SBD-66-17.6/18.4 08-438604 ACST-S066-(008) PHG-S066-(008)		IN SAN BERNARDINO COUNTY IN RIALTO FROM 0.1 KM EAST OF MAPLE AVENUE TO 0.1 KM EAST OF LILAC AVENUE INSTALL TRAFFIC SIGNAL	TDS ENGINEERING  (805)371-4639	ABUGHARBIEH, IMAD 603 S. MILLIKEN AVE STE K ONTARIO, CA 91761 (951)232-3610	\$586,244 \$0 \$0	08/22/05 09/01/05	0% 0%
HB1	WPCP						
08-SBD-83-.9/1 08-449704 ACST-S083-(017) P-S083-(017)		IN SAN BERNARDINO COUNTY IN CHINO AT CHINO CREEK BRIDGE REPLACE BRIDGE SCOUR	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	SAOUD, NAHRO 790 S. VIA LATA STE 100 COLTON, CA 92334 (951)232-3778	\$1,619,652 \$0 \$0	08/11/05 08/26/05 07/30/06	0% 0%
HA21	WPCP						
08-SBD-95-72.0/80.4 08-0F2004		IN SAN BERNARDINO COUNTY NEAR SEARCHLIGHT JUNCTION FROM 13.0 KM NORTH OF GOFFS ROAD TO THE NEVADA STATE LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION MR. GARY SPINETTI 55475 YUCCA TR YUCCA VALLEY, CA 92284	SANTOS, JOHN 1044 E. BROADWAY NEEDLES, CA 92363 (760)326-4884	\$1,260,455 \$1,058,981 \$0	04/25/05 05/06/05 08/30/05 09/02/05	100% 100%
HM1	WPCP						COMPLETED
08-SBD-210-8.3/15.1 08-498004 STPL-6208-(004)		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA AND FONTANA AT VARIOUS LOCATIONS HIGHWAY LANDSCAPING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC P O BOX 6270 BUENA PARK CA 90622 (714)523-9200	MORO, BILL 464 W. FOURTH STREET 6TH FLOOR SAN BERNARDINO, CA 92401-1400 (951)830-6815	\$4,016,603 \$3,781,276 \$6,400	08/12/03 09/03/03 07/10/07	51% 96%
HE14	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 6  
10/03/05

**District                      08**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
08-SBD-247-22.0/69 08-0E9504 ACST-3906-(004) P-3906-(004)		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION INC. 38000 MONROE STREET  INDIO, CA 92203	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951) 232-7755	\$4,747,770 \$2,582,720 \$1,990,342	06/30/05 07/18/05 11/01/05	46%  54%
HA23	WPCP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$339,504,358</u>	<b>Completed to Date:</b>	<u>\$171,468,717</u>	<b>Work This Month:</b>	<u>\$12,585,502</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
08-RIV-60-15.1/15.3	08-486204	1
08-RIV-71-/2.7	08-446514	1
08-RIV-74-27.5/32.5	08-0F4304	1
08-RIV-74-37.9/38	08-475604	1
08-RIV-74-23.5/25.9	08-1A0104	1
08-RIV-91-7.4/21.6	08-4353U4	1
08-RIV-111-53.0/56.2	08-0F4704	2
08-RIV-215-37.7/43.9	08-334844	2
08-SBD-10-.1/9.2	08-0A1804	2
08-SBD-10-2.5/10	08-366204	2
08-SBD-10-28.3/30.1	08-475104	2
08-SBD-10-30.9/31.9	08-474204	2
08-SBD-10-24.2/24.3	08-371304	3
08-SBD-15-8.8/10.2	08-1A7104	3
08-SBD-15-33.5/34.5	08-370204	3
08-SBD-15-40.5/0	08-279004	3
08-SBD-15-41.1/41.7	08-493504	3
08-SBD-15-74.9/124	08-4567V4	3
08-SBD-15-16.0/30	08-0F4904	4
08-SBD-18-44.3/54.5	08-0F4204	4
08-SBD-18-97.5/101	08-0F4404	4
08-SBD-40-73.0/91	08-463004	4

### Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-SBD-40-80.3/119.6	08-483774	4
08-SBD-40-106.5/108	08-483764	4
08-SBD-60-4.5/8.7	08-2015U4	5
08-SBD-62-33.0/34.2	08-1A1304	5
08-SBD-66-17.6/18.4	08-438604	5
08-SBD-83-.9/1	08-449704	5
08-SBD-95-72.0/80.4	08-0F2004	5
08-SBD-210-8.3/15.1	08-498004	5
08-SBD-247-22.0/69	08-0E9504	6

### Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$71,284,821	\$39,544,387
-F-	FEDERAL AID ( PRIMARY )	\$222,391,366	\$94,153,988
-S-	FEDERAL AID ( SECONDARY )	\$11,170,564	\$6,363,996
-SH-	STATE HIGHWAY	\$24,454,960	\$20,975,201
		\$10,202,647	\$10,431,146
<b>District Total:</b>		<b><u>\$339,504,358</u></b>	<b><u>\$171,468,717</u></b>



**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
08	\$1,986,130
<b>Work completed this Period:</b>	\$1,986,130