

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081		\$4,105,177 \$0 \$0	04/20/15 05/07/15	0% 0%
09-INY-190-24.5/40 09-358604 ACST-P190-(018)E --()		IN INYO COUNTY FROM ROUTE 136 TO 2.5 MILES EAST OF OLANCHA DARWIN ROAD. DARWIN THIN BLANKET HMA THIN BLANKET OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA, CA 92081	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,961,983 \$3,063,551 \$86,509	01/13/15 02/10/15 08/31/15	86% 98%
HM1							
09-INY-190-73.3/96.8 09-361504		IN INYO COUNTY AT AND NEAR STOVEPIPE WELLS FROM 3.2 MILES WEST OF WILDROSE ROAD TO 2.9 MILES WEST OF DAYLIGHT PASS CUTOFF ROAD HMA THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$3,466,720 \$0 \$0	04/30/15 05/15/15	0% 0% SUSPENDED
HM1							
09-MNO-6-.8/2.4 09-356004 HSNH-P006-(011)E --()		IN MONO COUNTY NEAR BISHOP FROM 0.14 MILE NORTH OF PUMICE MILL ROAD TO 0.34 MILE NORTH OF WHITE MOUNTAIN ESTATES ROAD WIDEN SHOULDER/PLACE RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$867,493 \$545,479 \$485,737	04/24/15 05/07/15 08/28/15	80% 63%
HB1							
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,070,538 \$1,041,464 \$0	11/07/13 11/22/13 06/30/15	63% 97%
HA12							
09-MNO-395-44.6/50.7 09-358804 ACNH-P395-(248)E --()		IN MONO COUNTY NEAR LEE VINING FROM 1.2 MILES SOUTH OF SOUTH JUNCTION ROUTE 120 TO NORTH JUNCTION ROUTE 120 RUSH CREEK THIN BLANKE HMA (TYPE A) OVERLAY	QUALCON CONTRACTORS INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	LEE SCOTESE 500 S MAIN STREET BISHOP, CA 93514 (760)937-8955	\$2,224,566 \$2,143,852 \$2,143,852	01/09/15 01/29/15 09/30/15	80% 96%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/15

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-51.5/0 09-352404		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 REMODEL TRUCK SHED	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOOP, CA 93514 (760)648-7906	\$626,688 \$166,953 \$166,953	06/12/15 07/23/15 01/12/16	23% 27%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO PO BOX 2210 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$5,847,552 \$3,201,723 \$619,235	03/09/15 03/26/15 11/10/20	52% 55%

HB34

Totals: Authorized Final Amt: \$21,170,717 Completed to Date: \$10,163,021 Work This Month: \$3,502,285

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-127-34.5/41.8	09-359904	1
09-INY-190-24.5/40	09-358604	1
09-INY-190-73.3/96.8	09-361504	1
09-MNO-6-.8/2.4	09-356004	1
09-MNO-395-34.1/0	09-353304	1
09-MNO-395-44.6/50.7	09-358804	1
09-MNO-395-51.5/0	09-352404	2
09-MNO-395-52.3/53.7	09-335004	2

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$2,224,566	\$2,143,852
-S-	FEDERAL AID (SECONDARY)	\$2,961,983	\$3,063,551
-SH-	STATE HIGHWAY	\$9,269,123	\$1,208,417
		\$6,715,045	\$3,747,202
District Total:		<u>\$21,170,717</u>	<u>\$10,163,021</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District

Work Completed This Perio

Work completed this Period: