

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

Page 1
09/01/16

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/0 09-356904 HSST-PG -()0 C 41-6 E -()		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT BARRIER/GUARDRAIL SYSTEM	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLEWEST IRVINE, CA 92606	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,088,291 \$901,842 \$0	01/04/16 01/25/16 11/21/16	43% 44%
HB1							
09-INY-127-34.5/41.8 09-359904		IN INYO AND MONO COUNTIES ON RT 127 FROM 7.6 MILES S OF RT 190 TO 0.3 MILE S OF RT 190 AND ON RT 120 FROM 0.8 MILE E OF RIVER SPRI COLD IN PLACE RECYCLE PAVEMENT/HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$4,062,365 \$3,717,938 \$0	04/20/15 05/07/15 09/15/16	95% 91%
09-INY-127-/21 09-355304 STP-P127-(002)E --()		IN INYO COUNTY NEAR SHOSHONE FROM THE INYO/SAN BERNARDINO COUNTY LINE TO 4.6 MILES NORTH OF STATE ROUTE 178 WEST COLD IN PLACE RECYCLE/HMA OVERLAY	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$10,493,168 \$4,172,524 \$0	01/08/16 01/25/16 11/30/16	51% 40% SUSPENDED
09-INY-168-16.8/17.5 09-350604 STP-S168-(061)E --()		IN INYO COUNTY IN AND NEAR BISHOP FROM BARLOW LANE TO 0.2 MILE WEST OF PIONEER LANE CONSTRUCT SIDEWALKS	SPIESS CONSTRUCTION CO., INC. PO BOX 2849 SANTA MARIA CA 93457	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V (760)937-8955	\$923,288 \$934,510 \$0	09/18/15 10/06/15 06/30/16 08/08/16	100% 100% OVER RUN
09-INY-178-48.6/60 09-361104		IN INYO COUNTY ABOUT 6.0 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MILES WEST MINDEN OF NEVADA STATE LINE CONSTRUCT RUBBERIZED HMA OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$1,883,400 \$96,750 \$0	03/03/16 03/22/16 09/23/16	20% 5%
HM1							
09-INY-190-14.0/18.5 09-361604		IN INYO COUNTY NEAR OLANCHA FROM 4.2 MILES EAST TO 8.7 MILES EAST OF ROUTE 395 COLD IN PLACE RECYCLING/HMA OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S. STATE COLLEGE BLVD #40 BREA CA 92821	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$2,078,540 \$1,955,836 \$0	01/28/16 02/09/16 09/13/16	64% 94%
HM							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-20.3/22.3 09-351204 HSNH-P -()P 5252- E -()		ON US 395 IN INYO COUNTY FROM FROM ROSE VALLEY RANCH ROAD (PM 20.3) TO 1.0 MILES NORTH OF LA AQUEDUCT BRIDGE #48-15L (PM 22.3) SHOULDER WIDENING AND CONSTRUCT	CUTTING EDGE CONCRETE SERVICES 18020 NATIONAL TRAILS HIGHWAY ORO GRANDE CA 92368	LEE SCOTESE LEE.SCOTESE@DOT.CA.GO V (760)937-8955	\$1,743,350 \$1,680,082 \$0	09/09/15 10/06/15 07/22/16 08/08/16	100% 100% OVER RUN
HB1							
09-INY-395-75.1/0 09-333404		IN INYO COUNTY AT INDEPENDENCE AT FORT INDEPENDENCE ROAD EARTHWORK, GRADING, EROSION CONTROL	WILLIAM KANAYAN CONSTRUCTION 26385 PINE AVE RIMFOREST CA 92378		\$617,900 \$0 \$0	04/13/16 05/06/16	0% 0%
HB34							
09-INY-395-76.0/77 09-362104		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.3 MILE NORTH OF SHABBELL LANE TO FORT INDEPENDENCE ROAD CONSTRUCT HOT MIX ASPHALT MEDIAN	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVENUE MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$397,558 \$0 \$0	06/07/16 06/24/16	0% 0%
09-INY-395-122.3/129.5 09-361304 NHP-P395-(260)E --()		IN INYO COUNTY ABOUT 9 MILES NORTH OF BISHOP FROM 0.3 MILE SOUTH OF PLEASANT VALLEY DAM ROAD TO MONO COUNTY LINE CONSTRUCT HMA OVERLAY	GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308		\$5,626,837 \$0 \$0	06/22/16 07/15/16	0% 0%
HM1							
09-INY-395-/8.4 09-361404 NHP-P395-(254)E --()		IN INYO COUNTY FROM THE KERN COUNTY LINE TO 1.2 MILES SOUTH OF SOUTH LITTLE LAKE ROAD THE PROJECT WILL PLACE AN HMA	PAVE-TECH INC. 2231 LA MIRADA DRIVE VISTA CA 92081	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN STT.CA.GOV BISHOP, CA 93514 (760)937-8955	\$2,703,500 \$1,345,427 \$634,720	09/16/15 11/04/15 08/29/16	83% 50%
09-KER-14-11.6/0 09-364504 NHP-000C-(420)E --()		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS INSTALL CMS SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 16351 CONSTRUCTION CIRCLE WES IRVINE CA 92606-4414	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-8948	\$843,706 \$0 \$0	12/18/15 01/12/16 09/28/16	0% 0%
HB4N							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-6-17.5/26.5 09-361804		IN MONO COUNTY NEAR BENTON ON ROUTE 6 FROM 1.8 MI S OF MATHIEU RANCH RD TO 0.8 MI N OF ROUTE 120 AND ON RTE 120 FROM 3.4 MI E TO 1 CONSTRUCT SEAL COAT	VSS INTERNATIONAL, INC 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691	BRAD.LARSON@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$743,113 \$801,385 \$47,757	02/22/16 03/17/16 08/18/16	100% 95%
HM1							
09-MNO-270-/9.8 09-361904 STPX-051 -(029)E --()		IN MONO COUNTY AT VARIOUS LOCATIONS CONSTRUCT ASPHALT RUBBER SEAL COAT	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET SUITE 1000 MODESTO CA 95354	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,942,729 \$1,839,931 \$0	04/19/16 05/02/16 09/30/16	100% 96%
HM1							
09-MNO-395-51.5/0 09-352404		IN MONO COUNTY AT THE LEE VINING MAINTENANCE STATION L5710 REMODEL TRUCK SHED	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOOP, CA 93514 (760)648-7906	\$836,697 \$836,697 \$0	06/12/15 07/23/15 08/08/16 08/08/16	100% 100% COMPLETED
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$5,806,133 \$3,367,361 \$72,328	03/09/15 03/26/15 11/02/21	57% 58%
HB34							
09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,429,131 \$0 \$0	10/27/15 11/12/15 11/02/16	0% 0%
HA22							
09-MNO-395-72.5/86 09-340904 NHP-P395-(259)E --()		IN MONO COUNTY AT AND NEAR BRIDGEPORT FROM 0.6 MILE NORTH OF GREEN CREEK ROAD TO 0.1 MILE SOUTH OF DRESSLER CREEK BRIDGE REHAB/REPLACE CULVERTS	WILLIAM KANAYAN CONSTRUCTION 26385 PINE AVE RIMFOREST CA 92378	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,046,851 \$331,706 \$0	04/18/16 05/09/16 10/11/16	33% 32%
HA42							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/16**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-106.3/118.7 09-364304 NHP-P395-()2 E- -()		IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA	ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431		\$10,757,757 \$0 \$0	07/12/16 07/26/16	0% 0%
HA22							

Totals: Authorized Final Amt: \$59,024,314 Completed to Date: \$21,981,989 Work This Month: \$754,805

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/0	09-356904	1
09-INY-127-34.5/41.8	09-359904	1
09-INY-127-/21	09-355304	1
09-INY-168-16.8/17.5	09-350604	1
09-INY-178-48.6/60	09-361104	1
09-INY-190-14.0/18.5	09-361604	1
09-INY-395-75.1/0	09-333404	2
09-INY-395-76.0/77	09-362104	2
09-INY-395-122.3/129.5	09-361304	2
09-INY-395-20.3/22.3	09-351204	2
09-INY-395-/8.4	09-361404	2
09-KER-14-11.6/0	09-364504	2
09-MNO-6-17.5/26.5	09-361804	3
09-MNO-270-/9.8	09-361904	3
09-MNO-395-51.5/0	09-352404	3
09-MNO-395-52.3/53.7	09-335004	3
09-MNO-395-69.8/76	09-360604	3
09-MNO-395-72.5/86	09-340904	3
09-MNO-395-106.3/118.7	09-364304	4

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid		Category	Bid + CCO
-S-		FEDERAL AID (SECONDARY)	\$11,416,456
-SH-		STATE HIGHWAY	\$10,619,573
			\$36,988,285
District Total:			<u>\$59,024,314</u>
			<u>\$21,981,989</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$3,503,335
Work completed this Period:	\$3,503,335