

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 1
09/04/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-4.3/8.4 09-364604 HSNH-P006-(012)E --()		IN INYO AND MONO COUNTIES NEAR BISHOP FROM 0.4 MILE NORTH OF _ SILVER CANYON ROAD TO 0.1 MILE NORTH OF PUMICE MILL ROAD WIDEN SHOULDERS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$3,069,346 \$2,163,407 \$301,958	01/18/18 02/02/18 08/31/18	95% 70%
09-INY-168-16.6/17.5 09-364104		IN INYO COUNTY NEAR BISHOP FROM 0.1 MILE WEST OF BARLOW LANE TO PACU LANE INSTALL SIGNAL	KANAAN CONSTRUCTION, INC 230 S IRWINDALE AVE IRWINDALE CA 91706 (626)775-4000		\$368,323 \$0 \$0	05/10/18 06/14/18	0% 0%
HB1							
09-INY-168-17.5/18.3 09-352104 ACST-X027-(009)E --()		IN INYO COUNTY IN BISHOP ON ROUTE 168 FROM 0.1 MILE WEST OF PIONEER LANE TO INC. ROUTE 395 AND ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY CONSTRUCT CONCRETE SIDEWALKS, CURB	SPECTRUM CONSTRUCTION GROUP, 32 EDELMAN IRVINE CA 92618 (949)299-1400	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$1,412,450 \$650,253 \$150,040	11/09/17 12/18/17 09/27/18	73% 42%
09-INY-190-68.4/78 09-375004 CSTP-S190-(024)E --()		IN INYO COUNTY ABOUT 8 MILES WEST OF STOVEPIPE WELLS FROM 8.1 MILES WEST TO 1.5 MILES EAST OF WILDROSE ROAD THIN BLANKET OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	ADAM ZUMSTEIN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0652	\$2,100,000 \$38,150 \$38,150	04/24/18 05/16/18 11/30/18	3% 2% SUSPENDED
09-INY-395-25.8/45.5 09-370904 ACNH-P395-(273)E --()		IN INYO COUNTY NEAR OLANCHA FROM__ 0.3 MILE N. OF HAIWEE CYN ROAD TO LA AQUEDUCT BR AND NEAR CARTAGO 0.6 MILE S. OF ASH CREEK BR CONSTRUCT ASPHALT RUBBER CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	DAMON L. CHERENZIA 500 SOUTH MAIN STREET BISHOP,CA 93514 (760)937-1512	\$1,459,912 \$1,254,389 \$1,190,946	04/26/18 05/16/18 08/27/18	86% 86%
09-INY-395-77.4/91.6 09-365804 ACNH-P395-(269) --()		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.4 MILE NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.2 MILE SOUTH OF ELNA ROAD DOUBLE CHIP SEAL OVER FABRIC	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$2,652,895 \$2,390,098 \$1,302,320	02/08/18 03/05/18 08/29/18	80% 90%

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 2
09/04/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-100.8/113 09-370804		IN INYO COUNTY NEAR BIG PINE FROM SOUTH JUNCTION ROUTE 168 TO 0.1 MILE INC. NORTH OF WARM SPRINGS ROAD COLD PLANE EXISTING AC, AC OVERLAY	AMERICAN PAVEMENT SYSTEMS, 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$1,199,518 \$1,250,731 \$0	02/22/18 03/09/18 07/23/18 07/24/18	100% 100% COMPLETED
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 (626)810-1338	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$406,945 \$291,345	10/02/17 10/27/17 07/17/18	100% 56% OVER RUN
HB4N							
09-KER-14-16.2/35.5 09-371004		IN KERN COUNTY NEAR MOJAVE ON ROUTE 14 FROM 0.1 MILE N OF BUSINESS 58 TO ROGERS ROAD AND NEAR WELDON ON RTE 178 FROM KELSO VALLEY CONSTRUCT ASPHALT RUBBER CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500	HIN HARTANTO MOJAVE, CA (760)937-3243	\$4,122,001 \$3,581,313 \$0	05/02/18 05/18/18 08/27/18	87% 87%
HM1							
09-MNO-108-/9.8 09-368104		IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVENUE MINDEN NV 89423 (775)782-2006	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$1,385,425 \$898,758 \$0	05/24/17 06/09/17 04/27/18	71% 67%
HM1							
09-MNO-158-/6 09-361204		IN MONO COUNTY NEAR JUNE LAKE FROM ROUTE 395 TO 0.1 MILE WEST OF POWER HOUSE ROAD SCRUB SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 (209)522-2277	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)649-7906	\$388,676 \$339,783 \$0	04/13/17 05/09/17 07/02/18	45% 87%
HM							
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)873-3301	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,896,480 \$1,784,951 \$136,770	01/31/17 05/09/17 02/05/19	55% 62%
HA12							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 3
09/04/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,128,304 \$12,552	03/09/15 03/26/15 11/24/21	100% 92%
HB34							
09-MNO-395-63.3/63.8 09-364204 HSNH-P395-(266)E --()		IN MONO COUNTY ON US 395 AT THE VIRGINIA LAKES ROAD INTERSECTION. CONSTRUCT LEFT TURN POCKET	GRANITE CONSTRUCTION COMPANY 3005 JAME RD BAKERSFIELD CA 93305 (209)743-4911	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,174,746 \$848,414 \$626,343	04/23/18 05/16/18 08/30/18	80% 73%
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$10,974,055 \$7,442,048 \$1,741,216	07/14/17 08/09/17 11/30/18	50% 67%
HB1							
09-MNO-395-93.7/106.3 09-373504		IN MONO COUNTY NEAR WALKER FROM ROUTE 108 TO EASTSIDE LANE COLD IN-PLACE RECYCLE	ROAD AND HIGHWAY BUILDERS, LLC. PO BOX 70846 RENO NV 89570 (775)852-7283	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,049,989 \$5,490,722 \$2,803,718	04/24/18 05/16/18 10/16/18	39% 49%
HM1							
09-MNO-999-/0 09-370404		IN INYO AND MONO COUTIES ON ROUTE 89 FROM THE ALPINE/MONO COUNTY LINE TO ROUTE 395 AND ON ROUTE 395 AT VARIOUS LOCATIONS ASPHALT RUBBER CHIP SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,986,884 \$1,718,688 \$109,502	02/06/18 02/22/18 08/31/18	84% 86%
HM1							
09-VAR--/0 09-370704		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT THIN BLANKET	QUALCON CONTRACTORS, INC. 1645 ESMEALDA AVENUE MINDEN NV 89423 (775)782-2006		\$4,706,910 \$0 \$0	05/04/18 05/29/18	0% 0%
HM1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/18

Page 4
09/04/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-VAR--/0 09-370504		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS FROM 0.7 MILES__ SOUTH OF COTTONWOOD ROAD TO 1.6 MILES NORTH OF VIRGINIA LAKES RO CONSTRUCT POLYMER MODIFIED EMULSION	TELFER PAVEMENT TECHNOLOGIES, LLC PO BOX 398323 SAN FRANCISCO CA 941398323 (916)383-1756	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-1512	\$1,084,816 \$826,216 \$727,385	01/22/18 02/09/18 08/24/18	100% 76% OVER RUN
HM1							

Totals:	Authorized Final Amt:	<u>\$59,438,988</u>	Completed to Date:	<u>\$37,213,172</u>	Work This Month:	<u>\$9,432,245</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-6-4.3/8.4	09-364604	1
09-INY-168-16.6/17.5	09-364104	1
09-INY-168-17.5/18.3	09-352104	1
09-INY-190-68.4/78	09-375004	1
09-INY-395-25.8/45.5	09-370904	1
09-INY-395-77.4/91.6	09-365804	1
09-INY-395-100.8/113	09-370804	2
09-INY-395-117.3/0	09-356804	2
09-KER-14-16.2/35.5	09-371004	2
09-MNO-108-/9.8	09-368104	2
09-MNO-158-/6	09-361204	2
09-MNO-395-34.1/34.1	09-356104	2
09-MNO-395-52.3/53.7	09-335004	3
09-MNO-395-63.3/63.8	09-364204	3
09-MNO-395-80.6/84.1	09-350804	3
09-MNO-395-93.7/106.3	09-373504	3
09-MNO-999-/0	09-370404	3
09-VAR--/0	09-370704	3
09-VAR--/0	09-370504	4

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$4,112,807	\$3,644,487
-S-	FEDERAL AID (SECONDARY)	\$1,412,450	\$650,253
-SH-	STATE HIGHWAY	\$29,881,372	\$16,298,107
		\$24,032,360	\$16,620,324
District Total:		<u>\$59,438,988</u>	<u>\$37,213,172</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
09	\$1,199,518
Work completed this Period:	\$1,199,518