

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 09

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|---|---------------------------------------|--|--------------------------|
| 09-INY-127-22.7/0 09-357504 ACST-S127-(003)E --() | | IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE CULVERTS AT FOUR LOCATIONS | HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 | CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794 | \$2,269,313 \$667,816 \$620,480 | 09/08/17 10/06/17 03/06/18 | 35% 29% |
| HA22 | | | | | | | |
| 09-INY-190-126.2/140.7 09-368404 ACST-X027-(008)E --() | | IN INYO COUNTY NEAR DEATH VALLEY FROM 14.4 MILES WEST OF ROUTE 127 TO ROUTE 127 THIN BLANKET OVERLAY | QUALCON CONTRACTORS, INC. MINDEN NV 89423 | CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794 | \$2,593,407 \$2,542,591 \$0 | 05/22/17 06/09/17 12/20/17 | 100% 97% |
| 09-INY-395-117.3/0 09-356804 | | IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS | CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 | | \$692,350 \$0 \$0 | 10/02/17 10/27/17 | 0% 0% |
| HB4N | | | | | | | |
| 09-INY-395-122.3/129.5 09-361304 NHP-P395-(260)E --() | | IN INYO COUNTY ABOUT 9 MILES NORTH OF BISHOP FROM 0.3 MILE SOUTH OF PLEASANT VALLEY DAM ROAD TO MONO COUNTY LINE CONSTRUCT HMA OVERLAY | GRANITE CONSTRUCTION COMPANY 3005 JAMES ROAD BAKERSFIELD CA 93308 | LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955 | \$5,755,726 \$5,084,919 \$0 | 06/22/16 07/15/16 12/01/17 12/01/17 | 100% 100% OVER RUN |
| HM1 | | | | | | | |
| 09-MNO-108-/9.8 09-368104 | | IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE | QUALCON CONTRACTORS, INC. MINDEN NV 89423 | LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955 | \$1,394,918 \$691,927 \$8,161 | 05/24/17 06/09/17 07/15/18 | 80% 50% |
| HM1 | | | | | | | |
| 09-MNO-158-/6 09-361204 | | IN MONO COUNTY NEAR JUNE LAKE FROM ROUTE 395 TO 0.1 MILE WEST OF POWER HOUSE ROAD SCRUB SEAL | AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354 | H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)649-7906 | \$388,676 \$27,550 \$0 | 04/13/17 05/09/17 08/01/18 | 20% 7% |
| HM | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 09

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|------------------------------------|--------------------------|
| 09-MNO-395-34.1/34.1 09-356104 | | IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG | RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 | H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906 | \$2,896,480 \$1,055,838 \$0 | 01/31/17 05/09/17 05/31/18 | 44% 36% |
| HA12 | | | | | | | |
| 09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --() | | IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL | PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448 | H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906 | \$6,714,212 \$6,035,921 \$0 | 03/09/15 03/26/15 11/24/21 | 100% 89% |
| HB34 | | | | | | | |
| 09-MNO-395-58.2/0 09-346704 HSNH-P395-(64E) --() | | IN MONO COUNTY ABOUT 6.5 MILES NORTH OF LEE VINING AT SR 167 PROVIDE NORTHBOUND RIGHT-TURN | HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 | LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955 | \$474,544 \$465,120 \$0 | 05/31/17 06/26/17 10/18/17 | 100% 98% |
| HB4 | | | | | | | |
| 09-MNO-395-69.8/76 09-360604 NHP-P395-(255)E --() | | IN MONO COUNTY NEAR BRIDGEPORT FROM ROUTE 270 TO 0.1 MILE NORTH OF JACK SAWYER ROAD COLD PLANE ASPHALT PAVEMENT/HMA | HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 | H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906 | \$4,491,340 \$4,263,285 \$0 | 10/27/15 11/12/15 09/26/17 | 100% 100% OVER RUN |
| HA22 | | | | | | | |
| 09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --() | | IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA, | PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 | LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955 | \$10,303,838 \$94,512 \$0 | 07/14/17 08/09/17 07/09/18 | 1% 1% |
| HB1 | | | | | | | |
| 09-MNO-395-106.3/118.7 09-364304 NHP-P395-()2 E- (-) | | IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA | ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431 | H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906 | \$11,169,414 \$11,417,407 \$337,009 | 07/12/16 07/26/16 12/20/17 | 100% 99% OVER RUN |
| HA22 | | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 12/20/17

District 09

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|--|---|----------------------------|
| 09-VAR--/0 09-368304 | | IN INYO AND KERN COUNTIES AT LOCATIONS DIGOUTS | VARIOUS BOWMAN ASPHALT, INC. 3351 FAIRHAVEN DR. BAKERSFIELD CA 93308 | CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794 | \$638,205 \$554,221 \$0 | 05/30/17 06/22/17 12/20/17 | 100% 87% |

Totals: **Authorized Final Amt:** \$49,782,424 **Completed to Date:** \$32,901,107 **Work This Month:** \$965,650

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|------------------------|-----------------|-------------|
| 09-INY-127-22.7/0 | 09-357504 | 1 |
| 09-INY-190-126.2/140.7 | 09-368404 | 1 |
| 09-INY-395-117.3/0 | 09-356804 | 1 |
| 09-INY-395-122.3/129.5 | 09-361304 | 1 |
| 09-MNO-108-/9.8 | 09-368104 | 1 |
| 09-MNO-158-/6 | 09-361204 | 1 |
| 09-MNO-395-34.1/34.1 | 09-356104 | 2 |
| 09-MNO-395-52.3/53.7 | 09-335004 | 2 |
| 09-MNO-395-58.2/0 | 09-346704 | 2 |
| 09-MNO-395-69.8/76 | 09-360604 | 2 |
| 09-MNO-395-80.6/84.1 | 09-350804 | 2 |
| 09-MNO-395-106.3/118.7 | 09-364304 | 2 |
| 09-VAR--/0 | 09-368304 | 3 |

Statement of Ongoing Contracts - Federal Aid

| District | Category | Bid + CCO | Work Comp |
|--------------------|-------------------------|------------------|------------------|
| 09 | | | |
| Federal Aid | | | |
| -S- | FEDERAL AID (SECONDARY) | \$4,862,720 | \$3,210,407 |
| -SH- | STATE HIGHWAY | \$6,010,629 | \$2,329,536 |
| | | \$38,909,075 | \$27,361,164 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----|-----------------|---------------------|
| District | 09 | | |
| Federal Aid | | Category | Bid + CCO |
| | | | Work Comp |
| District Total: | | | <u>\$49,782,424</u> |
| | | | <u>\$32,901,107</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|----------------------------------|
| District | Work Completed This Perio |
| 09 | \$5,755,726 |
| Work completed this Period: | \$5,755,726 |