

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/18**

Page 1  
12/26/18

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168-16.6/17.5 09-364104		IN INYO COUNTY NEAR BISHOP FROM 0.1 MILE WEST OF BARLOW LANE TO PACU LANE INSTALL SIGNAL	KANAAN CONSTRUCTION, INC 230 S IRWINDALE AVE  IRWINDALE CA 91706 (626)775-4000		\$378,323 \$0 \$0	05/10/18 06/14/18	0% 0%
HB1							
09-INY-190-68.4/78 09-375004 CSTP-S190-(024)E --()		IN INYO COUNTY ABOUT 8 MILES WEST OF STOVEPIPE WELLS FROM 8.1 MILES WEST TO 1.5 MILES EAST OF WILDROSE ROAD THIN BLANKET OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	ADAM ZUMSTEIN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0652	\$2,197,537 \$2,213,984 \$0	04/24/18 05/16/18 10/26/18	94% 96%
09-INY-395-54.6/57.4 09-365904 BLST-X027-(010)E --()		IN INYO COUNTY AT AND NEAR LONE PINE ON ROUTE 136 AT ROUTE 395 FROM 1.2 MILES SOUTH OF ROUTE 136 TO EAST INYO STREET MILL AND REPLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION CO. 3005 JAMES RD  BAKERSFIELD CA 93308 (661)399-3361		\$5,781,015 \$0 \$0	11/09/18 11/30/18	0% 0%
HA22							
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 (626)810-1338	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$415,245 \$0	10/02/17 10/27/17 06/01/19	100% 57%
HB4N							
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)873-3301	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,931,272 \$2,653,567 \$183,201	01/31/17 05/09/17 02/07/19	87% 91%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,208,431 \$36,225	03/09/15 03/26/15 11/24/21	100% 93%
HB34							

OVER RUN

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 12/20/18**

Page 2  
12/26/18

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-60.0/69.9 09-364704 SNHG-P395-(274)E --()		IN MONO COUNTY ABOUT 6.0 MILES SOUTH OF BRIDGEPORT FROM CONWAY RANCH ROAD TO ROUTE 270 REPLACE GUARDRAIL AND STAIN	CORAL CONSTRUCTION COMPANY 10780 SW CLUTTER RD SHERWOOD OR 97140 (503)682-2252		\$2,464,444 \$0 \$0	11/02/18 11/30/18	0% 0%
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,234,822 \$10,847,204 \$67,588	07/14/17 08/09/17 04/20/19	85% 98%
09-MNO-395-93.7/106.3 09-373504		IN MONO COUNTY NEAR WALKER FROM ROUTE 108 TO EASTSIDE LANE  COLD IN-PLACE RECYCLE	ROAD AND HIGHWAY BUILDERS, LLC. PO BOX 70846 RENO NV 89570 (775)852-7283	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,155,910 \$11,332,021 \$5,505	04/24/18 05/16/18 04/20/18	96% 97%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$43,549,885</u>	<b>Completed to Date:</b>	<u>\$33,670,453</u>	<b>Work This Month:</b>	<u>\$292,519</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-168-16.6/17.5	09-364104	1
09-INY-190-68.4/78	09-375004	1
09-INY-395-54.6/57.4	09-365904	1
09-INY-395-117.3/0	09-356804	1
09-MNO-395-34.1/34.1	09-356104	1
09-MNO-395-52.3/53.7	09-335004	1
09-MNO-395-60.0/69.9	09-364704	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-93.7/106.3	09-373504	2

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	09		
<b>Federal Aid</b>	<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-SH-	STATE HIGHWAY	\$15,157,854	\$14,400,834
		\$28,392,030	\$19,269,620
<b>District Total:</b>		<b><u>\$43,549,885</u></b>	<b><u>\$33,670,453</u></b>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
<b>Work completed this Period:</b>	