

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-/4 09-339304		IN INYO COUNTY NEAR BISHOP AND BIG PINE ON ROUTES 6, 168, AND 395 PM 0.0/4.0; 13.0/15.0; 99.2/100.9	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$1,280,549 \$0 \$0	12/19/08 01/08/09	0% 0%
HM1	WPCP	HOT MIX ASPHALT					
09-INY-168-20.5/36 09-339104		IN INYO AND MONO COUNTIES NEAR BISHOP ON ROUTES 6 AND 168 AT VARIOUS LOCATIONS RESURFACE ROADWAY WITH ASPHALT	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$2,037,375 \$0 \$0	12/19/08 01/08/09	0% 0%
HM1	WPCP						
09-INY-178-48.6/60 09-339504		IN INYO COUNTY ABOUT 5.8 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MI WEST OF CALIFORNIA/NEVADA STAT APPLY CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS P O BOX 4770 MODESTO CA 95352 (209)525-9065		\$414,603 \$0 \$0	11/10/08 11/24/08	0% 0%
HM1	WPCP						
09-INY-395-8.5/11.8 09-316604 ACNH-P395-(218)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM 1.8 KM SOUTH OF SOUTH JUNCTION LITTLE LAKE ROAD TO 1.9 KM SOUTH OF CINDER ROAD ROADWAY REHABILITATION	FROM MAVERICK ASPHALT & CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$6,259,619 \$663,058 \$500,339	09/10/08 10/08/08 07/06/09	22% 11%
HA22	SWPPP						
09-INY-395-11.8/20.4 09-339704		IN INYO COUNTY NEAR LITTLE LAKE FROM 1.3 MILES SOUTH OF CINDER ROAD TO ROSE VALLEY RANCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	FROM MAVERICK ASPHALT & CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$2,032,599 \$0 \$0	11/03/08 11/13/08 05/15/09	0% 0%
HM1	WPCP						SUSPENDED
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,388,536 \$7,343,160 \$2,467,529	06/16/08 07/09/08 06/03/10	24% 19%
HE13	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/09**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSANA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$29,595,247 \$19,636,356 \$370,183	08/23/07 09/18/07 04/30/09	84% 68%
HE13	SWPPP						
09-INY-395-117.8/122.4 09-258014 ACNH-P395-(220)E --()		IN INYO COUNTY NEAR BISHOP FROM BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD HOT MIX ASPHALT OVERLAY	QUALCON CONTRACTORS, INC. 1645 ESERALDA AVE MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)872-0789	\$8,355,758 \$1,229,220 \$534,695	10/30/08 11/14/08 08/05/10	23% 15%
HA22	SWPPP						
09-MNO-167-1.8/0 09-295204		IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$239,130 \$137,619 \$0	06/18/08 07/09/08 04/30/09	53% 58%
HA42	WPCP						

Totals: Authorized Final Amt: \$89,603,417 Completed to Date: \$29,009,413 Work This Month: \$3,872,746

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-/4	09-339304	1
09-INY-168-20.5/36	09-339104	1
09-INY-178-48.6/60	09-339504	1
09-INY-395-11.8/20.4	09-339704	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-117.8/122.4	09-258014	2
09-INY-395-8.5/11.8	09-316604	2
09-MNO-167-1.8/0	09-295204	2

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$14,615,377	\$1,892,278
-SH-	STATE HIGHWAY	\$74,988,039	\$27,117,135
District Total:		<u>\$89,603,417</u>	<u>\$29,009,413</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
	Work completed this Period: