

Page 1
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-4.3/8.4 09-364604 HSNH-P006-(012)E --()		IN INYO AND MONO COUNTIES NEAR BISHOP FROM 0.4 MILE NORTH OF _ SILVER CANYON ROAD TO 0.1 MILE NORTH OF PUMICE MILL ROAD WIDEN SHOULDERS	GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308		\$3,013,221 \$0 \$0	01/18/18 02/02/18	0% 0%
09-INY-127-22.7/0 09-357504 ACST-S127-(003)E --()		IN INYO COUNTY AT AND NEAR SHOSHONE AT VARIOUS LOCATIONS REPLACE CULVERTS AT FOUR LOCATIONS	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,239,339 \$1,825,713 \$881,614	09/08/17 10/06/17 02/20/18	73% 82%
HA22							
09-INY-168-17.5/18.3 09-352104 ACST-X027-(009)E --()		IN INYO COUNTY IN BISHOP ON ROUTE 168 FROM 0.1 MILE WEST OF PIONEER LANE TO INC. ROUTE 395 AND ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY CONSTRUCT CONCRETE SIDEWALKS, CURB	SPECTRUM CONSTRUCTION GROUP, 32 EDELMAN IRVINE CA 92618	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,731,888 \$0 \$0	11/09/17 12/18/17 10/22/18	0% 0% SUSPENDED
09-INY-190-126.2/140.7 09-368404 ACST-X027-(008)E --()		IN INYO COUNTY NEAR DEATH VALLEY FROM 14.4 MILES WEST OF ROUTE 127 TO ROUTE 1645 127 THIN BLANKET OVERLAY	QUALCON CONTRACTORS, INC. ESMERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$2,504,816 \$2,458,755 \$0	05/22/17 06/09/17 02/01/18 02/01/18	100% 100% COMPLETED
09-INY-395-117.3/0 09-356804		IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$105,600 \$105,600	10/02/17 10/27/17 03/26/18	20% 15%
HB4N							
09-MNO-108-/9.8 09-368104		IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	QUALCON CONTRACTORS, INC. 1645 ESmeralda AVENUE MINDEN NV 89423	LEE.SCOTese@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$1,394,918 \$693,099 \$0	05/24/17 06/09/17 08/01/18	80% 50%
HM1							

Page 2
02/23/18

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-158-/6 09-361204		IN MONO COUNTY NEAR JUNE LAKE FROM ROUTE 395 TO 0.1 MILE WEST OF POWER HOUSE ROAD SCRUB SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)649-7906	\$388,676 \$27,550 \$0	04/13/17 05/09/17 08/01/18	20% 7%
HM							
09-MNO-395-34.1/34.1 09-356104		IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,896,480 \$1,177,912 \$122,074	01/31/17 05/09/17 08/17/18	44% 41%
HA12							
09-MNO-395-52.3/53.7 09-335004 HSNH-P395-(249)E --()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. PO BOX 2210 PISMO BEACH CA 93448	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,042,777 \$0	03/09/15 03/26/15 11/24/21	100% 91%
HB34							
09-MNO-395-58.2/0 09-346704 HSNH-P395-(64E) --()		IN MONO COUNTY ABOUT 6.5 MILES NORTH OF LEE VINING AT SR 167 PROVIDE NORTHBOUND RIGHT-TURN	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$474,544 \$465,804 \$0	05/31/17 06/26/17 10/18/17 01/30/18	100% 100% COMPLETED
HB4							
09-MNO-395-80.6/84.1 09-350804 HSNH-P395-(265)E --()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$10,303,838 \$94,512 \$0	07/14/17 08/09/17 10/01/19	1% 1%
HB1							
09-MNO-395-106.3/118.7 09-364304 NHP-P395-()2 E- -()		IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA	ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$11,169,414 \$11,425,596 \$0	07/12/16 07/26/16 02/23/18	100% 99% OVER RUN
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 02/20/18

Page 3
02/23/18

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-VAR--/0 09-368304		IN INYO AND KERN COUNTIES AT LOCATIONS DIGOUTS	VARIOUS BOWMAN ASPHALT, INC. 3351 FAIRHAVEN DR. BAKERSFIELD CA 93308	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$638,732 \$584,603 \$0	05/30/17 06/22/17 01/29/18 01/29/18	100% 100% COMPLETED

Totals:	Authorized Final Amt:	<u>\$45,162,430</u>	Completed to Date:	<u>\$24,901,921</u>	Work This Month:	<u>\$1,109,288</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-4.3/8.4	09-364604	1
09-INY-127-22.7/0	09-357504	1
09-INY-168-17.5/18.3	09-352104	1
09-INY-190-126.2/140.7	09-368404	1
09-INY-395-117.3/0	09-356804	1
09-MNO-108-/9.8	09-368104	1
09-MNO-158-/6	09-361204	2
09-MNO-395-34.1/34.1	09-356104	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-58.2/0	09-346704	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-106.3/118.7	09-364304	2
09-VAR--/0	09-368304	3

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$7,476,043	\$4,284,469
-SH-	STATE HIGHWAY	\$6,011,156	\$2,588,764
		\$31,675,230	\$18,028,689

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid		Category	Bid + CCO
District Total:			Work Comp
			<u>\$45,162,430</u>
			<u>\$24,901,921</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$3,618,092
Work completed this Period:	\$3,618,092