

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/15

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-58-/0 09-352904		IN INYO AND KERN COUNTIES AT VARIOUS LOCATIONS BRDIGE DECK MAINTENANCE	J M CLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730	AMARJIT DHALIWAL 1824 NORRIS RD BAKERSFIELD, CA 93308 (661)391-4766	\$1,095,016 \$1,071,748 \$0	05/17/13 06/10/13 04/17/14	100% 100%
HM3							
09-MNO-395-12.6/36.1 09-358904 NHP-P395-(247)E --()		IN MONO COUNTY NEAR CROWLEY LAKE FROM 2.3 MI N OF ROCK CREEK ROAD TO 0.3 MILE S OF OBSIDIAN DOME ROAD CONSTRUCT THIN BLANKET	W JAXON BAKER, INC. 1643 TAHOE COURT REDDING CA 96003	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$4,528,014 \$4,680,134 \$0	05/23/14 06/18/14 12/22/14 12/22/14	100% 100% OVER RUN
09-MNO-395-34.1/0 09-353304		IN MONO COUNTY AT CRESTVIEW AT THE CRESTVIEW MAINTENANCE STATION BUILDING DEMO, SITE WORK, UTILITIES	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$1,070,538 \$1,041,464 \$2,000	11/07/13 11/22/13 06/30/15	63% 97%
HA12							
09-MNO-395-44.6/50.7 09-358804 ACNH-P395-(248)E --()		IN MONO COUNTY NEAR LEE VINING FROM 1.2 MILES SOUTH OF SOUTH JUNCTION ROUTE 120 TO NORTH JUNCTION ROUTE 120 RUSH CREEK THIN BLANKE HMA (TYPE A) OVERLAY	QUALCON CONTRACTORS INC. 1645 ESERALDA AVENUE MINDEN NV 89423		\$2,219,566 \$0 \$0	01/09/15 01/29/15	0% 0%

Totals: Authorized Final Amt: \$8,913,134 Completed to Date: \$6,793,346 Work This Month: \$2,000

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-58-/0	09-352904	1
09-MNO-395-34.1/0	09-353304	1
09-MNO-395-44.6/50.7	09-358804	1
09-MNO-395-12.6/36.1	09-358904	1

Statement of Ongoing Contracts - Federal Aid

District	09	Category	Bid + CCO	Work Comp
Federal Aid				
-F-		FEDERAL AID (PRIMARY)	\$2,219,566	\$0
-SH-		STATE HIGHWAY	\$2,165,553	\$2,113,212
			\$4,528,014	\$4,680,134
District Total:			<u>\$8,913,134</u>	<u>\$6,793,346</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$4,528,014
Work completed this Period:	\$4,528,014