

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 1
08/02/06

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-190-86.5/96.8 09-332204		IN INYO COUNTY ON ROUTE 190 FROM 1.3 KM EAST OF CANYON ROAD TO 4.8 KM WEST P O BOX 50085 OF DAYLIGHT PASS ROAD RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY WATSONVILLE CA 95077 (831)724-1011		\$1,943,043 \$0 \$0	05/22/06 06/06/06	0% 0%
	WPCP						
09-INY-395-25.8/31.2 09-301404		IN INYO COUNTY NEAR OLANCHA AT VARIOUS LOCATIONS RESURFACE ROADWAY	GRANITE CONSTRUCTION COMPANY, PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST (760) 377-4259	\$3,536,213 \$634,612 \$634,237	04/25/06 05/10/06 08/29/06	30% 18%
	WPCP						
09-INY-395-31.2/41.4 09-319704 ACST-P395-(213)E P3-95 2-(3E) --() HB1	WPCP SWPPP	IN INYO COUNTY NEAR OLANCHA FROM 0.2 KM SOUTH OF THE LOS ANGELES AQUEDUCT 133 NORTH PIXLEY STREET BRIDGE TO 1.0 KM SOUTH OF ASH CREEK BRIDGE RESURFACE ROADWAY	HIGHLAND CONSTRUCTION, INC. 133 NORTH PIXLEY STREET ORANGE, CA 92868	H. J. BLOMMER 500 SOUTH MAIN STREET (760) 872-0789	\$4,144,886 \$1,634,678 \$2,566	03/01/06 03/15/06 07/19/06	98% 39%
09-INY-395-45.4/50.3 09-330604		IN INYO AND MONO COUNTIES AT VARIOUS INTERNATIONAL SURFACING LOCATIONS CHIP SEAL		DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$704,194 \$593,403 \$593,403	03/15/06 03/24/06 08/31/06	68% 83%
	WPCP						
09-INY-395-83.9/0 09-301504 ACNH-P395-(207)E P3-95 2-(7E) --() HA26	WPCP	IN INYO COUNTY NEAR INDEPENDENCE AT THE DIVISION CREEK ROADSIDE REST AREA 4575 E. CAMINO PAROCELA REHABILITATE EXISTING REST AREA	DENBOER ENGINEERING AND 4575 E. CAMINO PAROCELA PALM SPRINGS, CA 92264	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760) 872-0794	\$1,469,647 \$1,449,911 \$91,050	09/23/05 10/05/05 10/20/06	100% 100%
09-INY-395-112.9/115 09-334104		IN INYO AND MONO COUNTIES NEAR BISHOP W JAXON BAKER INC AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE			\$1,623,670 \$0 \$0	06/13/06 06/23/06	0% 0%
	WPCP		REDDING CA 960994248 (530)241-1086				

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 2
08/02/06

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-INY-395-/8.6 09-295504 ACNH-P395-(206)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM GRANITE CONSTRUCTION COMPANY THE KERN AND INYO COUNTY LINE TO 1.6 PO BOX 5127 KM SOUTH OF LITTLE LAKE ROAD RESURFACE EXISTING HIGHWAY	BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760) 872-0794	\$9,486,759 \$9,180,536 \$2,793,959	08/10/05 08/23/05 08/02/06	20% 97%
HA22	SWPPP						
09-INY-5709-/0 09-311704		IN INYO COUNTY IN INDEPENDENCE AT THE DEN BOER ENGINEERING AND INDEPENDENCE MAINTENANCE STATION 4575 E CAMINO PAROCOLA UPGRADE EXISTING FACILITY	PALM SPRINGS CA 92264	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760) 872-0794	\$1,000,000 \$543,000 \$78,000	11/09/05 11/22/05 09/01/06	100% 54%
HA12							
09-MNO-6-26.5/32.4 09-330404		IN MONO COUNTY NEAR BENTON AT VARIOUS LOCATIONS THIN BLANKET OVERLAY	SIERRA NEVADA CONSTRUCTION PO BOX 50760 SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN ST. (760) 872-0794	\$2,310,007 \$0 \$0	12/02/05 12/13/05 09/13/06	0% 0%
HM1	WPCP						
09-MNO-108-12.9/0 09-320604		IN MONO COUNTY ABOUT 19 KM WEST OF SONORA JUCTION AT WEST WALKER RIVER BRIDGE RESURFACE BRIDGE DECK	CONTRACTORS CHEMICAL INC 3130 DEPOT RD HAYWARD CA 94545 (510)783-5631		\$117,276 \$0 \$0	04/26/06 05/03/06	0% 0%
HM3	WPCP						
09-MNO-158-5.4/5.7 09-295104		IN MONO COUNTY NEAR JUNE LAKE AT 0.8 KM SOUTH OF POWER HOUSE ROAD AND AT 0.2 KM SOUTH OF POWER HOUSE ROAD UPGRADE CULVERTS	AP ENGINEERING 1271 COLUMBIA AVE. SUITE 10 RIVERSIDE, CA 92507	DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$411,783 \$0 \$0	04/11/06 04/25/06 11/30/06	0% 0%
HA22	WPCP						SUSPENDED
09-MNO-395-6.0/12.6 09-335304		IN MONO COUNTY NEAR TOMS PLACE AT VARIOUS LOCATIONS ASPHALT RUBBER CHIP SEAL	INTERNATIONAL SURFACING PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$1,441,262 \$0 \$0	05/09/06 05/14/06 09/15/06	0% 0%
HM1	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/06

Page 3
08/02/06

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
09-MNO-395-13.5/75.4 09-312804		IN MONO COUNTY NEAR TOMS PLACE AT THE CROWLEY LAKE DRIVE OVERCROSSING AND IN LEE VINING AT FIRST STREET AT THE LEE VINING MAINTENA INSTALL CHANGEABLE MESSAGE SIGNS	CLAYBORN CONTRACTING GROUP, 10556 COMBIE ROAD AUBURN, CA 95602-8908	DANIEL DEYO 500 SOUTH MAIN ST. BISHOP, CA 93514 (760) 872-0794	\$394,920 \$234,844 \$216,339	10/18/05 10/27/05 08/28/06	42% 59%
HB4N	WPCP						
09-MNO-395-24.3/25.7 09-294104		IN MONO COUNTY NEAR TOMS PLACE FROM 0.7 KM NORTH OF HOT CREEK HATCHERY ROAD TO 8.0 KM SOUTH OF MAMMOTH SCENIC LOOP ROAD INSTALL STANDARD FENCE	CROWN FENCE CO. 12118 BLOOMFIELD AVE. SANTA FE SPRINGS, CA 90670	DANIEL DEYO 500 SOUTH MAIN STREET (760) 872-0794	\$117,819 \$0 \$0	04/11/06 04/21/06 09/12/06	0% 0%
HA22	WPCP						
09-MNO-395-36.1/93.1 09-301804 ACNH-P395-(201)E --()		IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS RESURFACE ROADWAY	CARLSON CONSTRUCTION CO 1645 ESERALDA AVE MINDEN, NV 89423-4203	H.J. BLOMMER 500 S. MAIN ST BISHOP, CA 93514-3423 (760) 872-0651	\$4,609,950 \$4,647,179 \$0	08/30/05 09/08/05 07/12/06 07/13/06	100% 100%
HA22	WPCP						SUSPENDED
09-MNO-395-93.0/120.5 09-317604 ACNH-P395-(210)E --()		IN MONO COUNTY AT AND NEAR WALKER FROM LITTLE WALKER RIVER ROAD TO THE NEVADA STATE LINE RESURFACE ROADWAY	CARLSON CONSTRUCTION CO. 1645 ESERALDA AVE. MINDEN, NV 89423-4203	H. J. BLOMMER 500 SOUTH MAIN STREET (760) 872-0789	\$5,238,950 \$1,986,172 \$1,402,938	10/07/05 10/19/05 09/29/06	36% 38%
HA22	WPCP						
09-SBD-127-27.0/35 09-330504		IN SAN BERNARDINO AND INYO COUNTIES AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	DON GARCIA EXCAVATING AND PAVICH PO BOX 7176 SOUTH LAKE TAHOE CA 96158	CHRIS TALBOT 500 S MAIN ST (760) 377-4259	\$983,686 \$991,080 \$0	12/28/05 01/11/06 06/26/06 06/26/06	100% 100%
HM1	WPCP						COMPLETED

Totals:	Authorized Final Amt:	<u>\$39,534,065</u>	Completed to Date:	<u>\$21,895,416</u>	Work This Month:	<u>\$5,812,493</u>
----------------	------------------------------	---------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-INY-190-86.5/96.8	09-332204	1
09-INY-395-25.8/31.2	09-301404	1
09-INY-395-31.2/41.4	09-319704	1
09-INY-395-45.4/50.3	09-330604	1
09-INY-395-83.9/0	09-301504	1
09-INY-395-112.9/115	09-334104	1
09-INY-395-/8.6	09-295504	2
09-INY-5709-/0	09-311704	2
09-MNO-6-26.5/32.4	09-330404	2
09-MNO-108-12.9/0	09-320604	2
09-MNO-158-5.4/5.7	09-295104	2
09-MNO-395-6.0/12.6	09-335304	2
09-MNO-395-13.5/75.4	09-312804	3
09-MNO-395-24.3/25.7	09-294104	3
09-MNO-395-36.1/93.1	09-301804	3
09-MNO-395-93.0/120.5	09-317604	3
09-SBD-127-27.0/35	09-330504	3

Statement of Ongoing Contracts - Federal Aid

District 09

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$20,805,306	\$17,263,798
-S-	FEDERAL AID (SECONDARY)	\$4,144,886	\$1,634,678
-SH-	STATE HIGHWAY	\$14,583,873	\$2,996,940
District Total:		<u>\$39,534,065</u>	<u>\$21,895,416</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
09	\$5,593,636
Work completed this Period:	\$5,593,636