

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/10

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-.1/0 09-0AA034		IN INYO COUNTY IN BISHOP AT THE BISHOP MAINTENANCE STATION AT 1250 SPRUCE STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP, CA 93514 (760)937-2391	\$177,223 \$23,393 \$23,393	03/18/10 04/22/10 08/01/10	100% 13%
09-INY-168-13.5/15 09-345104 SARR-S168-(053)E S1-68 0-(3E) --()		IN INYO COUNTY NEAR BIHSOP FROM ED POWERS ROAD TO RED HILL ROAD SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$811,378 \$668,376 \$545,520	04/21/10 05/12/10 07/23/10	93% 82%
HA22	SWPPP						
09-INY-190-9.8/24.5 09-343104		IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	(760)872-0794	\$765,338 \$0 \$0	04/05/10 04/22/10 07/30/10	0% 0%
HM1	WPCP						
09-INY-190-47.4/47.4 09-333804 SARR-P190-(013)E P1-90 0-(3E) --()		IN INYO COUNTY IN DEATH VALLEY NATIONAL PARK AT PADRE POINT ROAD CONSTRUCT SCENIC OVERLOOK	WILLIAM KANAYAN CONSTRUCTION PO BOX 643 RIMFOREST CA 92378	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (160)872-0794	\$391,240 \$272,107 \$203,917	04/29/10 05/18/10 09/01/10	48% 70%
	SWPPP						
09-INY-190-68.9/0 09-338404		IN INYO COUNTY EAST OF PANAMINT SPRINGS AT TOWNE PASS CONSTRUCT BRAKE CHECK AREAS	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$174,776 \$148,263 \$148,263	05/06/10 06/01/10 07/28/10	4% 83%
HBI	WPCP						
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$40,025,999 \$37,316,890 \$1,445,549	06/16/08 07/09/08 10/13/10	86% 93%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/10

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-76.6/0 09-340504		IN INYO COUNTY NEAR INDEPENDENCE AT WEST DUSTY LANE CONSTRUCT LEFT TURN LANE	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800		\$99,099 \$0 \$0	01/05/10 01/29/10	0% 0%
HB1	WPCP						
09-INY-395-115.0/0 09-0AA014		IN INYO COUNTY IN BISHOP AT THE CALTRANS DISTRICT 9 OFFICE BUILDING AT 500 SOUTH MAIN STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP, CA 93514 (760)937-2391	\$422,547 \$147,046 \$147,046	03/18/10 04/22/10 08/01/10	100% 35%
09-INY-5505-/0 09-310604		IN INYO COUNTY IN BISHOP AT SHOP 29 EQUIPMENT MAINTENANCE FACILITY AT 11 JAY STREET REMODEL SHOP FACILITIES	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP, CA 93514	HAKIM AL-FAYIZ/ ROB SANCHEZ 500 S. MAIN STREET BISHOP, CA 93514 (760)937-3240	\$1,055,543 \$176,908 \$176,908	04/22/10 06/14/10 12/28/10	8% 17%
HA11	WPCP						
09-KER-58-82.6/0 09-341904		IN KERN COUNTY NEAR KEENE AT THE TEHACHAPI CREEK OVERHEAD AND NEAR BORON AT BORAX ROAD OVERCROSSING REHABILITATE BRIDGE DECK	VICTORY ENGINEERS INC 575 EAST ALLUVIAL AVE STE 106 FRESNO, CA 93720	SAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$430,756 \$415,684 \$52,374	02/11/10 03/26/10 06/28/10 07/30/10	100% 96% OVER RUN
HA21	WPCP						
09-KER-58-94.1/0 09-341804		IN KERN COUNTY NEAR TEHACHAPI AT SUMMIT OVERHEAD AND AT SAND CANYON OVERHEAD PLACE BRIDGE DECK SEALS	JMC LOUGHLIN ENGINEERING CO. 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	INSAM DHALIWAL 1824 NORRIS ROAD BAKERSFIELD, CA 93308 (661)391-4742	\$568,239 \$221,089 \$221,089	01/05/10 01/25/10 06/21/10	100% 38% OVER RUN
HM3	WPCP						
09-MNO-6-17.5/26.5 09-343004		IN MONO COUNTY AT AND NEAR BENTON FROM 2.1 MILES NORTH OF CINNAMON RANCH ROAD TO 0.8 MILE NORTH OF ROUTE 120 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO, CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$856,282 \$177,821 \$177,821	05/20/10 06/02/10 08/18/10	16% 21%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/10

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-120-/4.5 09-342904		IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS FROM THE TUOLUMNE COUNTY LINE TO 0.1 MILE WEST OF YELLOW JACKET ROAD PLACE HOT MIX ASPHALT OVERLAY	SIERRA NEVADA CONSTRUCTION, INC. P. O. BOX 50760 SPARKS, NV 89435	H. J. BLOMMER 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)648-7906	\$2,108,007 \$1,859,369 \$1,859,369	04/26/10 05/11/10 08/06/10	53% 85%
HM1	WPCP						
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --()		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$3,921,370 \$0 \$0	06/17/10 07/12/10	0% 0%
HM1A	WPCP						
09-MNO-395-32.4/0 09-300704		IN MONO COUNTY SOUTH OF LEE VINING AT THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	REYMAN BROTHERS CONSTRUCTION 151 SOUTH 18TH STREET SPARKS, NV 89431	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-3240	\$794,970 \$407,622 \$0	07/20/09 08/12/09 03/04/10	48% 51%
HA26	WPCP						
09-MNO-395-84.0/85.6 09-326804 ACHS-P395-(228)E P3-95 2-(8E) --()		IN MONO COUNTY NEAR BRIDGEPORT FROM 4.6 MILES NORTH OF BUCKEYE ROAD TO 1.4 MILES SOUTH OF SWAUGER CANYON ROAD WIDEN SHOULDER	CRUCO CONSTRUCTION GROUP, INC. 2443 FOUNDRY PARK AVENUE FRESNO, CA 93706	ANDREW BRANDT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-8036	\$616,668 \$406,979 \$193,428	04/07/10 05/04/10 07/23/10	98% 66%
HB4N	WPCP						
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --()		IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING, CA 96001		\$1,254,734 \$0 \$0	06/25/10 07/13/10	0% 0%
HM1	WPCP						
09-MNO-395-91.7/96.8 09-327104 SARR-X051-(025)E X0-51 0-(5E) --()		IN MONO COUNTY NEAR SONORA JUNCTION ON ROUTE 108 AT ROUTE 395 AND ON ROUTE 395 FROM BIRCHIM FLAT ROAD TO 0.8 MI N OF WEST WALKER R INSTALL WILDLIFE CROSSINGS	STEVE MANNING CONSTRUCTION INC P O BOX 491660 REDDING CA 96049 (530)222-0810	ANDREW BRANDT 500 S. MAIN ST BISHOP, CA 93514 (760)937-8947	\$1,497,525 \$88,938 \$82,193	04/27/10 05/12/10 11/02/10	19% 6% SUSPENDED
	SWPPP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/10**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-106.3/120.4 09-347104		IN MONO COUNTY NEAR WALKER FROM EASTSIDE LANE TO THE NEVADA STATE LINE PLACE MODIFIED BINDER CHIP SEAL	WEST COAST PAVING AND CHIP SEALING PO BOX 1231 YREKA, CA 96097	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$859,006 \$0 \$0	05/24/10 06/14/10	0% 0%
HM1	WPCP						
09-MNO-5704-/0 09-334204		IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP, CA 93514	HAKIM AL-FAYIZ/ TIM SHULTZ 500 S. MAIN STREET BISHOP, CA 93514 (760)937-3240	\$813,408 \$75,271 \$75,271	04/22/10 06/14/10 02/24/10	100% 9%
HA12	WPCP						
09-MNO-5717-/0 09-315204		IN MONO COUNTY NEAR SONORA JUNTION AT THE SONORA JUNCTION HIGHWAY MAINTENANCE STATION CONSTRUCT STEEL BUILDING	D. G. GARNADE 4420 BUSINESS DRIVE SHIGAL SPRINGS, CA 95682	GEORGE BOULES/ TIM SHULTZ 500 S. MAIN STREET BISHOP, CA 93514 (760)937-2391	\$729,825 \$51,251 \$51,251	04/08/10 05/24/10 12/21/10	100% 7%
HA12	WPCP						
09-SBD-127-.1/3.2 09-339604 SARR-000C-(307)E 00-0C 3-(7E) --()		IN INYO AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS PLACE HOT MIX ASPHALT	QUALCON CONTRACTORS INC 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP CA 93514 (760)872-0794	\$1,493,557 \$1,422,291 \$0	11/24/09 01/25/10 06/30/10	60% 94%
HM1	WPCP						
09-SBD-127-10.5/27.5 09-347004		IN SAN BERNARDINO COUNTY ABOUT 10 MILES NORTH OF BAKER FROM 2.3 MILES NORTH OF SILVER LAKE ROAD TO 10.7 MILES NORTH OF RIGGS ROAD PLACE MODIFIED BINDER CHIP SEAL	GRAHAM CONTRACTORS, INC. PO BOX 26770 SAN JOSE, CA 95159	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$940,741 \$0 \$0	05/18/10 06/02/10 10/29/10	0% 0%
HM1	WPCP						

Totals: Authorized Final Amt: \$60,808,230 Completed to Date: \$43,879,299 Work This Month: \$5,403,393

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-6-.1/0	09-0AA034	1
09-INY-168-13.5/15	09-345104	1
09-INY-190-9.8/24.5	09-343104	1
09-INY-190-47.4/47.4	09-333804	1
09-INY-190-68.9/0	09-338404	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-76.6/0	09-340504	2
09-INY-395-115.0/0	09-0AA014	2
09-INY-5505-/0	09-310604	2
09-KER-58-82.6/0	09-341904	2
09-KER-58-94.1/0	09-341804	2
09-MNO-6-17.5/26.5	09-343004	2
09-MNO-120-/4.5	09-342904	3
09-MNO-203-/8.7	09-346904	3
09-MNO-395-32.4/0	09-300704	3
09-MNO-395-84.0/85.6	09-326804	3
09-MNO-395-84.4/106.3	09-342804	3
09-MNO-395-91.7/96.8	09-327104	3
09-MNO-395-106.3/120.4	09-347104	4
09-MNO-5704-/0	09-334204	4
09-MNO-5717-/0	09-315204	4
09-SBD-127-.1/3.2	09-339604	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
09-SBD-127-10.5/27.5	09-347004	4

Statement of Ongoing Contracts - Federal Aid

District	09		
Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$3,921,370	\$0
-SH-	STATE HIGHWAY	\$50,821,758	\$41,020,609
		\$6,065,102	\$2,858,690
District Total:		<u>\$60,808,230</u>	<u>\$43,879,299</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	