State of California Department of Transportation Statement of Ongoing Contracts as of 03/20/19

Page 1 03/25/19

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168- 09-364104	-16.6/17.5	IN INYO COUNTY NEAR BISHOP FROM 0.1 MILE WEST OF BARLOW LANE TO PACU LANE INSTALL SIGNAL	KANAAN CONSTRUCTION, INC 230 S IRWINDALE AVE IRWINDALE CA 91706 (626)775-4000		\$378,323 \$0 \$0	05/10/18 06/14/18	0% 0%
HB1							
09-INY-190- 09-353204 HSST-S190-(,	IN INYO COUNTY ABOUT 14 MILES EAST OF PANAMINT SPRINGS FROM 0.4 MILE TO 1.0 MILE EAST OF TOWNE PASS CURVE CORRECTION		RICK MOBERLY 500 S. MAIN ST BISHOP, CA 93514 (760)937-3219	\$2,052,776 \$832,674 \$810,324	01/23/19	35% 41%
нв1			(330,303 0030				
09-INY-395- 09-365904 B1ST-X027-(IN INYO COUNTY AT AND NEAR LONE PINE ON ROUTE 136 AT ROUTE 395 FROM 1.2 MILES SOUTH OF ROUTE 136 TO EAST INYO STREET MILL AND REPLACE HOT MIX ASPHALT	GRANITE CONSTRUCTION CO. 3005 JAMES RD BAKERSFIELD CA 93308 (661)399-3361	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,826,015 \$0 \$0	11/30/18	0% 0%
09-INY-395- 09-356804 HB4N	-117.3/0	IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 (626)810-1338	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$415,245 \$0	10/27/17 06/01/19	100% 57% ER RUN
09-INY-395- 09-376804	-/31.1	IN INYO COUNTY FROM KERN COUNTY LINE TO 0.2 MILE S OF LOS ANGELES AQUEDUCT BRIDGE AND FROM 0.4 MILE S OF ASH CREEK BRIDGE TO FORT STRIPING			\$4,298,869 \$0 \$0	01/18/19 02/06/19	0% 0%
09-KER-58-7 09-376704	77.1/135	IN KERN COUNTY AT AND NEAR TEHACHAPI FROM BEALEVILLE ROAD TO 1.4 MILES WEST OF TWENTY MULE TEAM ROAD OVERCROSSING SB1 STRIPING AND MARKERS	SPECIALIZED PAVEMENT MARKING, INC. 11095 SW INDUSTRIAL WAY, SUIT TUALATIN OR 97062 (503)885-0420	1365 BUS 58	\$4,728,967 \$334,248 \$0	02/11/19	1% 7%

State of California Department of Transportation Statement of Ongoing Contracts as of $^{03/20/19}$

Page 2 03/25/19

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs A	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395- 09-356104 HA12	34.1/34.1	IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION. CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)873-3301	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,938,300 \$2,899,195 \$0	01/31/17 05/09/17 02/26/19	99% 99%
09-MNO-395- 09-335004 HSNH-P395-(()	,	IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,754,178 \$6,248,396 \$39,965	03/09/15 03/26/15 11/24/21	100% 93%
09-MNO-395- 09-364704 SNHG-P395-(IN MONO COUNTY ABOUT 6.0 MILES SOUTH OF BRIDGEPORT FROM CONWAY RANCH ROAD TO ROUTE 270 REPLACE GUARDRAIL AND STAIN			\$2,464,444 \$0 \$0	11/02/18 11/30/18	0% 0%
09-MNO-395- 09-350804 HSNH-P395-(()		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,267,326 \$11,001,856 \$0	07/14/17 08/09/17 03/13/19	91% 99%
09-MNO-395- 09-373504 HM1	93.7/106.3	IN MONO COUNTY NEAR WALKER FROM ROUTE 108 TO EASTSIDE LANE COLD IN-PLACE RECYCLE	ROAD AND HIGHWAY BUILDERS, LLC. PO BOX 70846 RENO NV 89570 (775)852-7283	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,155,910 \$11,407,933 \$0	04/24/18 05/16/18 05/20/19	96% 97%

 Totals:
 Authorized Final Amt:
 \$52,557,456
 Completed to Date:
 \$33,139,549
 Work This Month:
 \$850,289

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-168-16.6/17.5	09-364104	1
09-INY-190-69.2/69.8	09-353204	1
09-INY-395-54.6/57.4	09-365904	1
09-INY-395-117.3/0	09-356804	1
09-INY-395-/31.1	09-376804	1
09-KER-58-77.1/135	09-376704	1
09-MNO-395-34.1/34.1	09-356104	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-60.0/69.9	09-364704	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-93.7/106.3	09-373504	2

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-SH-	STATE HIGHWAY	\$24,192,718	\$15,056,622
		\$28,364,738	\$18,082,927
District Total:		\$52,557,456	\$33,139,549

Statement of Ongoing Contracts -Summary

District Work Completed This Period

Work completed this Period: