# State of California Department of Transportation Statement of Ongoing Contracts as of 05/20/18

Page 1 05/30/18

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-4. 09-364604 HSNH-P006-(		IN INYO AND MONO COUNTIES NEAR BISHOP FROM 0.4 MILE NORTH OF _ SILVER CANYON ROAD TO 0.1 MILE NORTH OF PUMICE MILL ROAD WIDEN SHOULDERS	P GRIFFITH COMPANY 1128 CARRIER PARKWAY AVENUE BAKERSFIELD CA 93308 (661)392-6640	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$278,798	01/18/18 02/02/18 08/01/18	17% 9%
09-INY-168- 09-352104 ACST-X027-(	,	IN INYO COUNTY IN BISHOP ON ROUTE 168 FROM 0.1 MILE WEST OF PIONEER LANE TO ROUTE 395 AND ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY CONSTRUCT CONCRETE SIDEWALKS, CURB	,	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$347,036	11/09/17 12/18/17 10/26/18	26% 12%
09-INY-178- 09-370204 STPG-S178-(	,	IN INYO COUNTY NEAR SHOSHONE FROM 2.4 MILES EAST OF INYO COUNTY DUMP STATION ROAD TO 1.4 MILES WEST OF CHICAGO VALLEY ROAD INSTALL MIDWEST GUARDRAIL SYSTEM	4 CORAL CONSTRUCTION COMPANY PO BOX 347 WILSONVILLE OR 97070 (503)682-2252		\$297,297 \$0 \$0	- , , -	0% 0%
09-INY-395- 09-365804 ACNH-P395-(		IN INYO COUNTY NEAR INDEPENDENCE FROM 0.4 MILE NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.2 MILE SOUTH OF ELNA ROAD DOUBLE CHIP SEAL OVER FABRIC	A AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$2,652,895 \$0 \$0	10/01/18	0% 0% SPENDED
09-INY-395- 09-370804	-100.8/113	IN INYO COUNTY NEAR BIG PINE FROM SOUTH JUNCTION ROUTE 168 TO 0.1 MILE NORTH OF WARM SPRINGS ROAD COLD PLANE EXISTING AC, AC OVERLAY	AMERICAN PAVEMENT SYSTEMS, E INC. 1012 11TH STREET #1000 MODESTO CA 95354 (209)522-2277	DAMON.CHERENZIA@DOT.CA .GOV 500 S. MAIN ST BISHOP, CA 93514 (760)872-5217	\$1,197,893 \$0 \$0	03/09/18 10/01/18	0% 0% SPENDED
09-INY-395- 09-356804 HB4N	-117.3/0	IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 (626)810-1338	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$115,600 \$0	10/27/17	33% 17%

# State of California Department of Transportation Statement of Ongoing Contracts as of 05/20/18

Page 2 05/30/18

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Est Comp	%Time % Work Message
09-KER-14-16 09-371004 HM1	6.2/35.5	IN KERN COUNTY NEAR MOJAVE ON ROUTE 14 FROM 0.1 MILE N OF BUSINESS 58 TO ROGERS ROAD AND NEAR WELDON ON RTE 178 FROM KELSO VALLEY CONSTRUCT ASPHALT RUBBER CHIP SEAL	VSS INTERNATIONAL, INC. 3785 CHANNEL DRIVE WEST SACRAMENTO CA 95691 (916)373-1500		1 -	05/02/18 05/18/18 12/01/18	0% 0%
09-MNO-108-/ 09-368104	/9.8	IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	QUALCON CONTRACTORS, INC. 01645 ESMERALDA AVENUE MINDEN NV 89423 (775)782-2006	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$1,385,425 \$898,758 \$0	06/09/17	71% 67%
HM1							
09-MNO-158-/ 09-361204	/6	IN MONO COUNTY NEAR JUNE LAKE FROM ROUTE 395 TO 0.1 MILE WEST OF POWER HOUSE ROAD SCRUB SEAL	AMERICAN PAVEMENT SYSTEMS, INC. 1012 11TH STREET MODESTO CA 95354	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)649-7906	\$388,676 \$27,550 \$0	05/09/17	20% 7%
НМ			(209)522-2277				
09-MNO-395-3 09-356104	34.1/34.1	IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION.  CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,896,480 \$1,238,423 \$0		44% 43%
HA12			(760)873-3301				
09-MNO-395-5 09-335004 HSNH-P395-(2 ()		IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,042,777 \$0		100% 91%
09-MNO-395-8 09-350804 HSNH-P395-(2		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210  PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$10,303,838 \$765,756 \$671,244		6% 7%

# State of California Department of Transportation Statement of Ongoing Contracts as of 05/20/18

Page 3 05/30/18

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-1 09-364304 NHP-P395-( E()	106.3/118.7	IN MONO COUNTY AT AND NEAR COLEVILLE FROM EAST SIDE LANE TO 1.7 MI N OF ROUTE 89 AND 0.9 MI S OF THE NEVADA STATE LINE TO THE NEVA COLD PLANE/RECYCLING/HMA	ROAD AND HIGHWAY BUILDERS LLC 96 GLEN CARREN CIRCLE #106 RENO NV 89431 (775)852-7200	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$11,205,287 \$11,463,817 \$0	07/26/16 05/04/18 05/16/18	100% 99% ER RUN
09-MNO-999-, 09-370404 HM1	/0	IN INYO AND MONO COUTIES ON ROUTE 89 FROM THE ALPINE/MONO COUNTY LINE TO ROUTE 395 AND ON ROUTE 395 AT VARIOUS LOCATIONS ASPHALT RUBBER CHIP SEAL	INC.		\$1,989,837 \$0 \$0	02/22/18	0% 0%
09-VAR/0 09-370504 HM1		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS FROM 0.7 MILES SOUTH OF COTTONWOOD ROAD TO 1.6 MILES NORTH OF VIRGINIA LAKES RO CONSTRUCT POLYMER MODIFIED EMULSION	TELFER PAVEMENT TECHNOLOGIES, LLC PO BOX 398323 SAN FRANCISCO CA 941398323 (916)383-1756		\$1,075,926 \$0 \$0	02/09/18	0% 0%

 Totals:
 Authorized Final Amt:
 \$50,819,345
 Completed to Date:
 \$21,178,516
 Work This Month:
 \$1,192,628

## **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
09-INY-6-4.3/8.4	09-364604	1
09-INY-168-17.5/18.3	09-352104	1
09-INY-178-46.4/47	09-370204	1
09-INY-395-77.4/91.6	09-365804	1
09-INY-395-100.8/113	09-370804	1
09-INY-395-117.3/0	09-356804	1
09-KER-14-16.2/35.5	09-371004	2
09-MNO-108-/9.8	09-368104	2
09-MNO-158-/6	09-361204	2
09-MNO-395-34.1/34.1	09-356104	2
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-106.3/118.7	09-364304	3
09-MNO-999-/0	09-370404	3
09-VAR/0	09-370504	3

#### **Statement of Ongoing Contracts - Federal Aid**

#### **District** 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$2,652,895	\$0

## **Statement of Ongoing Contracts - Federal Aid**

**District** 09

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$3,196,185	\$347,036
-SH-	STATE HIGHWAY	\$13,663,707	\$2,280,331
		\$31,306,559	\$18,551,149
District Total:		\$50,819,345	\$21,178,516

## **Statement of Ongoing Contracts -Summary**

**District** Work Completed This Period
09 \$11,205,287

Work completed this Period: \$11,205,287