

**State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-178-48.6/60 09-339504		IN INYO COUNTY ABOUT 5.8 MILES EAST OF SHOSHONE FROM 0.2 MILE EAST OF CHICAGO VALLEY ROAD TO 2.2 MI WEST OF P O BOX 4770 CALIFORNIA/NEVADA STAT APPLY CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS MODESTO CA 95352 (209)525-9065		\$414,603 \$0 \$0	11/10/08 11/24/08	0% 0%
HM1	WPCP						
09-INY-395-8.5/11.8 09-316604 ACNH-P395-(218)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM MAVERICK ASPHALT & 1.8 KM SOUTH OF SOUTH JUNCTION LITTLE LAKE ROAD TO 1.9 KM SOUTH OF CINDER ROAD ROADWAY REHABILITATION	FROM MAVERICK ASPHALT & CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$6,254,801 \$0 \$0	09/10/08 10/08/08 09/18/09	0% 0% SUSPENDED
HA22	SWPPP						
09-INY-395-11.8/20.4 09-339704		IN INYO COUNTY NEAR LITTLE LAKE FROM MAVERICK ASPHALT & 1.3 MILES SOUTH OF CINDER ROAD TO ROSE VALLEY RANCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY	CONSTRUCTION PO BOX 13490 BAKERSFIELD, CA 93389	CHRIS TALBOT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)938-2572	\$2,032,599 \$0 \$0	11/03/08 11/13/08 05/15/09	0% 0% SUSPENDED
HM1	WPCP						
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,347,680 \$982,244 \$678,917	06/16/08 07/09/08 04/14/10	13% 2%
HE13	SWPPP						
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM SKANSKA USA CIVIL WEST 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	CALIFORNIA DISTRICT INC 1995 AGUA MANSANA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,687,839 \$18,181,521 \$2,046,912	08/23/07 09/18/07 04/03/09	72% 63%
HE13	SWPPP						
09-INY-395-117.8/122.4 09-258014 ACNH-P395-(220)E --()		IN INYO COUNTY NEAR BISHOP FROM BARLOW LANE TO 0.1 KM EAST OF PLEASANT VALLEY DAM ROAD HOT MIX ASPHALT OVERLAY	QUALCON CONTRACTORS INC 1645 ESMEALDA AVENUE MINDEN NV 89423 (775)782-2006		\$8,295,570 \$0 \$0	10/30/08 11/14/08	0% 0%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 11/20/08

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-5709-/0 09-317204		IN INYO COUNTY IN INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION REMODEL BUILDINGS	STEVENS CONSTRUCTION INC 530 WEST AVENUE L LANCASTER CA 93534	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$632,026 \$619,606 \$133,984	06/24/08 07/10/08 12/02/08	93% 98%
HA12							
09-MNO-167-1.8/0 09-295204		IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$229,130 \$0 \$0	06/18/08 07/09/08 01/07/09	0% 0%
HA42 WPCP							
09-MON-203-/8.7 09-332604		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES AT VARIOUS LOCATIONS FROM MADERA COUNTY LINE TO 0.1 MILE EAST OF ROUTE 203/395 SEPARATIO RESURFACE ROADWAY	SIERRA NEVADA CONSTRUCTION PO BOX 50760 SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$3,176,348 \$3,122,978 \$0	04/16/08 07/02/08 11/10/08 11/10/08	100% 100% COMPLETED
HM1 WPCP							

Totals: Authorized Final Amt: \$89,070,596 Completed to Date: \$22,906,348 Work This Month: \$2,859,813

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-178-48.6/60	09-339504	1
09-INY-395-11.8/20.4	09-339704	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-117.8/122.4	09-258014	1
09-INY-395-8.5/11.8	09-316604	1
09-INY-5709-/0	09-317204	2
09-MNO-167-1.8/0	09-295204	2
09-MON-203-/8.7	09-332604	2

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
09			
Federal Aid			
-F-	FEDERAL AID (PRIMARY)	\$14,550,371	\$0
-SH-	STATE HIGHWAY	\$74,520,225	\$22,906,348
District Total:		<u>\$89,070,596</u>	<u>\$22,906,348</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
-----------------	----------------------------------

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$3,176,348
Work completed this Period:	\$3,176,348