## State of California Department of Transportation Statement of Ongoing Contracts as of 11/20/18

Page 1 11/28/18

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer		Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-168- 09-364104 HB1	-16.6/17.5	IN INYO COUNTY NEAR BISHOP FROM 0.1 MILE WEST OF BARLOW LANE TO PACU LANE INSTALL SIGNAL	KANAAN CONSTRUCTION, INC 230 S IRWINDALE AVE IRWINDALE CA 91706 (626)775-4000		\$378,323 \$0 \$0	05/10/18 06/14/18	0% 0%
09-INY-168- 09-352104 ACST-X027-		IN INYO COUNTY IN BISHOP ON ROUTE 168 FROM 0.1 MILE WEST OF PIONEER LANE TO ROUTE 395 AND ON ROUTE 395 FROM 0.1 MILE SOUTH OF JAY CONSTRUCT CONCRETE SIDEWALKS, CURB	·	CHRIS TALBOT 500 S. MAIN ST. BISHOP, CA 93514 (760)872-0794	\$1,452,966 \$1,340,751 \$0	12/18/17 10/30/18 10/30/18	100% 100% MPLETED
09-INY-190- 09-375004 CSTP-S190-	, ,	IN INYO COUNTY ABOUT 8 MILES WEST OF STOVEPIPE WELLS FROM 8.1 MILES WEST TO 1.5 MILES EAST OF WILDROSE ROAD THIN BLANKET OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	ADAM ZUMSTEIN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0652	\$2,197,537 \$2,213,984 \$0	05/16/18	94% 96%
09-INY-395- 09-356804 HB4N	-117.3/0	IN INYO COUNTY ON US 395 AT THE NORTHERN INTERSECTION WITH SEE-VEE LANE INSTALL SIGNALS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVE LA PUENTE CA 91748 (626)810-1338	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$692,350 \$415,245 \$0	10/27/17 06/01/19	100% 57% ER RUN
09-MNO-108- 09-368104	-/9.8	IN MONO COUNTY ABOUT 17 MILES NORTH OF BRIDGEPORT FROM TUOLUMNE COUNTY TO 0.4 MILE EAST OF WOLF CREEK BRIDGE COLD PLANE ASPHALT CONCRETE	QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVENUE MINDEN NV 89423 (775)782-2006	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$1,385,425 \$1,201,736 \$0	06/09/17	82% 90%
09-MNO-395- 09-356104 HA12	-34.1/34.1	IN MONO COUNTY AT THE CRESTVIEW AT THE CRESTVIEW SATELLITE MAINTENANCE STATION.  CONSTRUCT EQUIPMENT STORAGE BLDG	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514 (760)873-3301	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$2,928,708 \$2,467,803 \$222,699	05/09/17	79% 84%

# State of California Department of Transportation Statement of Ongoing Contracts as of $^{11/20/18}$

Page 2 11/28/18

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-5 09-335004 HSNH-P395-(2	,	IN MONO COUNTY NEAR LEE VINING FROM 0.4 MILES N OF VISITOR CENTER ROAD TO 0.7 MILES N OF PICNIC GROUNDS RD MITIGATE MONO LAKE ROCKFALL	PAPICH CONSTURCTION CO. INC. 398 SURISE TERRACE ARROYO GRANDE, CA 93420 (805)473-3016	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$6,714,212 \$6,172,206 \$0		100% 93%
09-MNO-395-{ 09-350804 HSNH-P395-(2		IN MONO COUNTY NEAR BRIDGEPORT FROM BUCKEYE ROAD TO 2.9 MILES SOUTH OF SWAUGER CANYON ROAD CONSTRUCT PULVERIZED ROADBED, HMA,	PAPICH CONSTRUCTION COMPANY, INC. PO BOX 2210 PISMO BEACH CA 93448 (805)473-3016	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,184,822 \$10,779,616 \$523,601	07/14/17 08/09/17 12/27/18	85% 96%
09-MNO-395-9 09-373504 HM1	93.7/106.3	IN MONO COUNTY NEAR WALKER FROM ROUTE 108 TO EASTSIDE LANE  COLD IN-PLACE RECYCLE	ROAD AND HIGHWAY BUILDERS, LLC. PO BOX 70846 RENO NV 89570 (775)852-7283	LEE.SCOTESE@DOT.CA.GOV 500 S. MAIN ST BISHOP, CA 93514 (760)937-8955	\$11,155,910 \$11,180,132 \$76,311	04/24/18 05/16/18 10/31/18	94% 96%
09-VAR/0 09-370704		IN INYO AND MONO COUNTIES AT VARIOUS LOCATIONS CONSTRUCT THIN BLANKET	S QUALCON CONTRACTORS, INC. 1645 ESMERALDA AVENUE MINDEN NV 89423 (775)782-2006	DAMON L. CHERENZIA 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-1512	\$4,741,650 \$4,891,402 \$0	05/29/18	100% 97%

Totals: Authorized Final Amt: \$\frac{\$42,831,903}{}\$ Completed to Date: \$\frac{\$40,662,876}{}\$ Work This Month: \$\frac{\$822,611}{}\$

HM1

### **Statement of Ongoing Contracts - Index**

Cnty Rt Pm	Contract	Page
09-INY-168-16.6/17.5	09-364104	1
09-INY-168-17.5/18.3	09-352104	1
09-INY-190-68.4/78	09-375004	1
09-INY-395-117.3/0	09-356804	1
09-MNO-108-/9.8	09-368104	1
09-MNO-395-34.1/34.1	09-356104	1
09-MNO-395-52.3/53.7	09-335004	2
09-MNO-395-80.6/84.1	09-350804	2
09-MNO-395-93.7/106.3	09-373504	2
09-VAR/0	09-370704	2

### **Statement of Ongoing Contracts - Federal Aid**

District	09
----------	----

Federal Aid	Category	Bid + CCO	Work Comp
-S-	FEDERAL AID (SECONDARY)	\$1,452,966	\$1,340,751
-SH-	STATE HIGHWAY	\$21,282,365	\$20,156,319
		\$20,096,571	\$19,165,807
District Total:		\$42,831,903	\$40,662,876

### **Statement of Ongoing Contracts -Summary**

District **Work Completed This Period** 09 \$1,452,966

\$1,452,966

**Work completed this Period:**