

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-395-8.5/11.8 09-316604 ACNH-P395-(218)E --()		IN INYO COUNTY NEAR LITTLE LAKE FROM MAVERICK ASPHALT INC 1.8 KM SOUTH OF SOUTH JUNCTION LITTLE P O BOX 13490 LAKE ROAD TO 1.9 KM SOUTH OF CINDER ROAD ROADWAY REHABILITATION	FROM MAVERICK ASPHALT INC BAKERSFIELD CA 93389 (661)410-1134		\$6,254,801 \$0 \$0	09/10/08 10/08/08	0% 0%
HA22	SWPPP						
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD, CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$39,347,680 \$303,327 \$258,317	06/16/08 07/09/08 10/20/08	8% 1%
HE13	SWPPP						
09-INY-395-77.3/91.6 09-214614		IN INYO COUNTY NEAR INDEPENDENCE FROM SKANSKA USA CIVIL WEST 0.1 KM NORTH OF NORTH FORT INDEPENDENCE ROAD TO 0.4 KM SOUTH OF ELNA ROAD WIDEN TO 4 LANE EXPRESSWAY	CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$28,637,168 \$16,134,609 \$1,967,924	08/23/07 09/18/07 04/02/09	65% 56%
HE13	SWPPP						
09-INY-5709-/0 09-317204		IN INYO COUNTY IN INDEPENDENCE AT THE INDEPENDENCE MAINTENANCE STATION REMODEL BUILDINGS	STEVENS CONSTRUCTION INC 530 WEST AVENUE L LANCASTER CA 93534	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)938-2572	\$627,576 \$485,622 \$98,739	06/24/08 07/10/08 11/21/08	72% 78%
HA12							
09-MNO-167-1.8/0 09-295204		IN MONO COUNTY NEAR MONO CITY AT 1.8 MILES EAST OF ROUTE 395 INSTALL DRAINAGE CULVERT PIPE LINER	ODYSSEY LANDSCAPING COMPANY 800 W. EIGHT MILE ROAD STOCKTON, CA 95209	ANDREW BRANDT 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)937-8947	\$229,130 \$0 \$0	06/18/08 07/09/08 11/12/08	0% 0%
HA42	WPCP						SUSPENDED
09-MNO-395-69.9/84.4 09-338004		IN MONO COUNTY AT VARIOUS LOCATIONS FROM 0.1 MILE SOUTH OF CEMETERY ROAD TO 5 MILES NORTH OF NORTH BRANCH BUCKEYE CREEK BRIDGE RUBBERIZED HOT MIX ASPHALT PAVING	SIERRA NEVADA CONSTRUCTION PO BOX 50760 SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$3,282,944 \$3,274,118 \$0	06/12/08 07/23/08 10/06/08 10/06/08	100% 100%
HM1	WPCP						COMPLETED

**State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/08**

District 09

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MON-203-/8.7 09-332604		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES AT VARIOUS LOCATIONS FROM MADERA COUNTY LINE TO 0.1 MILE EAST OF ROUTE 203/395 SEPARATIO RESURFACE ROADWAY	SIERRA NEVADA CONSTRUCTION PO BOX 50760 SPARKS, NV 89435	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$3,176,348 \$2,581,705 \$1,120,483	04/16/08 07/02/08 10/30/08	78% 82%
HM1	WPCP						

Totals: Authorized Final Amt: \$81,555,648 Completed to Date: \$22,779,380 Work This Month: \$3,445,463

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-77.3/91.6	09-214614	1
09-INY-395-8.5/11.8	09-316604	1
09-INY-5709-/0	09-317204	1
09-MNO-167-1.8/0	09-295204	1
09-MNO-395-69.9/84.4	09-338004	1
09-MON-203-/8.7	09-332604	2

Statement of Ongoing Contracts - Federal Aid

District	09	Category	Bid + CCO	Work Comp
Federal Aid				
-F-		FEDERAL AID (PRIMARY)	\$6,254,801	\$0
-SH-		STATE HIGHWAY	\$75,300,846	\$22,779,380
District Total:			<u>\$81,555,648</u>	<u>\$22,779,380</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
09	\$3,282,944
Work completed this Period:	\$3,282,944