State of California Department of Transportation Statement of Ongoing Contracts as of 09/20/05

Page 1 10/03/05

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs I Comp To date / This Month /	Approved	%Time % Work Message
09-INY-395- 09-295504 ACNH-P395-(IN INYO COUNTY NEAR LITTLE LAKE FROM THE KERN AND INYO COUNTY LINE TO 1.6 KM SOUTH OF LITTLE LAKE ROAD RESURFACE EXISTING HIGHWAY	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	•	08/10/05 08/23/05 01/11/06	12% 0%
HA22 09-KER-14-4 09-328304	SWPPP 16.2/50.8 WPCP	IN KERN COUNTY NEAR MOJAVE AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D PO BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421		05/25/05 06/08/05 09/20/05	90% 98%
09-MNO-395- 09-326264		IN MONO COUNTY NEAR HILTON CREEK FROM 0.2 KM NORTH OF CROOKED CREEK BRIDGE TO 0.6 KM SOUTH OF GLASS FLOW ROAD ASPHALT RUBBER CHIP SEAL		.DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794		01/26/05 10/07/05	100% 89% VER RUN
HM1 09-MNO-395- 09-301804 ACNH-P395-(HA22	, , , , , ,	IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS RESURFACE ROADWAY	B E C CONSTRUCTION CO 1645 ESMERALDA AVENUE MINDEN NV 89423 (775)782-2006		\$4,614,850 \$0 \$0		0% 0%
09-MNO-395- 09-330304	58.1/69.9	IN MONO COUNTY NEAR LEE VINING AT VARIOUS LOCATIONS ASPHALT RUBBER CHIP SEAL	WESTERN STATES SURFACING, INC PO BOX 4770 MODESTO, CA 95352	.DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$1,835,677 \$1,586,767 \$689,604	06/16/05 10/28/05	100% 87% VER RUN
HM1 09-MNO-395- 09-309504	WPCP 63.0/63.3	IN MONO COUNTY NEAR LEE VINING FROM 0.8 KM SOUTH TO 0.3 KM SOUTH OF VIRGINIA LAKES ROAD SLOPE PLANTING PHASE II	PACIFIC RESTORATION GROUP PO BOX 77038 CORONA, CA 92877-0101	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$506,686 \$500,392 \$116,180		96% 98%

HA42

SWPPP

State of California Department of Transportation Statement of Ongoing Contracts as of 09/20/05

Page 2 10/03/05

District	09					
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs E Comp To date A	Awarded Est Comp %Time Approved % Work Accepted Message
09-SBD-127	-13.5/27	IN SAN BERNARDINO COUNTY ABOU		CHRIS TALBOT	\$379,360	
09-328104		NORTH OF BAKER FROM 21.7 KM N ROUTE 15 TO 43.4 KM NORTH OF CHIP SEAL		500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$0 \$0	U.S.
HM1	WPCP					
Totals:	Authorized F	inal Amt: \$18,998,29	Completed to Date:	\$4,323,688 Wor	k This Month:	\$1,043,204

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-395-/8.6	09-295504	1
09-KER-14-46.2/50.8	09-328304	1
09-MNO-395-12.6/36.1	09-326264	1
09-MNO-395-36.1/93.1	09-301804	1
09-MNO-395-58.1/69.9	09-330304	1
09-MNO-395-63.0/63.3	09-309504	1
09-SBD-127-13.5/27	09-328104	2

Statement of Ongoing Contracts - Federal Aid

District 09

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$13,879,850	\$750
-SH-	STATE HIGHWAY	\$5,118,446	\$4,322,938
District Total:		\$18,998,296	\$4,323,688

Statement of Ongoing Contracts -Summary

District Work Completed This Period

Work completed this Period: