State of California Department of Transportation Statement of Ongoing Contracts as of 09/20/07

Page 1 10/01/07

District	09						
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer			%Time % Work Message
09-INY-136	-3.3/10.5	IN INYO COUNTY NEAR KELLER AT VARIOUS	CIMMARON INC	KURT WEIERMANN	\$426,411	05/14/07	57%
09-312104		LOCATIONS REPLACE CULVERTS	10424 CIMARRON TRAIL OAKDALE, CA 95361	500 SOUTH MAIN STREET BISHOP, CA 935154 (760)872-0781	\$359,172 \$6,288	06/04/07 11/09/07	85%
HA22	WPCP						
	-44.9/54.7	IN INYO COUNTY NEAR LONE PINE AT	GRANITE CONSTRUCTION PM: WALT	KURT WEIERMANN	\$5,084,702 \$4,692,339 \$0		72%
09-333004 ACNH-P395-	(217)E		WEISHAAR PO BOX 848	500 SOUTH MAIN STREET BISHOP, CA 93514			90%
			MOJAVE, CA 93502	(760)872-0781			
HA22	WPCP						
09-INY-395 09-326604	-57.4/57.5	IN INYO COUNTY IN LONE PINE AT WEST INYO STREET DRAINAGE IMPROVEMENTS	MAVERICK ASPHALT AND CONSTRUCTION C/O WILL MCDONALD PO BOX 13490	KURT WEIERMANN 500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0781	\$291,855 \$245,055 \$138,323	06/26/07 07/20/07 10/03/07	78% 85%
IA42	WPCP		BAKERSFIELD, CA 93389				
9-INY-395	-90.9/99.2	0.9/99.2 IN INYO AND MONO COUNTIES AT VARIOUS	GRANITE CONSTRUCTION COMPANY	CHRIS TALBOT	\$7,039,211	1 05/22/07	48%
9-317704		LOCATIONS RESURFACE ROADWAY	PO BOX 5127 BAKERSFIELD CA 93388	500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$1,273,751 \$1,060,470		18%
HM1	WPCP						
09-INY-395	-115.0/129.5	IN INYO COUNTY IN AND NEAR BISHOP AT	SIERRA NEVADA CONSTRUCTION IN	CCHRIS TALBOT	\$5,534,216	09/12/06	100%
09-301704		VARIOUS LOCATIONS RESURFACE ROADWAY	PO BOX 50760 SPARKS NV 89435	500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$5,372,188 \$0	09/21/06 09/26/07 09/26/07	100%
HA22	WPCP						
09-MNO-108- 09-307004	-/15	IN MONO COUNTY NEAR SONORA JUNCTION	CIMARRON, INC.	DANIEL DEYO	\$557,505	09/05/06	90%
		AT VARIOUS LOCATIONS REPLACE EXISTING CULVERTS	10424 CIMARRON TRAIL OAKDALE, CA 95361	500 SOUTH MAIN STREET BISHOP, CA 93514 (760)872-0794	\$409,876 \$128,586	09/15/06 10/04/07	71%

WPCP

HA22

State of California Department of Transportation Statement of Ongoing Contracts as of 09/20/07

Completed to Date:

\$20,051,903

Totals:

Authorized Final Amt:

Page 2 10/01/07

\$1,528,933

District	09					
Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Awarded Bid + CCOs Est Comp Comp To date Approved This Month Accepted	%Time % Work Message
09-MNO-5712	2-/0	IN MONO COUNTY NEAR TOMS PLACE AT THE DENBOER ENGINEERING AND CONSTRDANIEL DEYO		\$1,118,004 05/23/07		
09-307904		CONSTRUCT MECHANICS FACILITY	4575 E. CAMINO PAROCELA	500 SOUTH MAIN STREET	\$646,133 06/07/0	582
			PALM SPRINGS, CA 92264	BISHOP, CA 93514	\$195,266 12/28/07	1
				(760)872-0794		
HA11						

\$12,998,514

Work This Month:

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
09-INY-136-3.3/10.5	09-312104	1
09-INY-395-44.9/54.7	09-333004	1
09-INY-395-57.4/57.5	09-326604	1
09-INY-395-90.9/99.2	09-317704	1
09-INY-395-115.0/129.5	09-301704	1
09-MNO-108-/15	09-307004	1
09-MNO-5712-/0	09-307904	2

Statement of Ongoing Contracts - Federal Aid

Dist)9

Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$5,084,702	\$4,692,339
-SH-	STATE HIGHWAY	\$14,967,201	\$8,306,176
District Total:		\$20,051,903	\$12,998,514

Statement of Ongoing Contracts -Summary

District Work Completed This Perio

Work completed this Period: