

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

Page 1  
10/05/10

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-6-.1/0 09-0AA034		IN INYO COUNTY IN BISHOP AT THE BISHOP MAINTENANCE STATION AT 1250 SPRUCE STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$177,223 \$116,790 \$0	03/18/10 04/22/10 09/25/10	100% 81%
09-INY-168-13.5/15 09-345104 SARR-S168-(053)E S1-68 0-(3E) --()		IN INYO COUNTY NEAR BIHSOP FROM ED POWERS ROAD TO RED HILL ROAD SHOULDER WIDENING	GRANITE CONSTRUCTION COMPANY PO BOX 5127 BAKERSFIELD CA 93388	CHRIS TALBOT 500 S MAIN ST BISHOP CA 93514 (760)872-0794	\$818,551 \$709,906 \$0	04/21/10 05/12/10 09/16/10 09/16/10	100% 100%  COMPLETED
HA22	SWPPP						
09-INY-190-9.8/24.5 09-343104		IN INYO COUNTY NEAR OLANCHA FROM ROUTE 395 TO ROUTE 136 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	(760)872-0794	\$765,338 \$0 \$0	04/05/10 04/22/10 07/30/10	0% 0%
HM1	WPCP						
09-INY-395-65.0/76.1 09-2144U4		IN INYO COUNTY AT AND NEAR INDEPENDENCE FROM 1.0 KM SOUTH OF LA AQUEDUCT BRIDGE TO 0.7 KM NORTH OF SHABBELL LANE WIDEN TO FOUR-LANE EXPRESSWAY	GRANITE CONSTRUCTION C/O JOSE HERNANDEZ PO BOX 5127 BAKERSFIELD CA 93388-5127	KURT WEIERMAN 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0781	\$40,336,645 \$37,838,601 \$630,293	06/16/08 07/09/08 10/13/10	96% 96%
HE13	SWPPP						
09-INY-395-76.6/0 09-340504		IN INYO COUNTY NEAR INDEPENDENCE AT WEST DUSTY LANE CONSTRUCT LEFT TURN LANE	HERBACK GENERAL ENGINEERING 2531 NOWLIN ROAD MINDEN NV 89423 (775)267-6800	KURT WEIERMANN	\$99,099 \$96,452 \$0	01/05/10 01/29/10 09/27/10 09/27/10	100% 100%
HBI	WPCP						
09-INY-395-115.0/0 09-0AA014		IN INYO COUNTY IN BISHOP AT THE CALTRANS DISTRICT 9 OFFICE BUILDING AT 500 SOUTH MAIN STREET INSTALL PHOTOVOLTAIC PANELS	SOLEX ELECTRONICS INC 19481 HARBORGATE WAY TORRANCE CA 90501 (310)856-3698	GEORGE BOULES/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$422,547 \$242,542 \$0	03/18/10 04/22/10 09/25/10	100% 90%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/10**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-INY-5505-/0 09-310604		IN INYO COUNTY IN BISHOP AT SHOP 29 EQUIPMENT MAINTENANCE FACILITY AT 11 JAY STREET REMODEL SHOP FACILITIES	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ ROB SANCHEZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	\$1,067,614 \$322,044 \$0	04/22/10 06/14/10 12/28/12	100% 44%
HA11	WPCP						
09-MNO-6-17.5/26.5 09-343004		IN MONO COUNTY AT AND NEAR BENTON FROM 2.1 MILES NORTH OF CINNAMON RANCH ROAD TO 0.8 MILE NORTH OF ROUTE 120 PLACE MODIFIED BINDER CHIP SEAL	INTERNATIONAL SURFACING SYSTEMS PO BOX 4770 MODESTO CA 95352	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$856,282 \$734,596 \$0	05/20/10 06/02/10 10/22/10	100% 88% OVER RUN
HM1	WPCP						
09-MNO-203-/8.7 09-346904 ACST-P203-(010)E P2-03 0-(0E) --()		IN MONO COUNTY IN AND NEAR MAMMOTH LAKES FROM 1.1 MILE EAST OF MADERA COUNTY LINE TO 0.1 MILE EAST OF 230/395 SEPARATION PLACE WARM MIX ASPHALT OVERLAY	GRANITE CONSTRUCTION CO., INC. P.O. BOX 50085 WATSONVILLE, CA 95077	H. J. BLOMMER 500 SOUTH MAIN ST BISHOP, CA 93514 (760)648-7906	\$3,942,370 \$0 \$0	06/17/10 07/12/10 11/01/10	0% 0% SUSPENDED
HM1A	WPCP						
09-MNO-395-32.4/0 09-300704		IN MONO COUNTY SOUTH OF LEE VINING AT THE CRESTVIEW SAFETY ROADSIDE REST AREA REHABILITATE FOR ADA COMPLIANCE	REYMAN BROTHERS CONSTRUCTION 151 SOUTH 18TH STREET SPARKS, NV 89431	HAKIM AL-FAYIZ 500 SOUTH MAIN STREET BISHOP CA 93514 (760)937-3240	\$794,970 \$734,789 \$0	07/20/09 08/12/09 08/26/10	63% 92%
HA26	WPCP						
09-MNO-395-84.0/85.6 09-326804 ACHS-P395-(228)E P3-95 2-(8E) --()		IN MONO COUNTY NEAR BRIDGEPORT FROM 4.6 MILES NORTH OF BUCKEYE ROAD TO 1.4 MILES SOUTH OF SWAUGER CANYON ROAD WIDEN SHOULDER	CRUCO CONSTRUCTION GROUP, INC. 2443 FOUNDRY PARK AVENUE FRESNO CA 93706	ANDREW BRANDT 500 S. MAIN ST. BISHOP CA 93514 (760)872-8036	\$616,668 \$566,439 \$0	04/07/10 05/04/10 07/26/10	100% 92% OVER RUN
HB4N	WPCP						
09-MNO-395-84.4/106.3 09-342804 ACHN-P395-(229)E --()		IN MONO COUNTY NEAR WALKER FROM 7.6 MILES SOUTH OF BURCHAM FLAT ROAD TO EASTSIDE LANE PLACE MODIFIED BINDER CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DR. REDDING CA 96001	(760)872-0794	\$1,254,734 \$0 \$0	06/25/10 07/13/10 06/10/11	0% 0% SUSPENDED
HM1	WPCP						

**State of California Department of Transportation  
Statement of Ongoing Contracts as of 09/20/10**

**District 09**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
09-MNO-395-91.7/96.8 09-327104 SARR-X051-(025)E X0-51 0-(5E) --()	SWPPP	IN MONO COUNTY NEAR SONORA JUNCTION ON ROUTE 108 AT ROUTE 395 AND ON ROUTE 395 FROM BIRCHIM FLAT ROAD TO 0.8 MI N OF WEST WALKER R INSTALL WILDLIFE CROSSINGS	STEVE MANNING CONSTRUCTION P O BOX 491660 REDDING CA 96049 (530)222-0810	INCANDREW BRANDT 500 S. MAIN ST BISHOP CA 93514 (760)937-8947	\$1,497,525 \$88,938 \$0	04/27/10 05/12/10 11/02/10	19% 6% SUSPENDED
09-MNO-395-106.3/120.4 09-347104		IN MONO COUNTY NEAR WALKER FROM EASTSIDE LANE TO THE NEVADA STATE LINE PLACE MODIFIED BINDER CHIP SEAL	WEST COAST PAVING AND CHIP SEALING PO BOX 1231 YREKA CA 96097	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$879,006 \$190,166 \$0	05/24/10 06/14/10 09/28/10	70% 72%
HM1 WPCP							
09-MNO-5704-/0 09-334204		IN MONO COUNTY ABOUT 11.8 MILES NORTH OF LEE VINING AT THE CONWAY SUMMIT MAINTENANCE STATION CONSTRUCT MAINTENANCE FACILITY	RE COM DEVELOPMENT COMPANY 2488 DIXON LANE BISHOP CA 93514	HAKIM AL-FAYIZ/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-3240	\$815,424 \$195,313 \$0	04/22/10 06/14/10 02/24/11	29% 36%
HA12 WPCP							
09-MNO-5717-/0 09-315204		IN MONO COUNTY NEAR SONORA JUNTION AT THE SONORA JUNCTION HIGHWAY MAINTENANCE STATION CONSTRUCT STEEL BUILDING	D. G. GARNADE 4420 BUSINESS DRIVE SHIGAL SPRINGS CA 95682	GEORGE BOULES/ TIM SHULTZ 500 S. MAIN STREET BISHOP CA 93514 (760)937-2391	\$729,825 \$277,906 \$0	04/08/10 05/24/10 12/21/10	53% 66%
HA12 WPCP							
09-SBD-127-.1/3.2 09-339604 SARR-000C-(307)E 00-0C 3-(7E) --()		IN INYO AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS PLACE HOT MIX ASPHALT	QUALCON CONTRACTORS INC 1645 ESERALDA AVENUE MINDEN NV 89423	CHRIS TALBOT 500 S. MAIN ST. BISHOP CA 93514 (760)872-0794	\$1,487,280 \$1,422,291 \$0	11/24/09 01/25/10 09/07/10 09/07/10	100% 100% COMPLETED
HM1 WPCP							
09-SBD-127-10.5/27.5 09-347004		IN SAN BERNARDINO COUNTY ABOUT 10 MILES NORTH OF BAKER FROM 2.3 MILES NORTH OF SILVER LAKE ROAD TO 10.7 MILES NORTH OF RIGGS ROAD PLACE MODIFIED BINDER CHIP SEAL	GRAHAM CONTRACTORS, INC. PO BOX 26770 SAN JOSE CA 95159	DANIEL DEYO 500 SOUTH MAIN STREET BISHOP CA 93514 (760)872-0794	\$955,741 \$0 \$0	05/18/10 06/02/10 10/29/10	0% 0%
HM1 WPCP							

**Totals: Authorized Final Amt: \$57,516,841 Completed to Date: \$43,536,772 Work This Month: \$630,293**

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
09-INY-6-.1/0	09-0AA034	1
09-INY-168-13.5/15	09-345104	1
09-INY-190-9.8/24.5	09-343104	1
09-INY-395-65.0/76.1	09-2144U4	1
09-INY-395-76.6/0	09-340504	1
09-INY-395-115.0/0	09-0AA014	1
09-INY-5505-/0	09-310604	2
09-MNO-6-17.5/26.5	09-343004	2
09-MNO-203-/8.7	09-346904	2
09-MNO-395-32.4/0	09-300704	2
09-MNO-395-84.0/85.6	09-326804	2
09-MNO-395-84.4/106.3	09-342804	2
09-MNO-395-91.7/96.8	09-327104	3
09-MNO-395-106.3/120.4	09-347104	3
09-MNO-5704-/0	09-334204	3
09-MNO-5717-/0	09-315204	3
09-SBD-127-.1/3.2	09-339604	3
09-SBD-127-10.5/27.5	09-347004	3

**Statement of Ongoing Contracts - Federal Aid**

**Statement of Ongoing Contracts - Federal Aid**

<b>District</b>	09		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
			<b>Work Comp</b>
-S-		FEDERAL AID (SECONDARY)	\$3,942,370
			\$0
-SH-		STATE HIGHWAY	\$47,899,714
			\$40,749,198
			\$5,674,758
			\$2,787,574
<b>District Total:</b>			<u><b>\$57,516,841</b></u>
			<u><b>\$43,536,772</b></u>

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Perio</b>
09	\$2,305,831
<b>Work completed this Period:</b>	\$2,305,831