

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/07**

Page 1  
05/02/07

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-89-21.4/23.9 10-0M3904		IN ALPINE COUNTY NEAR WOODFORDS FROM B E C CONSTRUCTION CO ROUTE 88 TO EL DORADO COUNTY LINE RUBBERIZED ASPHALT CONCRETE OVERLAY	1645 ESMERALDA AVE  MINDEN NV 89423 (775)782-2006		\$552,130 \$0 \$0	02/16/07 02/28/07	0% 0%
	WPCP						
10-AMA-16-7.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --() HA22		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC.  (209)334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
	WPCP						
10-AMA-49-7.0/11 10-049954		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION	ODYSSEY LANDSCAPE COMPANY, INCOSHITA, STANLEY T. 800 WEST EIGHT MILE ROAD  STOCKTON, CA 95209	1110 WEST KETTLEMAN LANE, SUITE 35  (209) 333-6928	\$1,925,803 \$74,305 \$74,305	11/20/06 12/26/06 12/31/12	8% 4%
HE14	SWPPP						SUSPENDED
10-AMA-49-7.0/11 10-049944 ACST-P049-(129)E P0-49 1-(9E) --() HE14		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING/STIMPEL A JOINT VENTURESHIVINDER SINGH P.O. BOX 492335  REDDING CA, 96049-2335	1110 W. KETTLEMAN LANE, SUITE 35 SUTTER CREEK, CA-95685 (209) 333-6923	\$25,044,212 \$24,868,014 \$196,358	03/22/04 03/26/04 06/30/07	46% 99%
	SWPPP						SUSPENDED
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --() HB1		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET  SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$157,164 \$114,325 \$4,034	08/10/05 08/24/05 12/31/08	0% 0%
	WPCP						PLANT EST SATIS
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --() HA21		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONTRACTORS 3701 MALLARD DRIVE  BENECIA, CA-94510	SHIVINDER SINGH 260 HANFORD STREET STOCKTON, CA 95203 (209) 267-9068	\$2,851,303 \$2,701,839 \$0	04/06/05 04/13/05 06/30/07	63% 94%
	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/07**

Page 2  
05/02/07

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-CAL-4-35.4/0 10-2A9804		IN CALAVERAS AND TUOLUMNE COUNTIES BETWEEN MURPHYS AND HATHAWAY PINES AND IN TUOLUMNE COUNTY ON ROUTE 108 AT SOULSBYVILLE ROAD CONSTRUCT 2 SAND STORAGE FACILITIES	ON GRADE CONTRACTING POST OFFICE BOX 159  JAMESTOWN, CA 95327	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35  (209) 333-6928	\$1,643,028 \$1,595,959 \$45,178	01/30/06 02/10/06 12/31/07	100% 96%
HA12	WPCP						OVER RUN
10-MER-33-17.1/0 10-0H3604		IN MERCED COUNTY IN SANTA NELLA AT PLAZA DRIVE RECONSTRUCT CURB AND SIDEWALK	UNITED SHOTCRETE INCORPORATED 29227 RANGEWOOD ROAD  CASTAIC CA 91384 (661)799-4951	DEOL, HARMINDER   (209) 667-1869	\$189,535 \$0 \$0	01/19/07 02/14/07 06/07/07	0% 0%
HB4N	WPCP						
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION   (831)724-1011	KEWAL VIRK P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$69,874,032 \$61,268,356 \$2,125,121	11/10/05 11/28/05 04/21/08	54% 87%
HE14	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET  SAN RAFAEL, CA 94901	HASSAN JAKHAR   (209) 726-5485	\$1,305,217 \$1,063,182 \$19,905	01/06/06 01/17/06 08/04/09	13% 81%
HA25	SWPPP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629  CLOVIS, CA 93613	SAYED HASHEMYAN 490 SOUTH GOLDEN STATE BLVD. STOCKTON, CA 95203 (209) 656-1845	\$24,102,496 \$15,997,177 \$422,870	11/07/05 11/18/05 01/16/08	59% 66%
HB4C	SWPPP						
10-MER-99-28.7/30.5 10-0A1364		IN MERCED COUNTY IN AND NEAR LIVINGSTON AND DELHI AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	FORSTER & KROEGER   (415)456-6684	DEOL, HARMINDER	\$239,000 \$0 \$0	03/14/07 04/10/07	0% 0%
	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/07**

Page 3  
05/02/07

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-29.9/0 10-0Q5004		IN MERCED COUNTY NEAR LIVINGSTON 0.5 KM NORTH OF CREESEY STREET OVERCROSSING REPAIR SIPHON	PARC ENVIRONMENTAL P O BOX 10077  FRESNO CA 93745	HARMINDER, DEOL P O BOX 1863  (209) 667-1869	\$285,000 \$0 \$0	02/16/07 02/17/07 03/01/07	0% 0%
2010 201130							
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248  REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$2,547,392 \$2,533,063 \$0	02/13/03 02/25/03 10/14/08	100% 99%
HA22	SWPPP						SUSPENDED
10-MER-165-32.2/32.6 10-0H5504		IN MERCED COUNTY NEAR HILMAR FROM 0.4 KM SOUTH OF WILLIAMS AVENUE TO 0.4 KM NORTH OF WILLIAMS AVENUE INSTALL LEFT TURN LANE	GEORGE REED INC P O BOX 4760  MODESTO CA 95352 (209)523-0734	DEOL, HARMINDER   (209) 667-1869	\$622,839 \$577,394 \$0	05/04/06 05/22/06 03/30/07 03/30/07	100% 100%
HB1	SWPPP						SUSPENDED
10-MPA-49-.5/28.9 10-0M2904		IN MARIPOSA COUNTY FROM MADERA COUNTY LINE TO 0.8 KM SOUTH OF ROUTE 140 CHIP SEAL	NORTHERN CALIFORNIA PAVING P O BOX 1231  YREKA CA 96097 (530)842-7283		\$677,092 \$0 \$0	02/13/07 03/02/07	0% 0%
	WPCP						
10-MPA-49-12.0/12.4 10-1A9304 ACST-P049-(139)E P0-49 1-(9E) --()		IN MARIPOSA COUNTY AT BOOTJACK FROM 0.4 KM WEST OF DARRAH ROAD TO 0.3 KM EAST OF DARRAH ROAD CONSTRUCT LEFT AND RIGHT TURN LANES	TEICHERT CONSTRUCTION P.O. BOX 3367  TURLOCK, CA 95381	JAKHAR, HASSAN   (209) 724-9096	\$1,558,000 \$41,100 \$0	12/15/06 01/11/07 07/25/07	3% 3%
HB1	SWPPP						SUSPENDED
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	TEICHERT CONSTRUCTION P. O. BOX 3367  TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863  (209) 667-1869	\$9,985,000 \$5,733,648 \$0	06/16/06 06/17/06 06/30/07	38% 57%
201130							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/07**

Page 4  
05/02/07

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-4-17.6/19.5 10-3A9304 ACNH-X077-(012)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET  RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,602,850 \$1,527,060 \$46,356	03/07/03 03/18/03 04/20/07 04/20/07	100% 100%  PLANT EST SATIS
HA25	SWPPP						
10-SJ-5-13.9/15.6 10-3A1204		IN SAN JOAQUIN COUNTY IN LATHROP FROM NEHEMIAH CONSTRUCTION INC 0.1 KM NORTH OF PARADISE CUT OVERFLOW 4790 E 2ND STREET BRIDGE TO 0.7 KM NORTH OF ROUTE 5 AND 120 SEPERATION O WIDEN ROADWAY AND BRIDGES	BENICIA CA 94501 (707)746-6870	GURDIP "DANNY" UPPAL  (209) 333-6930	\$13,005,164 \$4,645,470 \$881,703	11/15/06 11/30/06 01/09/09	14% 36%
HE13	SWPPP						
10-SJ-5-28.3/29.5 10-0M8204		IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM	LONE STAR LANDSCAPE, INC.  (408)682-0100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$561,022 \$511,745 \$0	05/30/06 06/08/06 02/26/07	67% 94%
HA25	WPCP						
10-SJ-12-/.1 10-3A2304		IN SAN JOAQUIN COUNTY NEAR RIO VISTA AT MOKELUMNE RIVER BRIDGE REHABILITATE BRIDGE DECK	TRUESDELL CORPORATION OF 1310 W 23RD STREET  TEMPE AZ 85282 (602)437-1711		\$388,388 \$0 \$0	03/23/07 04/05/07	0% 0%
HA21	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM PO BOX 151 WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY 611 SAN JUAN AVENUE  STOCKTON CA 95201	NOMER GUTIERREZ  (209) 942-6160	\$2,129,579 \$2,279,311 \$1,900	05/18/06 05/31/06 01/12/09	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --()		IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN	TENNYSON ELECTRIC 7275 NATIONAL DR. SUITE A  LIVERMORE CA 94550	BAL BAHADUR PAUL 1110 W. KETTLEMAN LANE #35 (209) 333-6923	\$568,273 \$371,564 \$0	06/23/06 07/14/06 02/02/07	17% 62%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/07**

Page 5  
05/02/07

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --() HE11 HE11	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209) 941-1926	\$25,193,827 \$24,763,159 \$1,950	05/13/02 05/28/02 12/18/07	0% 0%  PLANT EST SATIS
10-SJ-99-16.7/0 10-0H5204		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT MARIPOSA ROAD OVERCROSSING WIDEN ROADWAY	RGW CONSTRUCTION INC. PO BOX 2910 550 GREENVILLE RD  LIVERMORE CA 94550-9235	NOMER GUTIERREZ 611 SAN JUAN AVENUE  (209) 942-6160	\$1,371,235 \$1,417,791 \$54,592	05/17/06 05/30/06 05/24/07	78% 97%
HB1 WPCP							
10-SJ-99-17.1/25.4 10-3A4304 ACST-P099-(492)E G P0-99 4-(2E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	DESILVA GATES CONSTRUCTION 4550 N. WILSON WAY  STOCKTON, CA 95205	CASTILLO, MARIO D. 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-1926	\$6,904,737 \$6,492,676 \$284,504	06/24/05 07/12/05 05/17/07	92% 94%
10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	WALNUT CREEK CA 94596	MARIO CASTILLO 611 SAN JUAN AVENUE  (209) 941-1926	\$10,362,798 \$4,709,982 \$336,175	06/30/06 07/12/06 12/03/07	39% 45%
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC.	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$449,829 \$447,809 \$0	06/17/03 06/27/03 11/09/06	100% 100%
HB32 SWPPP							
10-SJ-99-32.0/36 10-0L2904		IN SAN JOAQUIN COUNTY NEAR GALT FROM ARROW FENCING 0.9 KM SOUTH OF WOODBRIDGE ROAD OVERCROSSING TO 1.1 KM SOUTH OF COLLIER ROAD OVERCROSSING REPLACE EXISTING FENCE	P O BOX 385  CALPELLA CA 95418 (707)485-1128		\$129,420 \$0 \$0	04/09/07 04/27/07	0% 0%
HM2 WPCP							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 04/20/07**

Page 6  
05/02/07

**District 10**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --() HB4C	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET  BERKELEY,CA 94710	BLUM, ALFRED 157 SLOAN COURT, SUITE D  (209) 221-6584	\$74,491,588 \$15,064,819 \$1,030,936	03/28/06 04/12/06 08/17/09	27% 20%
10-ST A-5-28.1/0 10-0N2104		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR NEWMAN, PATTERSON AND WESTLEY FROM MERCED AND STANISLAUS COUNTY LINE TO GAFFER RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	SUTTI, RENEE' M. P.O. BOX 1863  (209) 667-1147	\$6,296,520 \$0 \$0	09/20/06 10/05/06	0% 0%
HA22	WPCP						SUSPENDED
10-ST A-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET  SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863  (209) 667-1147	\$4,120,112 \$2,041,561 \$88,620	02/06/06 02/22/06 08/16/07	22% 49%
HA25	SWPPP						
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037)E P1-08 0-(7E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT P O BOX 598  WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED   (209) 536-2646	\$45,760,870 \$44,749,875 \$0	06/21/01 07/07/01 08/23/07	0% 0%
HE14	SWPPP						PLANT EST SATIS
10-TUO-120-11.4/0 10-0L5604		IN TUOLUMNE COUNTY ABOUT 25 KM EAST OF OAKDALE AT OBYRNES FERRY ROAD INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL 8909 FLORIN RD  SACRAMENTO CA 95829 (916)386-8857		\$235,968 \$0 \$0	04/11/07 04/25/07	0% 0%
HB1	WPCP						
10-TUO-120-24.5/30 10-0P7704		IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS	TEICHERT CONSTRUCTION P. O. BOX 3367  TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863  (209) 667-1869	\$2,485,000 \$733,333 \$0	08/10/06 08/14/06 06/30/07	100% 30%
201	130						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$341,814,270</u>	<b>Completed to Date:</b>	<u>\$228,440,241</u>	<b>Work This Month:</b>	<u>\$5,614,508</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-89-21.4/23.9	10-0M3904	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049954	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-124-8.5/0	10-0A8504	1
10-CAL-4-35.4/0	10-2A9804	2
10-MER-33-17.1/0	10-0H3604	2
10-MER-99-10.2/12.8	10-363114	2
10-MER-99-15.2/16.2	10-482314	2
10-MER-99-26.5/28.8	10-3169E4	2
10-MER-99-29.9/0	10-0Q5004	2
10-MER-99-28.7/30.5	10-0A1364	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MER-165-32.2/32.6	10-0H5504	3
10-MPA-49-.5/28.9	10-0M2904	3
10-MPA-49-12.0/12.4	10-1A9304	3
10-MPA-140-42.3/43.5	10-0P4404	3
10-SJ-4-17.6/19.5	10-3A9304	4
10-SJ-5-28.3/29.5	10-0M8204	4
10-SJ-5-13.9/15.6	10-3A1204	4
10-SJ-12-/.1	10-3A2304	4

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-SJ-26-15.3/15.9	10-499004	4
10-SJ-99-1.7/0	10-0K8104	4
10-SJ-99-14.1/15	10-1A7004	5
10-SJ-99-16.7/0	10-0H5204	5
10-SJ-99-17.1/25.4	10-3A4304	5
10-SJ-99-25.4/29	10-0F3004	5
10-SJ-99-28.2/29	10-0J6104	5
10-SJ-99-32.0/36	10-0L2904	5
10-SJ-205-3.0/13.6	10-300164	6
10-STA-5-28.1/0	10-0N2104	6
10-STA-99-9.9/15	10-0F7204	6
10-TUO-108-1.8/4.6	10-3404U4	6
10-TUO-120-11.4/0	10-0L5604	6
10-TUO-120-24.5/30	10-0P7704	6

#### Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$200,690,123	\$121,725,313
-S-	FEDERAL AID (SECONDARY)	\$99,513,902	\$90,605,908



### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	10			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-SH-		STATE HIGHWAY	\$41,041,971	\$15,737,455
			\$568,273	\$371,564
<b>District Total:</b>			<u><b>\$341,814,270</b></u>	<u><b>\$228,440,241</b></u>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
10	\$2,225,689
<b>Work completed this Period:</b>	\$2,225,689