

Page 1
09/05/06

Location Contract Fed Aid	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-4-12.5/26.5 10-1A2104 STP- () --()		IN ALPINE COUNTY AT ROUTE 4 FROM LAKE H M BYARS CONSTRUCTION CO ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	P O BOX 10047 RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0% 0%
HA23							
10-ALP-89-14.9/21.4 10-0E9804 ACST-P089-(087)E P0-88 0-(7E) --()		IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM WEBSTER STREET TO ROUTE 88 RESURFACE ASPHALT CONCRETE	DON GARCIA EXCAVATING AND POST OFFICE BOX 7176 SOUTH LAKE TAHOE, CA 96158	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,843,269 \$1,808,809 \$102,011	11/23/05 12/07/05 08/30/06 08/30/06	88% 97%
HA22	WPCP						
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. (209)334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
HA22	WPCP						
10-AMA-49-7.0/11 10-049944 ACST-P049-(129)E P0-49 1-(9E) --()		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING/STIMPEL A JOINT VENTURESHIVINDER SINGH P.O. BOX 492335 REDDING CA-96049-2335	OSHITA, STANLEY T. 260 HANFORD STREET SUTTER CREEK, CA-95685 (209) 267-9068	\$24,468,918 \$18,253,958 \$0	03/22/04 03/26/04 02/09/07	21% 74%
HE14	SWPPP						
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$157,164 \$96,773 \$0	08/10/05 08/24/05 12/31/08	24% 62%
HB1	WPCP						
10-AMA-88-24.3/24.4 10-2A4104 ER- () --()		IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630 LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 2
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-88-42.1/46.9 10-406404 ACNH-P088-(046)E --()		IN AMADOR COUNTY NEAR COOKS STATION AND HAM STATION AT VARIOUS LOCATIONS CONSTRUCT PASSING LANES	FORD CONSTRUCTION COMPANY, 639 EAST LOCKEFORD STREET LODI, CA 95240-2406	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$5,056,737 \$1,843,999 \$1,058,402	11/04/05 11/18/05 12/30/06	57% 36%
HE14	SWPPP						
10-AMA-88-66.6/68.5 10-0M4404		IN AMADOR COUNTY IN AND NEAR KIT CARSON FROM 0.4 KM EAST OF SILVER LAKE SPILLWAY BRIDGE TO 5.1 KM WEST OF ALPINE COUNTY LINE ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. POST OFFICE BOX 1630 LODI, CA 95241	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 (209) 333-6928	\$378,266 \$340,051 \$340,051	05/10/06 05/19/06 09/15/06	37% 90%
HM1	WPCP						SUSPENDED
10-AMA-104-3.6/0 10-2A2704 ACST-S104-(003)E --()		IN AMADOR COUNTY NEAR IONE FROM 0.2 KM WEST OF DRY CREEK BRIDGE TO 0.2 KM EAST OF DRY CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY POST OFFICE BOX 1508 RANCHO CORDOVA, CA 95741	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$2,013,925 \$1,980,511 \$0	06/10/04 06/26/04 12/31/06	0% 0%
HA21	SWPPP						PLANT EST SATIS
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --()		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONSTRUCTIORS	SHIVINDER S SINGH 260 HANFORD STREET STOCKTON, CA 95203 (209) 267-9068	\$2,846,303 \$2,153,319 \$150,025	04/06/05 04/13/05 04/25/07	39% 76%
HA21	WPCP						
10-CAL-4-8.1/8.4 10-0L7504		IN CALAVERAS COUNTY AT COPPEROPOLIS FROM OBRYNES FERRY ROAD TO 0.4 KM EAST OF OBYRNES FERRY ROAD EXTEND EXISTING LEFT TURN LANE	GEORGE REED, INC P.O. BOX 548 SONORA, CA 95370	MARCELINO DE LA CRUZ P.O. BOX 430 (209) 736-9563	\$392,150 \$313,476 \$63,031	04/14/06 04/24/06 09/15/06	83% 80%
HB4N	WPCP						SUSPENDED
10-CAL-4-35.4/0 10-2A9804		IN CALAVERAS AND TUOLUMNE COUNTIES BETWEEN MURPHYS AND HATHAWAY PINES AND IN TUOLUMNE COUNTY ON ROUTE 108 AT SOULSBYVILLE ROAD CONSTRUCT 2 SAND STORAGE FACILITIES	ON GRADE POST OFFICE BOX 159 JAMESTOWN CA 95327	WORTHINGTON, V.RAY POST OFFICE BOX 218 (209) 533-3894	\$1,431,228 \$392,915 \$91,433	01/30/06 02/10/06 12/26/06	36% 27%
HA12	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 3
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-CAL-4-42.7/49.6 10-0E9704		IN CALAVERAS COUNTY NEAR ARNOLD FROM MORAN ROAD TO 0.5 KM EAST OF MEKO DRIVE RESURFACE ASPHALT CONCRETE	GEORGE REED INC P.O. BOX 548 SONORA, CA 95370	DE LA CRUZ MARCELINO P.O. BOX 430 (209) 736-9563	\$2,618,781 \$0 \$0	07/28/06 08/07/06 10/12/06	0% 0%
HA22	WPCP						
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION (831)724-1011	KEWAL VIRK P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$69,116,431 \$42,922,380 \$6,757,544	11/10/05 11/28/05 02/21/08	25% 61%
HE14	SWPPP						
10-MER-99-14.7/15.1 10-0L1604 ACST-P099-(495)E G P0-99 4-(5E) --()		IN MERCED COUNTY IN MERCED FROM 0.2 KM NORTH OF 99 AND 59 SEPARATION TO 0.1 KM SOUTH OF O STREET UNDERCROSSING INSTALL MESSAGE SIGN	CLAYBORN CONTRACTING GROUP 10556 COMBIE RD.,PMB 6203 AUBURN, CA 95602	MARQUEZ, PAM P.O. BOX 1863 (209) 667-1147	\$267,822 \$265,795 \$0	08/31/05 09/14/05 08/02/06 08/03/06	100% 100%
HB1	WPCP						COMPLETED
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209) 726-5485	\$1,280,282 \$565,827 \$125,536	01/06/06 01/17/06 08/04/09	8% 44%
HA25	SWPPP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 611 SAN JUAN AVE STOCKTON, CA 95203	\$24,043,509 \$10,156,722 \$4,702,305	11/07/05 11/18/05 01/10/08	23% 42%
HB4C	SWPPP						
10-MER-99-28.2/36.4 10-2A50U4 ACNH-P099-(436)E --()		IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,537,235 \$2,473,601 \$11,557	04/24/02 05/14/02 10/06/06	0% 0%
HE12	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 4
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --() HA22		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$2,547,392 \$2,527,218 \$0	02/13/03 02/25/03 10/14/08	99% 99% SUSPENDED
10-MER-152-18.4/19.5 10-0M3504		IN MERCED COUNTY IN AND NEAR LOS BANOS AT VARIOUS LOCATIONS COLD PLANE ASPHALT CONCRETE	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381-3367	HASSAN JAKHAR P.O. BOX 878	\$811,850 \$857,607 \$247,717	05/04/06 05/22/06 07/24/06	93% 98%
HM1	WPCP						
10-MER-165-32.2/32.6 10-0H5504		IN MERCED COUNTY NEAR HILMAR FROM 0.4 KM SOUTH OF WILLIAMS AVENUE TO 0.4 KM NORTH OF WILLIAMS AVENUE INSTALL LEFT TURN LANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$612,839 \$0 \$0	05/04/06 05/22/06	0% 0%
HB1	SWPPP						
10-MPA-140-34.0/51 10-0A8204 ER-3117-(001)E --() HA23		ABOUT 5 MILES EAST OF MIDPINES IN THE F AND H CONSTRUCTION MERCED RIVER CANYON FROM BRICE BURG P O BOX 55245 TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR			\$2,000,000 \$0 \$0	01/21/97 01/21/97	0% 0%
10-MPA-140-42.3/0 10-0P2404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM A I S CONSTRUCTION CO. 42.3 REMOVE DEBRIS FROM HWY CAUSED BY SLIDE	6420 VIA REAL, STE 6 CARPINTERIA, CA 93013	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$1,785,000 \$930,202 \$234,090	05/03/06 05/05/06 09/21/06	40% 52%
201130							
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM TEICHERT CONSTRUCTION 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$9,985,000 \$781,039 \$644,632	06/16/06 06/17/06 09/30/06	17% 8%
201130							

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 5
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-4-15.8/0 10-0H3504		IN SAN JOAQUIN COUNTY IN STOCKTON FROM ARGONAUT STREET TO 0.1 KM WEST OF ROUTE 4 AND 5 SEPARATION INSTALL TRAFFIC SIGNAL	PRISM ENGINEERING 630 REED STREET SANTA CLARA CA95050	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$552,847 \$225,792 \$225,792	04/12/06 04/25/06 08/20/06	100% 41%
HB1	WPCP						
10-SJ-4-17.6/19.5 10-3A9304 ACNH-X077-(012)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,547,850 \$1,417,389 \$9,380	03/07/03 03/18/03 12/31/07	0% 0% PLANT EST SATIS
HA25	SWPPP						
10-SJ-5-.3/13.8 10-0M2704		IN SAN JOAQUIN COUNTY IN AND NEAR BANTA FROM GAFFERY ROAD UNDERCROSSING TO PARADISE CUT OVERFLOW BRIDGE ASPHALT CONCRETE OVERLAY	WINDSOR FUEL COMPANY P.O. BOX 38-9600 WINDSOR ROAD WINDSOR, CA-95492	SHIVINDER SINGH 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209) 333-6972	\$1,739,138 \$1,823,470 \$0	05/10/05 05/19/05 08/18/06 08/18/06	100% 100% COMPLETED
HM1	WPCP						
10-SJ-5-5.4/45.8 10-0F5104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS AND JOINT SEALS	DEBRUIN CONSTRUCTION, INC. (209)982-0950	UPPAL, GURDIP DANNY 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$339,898 \$209,539 \$209,539	04/27/06 05/12/06 08/23/06	95% 59%
HM3	WPCP						
10-SJ-5-27.0/27.9 10-263414 ACIM-005 -(317)4 ACIM-005 -(317)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.5 KM NORTH OF STOCKTON CHANNEL VIADUCT TO MONTE DIABLO AVENUE UNDERCROSSING CONSTRUCT RETROFIT SOUNDWALL	VIKING CONSRUCTION P.O.BOX 1508 RANCHO CORDOVA CA 95741- 1508	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209) 333-6923	\$4,625,926 \$4,688,548 \$0	12/30/03 01/16/04 08/11/06	0% 0% PLANT EST SATIS
HB311	SWPPP						
10-SJ-5-28.3/29.5 10-0M8204		IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM	LONE STAR LANDSCAPE, INC. (408)682-0100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$527,550 \$4,688 \$4,688	05/30/06 06/08/06 11/30/06	22% 1%
HA25	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 6
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-12-7.0/0 10-0P7104		IN SAN JOAQUIN COUNTY NEAR TERMINOUS AT PEATLAND ROAD (KP 11.2) REPLACE ERODED 36" CMP WITH 48" CMP	CUNNINGHAM & SONS, INC. P. O. BOX 425 OAKDALE, CA 95361	UPPAL, DANNY 1110 W. KETTLEMAN LANE, STE 35 (209) 333-6930	\$105,000 \$2,404 \$0	07/17/06 07/18/06 08/04/06 08/07/06	100% 100% COMPLETED
HA42							
10-SJ-12-18.4/20.8 10-0M2804		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.1 KM EAST OF CLUFF AVENUE TO 0.1 KM EAST OF SUNRISE STREET RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. P. O, BOX 1630 LODI CA95241	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$474,456 \$400,510 \$400,510	05/09/06 05/19/06 08/20/06	50% 84%
HM1	WPCP						
10-SJ-12-23.1/0 10-0H2004 ACST-X077-(016)E X0-77 0-(6E) --()		IN SAN JOAQUIN COUNTY NEAR CLEMENTS AT VARIOUS LOCATIONS WIDEN, SLURRY SEAL AND SIGNAL	GRANITE CONSTRUCTION INC. P. O. BOX 151 STOCKTON CA 95201	BAL BAHADUR PAUL 1110 W KETTLEMAN #35 (209) 333-6923	\$779,527 \$346,610 \$346,610	03/29/06 04/11/06 10/02/06	100% 44%
HB1	WPCP						
10-SJ-26-1.2/15.3 10-0M6704		IN SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS CHIP SEAL	INTERNATIONAL SURFACING SYSTEM	UPPAL, GURDIP "DANNY" 1110 W. KETTLEMAN LANE, SUITE# 35 (209) 333-6930	\$1,998,387 \$1,637,905 \$0	02/24/06 03/10/06 07/26/06 08/01/06	100% 100% COMPLETED
HM1	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY PO BOX 151 STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$2,129,579 \$1,495,153 \$739,368	05/18/06 05/31/06 12/08/06	41% 71%
HB1	SWPPP						
10-SJ-88-11.9/12.5 10-2A9104 ACST-X077-(013)E G X0-77 0-(3E) --()		IN SAN JOAQUIN COUNTY NEAR LODI AND LOCKEFORD AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	GEORGE REED, INC. P. O. BOX 1630 LODI, CA 95241	JOHN YANGUBA 1110 KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6922	\$1,777,693 \$1,834,475 \$0	03/22/04 04/07/04 08/02/06 08/02/06	100% 100% PLANT EST SATIS
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 7
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --()		IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE LIVERMORE CA 94550 (925)606-1038		\$596,673 \$0 \$0	06/23/06 07/14/06	0% 0%
HB4N	WPCP						
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209) 941-1926	\$25,156,327 \$24,718,159 \$1,900	05/13/02 05/28/02 12/18/07	0% 0% PLANT EST SATIS
HE11 HE11	SWPPP						
10-SJ-99-16.7/0 10-0H5204		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT MARIPOSA ROAD OVERCROSSING WIDEN ROADWAY	RGW CONSTRUCTION INC. PO BOX 2910 550 GREENVILLE RD LIVERMORE CA 94550-9235	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$1,341,357 \$304,915 \$262,064	05/17/06 05/30/06 12/29/06	25% 23%
HB1	WPCP						
10-SJ-99-17.1/25.4 10-3A4304 ACST-P099-(492)E G P0-99 4-(2E) --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	DESILVA GATES CONSTRUCTION 4550 N. WILSON WAY STOCKTON, CA 95205	CASTILLO, MARIO D. 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-1926	\$6,896,836 \$2,411,479 \$463,543	06/24/05 07/12/05 04/24/07	33% 35%
HB1	SWPPP						
10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --()		IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	WALNUT CREEK CA 94596	MARIO CASTILLO 611 SAN JUAN AVENUE (209) 941-1926	\$10,160,175 \$293,929 \$293,929	06/30/06 07/12/06 07/27/07	6% 3%
HB1	SWPPP						
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC.	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$449,829 \$441,101 \$3,497	06/17/03 06/27/03 12/29/06	92% 96%
HB32	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 8
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-29.5/30.7 10-0K8704		IN SAN JOAQUIN COUNTY IN LODI FROM ROUTE 99 AND 12 SEPARATION TO EAST PINE STREET OVERCROSSING CONSTRUCT RUMBLE STRIP	GRANITE CONSTRUCTION CO. P. O. BOX 151 STOCKTON CA 95201	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$475,525 \$464,740 \$464,740	06/16/06 06/26/06 08/20/06	100% 96%
HB1	SWPPP						
10-SJ-99-30.7/38.7 10-0G0504 ACST-P099-(494)E G P0-99 4-(4E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.1 KM SOUTH OF EAST PINE STREET OVERCROSSING TO NORTH CHANNEL DRY CREEK BRIDGE PLACE RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY P. O. BOX 151 STOCKTON CA95201	BAL BAHADUR PAUL 1110 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$496,975 \$495,138 \$495,138	11/09/05 11/28/05 08/20/06	45% 98%
HB1	WPCP						
10-SJ-99-35.6/36.3 10-0K5604		IN SAN JOAQUIN COUNTY NEAR ACAMPO FROM 0.1 KM SOUTH OF JAHANT ROAD OVERCROSSING TO 0.6 KM SOUTH OF COLLIER ROAD OVERCROSSING PAVE MEDIAN	GEORGE REED, INC. P.O. BOX 1630 LODI CA 95241	MARIO CASTILLO 611 SAN JUAN AVENUE (209) 041-1926	\$529,362 \$0 \$0	06/14/06 06/22/06 08/31/06	0% 0%
HA42	SWPPP						SUSPENDED
10-SJ-132-.6/2.2 10-0M3204		IN SAN JOAQUIN COUNTY NEAR MODESTO AT VARIOUS LOCATIONS RESURFACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION 164 BELLE AVE PLEASANT HILL CA 94523 (925)945-1052		\$629,589 \$0 \$0	04/28/06 05/16/06	0% 0%
HM1B	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	BLUM,ALFRED 611 SAN JUAN AVE. (209) 948-7216	\$76,231,376 \$1,350,040 \$866,068	03/28/06 04/12/06 06/11/10	9% 2%
HB4C	SWPPP						
10-StA-5-/28.1 10-0F85U4		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS REPLACE RIGHT OF WAY FENCE	OUR VALLEY FENCE COMPANY (760)446-3100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$654,918 \$299,073 \$299,073	06/13/06 06/23/06 12/14/06	27% 46%
HA42	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

Page 9
09/05/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()	SWPPP	IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET	SUTTI, RENEE' M. P.O. BOX 1863	\$4,085,112 \$589,696 \$290,065	02/06/06 02/22/06 07/31/07	7% 14%
HA25			SAN RAFAEL CA 949014886 (415)453-4691	(209) 667-1147			
10-STA-132-19.6/0 10-0K1804 ACST-P132-(046)E G P1-32 0-(6E) --()	WPCP	IN STANISLAUS COUNTY NEAR EMPIRE AT CODONI AVEUE AND FRAZINE ROAD INSTALL NEW SIGNALS	RICHARD A HEAPS ELECTRICAL 8909 FLORIN ROAD	DEOL, HARMINDER P.O. BOX 1863	\$308,226 \$307,331 \$0	11/17/05 12/02/05 08/29/06 08/30/06	100% 95%
HB1			SACRAMENTO CA 95829 (916)386-8857	(209) 667-1869			SUSPENDED
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037)E P1-08 0-(7E) --()	SWPPP	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT P O BOX 598	BLUM, ALFRED	\$45,750,870 \$44,712,375 \$0	06/21/01 07/07/01 08/23/07	0% 0%
HE14			WENATCHEE WA 98807 (509)662-7111	(209) 536-2646			PLANT EST SATIS
10-TUO-108-21.0/25.1 10-0M4204	WPCP	IN TUOLUMNE COUNTY NEAR LONG BARN FROM 0.9 KM WEST OF STODDARD SPRINGS ROAD TO 0.7 KM WEST OF SNOWHITE RIDGE DRIVE REPAIR ASPHALT CONCRETE PAVEMENT	GEORGE REED, INC. P.O. BOX 548	SONORA CONSTRUCTION P.O. BOX 218	\$391,855 \$355,597 \$355,597	05/08/06 05/18/06 08/25/06	83% 91%
HM1			SONORA CA 95370	(209) 533-3894			SUSPENDED
10-TUO-108-45.5/50.3 10-0M4104	WPCP	IN TUOLUMNE COUNTY NEAR DARDANELLA FROM 1.4 KM WEST OF DONNELL VISTA POINT TO 1.7 KM EAST OF CLARKS FORK ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. P.O. BOX 548	V. RAY WORTHINGTON, ACTING P.O. BOX 218	\$869,310 \$0 \$0	05/22/06 05/31/06 09/29/06	0% 0%
HB1			SONORA CA 95370	(209) 533-3894			
10-TUO-120-7.4/11.3 10-0M4004	WPCP	IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED INC P O BOX 548	V.RAY WORTHINGTON	\$787,775 \$212,444 \$212,444	04/19/06 05/03/06 10/02/06	25% 27%
HM1			SONORA CA 95370 (209)984-5202				

State of California Department of Transportation
Statement of Ongoing Contracts as of 08/20/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-TUO-120-24.5/30 10-0P7704		IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$2,485,000 \$0 \$0	08/10/06 08/14/06 12/31/06	0% 0%
201	130						

Totals: Authorized Final Amt: \$355,786,888 Completed to Date: \$181,822,421 Work This Month: \$20,472,279

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-12.5/26.5	10-1A2104	1
10-ALP-89-14.9/21.4	10-0E9804	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-88-24.3/24.4	10-2A4104	1
10-AMA-88-42.1/46.9	10-406404	2
10-AMA-88-66.6/68.5	10-0M4404	2
10-AMA-104-3.6/0	10-2A2704	2
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-8.1/8.4	10-0L7504	2
10-CAL-4-35.4/0	10-2A9804	2
10-CAL-4-42.7/49.6	10-0E9704	3
10-MER-99-10.2/12.8	10-363114	3
10-MER-99-14.7/15.1	10-0L1604	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-26.5/28.8	10-3169E4	3
10-MER-99-28.2/36.4	10-2A50U4	3
10-MER-140-27.0/30.2	10-0A5804	4
10-MER-152-18.4/19.5	10-0M3504	4
10-MER-165-32.2/32.6	10-0H5504	4
10-MPA-140-34.0/51	10-0A8204	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-140-42.3/0	10-0P2404	4
10-MPA-140-42.3/43.5	10-0P4404	4
10-SJ-4-15.8/0	10-0H3504	5
10-SJ-4-17.6/19.5	10-3A9304	5
10-SJ-5-.3/13.8	10-0M2704	5
10-SJ-5-5.4/45.8	10-0F5104	5
10-SJ-5-27.0/27.9	10-263414	5
10-SJ-5-28.3/29.5	10-0M8204	5
10-SJ-12-7.0/0	10-0P7104	6
10-SJ-12-18.4/20.8	10-0M2804	6
10-SJ-12-23.1/0	10-0H2004	6
10-SJ-26-1.2/15.3	10-0M6704	6
10-SJ-26-15.3/15.9	10-499004	6
10-SJ-88-11.9/12.5	10-2A9104	6
10-SJ-99-1.7/0	10-0K8104	7
10-SJ-99-14.1/15	10-1A7004	7
10-SJ-99-16.7/0	10-0H5204	7
10-SJ-99-17.1/25.4	10-3A4304	7
10-SJ-99-25.4/29	10-0F3004	7
10-SJ-99-28.2/29	10-0J6104	7
10-SJ-99-29.5/30.7	10-0K8704	8
10-SJ-99-30.7/38.7	10-0G0504	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-99-35.6/36.3	10-0K5604	8
10-SJ-132-.6/2.2	10-0M3204	8
10-SJ-205-3.0/13.6	10-300164	8
10-STA-5-/28.1	10-0F85U4	8
10-STA-99-9.9/15	10-0F7204	9
10-STA-132-19.6/0	10-0K1804	9
10-TUO-108-45.5/50.3	10-0M4104	9
10-TUO-108-1.8/4.6	10-3404U4	9
10-TUO-108-21.0/25.1	10-0M4204	9
10-TUO-120-7.4/11.3	10-0M4004	9
10-TUO-120-24.5/30	10-0P7704	10

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,625,926	\$4,688,548
-F-	FEDERAL AID (PRIMARY)	\$209,054,859	\$86,037,813
-S-	FEDERAL AID (SECONDARY)	\$106,642,520	\$81,098,594
-SH-	STATE HIGHWAY	\$32,366,910	\$9,997,467
-ER-	STORM DAMAGE REPAIR	\$2,500,000	\$0

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
		\$596,673	\$0
District Total:		<u>\$355,786,888</u>	<u>\$181,822,421</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$5,888,041
Work completed this Period:	\$5,888,041