

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/10**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|---|--|--------------------------------|
| 10-ALP-88-1.9/0 10-444204 | | IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS | YOUNGER GENERAL CONTRACTOR 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742 | INCEHAB A WAHED 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922 | \$6,133,492 \$4,325,426 \$142,510 | 03/18/08 04/17/08 07/16/10 | 22% 70% SUSPENDED |
| HA11 | WPCP | | | | | | |
| 10-AMA-49-7.0/11 10-049954 | | IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY, INC 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209 | INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$1,961,803 \$1,882,341 \$1,765 | 11/20/06 12/26/06 12/31/12 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 10-CAL-49-20.5/30.9 10-0S4104 | | IN CALAVERAS CO NR SAN ANDREAS FROM RTE 12 TO 0.7 MI N OF NORTH LOMBARD I DR & IN CALAVERAS AND AMADOR COUNTIES IN AND NR JACKSON RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370 | RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$2,219,495 \$1,997,669 \$0 | 01/06/09 01/27/09 12/23/09 12/23/09 | 100% 100% SUSPENDED |
| | WPCP | | | | | | |
| 10-MER-5-.4/32.3 10-0E7204 | | IN MERCED COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS | RICHARD A. HEAPS INC. 8909 FLORIN ROAD SACRAMENTO, CA 95829 | HASSAN JAKHAR P. O. BOX 311 MERCED, CA 95341 (209)724-9096 | \$1,533,811 \$462,231 \$5,026 | 07/08/09 08/12/09 04/09/10 | 60% 30% |
| HB4N | WPCP | | | | | | |
| 10-MER-99-15.8/17.3 10-0K0204 SARR-P099-(521)E P0-99 5-(1E) --() | | IN MERCED COUNTY IN AND NEAR MERCED FROM 0.1 KM NORTH OF V STREET UNDERCROSSING TO BLACK RASCAL CANAL BRIDGE REPLACE BRIDGE | RGW CONSTRUCTION INC. P.O. BOX 2910 LIVERMOER, CA 94551 | SAYED H. HASHEMYAN 107 HERON WAY P.O.BOX 311, MERCED, CA 95341-0311 | \$20,492,520 \$28,754 \$28,754 | 10/08/09 10/22/09 05/30/12 | 1% 0% |
| HA21 | SWPPP | | | | | | |
| 10-MER-99-23.8/26.5 10-414814 | | IN MERCED COUNTY IN AND NEAR ATWATER BAY CITIES PAVING AND GRADING FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES | ATWATER BAY CITIES PAVING AND GRADING INC. P O BOX 6227 CONCORD CA 94524 | SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863 | \$31,593,973 \$29,639,060 \$339,328 | 03/20/08 04/07/08 09/02/10 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/10

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|------------------------------------|------------------------------------|--------------------------|
| 10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --() | SWPPP | IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING | ODYSSEY LANDSCAPE CO., INC. 5400 WEST HIGHWAY 12 LODI, CA 95242 | COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)724-9096 | \$600,971 \$441,848 \$13,817 | 08/19/08 09/10/08 12/31/12 | 28% 73% |
| 10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --() | SWPPP | IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT | DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220 | | \$6,432,432 \$0 \$0 | 09/03/09 09/21/09 | 0% 0% |
| 10-SJ-4-8.1/T14.3 10-283204 ACST-P004-(132)E P0-04 1-(2E) --() | SWPPP | IN SAN JOAQUIN CO NEAR STOCKTON MI EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE PAVEMENT REHABILITATION | TOP GRADE CONSTRUCTION INC 315 FYFFE AVENUE SUITE G STOCKTON CA 95203 (209)467-4102 | | \$4,929,465 \$0 \$0 | 07/23/09 08/10/09 | 0% 0% |
| 10-SJ-4-15.7/19.4 10-0N2604 | WPCP | IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN TREAT BRIDGE DECKS | DEBRUIN CONSTRUCTION INC RICHARD DEBRUIN P O BOX 1355 FRENCH CAMP CA 95231 | NOMER GUTIERREZ (209)942-6160 | \$860,956 \$818,873 \$0 | 02/26/09 03/20/09 04/15/10 | 100% 90% SUSPENDED |
| 10-SJ-4-/0 10-0C1504 | WPCP | IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE | ZONDIROS CORPORATION 2401 208TH STREET, SUITE C8 TORRANCE, CA 90501 | GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-1927 | \$725,934 \$712,003 \$0 | 10/23/08 11/14/08 03/01/10 | 99% 98% |
| 10-SJ-12-12.4/13 10-0Q8904 | SWPPP | IN SAN JOAQUIN COUNTY NEAR LODI FROM 03. MILES WEST TO 0.3 MILE EAST OF DEVRIES ROAD INSTALL TRAFFIC SIGNAL | TOP GRADE CONSTRUCTION 50 CONTRACTORS STREET LIVERMORE CA 94551 | GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208 | \$390,890 \$354,427 \$0 | 04/15/09 04/28/09 12/31/09 | 100% 91% OVER RUN |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/10**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|---|-------------------------------------|--|------------------------------------|
| 10-SJ-88-3.8/4.9 10-0G3204 ACHS-P088-(051)S GP08-8 05-() --() | | IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.4 KM WEST OF BAKER ROAD TO 0.4 KM EAST OF PEZZI ROAD REALIGN OFFSET INTERSECTION | KNIFE RIVER CONSTRUCTION C/O LEO VASCONCELOS 655 WEST CLAY STREET STOCKTON, CA 95206 1722 | NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6160 | \$1,058,735 \$1,027,696 \$0 | 05/26/09 06/05/09 04/09/10 | 64% 94% |
| HB1 | SWPPP | | | | | | |
| 10-SJ-99-27.5/0 10-0N9104 | | IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING | WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901 | COLE, BRAD / STAN OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7208 | \$365,600 \$281,275 \$0 | 01/28/09 02/17/09 12/31/12 | 0% 0% PLANT EST SATIS |
| HB1 | SWPPP | | | | | | |
| 10-SJ-99-/1.7 10-0L6304 HSNH-P099-(523)E P0-99 5-(3E) --() | | IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR RIPON FROM HAMMETT ROAD OVERCROSSING TO MILGEO AVENUE OVERCROSSING UPGRADE MEDIAN BARRIER | RGW CONSTRUCTION INC. P.O. BOX 2910 LOVERMORE, CA 94551 | DAVID ABLEDU 952 GOODWIN DRIVE, RIPON CA 95366 (209)599-7281 | \$3,861,898 \$0 \$0 | 12/07/09 12/22/09 12/21/10 | 0% 0% SUSPENDED |
| HB1 | SWPPP | | | | | | |
| 10-SJ-99-/0 10-3A6304 | | IN SAN JOAQUIN CO. IN RIPON AT THE STANISLAUS RIVER BRIDGE RESURFACE BRIDGE DECKS | AMERICA CIVIL CONSTRUCTORS WEST COAST 3701 MALLARD DRIVE, BENICIA, CA 94510 | NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)942-6160 | \$2,041,212 \$1,804,383 \$0 | 05/28/09 06/11/09 01/12/10 01/12/10 | 100% 100% COMPLETED |
| HM3H | WPCP | | | | | | |
| 10-SJ-205-2.4/0 10-0N4004 | | IN SAN JOAQUIN COUNTY NEAR TRACY AT HANSEN ROAD OVERCROSSING REPAIR GIRDER | VALENTINE CORPORATION P O BOX 9337 SAN RAFAEL CA 949129337 (415)453-3732 | MARQUEZ, PAM 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585 | \$825,969 \$627,440 \$86,844 | 06/08/09 06/25/09 02/16/10 | 85% 76% |
| HA21 | WPCP | | | | | | |
| 10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --() | | IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES | OC JONES/CC MYERS JV 1520 FOURTH STREET BERKELY, CA 94710 | MARQUEZ, PAMELA J 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585 | \$92,761,832 \$91,574,894 \$0 | 03/28/06 04/12/06 02/01/10 02/01/10 | 100% 100% PLANT EST SATIS |
| HB4C | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/10**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|--|---|--|---------------------------------|
| 10-STA-33-.5/14.5 10-0G7704 SARR-S033-(069)E S0-33 0-(9E) --() | | IN STANISLAUS COUNTY IN NEWMAN FROM INYO STREET TO 0.1 MILE SOUTH OF JENSEN ROAD AND IN PATTERSON FROM SPERRY AVENUE TO WARD AVEN REHABILITATE ROADWAY | KNIFE RIVER CONSTRUCTION | ALFRED BLUM/ABDUL RASHID (209)610-0806 | \$1,303,730 \$240,596 \$0 | 08/17/09 08/26/09 12/28/09 | 18% 18% SUSPENDED |
| HA22 | WPCP | | | | | | |
| 10-STA-99-1.7/14.9 10-0N2804 | | IN CALAVERAS, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS (KP VARIOUS LOCATIONS) CONSTRUCT APPROACH SLABS | CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY, CA 91950 | MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926 | \$581,938 \$549,966 \$0 | 05/26/09 06/16/09 12/16/09 01/07/10 | 100% 90% OVER RUN |
| HM3 | WPCP | | | | | | |
| 10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --() | | IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION | WATLIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901 | COLE, BRAD 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)667-1147 | \$4,266,373 \$4,035,539 \$26,445 | 02/06/06 02/22/06 12/31/10 | 86% 95% |
| HA25 | SWPPP | | | | | | |
| 10-STA-99-11.9/11.9 10-2A7704 | | IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE | NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870 | DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869 | \$17,202,440 \$12,469,219 \$133,634 | 06/23/08 07/09/08 07/11/11 | 48% 72% |
| HE11 | SWPPP | | | | | | |
| 10-STA-99-15.0/16.5 10-0F7304 | | IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY 5400 WEST HIGHWAY 12 LODI, CA 95242 | COLE, BRAD / OSHITA, STAN 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)948-7216 | \$1,787,465 \$1,639,168 \$5,616 | 09/18/07 10/16/07 12/31/11 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 10-STA-99-21.9/22.3 10-0K7004 | | IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011 | SUTTI, RENEE' M. P.O. BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 (209)599-3699 | \$798,050 \$0 \$0 | 07/15/09 07/28/09 05/24/10 | 0% 0% SUSPENDED |
| HB4N | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/10**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|---------------------|--|--|---|--|--|----------------------------|
| 10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) --() | | IN STANISLAUS COUNTY IN MODESTO FROM ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT | GEORGE REED INC. | ALFRED BLUM/OBAIDULLAH RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203 | \$5,801,329 \$6,113,799 \$0 | 08/06/08 08/15/08 12/30/09 | 87% 96% |
| HA22 | SWPPP | | | (209)610-0806 | | | |
| 10-STA-132-14.9/L16.8 10-3A6504 NH- () --() | | IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION | TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380 | BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-5264 | \$4,723,403 \$1,292,574 \$129,589 | 04/10/09 04/24/09 01/14/10 | 53% 27% |
| HA22 | WPCP | | | | | | |
| 10-STA-219-.1/2.9 10-0A8704 | | IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | SUTTI, RENEE' M. P.O. BOX 867 RIPON, CA. 95366-0867 (209)599-3699 | \$6,882,803 \$5,475,201 \$77,886 | 06/19/08 07/09/08 07/12/10 | 60% 76% |
| HB4C | SWPPP | | | | | | |
| 10-TUO-49-18.6/27.4 10-0S4504 SARR-P049-(145)E P0-49 1-(5E) --() | | IN TUOLUMNE COUNTY IN AND NEAR SONORA FROM 0.2 MILE SOUTH OF PESCE WAY TO CALAVERAS COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY | GRANITE CONSTRUCTION, INC. JASON SLAVENS PROJECT ENGINEER PO BOX 151 STOCKTON, CA 95201 | ALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363 | \$1,039,266 \$1,087,680 \$0 | 06/11/09 06/23/09 01/14/10 01/14/10 | 100% 100% COMPLETED |
| | WPCP | | | | | | |
| 10-TUO-49-20.4/0 10-0N9904 | | IN TUOLUMNE COUNTY NEAR SONORA AT PARROTTS FERRY ROAD INSTALL TRAFFIC SIGNALS | TENNYSON ELECTRIC, INC. BRYANT PROJECT MANAGER 7275 NATIONAL DRIVE SUITE A LIVERMONRE, CA 94550 | CURTISALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)923-3254 | \$188,898 \$175,441 \$85,996 | 04/27/09 06/03/09 01/30/10 | 28% 93% |
| HB1 | WPCP | | | | | | |
| 10-TUO-49-23.1/23.6 10-0J1504 ACHS-P049-(146)E P P0-49 1-(6E) --() | | IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD REALIGN ROADWAY AND WIDEN SHOULDERS | LADD & ASSOCIATES PO BOX 992750 REDDING CA 96099-2750 | BLUM ALFRED/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940 | \$1,201,423 \$1,517 \$1,517 | 09/17/09 10/01/09 10/31/10 | 0% 0% SUSPENDED |
| HB1 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 01/20/10

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|--|---|--|---|----------------------------|
| 10-TUO-108-5.7/6.2 10-0H3204 HSST-P108-(048)E P1-08 0-(8E) --() | | IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF VIA ESTE ROAD TO 0.4 KM EAST OF VIA ESTE ROAD WIDEN HIGHWAY WITH HOT MIX ASPHALT | GEORGE REED, INC. GLEN DORFLINGER, PROJECT MGR. PO BOX 548 SONORA, CA 95370 | ALFRED BLUM/KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363 | \$561,247 \$0 \$0 | 11/24/09 12/14/09 11/17/10 | 0% 0% SUSPENDED |
| HB1 | SWPPP | | | | | | |

Totals: Authorized Final Amt: \$225,129,352 Completed to Date: \$169,059,018 Work This Month: \$1,078,726

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 10-ALP-88-1.9/0 | 10-444204 | 1 |
| 10-AMA-49-7.0/11 | 10-049954 | 1 |
| 10-CAL-49-20.5/30.9 | 10-0S4104 | 1 |
| 10-MER-5-.4/32.3 | 10-0E7204 | 1 |
| 10-MER-99-15.8/17.3 | 10-0K0204 | 1 |
| 10-MER-99-23.8/26.5 | 10-414814 | 1 |
| 10-MER-99-32.6/37.2 | 10-0L5804 | 2 |
| 10-SJ-4-5.4/6.9 | 10-0H04U4 | 2 |
| 10-SJ-4-8.1/T14.3 | 10-283204 | 2 |
| 10-SJ-4-15.7/19.4 | 10-0N2604 | 2 |
| 10-SJ-4-/0 | 10-0C1504 | 2 |
| 10-SJ-12-12.4/13 | 10-0Q8904 | 2 |
| 10-SJ-88-3.8/4.9 | 10-0G3204 | 3 |
| 10-SJ-99-27.5/0 | 10-0N9104 | 3 |
| 10-SJ-99-/1.7 | 10-0L6304 | 3 |
| 10-SJ-99-/0 | 10-3A6304 | 3 |
| 10-SJ-205-2.4/0 | 10-0N4004 | 3 |
| 10-SJ-205-3.0/13.6 | 10-300164 | 3 |
| 10-STA-33-.5/14.5 | 10-0G7704 | 4 |
| 10-STA-99-1.7/14.9 | 10-0N2804 | 4 |
| 10-STA-99-9.9/15 | 10-0F7204 | 4 |
| 10-STA-99-11.9/11.9 | 10-2A7704 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|-----------------------|-----------------|-------------|
| 10-STA-99-15.0/16.5 | 10-0F7304 | 4 |
| 10-STA-99-21.9/22.3 | 10-0K7004 | 4 |
| 10-STA-108-22.4/26.5 | 10-3A7404 | 5 |
| 10-STA-132-14.9/L16.8 | 10-3A6504 | 5 |
| 10-STA-219-.1/2.9 | 10-0A8704 | 5 |
| 10-TUO-49-18.6/27.4 | 10-0S4504 | 5 |
| 10-TUO-49-20.4/0 | 10-0N9904 | 5 |
| 10-TUO-49-23.1/23.6 | 10-0J1504 | 5 |
| 10-TUO-108-5.7/6.2 | 10-0H3204 | 6 |

Statement of Ongoing Contracts - Federal Aid

District 10

| Federal Aid | Category | Bid + CCO | Work Comp |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| -F- | FEDERAL AID (PRIMARY) | \$101,751,608 | \$96,903,007 |
| -S- | FEDERAL AID (SECONDARY) | \$11,331,765 | \$6,555,648 |
| -SH- | STATE HIGHWAY | \$76,094,728 | \$63,214,121 |
| | | \$35,951,250 | \$2,386,243 |
| District Total: | | <u>\$225,129,352</u> | <u>\$169,059,018</u> |

Statement of Ongoing Contracts -Summary

| District | Work Completed This Perio |
|------------------------------------|----------------------------------|
| 10 | \$5,881,911 |
| Work completed this Period: | \$5,881,911 |