

Page 1
07/06/06

Location Contract Fed Aid	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-4-12.5/26.5 10-1A2104 STP- () --()		IN ALPINE COUNTY AT ROUTE 4 FROM LAKE H M BYARS CONSTRUCTION CO ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	P O BOX 10047 RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0% 0%
HA23							
10-ALP-89-14.9/21.4 10-0E9804 ACST-P089-(087)E P0-88 0-(7E) --()		IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM WEBSTER STREET TO ROUTE 88 RESURFACE ASPHALT CONCRETE	DON GARCIA EXCAVATING AND POST OFFICE BOX 7176 SOUTH LAKE TAHOE, CA 96158	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,812,649 \$534,400 \$533,275	11/23/05 12/07/05 12/31/06	47% 29%
HA22	WPCP						
10-AMA-16-9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. (209)334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
HA22	WPCP						
10-AMA-49-7.0/11 10-049944 ACST-P049-(129)E P0-49 1-(9E) --()		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING/STIMPEL A JOINT VENTURESHIVINDER SINGH P.O. BOX 492335 REDDING CA-96049-2335	OSHITA, STANLEY T. 260 HANFORD STREET SUTTER CREEK, CA-95685 (209) 267-9068	\$24,394,418 \$17,428,131 \$212,324	03/22/04 03/26/04 02/09/07	11% 71%
HE14	SWPPP						
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$157,164 \$92,809 \$0	08/10/05 08/24/05 12/31/08	19% 59%
HB1	WPCP						
10-AMA-88-24.3/24.4 10-2A4104 ER- () --()		IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630 LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 2
07/06/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-88-42.1/46.9 10-406404 ACNH-P088-(046)E --()		IN AMADOR COUNTY NEAR COOKS STATION AND HAM STATION AT VARIOUS LOCATIONS CONSTRUCT PASSING LANES	FORD CONSTRUCTION COMPANY, 639 EAST LOCKEFORD STREET LODI, CA 95240-2406	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$5,056,737 \$144,909 \$144,909	11/04/05 11/18/05 12/30/06	14% 3%
HE14	SWPPP						
10-AMA-88-66.6/68.5 10-0M4404		IN AMADOR COUNTY IN AND NEAR KIT CARSON FROM 0.4 KM EAST OF SILVER LAKE SPILLWAY BRIDGE TO 5.1 KM WEST OF ALPINE COUNTY LINE ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. POST OFFICE BOX 1630 LODI, CA 95241	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 (209) 333-6928	\$378,266 \$0 \$0	05/10/06 05/19/06 12/30/06	0% 0% SUSPENDED
HM1							
10-AMA-104-3.6/0 10-2A2704 ACST-S104-(003)E --()		IN AMADOR COUNTY NEAR IONE FROM 0.2 KM WEST OF DRY CREEK BRIDGE TO 0.2 KM EAST OF DRY CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY POST OFFICE BOX 1508 RANCHO CORDOVA, CA 95741	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$2,013,925 \$1,979,671 \$0	06/10/04 06/26/04 12/31/06	0% 0% PLANT EST SATIS
HA21	SWPPP						
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --()		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONTRACTORS 3701 MALLARD DRIVE BENECIA, CA-94510	JOHN YANGUBA 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 267-9068	\$2,846,303 \$1,902,019 \$717,532	04/06/05 04/13/05 04/25/07	28% 67%
HA21	WPCP						
10-CAL-4-8.1/8.4 10-0L7504		IN CALAVERAS COUNTY AT COPPEROPOLIS FROM OBRYNES FERRY ROAD TO 0.4 KM EAST OF OBYRNES FERRY ROAD EXTEND EXISTING LEFT TURN LANE	GEORGE REED, INC P.O. BOX 548 SONORA, CA 95370	MARCELINO DE LA CRUZ P.O. BOX 430 (209) 736-9563	\$392,150 \$0 \$0	04/14/06 04/24/06	0% 0%
HB4N							
10-CAL-4-35.4/0 10-2A9804		IN CALAVERAS AND TUOLUMNE COUNTIES BETWEEN MURPHYS AND HATHAWAY PINES AND IN TUOLUMNE COUNTY ON ROUTE 108 AT SOULSBYVILLE ROAD CONSTRUCT 2 SAND STORAGE FACILITIES	ON GRADE POST OFFICE BOX 159 JAMESTOWN CA 95327	WORTHINGTON, V.RAY POST OFFICE BOX 218 (209) 533-3894	\$1,431,228 \$198,394 \$198,394	01/30/06 02/10/06 12/19/06	7% 14%
HA12	WPCP						

Page 3
07/06/06

Location Contract Fed Aid	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-2.7/7 10-0M6304		IN MERCED COUNTY NEAR MERCED FROM 0.1 KM SOUTH OF PLAINSBURG ROAD TO ARBOLEDA DRIVE REPLACE RIGHT OF WAY FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128		\$138,934 \$0 \$0	05/16/06 05/30/06	0% 0%
HM2							
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION (831)724-1011	KEWAL VIRK P.O. BOX 878 CHOWCHILLA, CA 93610	\$68,985,029 \$28,903,387 \$8,488,854	11/10/05 11/28/05 02/21/08	18% 42%
HE14	SWPPP						
10-MER-99-14.7/15.1 10-0L1604 ACST-P099-(495)E G P0-99 4-(5E) --()		IN MERCED COUNTY IN MERCED FROM 0.2 KM NORTH OF 99 AND 59 SEPARATION TO 0.1 KM SOUTH OF O STREET UNDERCROSSING INSTALL MESSAGE SIGN	CLAYBORN CONTRACTING GROUP 10556 COMBIE RD.,PMB 6203 AUBURN, CA 95602	MARQUEZ, PAM P.O. BOX 1863 (209) 667-1147	\$267,822 \$254,843 \$22,145	08/31/05 09/14/05 06/30/06	90% 95%
HB1	WPCP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM 0 STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	ECHEVESTE, VICTOR (209) 726-5485	\$1,270,282 \$30,050 \$20,540	01/06/06 01/17/06 11/27/09	3% 2%
HA25	SWPPP						
10-MER-99-17.6/23.8 10-0M3804		IN MERCED COUNTY IN AND NEAR ATWATER W FROM 1.3 KM SOUTH OF FRANKLIN ROAD OVERCROSSING TO 0.5 KM NORTH OF WEST ATWATER OVERHEAD RESURFACE ASPHALT CONCRETE	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	DEOL, HARMINDER P.O. BOX 1863 (209) 667-1869	\$922,932 \$0 \$0	05/12/06 05/22/06 08/01/06	0% 0%
HM1							
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 611 SAN JUAN AVE STOCKTON, CA 95203	\$23,996,509 \$2,611,797 \$41,760	11/07/05 11/18/05 01/09/08	14% 11%
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 4
07/06/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-28.2/36.4 10-2A50U4 ACNH-P099-(436)E --()		IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,537,235 \$2,450,487 \$11,557	04/24/02 05/14/02 10/06/06	0% 0%
HE12	SWPPP						PLANT EST SATIS
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$2,547,392 \$2,527,218 \$0	02/13/03 02/25/03 10/14/08	99% 99%
HA22	SWPPP						SUSPENDED
10-MER-140-35.3/35.5 10-0C9404		IN MERCED COUNTY IN MERCED AT X STREET WIDEN INTERSECTION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	DEOL, HARMINDER P.O. BOX 1863 (209) 667-1869	\$331,465 \$322,546 \$0	11/29/05 12/07/05 05/31/06 06/06/06	100% 100%
HB4N	WPCP						COMPLETED
10-MER-152-18.4/19.5 10-0M3504		IN MERCED COUNTY IN AND NEAR LOS BANOS AT VARIOUS LOCATIONS COLD PLANE ASPHALT CONCRETE	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381-3367	HASSAN JAKHAR P.O. BOX	\$781,850 \$0 \$0	05/04/06 05/22/06	0% 0%
HM1							SUSPENDED
10-MER-152-22.8/40.8 10-3A6804 STP- -() --()		IN MERCED AND MADERA COUNTIES IN AND NEAR LOS BANOS FROM 0.3 KM WEST OF SAN LUIS CANAL TO 0.3 KM EAST OF ROUTE 152 AND 59 SEPARATI REHABILITATE PAVEMENT	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	VIRK, KEWAL PO BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$5,254,257 \$4,880,948 \$0	07/14/05 07/27/05 06/09/06 06/15/06	100% 100%
HA22	SWPPP						COMPLETED
10-MER-165-32.2/32.6 10-0H5504		IN MERCED COUNTY NEAR HILMAR FROM 0.4 KM SOUTH OF WILLIAMS AVENUE TO 0.4 KM NORTH OF WILLIAMS AVENUE INSTALL LEFT TURN LANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$612,839 \$0 \$0	05/04/06 05/22/06	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 5
07/06/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MPA-140-34.0/51 10-0A8204 ER-3117-(001)E --()		ABOUT 5 MILES EAST OF MIDPINES IN THE F AND H CONSTRUCTION MERCED RIVER CANYON FROM BRICE BURG P O BOX 55245 TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR	STOCKTON CA 95205		\$2,000,000 \$0 \$0	01/21/97 01/21/97	0% 0%
HA23							
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM TEICHERT CONSTRUCTION 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$9,985,000 \$0 \$0	06/16/06 06/17/06 12/16/06	0% 0%
201130							
10-SJ-4-15.8/0 10-0H3504		IN SAN JOAQUIN COUNTY IN STOCKTON FROM ARGONAUT STREET TO 0.1 KM WEST OF ROUTE 4 AND 5 SEPARATION INSTALL TRAFFIC SIGNAL	PRISM ENGINEERING INC 630 REED STREET SANTA CLARA CA 95050 (408)562-0026		\$552,847 \$0 \$0	04/12/06 04/25/06	0% 0%
HB1							
10-SJ-4-17.6/19.5 10-3A9304 ACNH-X077-(012)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,547,850 \$1,398,629 \$9,380	03/07/03 03/18/03 12/31/07	0% 0%
HA25	SWPPP						PLANT EST SATIS
10-SJ-5-.3/13.8 10-0M2704		IN SAN JOAQUIN COUNTY IN AND NEAR BANTA FROM GAFFERY ROAD UNDERCROSSING TO PARADISE CUT OVERFLOW BRIDGE ASPHALT CONCRETE OVERLAY	WINDSOR FUEL COMPANY P.O. BOX 38-9600 WINDSOR ROAD WINDSOR, CA-95492	SHIVINDER SINGH 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209) 333-6972	\$1,739,138 \$1,823,270 \$0	05/10/05 05/19/05 08/22/06	96% 99%
HM1	WPCP						
10-SJ-5-5.4/45.8 10-0F5104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS AND JOINT SEALS	DEBRUIN CONSTRUCTION, INC. (209)982-0950	UPPAL, GURDIP DANNY 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$358,898 \$0 \$0	04/27/06 05/12/06 08/22/06	0% 0%
HM3							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 6
07/06/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-27.0/27.9 10-263414 ACIM-005 -(317)4 ACIM-005 -(317)E --() HB311	SWPPP	IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.5 KM NORTH OF STOCKTON CHANNEL VIADUCT TO MONTE DIABLO AVENUE UNDERCROSSING CONSTRUCT RETROFIT SOUNDWALL	VIKING CONSRUCTION P.O.BOX 1508 RANCHO CORDOVA CA 95741-1508	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209) 333-6923	\$4,625,926 \$4,688,548 \$0	12/30/03 01/16/04 08/11/06	0% 0% PLANT EST SATIS
10-SJ-5-28.3/29.5 10-0M8204		IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM	LONE STAR LANDSCAPE INC P O BOX 70 SAN MARTIN CA 95046 (408)682-0100		\$527,550 \$0 \$0	05/30/06 06/08/06	0% 0%
HA25							
10-SJ-12-18.4/20.8 10-0M2804		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.1 KM EAST OF CLUFF AVENUE TO 0.1 KM EAST OF SUNRISE STREET RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED INC P O BOX 1630 LODI CA 95241 (209)334-0790		\$474,456 \$0 \$0	05/09/06 05/19/06	0% 0%
HM1							
10-SJ-12-23.1/0 10-0H2004 ACST-X077-(016)E X0-77 0-(6E) --() HB1		IN SAN JOAQUIN COUNTY NEAR CLEMENTS AT VARIOUS LOCATIONS WIDEN, SLURRY SEAL AND SIGNAL	GRANITE CONSTRUCTION P. O. BOX 151 STOCKTON CA 95201	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 (209) 333-6323	\$779,527 \$0 \$0	03/29/06 04/11/06 09/18/06	0% 0%
10-SJ-26-1.2/15.3 10-0M6704		IN SAN JOAQUIN AND STANISLAUS COUNTIES AT VARIOUS LOCATIONS CHIP SEAL	INTERNATIONAL SURFACING SYSTEM	MUPPAL,GURDIP "DANNY" 1110 W. KETTLEMAN LANE, SUITE# 35 (209) 333-6930	\$1,936,947 \$1,247,861 \$696,831	02/24/06 03/10/06 07/17/06	4% 64%
HM1	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --() HB1		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$2,079,529 \$0 \$0	05/18/06 05/31/06	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 7
07/06/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-88-11.9/12.5 10-2A9104 ACST-X077-(013)E G X0-77 0-(3E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY NEAR LODI AND LOCKEFORD AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	GEORGE REED, INC. P. O. BOX 1630 LODI, CA 95241	JOHN YANGUBA 1110 KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6922	\$1,777,693 \$1,833,259 \$0	03/22/04 04/07/04 08/02/06	0% 0% PLANT EST SATIS
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --() HE11 HE11	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209) 941-1926	\$25,156,327 \$24,716,259 \$7,888	05/13/02 05/28/02 12/18/07	0% 0% PLANT EST SATIS
10-SJ-99-16.7/0 10-0H5204 HB1		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT MARIPOSA ROAD OVERCROSSING WIDEN ROADWAY	R G W CONSTRUCTION INC P O BOX 2910 LIVERMORE CA 94551 (925)606-2400		\$1,299,926 \$0 \$0	05/17/06 05/30/06	0% 0%
10-SJ-99-17.1/25.4 10-3A4304 ACST-P099-(492)E G P0-99 4-(2E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	DESILVA GATES CONSTRUCTION 4550 N. WILSON WAY STOCKTON, CA 95205	CASTILLO, MARIO D. 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-1926	\$6,902,950 \$1,464,674 \$635,843	06/24/05 07/12/05 04/24/07	16% 21%
10-SJ-99-28.2/29 10-0J6104 HB32	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC.	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$449,829 \$437,604 \$3,497	06/17/03 06/27/03 12/29/06	87% 95%
10-SJ-99-29.5/30.7 10-0K8704 HB1		IN SAN JOAQUIN COUNTY IN LODI FROM ROUTE 99 AND 12 SEPARATION TO EAST PINE STREET OVERCROSSING CONSTRUCT RUMBLE STRIP	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$475,525 \$0 \$0	06/16/06 06/26/06	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 8
07/06/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-30.7/38.7 10-0G0504 ACST-P099-(494)E G P0-99 4-(4E) --() HB1	WPCP	IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.1 KM SOUTH OF EAST PINE STREET OVERCROSSING TO NORTH CHANNEL DRY CREEK BRIDGE PLACE RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY P. O. BOX 151 STOCKTON CA95201	BAL BAHADUR PAUL 1110 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$496,975 \$0 \$0	11/09/05 11/28/05 09/18/06	0% 0%
10-SJ-132-.6/2.2 10-0M3204		IN SAN JOAQUIN COUNTY NEAR MODESTO AT VARIOUS LOCATIONS RESURFACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION 164 BELLE AVE PLEASANT HILL CA 94523 (925)945-1052		\$629,589 \$0 \$0	04/28/06 05/16/06	0% 0%
HM1B							
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --() HB4C		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	BLUM,ALFRED 611 SAN JUAN AVE. (209) 948-7216	\$76,226,376 \$89,300 \$89,300	03/28/06 04/12/06 06/11/10	3% 0%
10-StA-5-/28.1 10-0F85U4		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS REPLACE RIGHT OF WAY FENCE	OUR VALLEY FENCE COMPANY 2203 INYOKERN ROAD RIDGECREST CA 93555 (760)446-3100		\$654,918 \$0 \$0	06/13/06 06/23/06	0% 0%
HA42							
10-StA-99-.5/5.4 10-0K6904		IN STANISLAUS COUNTY IN AND NEAR TURLOCK AT VARIOUS LOCATIONS REPAIR RIGHT OF WAY FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128		\$87,377 \$0 \$0	05/16/06 05/30/06	0% 0%
HM2							
10-StA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --() HA25	SWPPP	IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 (209) 667-1147	\$3,978,370 \$8,715 \$4,235	02/06/06 02/22/06 07/30/07	3% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 9
07/06/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-STA-132-19.6/0 10-0K1804 ACST-P132-(046)E G P1-32 0-(6E) --() HB1	WPCP	IN STANISLAUS COUNTY NEAR EMPIRE AT CODONI AVEUE AND FRAZINE ROAD INSTALL NEW SIGNALS	RICHARD A HEAPS ELECTRICAL 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857	DEOL, HARMINDER P.O. BOX 1863 (209) 667-1869	\$308,226 \$293,252 \$63,752	11/17/05 12/02/05 06/25/06	98% 91% SUSPENDED
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037)E P1-08 0-(7E) --() HE14	SWPPP	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT P O BOX 598 WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED (209) 536-2646	\$45,750,870 \$44,712,375 \$3,521,313	06/21/01 07/07/01 08/23/07	0% 0% PLANT EST SATIS
10-TUO-108-7.0/0 10-0H2204		IN TUOLUMNE COUNTY NEAR SOULSBYVILLE AT 0.8 KM WEST OF SOULSBYVILLE ROAD INSTALL CHANGEABLE MESSAGE SIGN	TDS ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361	ECHEVESTE, VICTOR PO BOX 311 MERCED CA 95341-0311 (209) 726-5485	\$232,517 \$231,943 \$0	09/29/05 10/11/05 06/12/06 06/15/06	100% 100% SUSPENDED
HB4N	WPCP						
10-TUO-108-21.0/25.1 10-0M4204		IN TUOLUMNE COUNTY NEAR LONG BARN FROM 0.9 KM WEST OF STODDARD SPRINGS ROAD TO 0.7 KM WEST OF SNOWWHITE RIDGE DRIVE REPAIR ASPHALT CONCRETE PAVEMENT	GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202		\$376,855 \$0 \$0	05/08/06 05/18/06	0% 0%
HM1							
10-TUO-108-45.5/50.3 10-0M4104		IN TUOLUMNE COUNTY NEAR DARDANELLA FROM 1.4 KM WEST OF DONNELL VISTA POINT TO 1.7 KM EAST OF CLARKS FORK ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202		\$861,310 \$0 \$0	05/22/06 05/31/06	0% 0%
HB1							
10-TUO-120-7.4/11.3 10-0M4004		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202		\$775,775 \$0 \$0	04/19/06 05/03/06	0% 0%
HM1							

Totals:	Authorized Final Amt:	<u>\$343,876,307</u>	Completed to Date:	<u>\$149,323,021</u>	Work This Month:	<u>\$15,423,328</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-12.5/26.5	10-1A2104	1
10-ALP-89-14.9/21.4	10-0E9804	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-88-24.3/24.4	10-2A4104	1
10-AMA-88-42.1/46.9	10-406404	2
10-AMA-88-66.6/68.5	10-0M4404	2
10-AMA-104-3.6/0	10-2A2704	2
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-8.1/8.4	10-0L7504	2
10-CAL-4-35.4/0	10-2A9804	2
10-MER-99-2.7/7	10-0M6304	3
10-MER-99-10.2/12.8	10-363114	3
10-MER-99-14.7/15.1	10-0L1604	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-17.6/23.8	10-0M3804	3
10-MER-99-26.5/28.8	10-3169E4	3
10-MER-99-28.2/36.4	10-2A50U4	4
10-MER-140-27.0/30.2	10-0A5804	4
10-MER-140-35.3/35.5	10-0C9404	4
10-MER-152-18.4/19.5	10-0M3504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MER-152-22.8/40.8	10-3A6804	4
10-MER-165-32.2/32.6	10-0H5504	4
10-MPA-140-34.0/51	10-0A8204	5
10-MPA-140-42.3/43.5	10-0P4404	5
10-SJ-4-15.8/0	10-0H3504	5
10-SJ-4-17.6/19.5	10-3A9304	5
10-SJ-5-.3/13.8	10-0M2704	5
10-SJ-5-5.4/45.8	10-0F5104	5
10-SJ-5-27.0/27.9	10-263414	6
10-SJ-5-28.3/29.5	10-0M8204	6
10-SJ-12-18.4/20.8	10-0M2804	6
10-SJ-12-23.1/0	10-0H2004	6
10-SJ-26-1.2/15.3	10-0M6704	6
10-SJ-26-15.3/15.9	10-499004	6
10-SJ-88-11.9/12.5	10-2A9104	7
10-SJ-99-14.1/15	10-1A7004	7
10-SJ-99-16.7/0	10-0H5204	7
10-SJ-99-17.1/25.4	10-3A4304	7
10-SJ-99-28.2/29	10-0J6104	7
10-SJ-99-29.5/30.7	10-0K8704	7
10-SJ-99-30.7/38.7	10-0G0504	8
10-SJ-132-.6/2.2	10-0M3204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-205-3.0/13.6	10-300164	8
10-STA-5-/28.1	10-0F85U4	8
10-STA-99-.5/5.4	10-0K6904	8
10-STA-99-9.9/15	10-0F7204	8
10-STA-132-19.6/0	10-0K1804	9
10-TUO-108-7.0/0	10-0H2204	9
10-TUO-108-45.5/50.3	10-0M4104	9
10-TUO-108-1.8/4.6	10-3404U4	9
10-TUO-108-21.0/25.1	10-0M4204	9
10-TUO-120-7.4/11.3	10-0M4004	9

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,625,926	\$4,688,548
-F-	FEDERAL AID (PRIMARY)	\$208,754,715	\$60,353,532
-S-	FEDERAL AID (SECONDARY)	\$101,587,547	\$80,019,323
-SH-	STATE HIGHWAY	\$26,408,120	\$4,261,619
-ER-	STORM DAMAGE REPAIR	\$2,500,000	\$0
District Total:		<u>\$343,876,307</u>	<u>\$149,323,021</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$5,818,239
Work completed this Period:	\$5,818,239