

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 1
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-4-12.5/26.5 10-1A2104 STP- -() --()		IN ALPINE COUNTY AT ROUTE 4 FROM LAKE H M BYARS CONSTRUCTION CO ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	P O BOX 10047 RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0% 0%
HA23							
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --()		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. (209) 334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
HA22	WPCP						
10-AMA-49-7.0/11 10-049944 ACST-P049-(129)E P0-49 1-(9E) --()		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING/STIMPEL A JOINT VENTURE P.O. BOX 492335 REDDING CA-96049-2335	SHIVINDER SINGH 260 HANFORD STREET SUTTER CREEK, CA-95685 (209) 267-9068	\$24,663,918 \$21,177,507 \$1,417,684	03/22/04 03/26/04 02/09/07	31% 86%
HE14	SWPPP						
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --()		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$157,164 \$100,807 \$0	08/10/05 08/24/05 12/31/08	30% 64%
HB1	WPCP						
10-AMA-88-24.3/24.4 10-2A4104 ER- -() --()		IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630 LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0% 0%
HA23							
10-AMA-88-42.1/46.9 10-406404 ACNH-P088-(046)E --()		IN AMADOR COUNTY NEAR COOKS STATION AND HAM STATION AT VARIOUS LOCATIONS CONSTRUCT PASSING LANES	FORD CONSTRUCTION COMPANY, INC 639 EAST LOCKEFORD STREET LODI, CA 95240-2406	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$5,106,737 \$4,489,652 \$2,071,221	11/04/05 11/18/05 12/30/06	90% 88%
HE14	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 2
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-104-3.6/0 10-2A2704 ACST-S104-(003)E --()		IN AMADOR COUNTY NEAR IONE FROM 0.2 KM WEST OF DRY CREEK BRIDGE TO 0.2 KM EAST OF DRY CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY POST OFFICE BOX 1508 RANCHO CORDOVA, CA 95741	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$2,013,925 \$1,981,371 \$0	06/10/04 06/26/04 12/31/06	0% 0% PLANT EST SATIS
HA21	SWPPP						
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --()		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONSTRUCTIORS	SHIVINDER S SINGH 260 HANFORD STREET STOCKTON, CA 95203 (209) 267-9068	\$2,846,303 \$2,500,088 \$267,034	04/06/05 04/13/05 04/25/07	49% 88%
HA21	WPCP						
10-CAL-4-8.1/8.4 10-0L7504		IN CALAVERAS COUNTY AT COPPEROPOLIS FROM OBYRNES FERRY ROAD TO 0.4 KM EAST OF OBYRNES FERRY ROAD EXTEND EXISTING LEFT TURN LANE	GEORGE REED, INC P.O. BOX 548 SONORA, CA 95370	MARCELINO DE LA CRUZ P.O. BOX 430 (209) 736-9563	\$392,150 \$325,145 \$570	04/14/06 04/24/06 11/15/06	100% 83%
HB4N	WPCP						SUSPENDED
10-CAL-4-35.4/0 10-2A9804		IN CALAVERAS AND TUOLUMNE COUNTIES BETWEEN MURPHYS AND HATHAWAY PINES AND IN TUOLUMNE COUNTY ON ROUTE 108 AT SOULSBYVILLE ROAD CONSTRUCT 2 SAND STORAGE FACILITIES	ON GRADE POST OFFICE BOX 159 JAMESTOWN CA 95327	WORTHINGTON, V.RAY POST OFFICE BOX 218 (209) 533-3894	\$1,431,228 \$658,486 \$153,726	01/30/06 02/10/06 12/27/06	67% 46%
HA12	WPCP						
10-CAL-4-42.7/49.6 10-0E9704		IN CALAVERAS COUNTY NEAR ARNOLD FROM MORAN ROAD TO 0.5 KM EAST OF MEKO DRIVE RESURFACE ASPHALT CONCRETE	GEORGE REED INC P.O. BOX 548 SONORA, CA 95370	DE LA CRUZ MARCELINO P.O. BOX 430 (209) 736-9563	\$2,665,781 \$1,274,903 \$1,120,925	07/28/06 08/07/06 11/30/06	43% 48%
HA22	WPCP						
10-MER-99-5.0/21 10-0P2804		IN MERCED COUNTY AT VARIOUS LOCATIONS FROM 0.4 KM SOUTH OF DEADMAN CREEK BRIDGE TO 0.6 KM NORTH OF BUHACH ROAD OVERCROSSING RESURFACE ASPHALT CONCRETE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	DEOL, HARMINDER P.O. BOX 1863 (209) 667-1869	\$2,544,385 \$165,943 \$165,943	09/11/06 09/18/06 11/28/06	44% 7%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 3
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION (831) 724-1011	KEWAL VIRK P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$69,232,387 \$50,348,868 \$3,700,903	11/10/05 11/28/05 04/21/08	33% 73%
HE14	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209) 726-5485	\$1,292,782 \$931,875 \$349,938	01/06/06 01/17/06 08/04/09	13% 72%
HA25	SWPPP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 611 SAN JUAN AVE STOCKTON, CA 95203	\$24,054,496 \$12,480,900 \$826,026	11/07/05 11/18/05 01/10/08	33% 52%
HB4C	SWPPP						
10-MER-99-28.2/36.4 10-2A50U4 ACNH-P099-(436)E --()		IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,537,235 \$2,485,571 \$0	04/24/02 05/14/02 10/06/06	0% 0%
HE12	SWPPP						PLANT EST SATIS
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --()		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$2,547,392 \$2,533,063 \$5,845	02/13/03 02/25/03 10/14/08	100% 99%
HA22	SWPPP						SUSPENDED
10-MER-152-19.5/25 10-0P2904		IN MERCED COUNTY IN AND NEAR LOS BANOS FROM CENTRAL CALIFORNIA IRRIGATION DISTRUCT MAIN CANAL TO 0.5 KM WEST OF DELTA ROAD REPLACE ASPHALT CONCRETE	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381-	HASSAN JAKHAR 1801 MOTEL DRIVE (209) 726-5485	\$1,116,383 \$1,081,695 \$351,507	08/29/06 09/05/06 10/20/06	71% 96%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 4
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-165-32.2/32.6 10-0H5504		IN MERCED COUNTY NEAR HILMAR FROM 0.4 KM SOUTH OF WILLIAMS AVENUE TO 0.4 KM NORTH OF WILLIAMS AVENUE INSTALL LEFT TURN LANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	DEOL, HARMINDER (209) 667-1869	\$622,839 \$35,378 \$35,378	05/04/06 05/22/06 01/22/07	16% 6% SUSPENDED
HB1	SWPPP						
10-MPA-140-34.0/51 10-0A8204 ER-3117-(001)E --()		ABOUT 5 MILES EAST OF MIDPINES IN THE F AND H CONSTRUCTION MERCED RIVER CANYON FROM BRICE BURG P O BOX 55245 TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR			\$2,000,000 \$0 \$0	01/21/97 01/21/97	0% 0%
HA23							
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$9,985,000 \$2,158,932 \$739,263	06/16/06 06/17/06 12/31/06	38% 22%
201130							
10-MPA-140-42.3/0 10-0P2404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 REMOVE DEBRIS FROM HWY CAUSED BY SLIDE	A I S CONSTRUCTION CO. 6420 VIA REAL, STE 6 CARPINTERIA, CA 93013	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$1,785,000 \$1,210,299 \$27,213	05/03/06 05/05/06 10/24/06 10/24/06	90% 68%
201130							
10-SJ-4-15.8/0 10-0H3504		IN SAN JOAQUIN COUNTY IN STOCKTON FROM ARGONAUT STREET TO 0.1 KM WEST OF ROUTE 4 AND 5 SEPARATION INSTALL TRAFFIC SIGNAL	PRISM ENGINEERING 630 REED STREET SANTA CLARA CA95050	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$573,847 \$435,291 \$209,499	04/12/06 04/25/06 10/30/06	100% 76%
HB1	WPCP						
10-SJ-4-17.6/19.5 10-3A9304 ACNH-X077-(012)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,547,850 \$1,436,484 \$9,380	03/07/03 03/18/03 12/31/07	0% 0%
HA25	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 5
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-5.4/45.8 10-0F5104		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS AND JOINT SEALS	DEBRUIN CONSTRUCTION, INC. (209)982-0950	UPPAL, GURDIP DANNY 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$364,898 \$311,281 \$37,809	04/27/06 05/12/06 10/20/06	37% 82%
HM3	WPCP						
10-SJ-5-23.9/25.1 10-0P3004		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 KM NORTH OF DOWNING AVENUE UNDERCROSSING TO 0.4 KM SOUTH OF CHARTER WAY UNDERCROSSING RESURFACE ASPHALT CONCRETE	TEICHERT CONSTRUCTION COMPANY P.O.BOX 1118 STOCKTON, CA 95201-1118	OBAIDULLAH "ABDUL" RASHID WATERFRONT CONSTRUCTION	\$257,950 \$263,115 \$5,555	09/06/06 09/18/06 10/26/06	10% 100%
HA22	WPCP						
10-SJ-5-28.3/29.5 10-0M8204		IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM	LONE STAR LANDSCAPE, INC. (408)682-0100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$527,550 \$115,025 \$18,245	05/30/06 06/08/06 12/01/06	68% 22%
HA25	WPCP						
10-SJ-12-23.1/0 10-0H2004 ACST-X077-(016)E X0-77 0-(6E) --()		IN SAN JOAQUIN COUNTY NEAR CLEMENTS AT VARIOUS LOCATIONS WIDEN, SLURRY SEAL AND SIGNAL	GRANITE CONSTRUCTION INC. P. O. BOX 151 STOCKTON CA 95201	BAL BAHADUR PAUL 1110 W KETTLEMAN #35 (209) 333-6923	\$794,527 \$682,450 \$335,839	03/29/06 04/11/06 10/30/06	100% 86%
HB1	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY PO BOX 151 STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$2,129,579 \$2,133,216 \$147,760	05/18/06 05/31/06 12/12/06	0% 0%
HB1	SWPPP						PLANT EST SATIS
10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --()		IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE LIVERMORE CA 94550 (925)606-1038		\$596,673 \$0 \$0	06/23/06 07/14/06	0% 0%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 6
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --() HE11 HE11	SWPPP	IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209) 941-1926	\$25,156,327 \$24,720,109 \$1,950	05/13/02 05/28/02 12/18/07	0% 0% PLANT EST SATIS
10-SJ-99-16.7/0 10-0H5204		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT MARIPOSA ROAD OVERCROSSING WIDEN ROADWAY	RGW CONSTRUCTION INC. PO BOX 2910 550 GREENVILLE RD LIVERMORE CA 94550-9235	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$1,341,357 \$843,095 \$243,400	05/17/06 05/30/06 01/03/06	55% 60%
HB1 10-SJ-99-17.1/25.4 10-3A4304 ACST-P099-(492)E G P0-99 4-(2E) --() HB1	WPCP SWPPP	IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	DESILVA GATES CONSTRUCTION 4550 N. WILSON WAY STOCKTON, CA 95205	CASTILLO, MARIO D. 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-1926	\$6,896,836 \$3,492,111 \$568,732	06/24/05 07/12/05 04/24/06	51% 50%
10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --() HB1	SWPPP	IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	WALNUT CREEK CA 94596	MARIO CASTILLO 611 SAN JUAN AVENUE (209) 941-1926	\$10,245,175 \$2,072,236 \$743,210	06/30/06 07/12/06 07/31/07	23% 20%
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC.	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$449,829 \$445,223 \$4,122	06/17/03 06/27/03 12/29/06	97% 97%
HB32 10-SJ-99-35.6/36.3 10-0K5604	SWPPP	IN SAN JOAQUIN COUNTY NEAR ACAMPO FROM 0.1 KM SOUTH OF JAHANT ROAD OVERCROSSING TO 0.6 KM SOUTH OF COLLIER ROAD OVERCROSSING PAVE MEDIAN	GEORGE REED, INC. P.O. BOX 1630 LODI CA 95241	MARIO CASTILLO 611 SAN JUAN AVENUE (209) 941-1926	\$529,362 \$455,912 \$455,912	06/14/06 06/22/06 10/23/06 10/23/06	93% 86%
HA42	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 7
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-132-.6/2.2 10-0M3204		IN SAN JOAQUIN COUNTY NEAR MODESTO AT VARIOUS LOCATIONS RESURFACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION 164 BELLE AVE PLEASANT HILL CA 94523 (925)945-1052	DEOL, HARMINDER P.O BOX 1863 (209) 667-1869	\$634,589 \$600,628 \$534,858	04/28/06 05/16/06 10/23/06 10/26/06	97% 95% SUSPENDED
HM1B	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	BLUM,ALFRED 611 SAN JUAN AVE. (209) 948-7216	\$73,983,116 \$7,647,708 \$5,181,096	03/28/06 04/12/06 06/11/10	15% 10%
HB4C	SWPPP						
10-STA-5-28.1/0 10-0N2104		IN STANISLAUS AND SAN JOAQUIN COUNTIES IN AND NEAR NEWMAN, PATTERSON AND WESTLEY FROM MERCED AND STANISLAUS COUNTY LINE TO GAFFER RUBBERIZED ASPHALT CONCRETE OVERLAY	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$6,296,520 \$0 \$0	09/20/06 10/05/06	0% 0%
HA22	WPCP						
10-STA-5-/28.1 10-0F85U4		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS REPLACE RIGHT OF WAY FENCE	OUR VALLEY FENCE COMPANY (760)446-3100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$658,854 \$657,119 \$0	06/13/06 06/23/06 09/25/06 09/26/06	100% 100% COMPLETED
HA42	WPCP						
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 (209) 667-1147	\$4,115,112 \$1,425,437 \$605,349	02/06/06 02/22/06 08/01/07	11% 34%
HA25	SWPPP						
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037)E P1-08 0-(7E) --()		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT P O BOX 598 WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED (209) 536-2646	\$45,760,870 \$44,728,875 \$16,500	06/21/01 07/07/01 08/23/07	0% 0%
HE14	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 10/20/06

Page 8
11/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-TUO-108-45.5/50.3 10-0M4104		IN TUOLUMNE COUNTY NEAR DARDANELLA FROM 1.4 KM WEST OF DONNELL VISTA POINT TO 1.7 KM EAST OF CLARKS FORK ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. P.O. BOX 548 SONORA CA 95370	V. RAY WORTHINGTON, ACTING P.O. BOX 218 (209) 533-3894	\$869,310 \$824,697 \$0	05/22/06 05/31/06 10/12/06 10/13/06	100% 100% COMPLETED
HB1	WPCP						
10-TUO-120-7.4/11.3 10-0M4004		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202	V.RAY WORTHINGTON	\$787,775 \$648,570 \$0	04/19/06 05/03/06 10/10/06 10/13/06	100% 100% OVER RUN
HM1	WPCP						
10-TUO-120-24.5/30 10-0P7704		IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$2,485,000 \$405,460 \$153,134	08/10/06 08/14/06 10/31/06	100% 16%

201 130

Totals:	Authorized Final Amt:	<u>\$348,695,857</u>	Completed to Date:	<u>\$202,400,247</u>	Work This Month:	<u>\$20,505,525</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-12.5/26.5	10-1A2104	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-88-24.3/24.4	10-2A4104	1
10-AMA-88-42.1/46.9	10-406404	1
10-AMA-104-3.6/0	10-2A2704	2
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-8.1/8.4	10-0L7504	2
10-CAL-4-35.4/0	10-2A9804	2
10-CAL-4-42.7/49.6	10-0E9704	2
10-MER-99-5.0/21	10-0P2804	2
10-MER-99-10.2/12.8	10-363114	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-26.5/28.8	10-3169E4	3
10-MER-99-28.2/36.4	10-2A50U4	3
10-MER-140-27.0/30.2	10-0A5804	3
10-MER-152-19.5/25	10-0P2904	3
10-MER-165-32.2/32.6	10-0H5504	4
10-MPA-140-34.0/51	10-0A8204	4
10-MPA-140-42.3/43.5	10-0P4404	4
10-MPA-140-42.3/0	10-0P2404	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-15.8/0	10-0H3504	4
10-SJ-4-17.6/19.5	10-3A9304	4
10-SJ-5-5.4/45.8	10-0F5104	5
10-SJ-5-23.9/25.1	10-0P3004	5
10-SJ-5-28.3/29.5	10-0M8204	5
10-SJ-12-23.1/0	10-0H2004	5
10-SJ-26-15.3/15.9	10-499004	5
10-SJ-99-1.7/0	10-0K8104	5
10-SJ-99-14.1/15	10-1A7004	6
10-SJ-99-16.7/0	10-0H5204	6
10-SJ-99-17.1/25.4	10-3A4304	6
10-SJ-99-25.4/29	10-0F3004	6
10-SJ-99-28.2/29	10-0J6104	6
10-SJ-99-35.6/36.3	10-0K5604	6
10-SJ-132-.6/2.2	10-0M3204	7
10-SJ-205-3.0/13.6	10-300164	7
10-STA-5-28.1/0	10-0N2104	7
10-STA-5-/28.1	10-0F85U4	7
10-STA-99-9.9/15	10-0F7204	7
10-TUO-108-45.5/50.3	10-0M4104	7
10-TUO-108-1.8/4.6	10-3404U4	8
10-TUO-120-7.4/11.3	10-0M4004	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-TUO-120-24.5/30	10-0P7704	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$207,026,043	\$105,966,603
-S-	FEDERAL AID (SECONDARY)	\$102,253,535	\$83,517,447
-SH-	STATE HIGHWAY	\$36,319,606	\$12,916,196
-ER-	STORM DAMAGE REPAIR	\$2,500,000	\$0
		\$596,673	\$0
District Total:		<u>\$348,695,857</u>	<u>\$202,400,247</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$2,315,939
Work completed this Period:	\$2,315,939