

Page 1
10/02/06

Location Contract Fed Aid	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-4-12.5/26.5 10-1A2104 STP- () --()		IN ALPINE COUNTY AT ROUTE 4 FROM LAKE H M BYARS CONSTRUCTION CO ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	P O BOX 10047 RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0% 0%
HA23							
10-ALP-89-14.9/21.4 10-0E9804 ACST-P089-(087)E P0-88 0-(7E) --() HA22 WPCP		IN ALPINE COUNTY AT AND NEAR MARKLEEVILLE FROM WEBSTER STREET TO ROUTE 88 RESURFACE ASPHALT CONCRETE	DON GARCIA EXCAVATING AND POST OFFICE BOX 7176 SOUTH LAKE TAHOE, CA 96158	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$1,843,269 \$1,813,877 \$0	11/23/05 12/07/05 08/30/06 08/30/06	100% 100% COMPLETED
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028)E P0-16 0-(8E) --() HA22 WPCP		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. (209)334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-7222	\$2,197,847 \$2,115,724 \$0	11/16/04 12/06/04 09/29/05	100% 100%
10-AMA-49-7.0/11 10-049944 ACST-P049-(129)E P0-49 1-(9E) --() HE14 SWPPP		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING/STIMPEL A JOINT VENTURESHIVINDER SINGH P.O. BOX 492335 REDDING CA-96049-2335	260 HANFORD STREET SUTTER CREEK, CA-95685 (209) 267-9068	\$24,468,918 \$19,759,823 \$1,505,865	03/22/04 03/26/04 02/09/07	26% 81%
10-AMA-88-7.4/0 10-1A6714 ACST-P088-(047)E P0-88 0-(7E) --() HB1 WPCP		IN AMADOR COUNTY NEAR IONE AT JACKSON VALLEY ROAD LANDSCAPING AND IRRIGATION	WATKIN AND BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$157,164 \$100,807 \$4,034	08/10/05 08/24/05 12/31/08	30% 64%
10-AMA-88-24.3/24.4 10-2A4104 ER- () --()		IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630 LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0% 0%
HA23							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 2
10/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-88-42.1/46.9 10-406404 ACNH-P088-(046)E --()		IN AMADOR COUNTY NEAR COOKS STATION AND HAM STATION AT VARIOUS LOCATIONS CONSTRUCT PASSING LANES	FORD CONSTRUCTION COMPANY, 639 EAST LOCKEFORD STREET LODI, CA 95240-2406	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$5,056,737 \$2,418,431 \$574,432	11/04/05 11/18/05 12/30/06	79% 48%
HE14	SWPPP						
10-AMA-88-66.6/68.5 10-0M4404		IN AMADOR COUNTY IN AND NEAR KIT CARSON FROM 0.4 KM EAST OF SILVER LAKE SPILLWAY BRIDGE TO 5.1 KM WEST OF ALPINE COUNTY LINE ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. POST OFFICE BOX 1630 LODI, CA 95241	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 (209) 333-6928	\$391,266 \$343,489 \$0	05/10/06 05/19/06 09/15/06 09/15/06	100% 100% COMPLETED
HM1	WPCP						
10-AMA-104-3.6/0 10-2A2704 ACST-S104-(003)E --()		IN AMADOR COUNTY NEAR IONE FROM 0.2 KM WEST OF DRY CREEK BRIDGE TO 0.2 KM EAST OF DRY CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY POST OFFICE BOX 1508 RANCHO CORDOVA, CA 95741	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$2,013,925 \$1,981,371 \$860	06/10/04 06/26/04 12/31/06	0% 0% PLANT EST SATIS
HA21	SWPPP						
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001)E P1-24 0-(1E) --()		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONSTRUCTIORS	SHIVINDER S SINGH 260 HANFORD STREET STOCKTON, CA 95203 (209) 267-9068	\$2,846,303 \$2,233,054 \$79,735	04/06/05 04/13/05 04/25/07	44% 78%
HA21	WPCP						
10-CAL-4-8.1/8.4 10-0L7504		IN CALAVERAS COUNTY AT COPPEROPOLIS FROM OBRYNES FERRY ROAD TO 0.4 KM EAST OF OBYRNES FERRY ROAD EXTEND EXISTING LEFT TURN LANE	GEORGE REED, INC P.O. BOX 548 SONORA, CA 95370	MARCELINO DE LA CRUZ P.O. BOX 430 (209) 736-9563	\$392,150 \$324,576 \$11,100	04/14/06 04/24/06 09/29/06	95% 83% SUSPENDED
HB4N	WPCP						
10-CAL-4-35.4/0 10-2A9804		IN CALAVERAS AND TUOLUMNE COUNTIES BETWEEN MURPHYS AND HATHAWAY PINES AND IN TUOLUMNE COUNTY ON ROUTE 108 AT SOULSBYVILLE ROAD CONSTRUCT 2 SAND STORAGE FACILITIES	ON GRADE POST OFFICE BOX 159 JAMESTOWN CA 95327	WORTHINGTON, V.RAY POST OFFICE BOX 218 (209) 533-3894	\$1,431,228 \$504,760 \$111,846	01/30/06 02/10/06 12/26/06	50% 35%
HA12	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 3
10/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-CAL-4-42.7/49.6 10-0E9704		IN CALAVERAS COUNTY NEAR ARNOLD FROM MORAN ROAD TO 0.5 KM EAST OF MEKO DRIVE RESURFACE ASPHALT CONCRETE	GEORGE REED INC P.O. BOX 548 SONORA, CA 95370	DE LA CRUZ MARCELINO P.O. BOX 430 (209) 736-9563	\$2,618,781 \$153,978 \$153,978	07/28/06 08/07/06 11/01/06	11% 6%
HA22	WPCP						SUSPENDED
10-MER-99-5.0/21 10-0P2804		IN MERCED COUNTY AT VARIOUS LOCATIONS FROM 0.4 KM SOUTH OF DEADMAN CREEK BRIDGE TO 0.6 KM NORTH OF BUHACH ROAD OVERCROSSING RESURFACE ASPHALT CONCRETE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$2,534,385 \$0 \$0	09/11/06 09/18/06	0% 0%
HA22	WPCP						
10-MER-99-10.2/12.8 10-363114 ACNH-P099-(493)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MCHENRY ROAD TO 0.4 KM SOUTH OF CHILDS AVENUE OVERCROSSING CONSTRUCT FREEWAY AND BRIDGES	GRANITE CONSTRUCTION (831)724-1011	KEWAL VIRK P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$69,116,431 \$46,647,965 \$3,725,585	11/10/05 11/28/05 02/21/08	29% 67%
HE14	SWPPP						
10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --()		IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901	HASSAN JAKHAR (209) 726-5485	\$1,280,282 \$581,937 \$16,110	01/06/06 01/17/06 08/04/09	11% 45%
HA25	SWPPP						
10-MER-99-26.5/28.8 10-3169E4 ACNH-P099-(487)E --()		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.4 KM SOUTH OF ARENA WAY TO 0.4 KM SOUTH OF HAMMATT AVENUE OVERCROSSING CONSTRUCT FREEWAY	AGEE CONSTRUCTION CORPORATION P O BOX 629 CLOVIS, CA 93613	SAYED HASHEMYAN 611 SAN JUAN AVE STOCKTON, CA 95203	\$24,054,496 \$11,654,874 \$1,498,151	11/07/05 11/18/05 01/10/08	28% 48%
HB4C	SWPPP						
10-MER-99-28.2/36.4 10-2A50U4 ACNH-P099-(436)E --()		IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,537,235 \$2,485,571 \$11,970	04/24/02 05/14/02 10/06/06	0% 0%
HE12	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 4
10/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027)E P1-40 0-(7E) --() HA22		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559) 665-9083	\$2,547,392 \$2,527,218 \$0	02/13/03 02/25/03 10/14/08	99% 99% SUSPENDED
10-MER-152-18.4/19.5 10-0M3504		IN MERCED COUNTY IN AND NEAR LOS BANOS AT VARIOUS LOCATIONS COLD PLANE ASPHALT CONCRETE	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381-3367	HASSAN JAKHAR P.O. BOX 878	\$816,329 \$857,607 \$0	05/04/06 05/22/06 07/24/06	93% 98%
HM1	WPCP						
10-MER-152-19.5/25 10-0P2904		IN MERCED COUNTY IN AND NEAR LOS BANOS FROM CENTRAL CALIFORNIA IRRIGATION DISTRUCT MAIN CANAL TO 0.5 KM WEST OF DELTA ROAD REPLACE ASPHALT CONCRETE	TEICHERT CONSTRUCTION P.O. BOX 3367 TURLOCK, CA 95381-	HASSAN JAKHAR 1801 MOTEL DRIVE (209) 726-5485	\$1,106,383 \$730,188 \$730,188	08/29/06 09/05/06 10/19/06	43% 66%
HA22	WPCP						
10-MER-165-32.2/32.6 10-0H5504		IN MERCED COUNTY NEAR HILMAR FROM 0.4 KM SOUTH OF WILLIAMS AVENUE TO 0.4 KM NORTH OF WILLIAMS AVENUE INSTALL LEFT TURN LANE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734		\$612,839 \$0 \$0	05/04/06 05/22/06	0% 0%
HB1	SWPPP						
10-MPA-140-34.0/51 10-0A8204 ER-3117-(001)E --() HA23		ABOUT 5 MILES EAST OF MIDPINES IN THE F AND H CONSTRUCTION MERCED RIVER CANYON FROM BRICE BURG P O BOX 55245 TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR			\$2,000,000 \$0 \$0	01/21/97 01/21/97	0% 0%
10-MPA-140-42.3/43.5 10-0P4404		IN MARIPOSA COUNTY ON ROUTE 140 AT PM 42.3 CONSTRUCT TWO TEMPORARY BRIDGES AND HWY	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$9,985,000 \$1,419,669 \$638,630	06/16/06 06/17/06 10/30/06	21% 14%
201130							

Page 5
10/02/06

[illegible]

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 6
10/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-28.3/29.5 10-0M8204		IN SAN JOAQUIN COUNTY IN STOCKTON FROM SMITH CANAL BRIDGE TO RIVER DRIVE IRRIGATION SYSTEM	LONE STAR LANDSCAPE, INC. (408)682-0100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$527,550 \$96,780 \$92,092	05/30/06 06/08/06 12/01/06	46% 18%
HA25	WPCP						
10-SJ-12-18.4/20.8 10-0M2804		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.1 KM EAST OF CLUFF AVENUE P. O, BOX 1630 TO 0.1 KM EAST OF SUNRISE STREET RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. LODI CA95241	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$474,456 \$434,419 \$0	05/09/06 05/19/06 09/01/06 09/07/06	100% 100% COMPLETED
HM1	WPCP						
10-SJ-12-23.1/0 10-0H2004 ACST-X077-(016)E X0-77 0-(6E) --()		IN SAN JOAQUIN COUNTY NEAR CLEMENTS AT VARIOUS LOCATIONS WIDEN, SLURRY SEAL AND SIGNAL	GRANITE CONSTRUCTION INC. P. O. BOX 151 STOCKTON CA 95201	BAL BAHADUR PAUL 1110 W KETTLEMAN #35 (209) 333-6923	\$779,527 \$346,610 \$0	03/29/06 04/11/06 10/02/06	100% 44%
HB1	WPCP						
10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --()		IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE	GRANITE CONSTRUCTION COMPANY PO BOX 151 STOCKTON CA 95201	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$2,129,579 \$1,985,456 \$490,303	05/18/06 05/31/06 12/08/06	59% 92%
HB1	SWPPP						
10-SJ-99-1.7/0 10-0K8104 OTS-000C-(283) --()		IN SAN JOAQUIN COUNTY IN RIPON AT MILGEO AVENUE OVERCROSSING CHANGEABLE MESSAGE SIGN	TENNYSON ELECTRIC INC 7275 NATIONAL DRIVE LIVERMORE CA 94550 (925)606-1038		\$596,673 \$0 \$0	06/23/06 07/14/06	0% 0%
HB4N	WPCP						
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429)E PL62-10 0-(1) --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209) 941-1926	\$25,156,327 \$24,718,159 \$0	05/13/02 05/28/02 12/18/07	0% 0%
HE11	SWPPP						PLANT EST SATIS
HE11							

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 7
10/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-16.7/0 10-0H5204		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT MARIPOSA ROAD OVERCROSSING WIDEN ROADWAY	RGW CONSTRUCTION INC. PO BOX 2910 550 GREENVILLE RD LIVERMORE CA 94550-9235	NOMER GUTIERREZ 611 SAN JUAN AVENUE (209) 942-6160	\$1,341,357 \$599,695 \$294,780	05/17/06 05/30/06 12/29/06	39% 42%
HB1	WPCP						
10-SJ-99-17.1/25.4 10-3A4304 ACST-P099-(492)E G P0-99 4-(2E) --()		IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	DESILVA GATES CONSTRUCTION 4550 N. WILSON WAY STOCKTON, CA 95205	CASTILLO, MARIO D. 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209) 948-1926	\$6,896,836 \$2,923,379 \$511,900	06/24/05 07/12/05 04/24/07	42% 42%
HB1	SWPPP						
10-SJ-99-25.4/29 10-0F3004 ACST-P099-(502)E G P0-99 5-(2E) --()		IN SAN JOAQUIN COUNTY NEAR LODI FROM R & L BROSAMER INC. EIGHT MILE ROAD OVERCROSSING TO SOUTH 1777 OAKLAND BLVD., STE 300 LODI OVERCROSSING CONSTRUCT CONCRETE MEDIAN BARRIER	WALNUT CREEK CA 94596	MARIO CASTILLO 611 SAN JUAN AVENUE (209) 941-1926	\$10,160,175 \$1,329,027 \$1,035,098	06/30/06 07/12/06 07/27/07	15% 13%
HB1	SWPPP						
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC.	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209) 333-6928	\$449,829 \$441,101 \$0	06/17/03 06/27/03 12/29/06	92% 96%
HB32	SWPPP						
10-SJ-99-29.5/30.7 10-0K8704		IN SAN JOAQUIN COUNTY IN LODI FROM ROUTE 99 AND 12 SEPARATION TO EAST PINE STREET OVERCROSSING CONSTRUCT RUMBLE STRIP	GRANITE CONSTRUCTION CO. P. O. BOX 151 STOCKTON CA 95201	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$475,525 \$465,440 \$0	06/16/06 06/26/06 09/01/06 09/07/06	100% 100% COMPLETED
HB1	SWPPP						
10-SJ-99-30.7/38.7 10-0G0504 ACST-P099-(494)E G P0-99 4-(4E) --()		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.1 KM SOUTH OF EAST PINE STREET OVERCROSSING TO NORTH CHANNEL DRY CREEK BRIDGE PLACE RUMBLE STRIPS	GRANITE CONSTRUCTION COMPANY P. O. BOX 151 STOCKTON CA95201	BAL BAHADUR PAUL 1110 1110 W KETTLEMAN LANE #35 (209) 333-6923	\$496,975 \$495,138 \$0	11/09/05 11/28/05 09/01/06 09/06/06	100% 100% COMPLETED
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 8
10/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-99-35.6/36.3 10-0K5604		IN SAN JOAQUIN COUNTY NEAR ACAMPO FROM 0.1 KM SOUTH OF JAHANT ROAD OVERCROSSING TO 0.6 KM SOUTH OF COLLIER ROAD OVERCROSSING PAVE MEDIAN	GEORGE REED, INC. P.O. BOX 1630 LODI CA 95241	MARIO CASTILLO 611 SAN JUAN AVENUE (209) 041-1926	\$529,362 \$0 \$0	06/14/06 06/22/06 10/06/06	0% 0%
HA42	SWPPP						
10-SJ-132-.6/2.2 10-0M3204		IN SAN JOAQUIN COUNTY NEAR MODESTO AT VARIOUS LOCATIONS RESURFACE CONCRETE PAVEMENT	PROFESSIONAL CONSTRUCTION 164 BELLE AVE PLEASANT HILL CA 94523 (925)945-1052	DEOL, HARMINDER P.O BOX 1863 (209) 667-1869	\$634,589 \$65,770 \$65,770	04/28/06 05/16/06 10/23/06	27% 10% SUSPENDED
HM1B	WPCP						
10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	OC JONES/CC MEYERS JV 1520 FOURTH STREET BERKELEY,CA 94710	BLUM,ALFRED 611 SAN JUAN AVE. (209) 948-7216	\$76,231,376 \$2,466,611 \$0	03/28/06 04/12/06 06/11/10	12% 3%
HB4C	SWPPP						
10-STA-5-/28.1 10-0F85U4		IN STANISLAUS COUNTY AT VARIOUS LOCATIONS REPLACE RIGHT OF WAY FENCE	OUR VALLEY FENCE COMPANY (760)446-3100	GURDIP "DANNY" UPPAL 1110 W. KETTLEMAN LANE, SUITE 35 (209) 333-6930	\$657,552 \$657,119 \$358,046	06/13/06 06/23/06 09/25/06 09/26/06	46% 100%
HA42	WPCP						
10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --()		IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691	SUTTI, RENEE' M. P.O. BOX 1863 (209) 667-1147	\$4,115,112 \$820,088 \$230,392	02/06/06 02/22/06 08/02/07	9% 20%
HA25	SWPPP						
10-STA-132-19.6/0 10-0K1804 ACST-P132-(046)E G P1-32 0-(6E) --()		IN STANISLAUS COUNTY NEAR EMPIRE AT CODONI AVEUE AND FRAZINE ROAD INSTALL NEW SIGNALS	RICHARD A HEAPS ELECTRICAL 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857	DEOL, HARMINDER P.O. BOX 1863 (209) 667-1869	\$315,562 \$315,317 \$0	11/17/05 12/02/05 08/29/06 08/30/06	100% 100% SUSPENDED
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 9
10/02/06

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037)E P1-08 0-(7E) --() HE14	SWPPP	IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT P O BOX 598 WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED (209) 536-2646	\$45,750,870 \$44,712,375 \$0	06/21/01 07/07/01 08/23/07	0% 0% PLANT EST SATIS
10-TUO-108-21.0/25.1 10-0M4204		IN TUOLUMNE COUNTY NEAR LONG BARN FROM 0.9 KM WEST OF STODDARD SPRINGS ROAD TO 0.7 KM WEST OF SNOWHITE RIDGE DRIVE REPAIR ASPHALT CONCRETE PAVEMENT	GEORGE REED, INC. P.O. BOX 548 SONORA CA 95370	SONORA CONSTRUCTION P.O. BOX 218 (209) 533-3894	\$391,855 \$374,688 \$0	05/08/06 05/18/06 08/31/06 09/07/06	100% 100% SUSPENDED
HM1	WPCP						
10-TUO-108-45.5/50.3 10-0M4104		IN TUOLUMNE COUNTY NEAR DARDANELLA FROM 1.4 KM WEST OF DONNELL VISTA POINT TO 1.7 KM EAST OF CLARKS FORK ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED, INC. P.O. BOX 548 SONORA CA 95370	V. RAY WORTHINGTON, ACTING P.O. BOX 218 (209) 533-3894	\$869,310 \$551,897 \$551,897	05/22/06 05/31/06 09/20/06	73% 63%
HB1	WPCP						
10-TUO-120-7.4/11.3 10-0M4004		IN TUOLUMNE COUNTY NEAR YOSEMITE JUNCTION AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED INC P O BOX 548 SONORA CA 95370 (209)984-5202	V.RAY WORTHINGTON	\$787,775 \$624,094 \$90,000	04/19/06 05/03/06 10/05/06	73% 79%
HM1	WPCP						
10-TUO-120-24.5/30 10-0P7704		IN TUOLUMNE COUNTY ON NEW PRIEST GRADE AT VARIOUS LOCATIONS WIDENING ROADWAY AT VARIOUS LOCATIONS	TEICHERT CONSTRUCTION P. O. BOX 3367 TURLOCK, CA 95381	DEOL, HARMINDER P. O. BOX 1863 (209) 667-1869	\$2,485,000 \$252,326 \$252,326	08/10/06 08/14/06 12/31/06	50% 10%
201	130						

Totals:	Authorized Final Amt:	<u>\$353,896,001</u>	Completed to Date:	<u>\$191,337,021</u>	Work This Month:	<u>\$13,570,235</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-12.5/26.5	10-1A2104	1
10-ALP-89-14.9/21.4	10-0E9804	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-7.4/0	10-1A6714	1
10-AMA-88-24.3/24.4	10-2A4104	1
10-AMA-88-42.1/46.9	10-406404	2
10-AMA-88-66.6/68.5	10-0M4404	2
10-AMA-104-3.6/0	10-2A2704	2
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-8.1/8.4	10-0L7504	2
10-CAL-4-35.4/0	10-2A9804	2
10-CAL-4-42.7/49.6	10-0E9704	3
10-MER-99-5.0/21	10-0P2804	3
10-MER-99-10.2/12.8	10-363114	3
10-MER-99-15.2/16.2	10-482314	3
10-MER-99-26.5/28.8	10-3169E4	3
10-MER-99-28.2/36.4	10-2A50U4	3
10-MER-140-27.0/30.2	10-0A5804	4
10-MER-152-18.4/19.5	10-0M3504	4
10-MER-152-19.5/25	10-0P2904	4
10-MER-165-32.2/32.6	10-0H5504	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-MPA-140-34.0/51	10-0A8204	4
10-MPA-140-42.3/43.5	10-0P4404	4
10-MPA-140-42.3/0	10-0P2404	5
10-SJ-4-15.8/0	10-0H3504	5
10-SJ-4-17.6/19.5	10-3A9304	5
10-SJ-5-5.4/45.8	10-0F5104	5
10-SJ-5-23.9/25.1	10-0P3004	5
10-SJ-5-27.0/27.9	10-263414	5
10-SJ-5-28.3/29.5	10-0M8204	6
10-SJ-12-18.4/20.8	10-0M2804	6
10-SJ-12-23.1/0	10-0H2004	6
10-SJ-26-15.3/15.9	10-499004	6
10-SJ-99-1.7/0	10-0K8104	6
10-SJ-99-14.1/15	10-1A7004	6
10-SJ-99-16.7/0	10-0H5204	7
10-SJ-99-17.1/25.4	10-3A4304	7
10-SJ-99-25.4/29	10-0F3004	7
10-SJ-99-28.2/29	10-0J6104	7
10-SJ-99-29.5/30.7	10-0K8704	7
10-SJ-99-30.7/38.7	10-0G0504	7
10-SJ-99-35.6/36.3	10-0K5604	8
10-SJ-132-.6/2.2	10-0M3204	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-205-3.0/13.6	10-300164	8
10-STA-5-/28.1	10-0F85U4	8
10-STA-99-9.9/15	10-0F7204	8
10-STA-132-19.6/0	10-0K1804	8
10-TUO-108-45.5/50.3	10-0M4104	9
10-TUO-108-1.8/4.6	10-3404U4	9
10-TUO-108-21.0/25.1	10-0M4204	9
10-TUO-120-7.4/11.3	10-0M4004	9
10-TUO-120-24.5/30	10-0P7704	9

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$4,625,926	\$4,688,548
-F-	FEDERAL AID (PRIMARY)	\$209,095,846	\$93,220,740
-S-	FEDERAL AID (SECONDARY)	\$104,604,341	\$82,639,175
-SH-	STATE HIGHWAY	\$32,473,215	\$10,788,559
-ER-	STORM DAMAGE REPAIR	\$2,500,000	\$0
		\$596,673	\$0
District Total:		<u>\$353,896,001</u>	<u>\$191,337,021</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$9,014,834
Work completed this Period:	\$9,014,834