

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|-----------------------------------------------------------------------------|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------------|------------------------------------|--------------------------------|
| 10-ALA-580-1.5/8.7 10-0N1404 | | IN ALAMEDA COUNTY NEAR LIVERMORE AT VARIOUS LOCATIONS FROM GRANT LINE ROAD UNDERCROSSING TO 0.4 MILE WEST OF GREENVILLE ROAD UNDER INSTALL TRAFFIC ELECTRICAL SYSTEM | PRISM ENGINEERING INC. 630 REED STREET SANTA CLARA, CA 95050 | SINGH, PARMINDER PARADISE CONSTRUCTION OFFICE 157 SLOAN COURT SUITE B TRACY CA 95304 (209)601-8697 | \$564,702 \$508,538 \$64,243 | 12/03/08 12/18/08 09/25/09 | 91% 90% |
| HB4N | WPCP | | | | | | |
| 10-ALP-88-1.9/0 10-444204 | | IN AMADOR AND ALPINE COUNTIES AT PEDDLER HILL AND CAPLES LAKE MAINTENANCE STATIONS CONSTRUCT TWO NEW BUILDINGS | YOUNGER GENERAL CONTRACTOR INCEHAB A WAHED 3195 FITZGERALD ROAD RANCHO CORDOVA, CA 95742 | 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)333-6922 | \$6,098,785 \$3,341,864 \$0 | 03/18/08 04/17/08 07/14/10 | 1% 55% SUSPENDED |
| HA11 | WPCP | | | | | | |
| 10-AMA-16-/9.4 10-0S4904 | | IN AMADOR COUNTY AT AND NEAR FOREST HOME FROM SACRAMENTO COUNTY LINE TO ROUTE 49 PME CHIP SEAL | INTERNATIONAL SURFACING SYSTEMS POST OFFICE BOX 4770 MODESTO, CA 95352 | RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$483,133 \$378,541 \$0 | 04/09/09 04/24/09 12/31/09 | 50% 77% |
| HA22 | WPCP | | | | | | |
| 10-AMA-49-7.0/11 10-049954 | | IN AMADOR COUNTY IN AND NEAR SUTTER CREEK FROM 0.5 KM NORTH OF SUTTER CREEK BRIDGE TO 1.8 KM SOUTH OF AMADOR CREEK BRIDGE PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY, INCOSHITA, STANLEY T. 800 WEST EIGHT MILE ROAD STOCKTON, CA 95209 | 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928 | \$1,961,803 \$1,860,890 \$0 | 11/20/06 12/26/06 12/31/12 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 10-AMA-88-29.5/0 10-499804 ACST-P088-(049)E G P0-88 0-(9E) --() | | IN AMADOR COUNTY AT PIONEER FROM 0.3 KM EAST OF CARSON DRIVE TO 0.3 KM EAST OF DEFENDER GRADE ROAD WIDEN ROADWAY | TEICHERT CONSTRUCTION STOCKTON DISTRICT POST OFFICE BOX 1118 STOCKTON, CA 95201 | RICE CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$988,888 \$1,003,313 \$0 | 04/22/08 05/21/08 09/10/09 | 100% 100% COMPLETED |
| HB1 | SWPPP | | | | | | |
| 10-AMA-88-32.3/38 10-0S4704 SARR-P088-(052)E P0-88 0-(2E) --() | | IN AMADOR COUNTY IN AND NEAR BARTON FROM 0.1 MILE WEST OF WAGON WHEEL DRIVE TO 0.1 MILE WEST OF SILVER LAKE ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370 | RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$801,115 \$850,417 \$784,907 | 06/11/09 06/24/09 12/31/09 | 97% 98% SUSPENDED |
| HA22 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------------------------------------------------|------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|-------------------------|
| 10-AMA-88-60.8/66.7 10-0S4404 SARR-P088-(053)E P0-88 0-(3E) --() | | IN AMADOR COUNTY AT AND NEAR PLASSE FROM 2.0 MILES WEST OF TRAGEDY SPRINGS ROAD TO 0.3 MILE EAST OF KIT CARSON LODGE ROAD APPLY SEAL COAT | GRAHAM CONTRACTORS, INC. POST OFFICE BOX 26770 SAN JOSE, CA 95159 | RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$312,510 \$211,346 \$178,464 | 06/11/09 06/25/09 12/31/09 | 57% 68% SUSPENDED |
| 10-CAL-4-21.1/23.4 10-362504 | | IN CALAVERAS COUNTY IN AND NEAR ANGELS CAMP FROM 0.3 KM WEST OF ROUTE 4 AND 49 INTERSECTION TO 0.9 KM EAST OF ROLLER BYPASS ROAD CONSTRUCT HIGHWAY AND BRIDGES | TEICHERT CONSTRUCTION P.O. BOX 1118 STOCKTON, CA-95201 | SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA-95222 (209)736-6910 | \$24,700,437 \$23,891,152 \$748,802 | 08/10/07 09/07/07 08/20/10 09/24/09 | 43% 96% |
| HE14 | SWPPP | | | | | | |
| 10-CAL-4-40.1/40.6 10-0E4204 | | IN CALAVERAS COUNTY NEAR ARNOLD FROM MEADOWMONT WAY TO 0.3 KM WEST OF MEADOWVIEW ROAD WIDEN ROADWAY | TEICHERT CONSTRUCTION INC P.O. BOX 1118 STOCKTON, CA 95201 | SHIVINDER SINGH P.O. BOX 280 ANGELS CAMP, CA 95222 (209)736-6910 | \$652,650 \$680,804 \$543,139 | 06/02/09 06/24/09 10/23/09 09/30/09 | 63% 89% |
| HB4N | SWPPP | | | | | | |
| 10-CAL-49-20.5/30.9 10-0S4104 | | IN CALAVERAS CO NR SAN ANDREAS FROM RTE 12 TO 0.7 MI N OF NORTH LOMBARD I DR & IN CALAVERAS AND AMADOR COUNTIES IN AND NR JACKSON RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED, INC. POST OFFICE BOX 548 SONORA, CA 95370 | RICE, CLIFFORD A. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922 | \$2,091,636 \$1,968,340 \$262,076 | 01/06/09 01/27/09 12/31/09 | 88% 94% SUSPENDED |
| | WPCP | | | | | | |
| 10-MER-5-.4/32.3 10-0E7204 | | IN MERCED COUNTY AT VARIOUS LOCATIONS INSTALL TRAFFIC MONITORING STATIONS | RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857 | | \$1,533,811 \$0 \$0 | 07/08/09 08/12/09 | 0% 0% |
| HB4N | WPCP | | | | | | |
| 10-MER-59-14.1/0 10-0N9004 | | IN MERCED COUNTY IN MERCED AT CHILDS AVENUE INSTALL NEW SIGNALS | BART KREIGER PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD. TURLOCK, CA. 95381 P.O. BOX 3367 TURLOCK, CA. 95381 | KEWAL VIRK 107 HERON WAY.P.O. BOX 311 MERCED, CA. 95341 (559)696-1545 | \$428,722 \$355,499 \$105,009 | 03/13/09 04/03/09 09/24/09 10/01/09 | 100% 82% |
| HB1 | WPCP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--------------------------------------------------------------------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|-------------------------------------------|----------------------------------------------|--------------------------------|
| 10-MER-59-22.6/23.3 10-0F6504 ACHS-S059-(048)E P S0-59 0-(8E) --() | HB1 SWPPP | IN MERCED COUNTY ABOUT 10 KM NORTH OF BART KRIEGER PROJECT MANAGER MERCED FROM 0.2 KM SOUTH OF OAKDALE TO 0.5 KM NORTH OF OAKDALE ROAD INTERSECTION REALIGNMENT | TEICHERT CONSTRUCTION 835 SOUTH KILROY TURLOCK, CA. 95381 P.O. BOX 3367 TURLOCK, CA. 95381 | KEWAL VIRK POST BOX 311 MERCED, CA. (559)696-1545 | \$1,240,458 \$412,663 \$313,777 | 06/25/09 07/21/09 10/29/09 | 53% 33% |
| 10-MER-59-26.9/27.5 10-1A0704 ASCT-S059-(047)E S0-59 0-(7E) --() | HA21 SWPPP | IN MERCED COUNTY ABOUT 18 KM NORTH OF CC MYERS MERCED FROM 0.5 KM SOUTH TO 0.5 KM NORTH OF MERCED RIVER BRIDGE REPLACE BRIDGE | (916)635-9370 | KEWAL VIRK (559)696-1545 | \$6,991,117 \$7,000,607 \$0 | 09/25/07 10/24/07 11/04/09 | 0% 0% PLANT EST SATIS |
| 10-MER-99-15.2/16.2 10-482314 ACNH-P099-(477)E --() | HA25 SWPPP | IN MERCED COUNTY IN MERCED FROM O STREET UNDERCROSSING TO 0.5 KM NORTH OF V STREET UNDERCROSSING HIGHWAY PLANTING RESTORATION | WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901 | HASSAN JAKHAR (209)726-5485 | \$1,313,328 \$1,264,267 \$0 | 01/06/06 01/17/06 08/24/09 | 82% 97% |
| 10-MER-99-18.5/0 10-0N1704 | HM3 WPCP | IN MERCED COUNTY IN MERCED AT FRANKLIN ROAD OVERCROSSING REPAINT BRIDGE | TODD ANDERSON JEFFCO PAINTING & COATING INC.1260 RAILROAD AVE.P.O. BOX2015 1260 RAILROAD AVE.BLDG. 750 P.O. BOX 2015, VALLEJO.CA. | KEWAL VIRK 107 HERON WAY, P.O. BOX 311 MERCED, CA. 95341 (559)696-1545 | \$566,196 \$462,896 \$147,316 | 04/17/09 05/05/09 11/05/09 10/01/09 | 100% 83% OVER RUN |
| 10-MER-99-23.8/26.5 10-414814 | HE14 SWPPP | IN MERCED COUNTY IN AND NEAR ATWATER FROM 0.4 KM NORTH OF ATWATER OVERHEAD TO 0.4 KM SOUTH OF ARENA WAY P O BOX 6227 CONSTRUCT FREEWAY AND BRIDGES | ATWATER BAY CITIES PAVING AND GRADING INC. P O BOX 6227 CONCORD CA 94524 | SAYED HASHEMYAN 490 S. GOLDEN STATE BLVD. TURLOCK, CA 95381-1863 | \$31,579,743 \$25,670,123 \$636,395 | 03/20/08 04/07/08 08/23/10 | 0% 0% PLANT EST SATIS |
| 10-MER-99-32.6/37.2 10-0L5804 ACST-P099-(515)E P0-99 5-(5E) --() | SWPPP | IN MERCED COUNTY NEAR DELHI FROM 0.9 MILE SOUTH OF SOUTH AVENUE OVERCROSSING TO 0.5 MILE NORTH OF GRIFFITH ROAD OVERCROSSING HIGHWAY PLANTING | ODYSSEY LANDSCAPE, INC. 5400 W HIGHWAY 12 LODI, CA 95242 | HASSAN JAKHAR P.O. BOX 311 MERCED, CA 95341 (209)724-9096 | \$600,971 \$413,329 \$7,224 | 08/19/08 09/10/08 07/31/12 | 18% 69% |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|----------------------------------------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|------------------------------------------|----------------------------------------------|-------------------------------|
| 10-MER-152-/13.2 10-0S4004 | | IN MERCED COUNTY ABOUT 7 MILES WEST OF LOS BANOS FROM SANTA CLARA COUNTY LINE TO ROUTE 152/33 SEPARATION RUBBERIZED HOT MIX ASPHALT OVERLAY | GRANITE CONSTRUCTION COMPANY 2716 GRANITE COURT FRESNO, CA 93706 | HASSAN JAKHAR P.O. BOX 311, MERCED, CA 95341 (209)724-9096 | \$3,488,320 \$3,429,612 \$0 | 04/01/09 04/20/09 08/24/09 08/27/09 | 100% 100% COMPLETED |
| | WPCP | | | | | | |
| 10-SJ-4-5.4/6.9 10-0H04U4 SARR-P004-(133)E P0-04 1-(3E) --() | | IN SAN JOAQUIN COUNTY NEAR HOLT FROM 0.8 KM WEST OF TRACY BOULEVARD BOULEVARD TO 1.6 KM EAST OF TRACY BOULEVARD CURVE IMPROVEMENT | DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220 | | \$6,432,432 \$0 \$0 | 09/03/09 09/21/09 | 0% 0% |
| | SWPPP | | | | | | |
| 10-SJ-4-8.1/T14.3 10-283204 ACST-P004-(132)E P0-04 1-(2E) --() | | IN SAN JOAQUIN CO NEAR STOCKTON 0.2 MI EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE PAVEMENT REHABILITATION | TOP GRADE CONSTRUCTION INC 315 FYFFE AVENUE SUITE G STOCKTON CA 95203 (209)467-4102 | | \$4,929,465 \$0 \$0 | 07/23/09 08/10/09 | 0% 0% |
| | SWPPP | | | | | | |
| 10-SJ-4-15.7/19.4 10-0N2604 | | IN SAN JOAQUIN COUNTY IN STOCKTON AT VARIOUS LOCATIONS FROM GARFIELD STREET OVERHEAD AT EASTBOUND ROUTE 4/NORTHBOUND ROUTE 99 CONN TREAT BRIDGE DECKS | DEBRUIN CONSTRUCTION INC RICHARD DEBRUIN P O BOX 1355 FRENCH CAMP CA 95231 | NOMER GUTIERREZ (209)942-6160 | \$845,956 \$404,917 \$265,505 | 02/26/09 03/20/09 10/30/09 | 70% 46% SUSPENDED |
| | WPCP | | | | | | |
| 10-SJ-4-/0 10-0C1504 | | IN SAN JOAQUIN COUNTY NEAR DISCOVERY BAY ON ROUTE 4 AT OLD RIVER BRIDGE AND NEAR TERMINOUS ON ROUTE 12 AT MOKELUMNE RIVER BR REPAIR BRIDGE CONTROL HOUSE | ZONDIROS CORPORATION 2401 208TH STREET, SUITE C8 TORRANCE, CA 90501 | CHARLES HAGOOD 611 SAN JUAN AVENUE SACRAMENTO, CA 95203 (209)608-0054 | \$741,000 \$605,076 \$79,618 | 10/23/08 11/14/08 10/20/09 | 83% 82% |
| | WPCP | | | | | | |
| 10-SJ-5-.3/6.4 10-0N4104 | | IN SAN JOAQUIN COUNTY ABOUT 7 MILES SOUTH OF LATHROP FROM GAFFERY ROAD UNDERCROSSING TO ROUTE 5/33 SEPARATION AND OVERHEAD TREAT BRIDGE DECKS METHACRYLATE | C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957426811 (916)635-9370 | WAZIRI, MOHAMMAD 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)470-8790 | \$674,185 \$154,624 \$154,624 | 05/19/09 06/16/09 10/28/09 | 62% 23% |
| | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------------------------------------------------------------|------------------|------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------|---------------------------------------|----------------------------------------------|--------------------------------|
| 10-SJ-5-3.3/49.2 10-0N2704 | | IN SAN JOAQUIN COUNTY ON ROUTE 5 AT VARIOUS LOCATIONS TREAT BRIDGE DECKS | DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)462-5100 | WAZIRI, MOHAMMAD 1110 W KETTLEMAN LN, SUITE 35 LODI, CA 95240 (209)470-8790 | \$364,362 \$340,496 \$0 | 04/27/09 05/08/09 09/29/09 | 93% 85% |
| HM3 | WPCP | | | | | | |
| 10-SJ-5-12.9/12.9 10-0U3304 | | IN SAN JOAQUIN COUNTY IN LATHROP AT PARADISE CUT BRIDGE REPLACE STEEL BEARING ASSEMBLIES | C C MYERS INC 3286 FITZGERALD ROAD RANCHO CORDOVA CA 957426811 (916)635-9370 | MARQUEZ, PAMELA J 157 SLOAN CT, SUITE B TRACY, CA 95304 (209)221-6585 | \$1,004,539 \$553,707 \$394,799 | 06/19/09 07/02/09 10/11/09 | 72% 57% |
| | WPCP | | | | | | |
| 10-SJ-5-13.8/25.4 10-0S2804 | | IN SAN JOAQUIN COUNTY IN AND NEAR LATHROP AND STOCKTON FROM PARADISE CUT OVERFLOW BRIDGE TO ROUTE 5/4 SEPARATION RESURFACE HIGHWAY | GRANITE CONSTRUCTION P.O. BOX 151 STOCKTON, CA 95201 | MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926 | \$3,056,516 \$2,806,089 \$0 | 05/09/08 07/21/08 08/25/09 08/25/09 | 100% 100% COMPLETED |
| HM | WPCP | | | | | | |
| 10-SJ-12-12.4/13 10-0Q8904 | | IN SAN JOAQUIN COUNTY NEAR LODI FROM TOP GRADE CONSTRUCTION 03. MILES WEST TO 0.3 MILE EAST OF DEVRIES ROAD INSTALL TRAFFIC SIGNAL | 50 CONTRACTORS STREET LIVERMORE CA 94551 | GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208 | \$380,690 \$234,446 \$234,446 | 04/15/09 04/28/09 10/08/09 | 40% 62% |
| HB1 | SWPPP | | | | | | |
| 10-SJ-26-15.3/15.9 10-499004 ACST-P026-(022)E P0-26 0-(2E) --() | | IN SAN JOAQUIN COUNTY NEAR BELLOTA FROM CALAVERAS RIVER BRIDGE TO 1.5 KM WEST OF DUCK CREEK BRIDGE REALIGN EXISTING CURVE | GRANITE CONSTRUCTION COMPANY PO BOX 151 STOCKTON CA 95201 | NOMER GUTIERREZ 611 SAN JUAN AVENUE STOCKTON CA 95203 (209)942-6160 | \$2,201,662 \$2,326,573 \$0 | 05/18/06 05/31/06 09/21/09 09/25/09 | 0% 0% PLANT EST SATIS |
| HB1 | SWPPP | | | | | | |
| 10-SJ-88-3.2/0 10-0L9504 ACHS-P088-(050)S GPO8-8 05-(HSI)P 10 0-88-() HB1 | | IN SAN JOAQUIN COUNTY NEAR WATERLOO AT ALPINE ROAD INSTALL TRAFFIC SIGNAL | SIMON COSTA COLUMBIA ELECTRIC 1980 DAVIS ST SAN LEANDRO, CA 94577 | GREG BERRY 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7208 | \$287,485 \$280,240 \$7,499 | 10/03/08 10/30/08 09/30/09 | 100% 96% OVER RUN |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---------------------------------------------------------------------------|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|----------------------------------------|----------------------------------------------|--------------------------------|
| 10-SJ-88-3.8/4.9 10-0G3204 ACHS-P088-(051)S GP08-8 05-() --() | | IN SAN JOAQUIN COUNTY NEAR WATERLOO FROM 0.4 KM WEST OF BAKER ROAD TO 0.4 KM EAST OF PEZZI ROAD REALIGN OFFSET INTERSECTION | KNIFE RIVER CONSTRUCTION C/O LEO VASCONCELOS 655 WEST CLAY STREET STOCKTON, CA 95206 1722 | NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVE STOCKTON, CA 95203 (209)942-6160 | \$1,026,168 \$421,551 \$301,856 | 05/26/09 06/05/09 02/09/09 | 36% 41% |
| 10-SJ-88-13.8/16.4 10-0G7604 | | IN SAN JOAQUIN COUNTY AT OR NEAR LOCKEFORD FROM 0.2 MILE NORTH OF WEST JUNCTION ROUTE 12 TO 0.1 MILE EAST OF DISCH ROAD RUBBERIZED HOT MIX ASPHALT OVERLAY | GEORGE REED INC. POBOX 4760 MODESTO, CA 95352 | MARIO CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926 | \$1,287,594 \$1,453,561 \$0 | 08/19/08 09/04/08 08/25/09 08/27/09 | 100% 100% COMPLETED |
| HA22 | WPCP | | | | | | |
| 10-SJ-99-21.9/21.9 10-0N8404 | | IN SAN JOAQUIN COUNTY NEAR STOCKTON AT CALAVERAS RIVER OVERCROSSING REHABILITATE FRONTAGE ROADS | TOM MAYO CONSTRUCTION INC. 4735 E FREMONT STREET STOCKTON, CA 95215 | MARIO D CASTILLO 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)941-1926 | \$260,644 \$151,529 \$151,529 | 05/28/09 06/24/09 10/06/09 | 77% 57% |
| | WPCP | | | | | | |
| 10-SJ-99-27.5/0 10-0N9104 | | IN SAN JOAQUIN COUNTY NEAR LODI AT ARMSTRONG ROAD REPLACE HIGHWAY PLANTING | SCOTT ESSON WATKIN & BORTOLUSSI, INC. 77 LARKSPUR ST SAN RAFAEL, CA 94901-4886 | CHARLES HAGOOD 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7742 | \$365,600 \$256,835 \$1,300 | 01/28/09 02/17/09 06/04/12 | 0% 0% PLANT EST SATIS |
| HA1 | SWPPP | | | | | | |
| 10-SJ-99-36.7/36.7 10-0N3904 | | IN SAN JOAQUIN COUNTY NEAR GALT AT COLLIER ROAD OVERCROSSING REPAIR BRIDGE GIRDER | CHRISTIE CONSTRUCTORS INC. 4925 SEAPORT AVENUE RICHMOND, CA 94804 | MARIO D CASTILLO (209)941-1926 | \$167,420 \$113,040 \$113,040 | 06/04/09 07/09/09 10/28/09 | 53% 68% |
| HA21 | WPCP | | | | | | |
| 10-SJ-99-/0 10-3A6304 | | IN SAN JOAQUIN CO. IN RIPON AT THE STANISLAUS RIVER BRIDGE RESURFACE BRIDGE DECKS | AMERICA CIVIL CONSTRUCTORS WEST COAST 3701 MALLARD DRIVE, BENICIA, CA 94510 | NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE, 611 SAN JUAN AVENUE STOCKTON, CA 95203 (209)942-6160 | \$1,862,403 \$1,353,535 \$97,648 | 05/28/09 06/11/09 11/27/09 | 54% 73% |
| HM3H | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|------------------------------------------------------------------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|---------------------------------------------|----------------------------------------------|------------------------------------|
| 10-SJ-205-2.4/0 10-0N4004 | | IN SAN JOAQUIN COUNTY NEAR TRACY AT HANSEN ROAD OVERCROSSING REPAIR GIRDER | VALENTINE CORPORATION P O BOX 9337 SAN RAFAEL CA 949129337 (415)453-3732 | MARQUEZ, PAM 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585 | \$827,369 \$0 \$0 | 06/08/09 06/25/09 01/12/10 | 0% 0% |
| HA21 | WPCP | | | | | | |
| 10-SJ-205-3.0/13.6 10-300164 ACNH-X077-(014)N X0-77 0-(4N) --() | | IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES | OC JONES/CC MYERS JV 1520 FOURTH STREET BERKELY,CA 94710 | MARQUEZ, PAMELA J 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)221-6585 | \$92,769,669 \$91,527,654 \$6,149,466 | 03/28/06 04/12/06 09/10/10 | 0% 0% PLANT EST SATIS |
| HB4C | SWPPP | | | | | | |
| 10-SJ-205-8.1/8.1 10-0N1304 | | IN SAN JOAQUIN COUNTY IN TRACY AT MACARTHUR DRIVE MODIFY TRUCK TURNING RADIUS | GRANITE CONSTRUCTION COMPANY P.O BOX 50085 WATSONVILLE, CA 95077 | SINGH, PARMINDER 157 SLOAN COURT, SUITE B TRACY, CA 95304 (209)601-8697 | \$102,960 \$92,413 \$0 | 10/03/08 10/17/08 08/24/09 08/25/09 | 100% 100% COMPLETED |
| HB4N | WPCP | | | | | | |
| 10-STA-4-1.6/0 10-0G2004 | | IN STANISLAUS COUNTY NEAR FARMINGTON AT ROCK CREEK BRIDGE CONSTRUCT ROCK SLOPE PROTECTION | CAL-NEVA CONSTRUCTION SERVICES, INC P.O. BOX 64 LOOMIS, CA 95650 | COLIN DORAN P.O. BOX 430 ALTAVILLE, CA 95221 (209)736-9563 | \$132,972 \$46,503 \$46,503 | 05/27/09 07/08/09 10/13/09 | 55% 35% |
| HA21 | SWPPP | | | | | | |
| 10-STA-33-.5/14.5 10-0G7704 SARR-S033-(069)E S0-33 0-(9E) --() | | IN STANISLAUS COUNTY IN NEWMAN FROM INYO STREET TO 0.1 MILE SOUTH OF JENSEN ROAD AND IN PATTERSON FROM SPERRY AVENUE TO WARD AVEN REHABILITATE ROADWAY | KNIFE RIVER CONSTRUCTION P O BOX 6099 STOCKTON CA 952060099 (209)948-0302 | | \$1,303,730 \$0 \$0 | 08/17/09 08/26/09 | 0% 0% |
| HA22 | WPCP | | | | | | |
| 10-STA-33-17.8/27.1 10-0S4604 SARR-P033-(068)E P0-33 0-(8E) --() | | IN MERCED COUNTY IN AND NEAR DOS PALOS AND IN STANISLAUS COUNTY AT AND NEAR WESTLEY SOUTH OF ROGERS ROAD TO SJ CO LINE RUBBERIZED HOT ASPHALT OVERLAY | MARK KRASKO PROJECT MANAGER TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK,CA.95381 P.O.BOX 3367 TURLOCK,CA. 95381 | KEWAL VIRK 107 HERON WAY. P.O. BOX 311 MERCED, CA. 95341 (559)696-1545 | \$1,974,788 \$1,930,848 \$0 | 06/16/09 06/25/09 08/31/09 09/02/09 | 100% 100% COMPLETED |
| | WPCP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|-------------------------------------------------------------------------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|------------------------------------|--------------------------------|
| 10-STA-99-1.7/14.9 10-0N2804 | | IN CALAVERAS, STANISLAUS AND SAN JOAQUIN COUNTIES AT VARIOUS LOCATIONS (KP VARIOUS LOCATIONS) CONSTRUCT APPROACH SLABS | CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH STREET NATIONAL CITY CA 91950 (619)474-4242 | | \$581,938 \$0 \$0 | 05/26/09 06/16/09 | 0% 0% |
| HM3 | WPCP | | | | | | |
| 10-STA-99-9.9/15 10-0F7204 ACNH-P099-(500)E --() | | IN STANISLAUS COUNTY IN AND NEAR MODESTO AND CERES FROM 0.2 KM SOUTH OF THE PINE STREET OVERCROSSING TO THE TUOLUMNE RIVER BRIDGE PLANTING AND IRRIGATION | WATKIN AND BORTOLUSSI INC FORSTER AND KROEGER LANDSCAPE MAINTENANCE INC 77 LARKSPUR STREET SAN RAFAEL CA 949014886 (415)453-4691 | SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147 | \$4,266,373 \$3,924,329 \$24,161 | 02/06/06 02/22/06 04/07/10 | 78% 92% |
| HA25 | SWPPP | | | | | | |
| 10-STA-99-11.9/11.9 10-2A7704 | | IN STANISLAUS COUNTY IN CERES FROM 0.5 KM SOUTH OF WHITMORE AVENUE OVERCROSSING TO 0.7 KM NORTH OF WHITMORE AVENUE OVERCROSSING RECONSTRUCT INTERCHANGE | NEHEMIAH CONSTRUCTION INC 801 FIRST STREET SUITE G BENICIA CA 94510 (707)746-6870 | DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1869 | \$17,132,362 \$11,350,426 \$67,298 | 06/23/08 07/09/08 07/11/11 | 36% 65% |
| HE11 | SWPPP | | | | | | |
| 10-STA-99-15.0/16.5 10-0F7304 | | IN STANISLAUS COUNTY IN AND NEAR MODESTO FROM TUOLUMNE RIVER BRIDGE TO 0.7 KM NORTH OF ROUTE 219 AND 99 SEPARATION PLANTING AND IRRIGATION | ODYSSEY LANDSCAPE COMPANY 5400 W HWY 12 LODI, CA 95242 | ALFRED BLUM/OBAIDULLAH "ABDUL" RASHID WATERFRONT CONSTRUCTION FIELD OFFICE 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)948-7216 | \$1,787,465 \$1,617,136 \$5,616 | 09/18/07 10/16/07 12/23/11 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 10-STA-99-21.9/22.3 10-0K7004 | | IN STANISLAUS COUNTY AT SALIDA AT ROUTE 99/219 SEPARATION WIDEN ROADWAY AND RAMPS | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011 | SUTTI, RENEE' M. P.O. BOX 867 (952 GOODWIN DRIVE) RIPON, CA. 95366 | \$798,050 \$0 \$0 | 07/15/09 07/28/09 | 0% 0% |
| HB4N | SWPPP | | | | | | |
| 10-STA-108-22.4/26.5 10-3A7404 ACST-P108-(045)E P1-08 0-(5E) --() | | IN STANISLAUS COUNTY IN MODESTO FROM GEORGE REED INC. ROUTE 132 TO CORALWOOD DRIVE REHABILITATE PAVEMENT | | ALFRED BLUM/OBAIDULLAH RASHID 611 SAN JUAN AVE., STOCKTON, CA 95203 (209)610-0806 | \$5,789,745 \$2,969,258 \$953,245 | 08/06/08 08/15/08 10/24/09 | 38% 49% |
| HA22 | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09**

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---------------------------------------------------------------------------------|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 10-STA-132-14.9/L16.8 10-3A6504 NH- () --() | | IN STANISLAUS COUNTY ON ROUTE 132 IN MODESTO FROM L STREET TO SAN JUAN DRIVE PAVEMENT REHABILITATION | TEICHERT CONSTRUCTION 835 SOUTH KILROY ROAD TURLOCK, CA 95380 | BAL BAHADUR PAUL 952 GOODWIN DRIVE RIPON, CA 95366 (209)599-5264 | \$4,668,975 \$413,722 \$285,716 | 04/10/09 04/24/09 01/14/10 | 100% 9% OVER RUN |
| HA22 | WPCP | | | | | | |
| 10-STA-132-20.1/0 10-0J9004 | | IN STANISLAUS COUNTY AT EMPIRE AT SANTA FE AVENUE CONSTRUCT RIGHT TURN CHANNELIZATION | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | | \$140,260 \$0 \$0 | 06/05/09 06/24/09 | 0% 0% |
| HB4N | WPCP | | | | | | |
| 10-STA-219-.1/2.9 10-0A8704 | | IN STANISLAUS COUNTY AT SALIDA FROM SOUTHBOUND RAMP INTERSECTION OF ROUTE 99/219 SEPARATION TO 0.2 KM WEST OF DALE ROAD WIDEN AND RESURFACE ROADWAY | GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734 | SUTTI, RENEE' M. P.O. BOX 867 RIPON, CA. 95366-0867 (209)599-3699 | \$6,849,130 \$3,789,718 \$222,619 | 06/19/08 07/09/08 06/22/10 | 47% 55% |
| HB4C | SWPPP | | | | | | |
| 10-TUO-49-18.6/27.4 10-0S4504 SARR-P049-(145)E P0-49 1-(5E) --() | | IN TUOLUMNE COUNTY IN AND NEAR SONORA FROM 0.2 MILE SOUTH OF PESCE WAY TO CALAVERAS COUNTY LINE RUBBERIZED HOT MIX ASPHALT OVERLAY | GRANITE CONSTRUCTION, INC. JASON SLAVENS PROJECT ENGINEER PO BOX 151 STOCKTON, CA 95201 | ALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)610-9363 | \$1,037,266 \$911,099 \$864,679 | 06/11/09 06/23/09 10/15/09 | 45% 83% |
| 10-TUO-49-20.4/0 10-0N9904 | | IN TUOLUMNE COUNTY NEAR SONORA AT PARROTTS FERRY ROAD INSTALL TRAFFIC SIGNALS | TENNYSON ELECTRIC, INC. BRYANT PROJECT MANAGER 7275 NATIONAL DRIVE SUITE A LIVERMONRE, CA 94550 | CURTISALFRED BLUM / KAREN BONNETTI-NELSON 952 GOODWIN DRIVE RIPON, CA 95366 (209)923-3254 | \$188,898 \$89,445 \$89,445 | 04/27/09 06/03/09 10/31/09 | 98% 48% |
| HB1 | WPCP | | | | | | |
| 10-TUO-49-23.1/23.6 10-0J1504 ACHS-P049-(146)E P P0-49 1-(6E) --() | | IN TUOLUMNE COUNTY NEAR TUTTLETOWN FROM 0.2 KM SOUTH OF FRAGUERO ROAD TO 0.1 KM SOUTH OF MORMON CREEK ROAD REALIGN ROADWAY AND WIDEN SHOULDERS | LADD AND ASSOCIATES P O BOX 992750 REDDING CA 960992750 (539)241-6102 | | \$1,201,423 \$0 \$0 | 09/17/09 10/01/09 | 0% 0% |
| HB1 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/09

District 10

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---------------------------------------------|---------------------|------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|------------------------------------------|---------------------------------------------|----------------------------|
| 10-TUO-108-64.5/0 10-0M2404 | | IN TUOLUMNE CO NEAR KENNEDY MEADOW AT 2.5 MILES WEST OF MONO COUNTY LINE CONSTRUCT SOLDIER PILE WALL | R.A. NEMETZ CONSTRUCTION CO., INC 11082 HJEFF BRIAN LANE, SUITE A, PO.BOX 32 WILTON, CA95693 | PAWAN GARG 611 SAN JUAN AVE STOCKTON, CA 95203 (209)470-8777 | \$283,310 \$91,031 \$0 | 06/01/09 06/26/09 10/28/09 | 27% 32% |
| HA42 | WPCP | | | | | | |

Totals: Authorized Final Amt: \$254,123,126 Completed to Date: \$203,913,999 Work This Month: \$14,301,963

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 10-ALA-580-1.5/8.7 | 10-0N1404 | 1 |
| 10-ALP-88-1.9/0 | 10-444204 | 1 |
| 10-AMA-16-/9.4 | 10-0S4904 | 1 |
| 10-AMA-49-7.0/11 | 10-049954 | 1 |
| 10-AMA-88-29.5/0 | 10-499804 | 1 |
| 10-AMA-88-32.3/38 | 10-0S4704 | 1 |
| 10-AMA-88-60.8/66.7 | 10-0S4404 | 2 |
| 10-CAL-4-40.1/40.6 | 10-0E4204 | 2 |
| 10-CAL-4-21.1/23.4 | 10-362504 | 2 |
| 10-CAL-49-20.5/30.9 | 10-0S4104 | 2 |
| 10-MER-5-.4/32.3 | 10-0E7204 | 2 |
| 10-MER-59-14.1/0 | 10-0N9004 | 2 |
| 10-MER-59-22.6/23.3 | 10-0F6504 | 3 |
| 10-MER-59-26.9/27.5 | 10-1A0704 | 3 |
| 10-MER-99-15.2/16.2 | 10-482314 | 3 |
| 10-MER-99-18.5/0 | 10-0N1704 | 3 |
| 10-MER-99-23.8/26.5 | 10-414814 | 3 |
| 10-MER-99-32.6/37.2 | 10-0L5804 | 3 |
| 10-MER-152-/13.2 | 10-0S4004 | 4 |
| 10-SJ-4-5.4/6.9 | 10-0H04U4 | 4 |
| 10-SJ-4-8.1/T14.3 | 10-283204 | 4 |
| 10-SJ-4-15.7/19.4 | 10-0N2604 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 10-SJ-4-/0 | 10-0C1504 | 4 |
| 10-SJ-5-.3/6.4 | 10-0N4104 | 4 |
| 10-SJ-5-3.3/49.2 | 10-0N2704 | 5 |
| 10-SJ-5-12.9/12.9 | 10-0U3304 | 5 |
| 10-SJ-5-13.8/25.4 | 10-0S2804 | 5 |
| 10-SJ-12-12.4/13 | 10-0Q8904 | 5 |
| 10-SJ-26-15.3/15.9 | 10-499004 | 5 |
| 10-SJ-88-3.2/0 | 10-0L9504 | 5 |
| 10-SJ-88-3.8/4.9 | 10-0G3204 | 6 |
| 10-SJ-88-13.8/16.4 | 10-0G7604 | 6 |
| 10-SJ-99-21.9/21.9 | 10-0N8404 | 6 |
| 10-SJ-99-27.5/0 | 10-0N9104 | 6 |
| 10-SJ-99-36.7/36.7 | 10-0N3904 | 6 |
| 10-SJ-99-/0 | 10-3A6304 | 6 |
| 10-SJ-205-2.4/0 | 10-0N4004 | 7 |
| 10-SJ-205-3.0/13.6 | 10-300164 | 7 |
| 10-SJ-205-8.1/8.1 | 10-0N1304 | 7 |
| 10-STA-4-1.6/0 | 10-0G2004 | 7 |
| 10-STA-33-.5/14.5 | 10-0G7704 | 7 |
| 10-STA-33-17.8/27.1 | 10-0S4604 | 7 |
| 10-STA-99-1.7/14.9 | 10-0N2804 | 8 |
| 10-STA-99-9.9/15 | 10-0F7204 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|-----------------------|-----------------|-------------|
| 10-STA-99-11.9/11.9 | 10-2A7704 | 8 |
| 10-STA-99-15.0/16.5 | 10-0F7304 | 8 |
| 10-STA-99-21.9/22.3 | 10-0K7004 | 8 |
| 10-STA-108-22.4/26.5 | 10-3A7404 | 8 |
| 10-STA-132-20.1/0 | 10-0J9004 | 9 |
| 10-STA-132-14.9/L16.8 | 10-3A6504 | 9 |
| 10-STA-219-.1/2.9 | 10-0A8704 | 9 |
| 10-TUO-49-18.6/27.4 | 10-0S4504 | 9 |
| 10-TUO-49-20.4/0 | 10-0N9904 | 9 |
| 10-TUO-49-23.1/23.6 | 10-0J1504 | 9 |
| 10-TUO-108-64.5/0 | 10-0M2404 | 10 |

Statement of Ongoing Contracts - Federal Aid

| District | Category | Bid + CCO | Work Comp |
|------------------------|-------------------------|-----------------------------|-----------------------------|
| 10 | | | |
| Federal Aid | | | |
| -F- | FEDERAL AID (PRIMARY) | \$103,018,345 | \$97,129,972 |
| -S- | FEDERAL AID (SECONDARY) | \$14,510,731 | \$6,712,473 |
| -SH- | STATE HIGHWAY | \$113,985,559 | \$88,052,784 |
| | | \$22,608,491 | \$12,018,770 |
| District Total: | | <u>\$254,123,126</u> | <u>\$203,913,999</u> |

Statement of Ongoing Contracts -Summary

| District | Work Completed This Perio |
|------------------------------------|----------------------------------|
| 10 | \$10,899,065 |
| Work completed this Period: | \$10,899,065 |