Page 1 03/06/06

| District | 11 | | | | | | |
|---|---------------------|--|--|--|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | Approved | %Time % Work Message |
| 11-IMP-78-1 11-265704 ACST-P078-(G 00-78 1-(() HB1 | (103)E | IN IMPERIAL COUNTY IN BRAWLEY FROM NORTH JUNCTION 86 TO THIRD STREET INSTALL TRAFFIC SIGNAL | DBX, INC. 42066 AVENIDA ALVARADO, C TEMECULA, CA 92590 | MCCLENDON, GREG 722 E. BARIONI BLVD (760) 355-8666 | \$234,357 | 08/29/05 09/13/05 03/17/06 | 56% 87% |
| 11-IMP-86-5 11-256304 | 5.9/6.1 | IN IMPERIAL COUNTY IN EL CENTRO AT ROUTE 8 AND 86 SEPARATION TRAFFIC SIGNAL AND LIGHTING | GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE, CA 95077-5085 | MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760) 355-8666 | \$934,302 | 05/18/04 06/01/04 04/04/06 | 0% 0% JANT EST |
| HB4N | WPCP | | | | | SA | TIS |
| 11-IMP-86-1 11-241104 | 19.5/20.6 | IN IMPERIAL COUNTY IN BRAWLEY AND NEAR WESTMORLAND FROM 0.5 KM NORTH OF LEGION ROAD TO SOUTH JUNCTION ROUTE 78 AND FROM LONE TREE RUBBER ASPHALT CHIP SEAL | AGGEGATE PRODUCTS, INC. 9500 BEVERLY RD. PICO RIVERA, CA 90660-2135 | GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760) 350-1348 | \$1,299,698 \$1,296,025 \$0 | 05/12/03 | 100% |
| HM1A | | | | | | | |
| 11-IMP-86-2 11-260104 ACST-P086-(G P0-86 0-(() HB1 | (070)E | IN IMPERIAL COUNTY IN BRAWLEY FROM CATTLE CALL DRIVE TO 0.1 KM NORTH OF K STREET INSTALL NEW SIGNAL | HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS, CA 92078 | GOYAL, JITENDRA 722 E. BARIONI BLVD. (760) 355-1348 | \$453,652 \$0 \$0 | | 0% |
| 11-IMP-86-4 11-235504 ACNH-P086-(| 13.3/67.8 | IN IMPERIAL COUNTY FROM SAN FELIPE CREEK BRIDGE TO THE RIVERSIDE COUNTY LINE ROADWAY REHABILITATION | GRANITE CONSTRUCTION 38000 MONROE STREET INDIO,CA 92203 | MCCLENDON, GREG 722 E BARIONI BLVD. IMPERIAL,CA 92251 (760) 355-8666 | \$16,563,198 \$10,289,882 \$4,128,877 | 09/16/05 | 50% 62% |
| HA22 | SWPPP | | | | | | |
| 11-IMP-98-3 11-265604 ACST-P098-(G P0-98 0-(() HB1 | (022)E | IN IMPERIAL COUNTY NEAR CALEXICO AT COLE ROAD INSTALL TRAFFIC SIGNALS | SELECT ELECTRIC INC P O BOX 1457 SPRING VALLEY CA 91979 (619)460-6060 | | \$265,293 \$0 \$0 | 10/27/05 11/04/05 | 0% |

Page 2 03/06/06

| District | 11 | | | | | | |
|--|---------------------|--|---|---|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | Approved | %Time % Work Message |
| 11-IMP-98-4 11-229024 ACST-P098-(P0-98 0-(() HA22 | 023)E | IN IMPERIAL COUNTY ABOUT 19 KM EAST OF CALEXICO FROM 0.2 KM WEST TO 1.1 KM EAST OF EAST HIGHLINE CANAL BRIDGE REHABILITATE PAVEMENT | | MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760) 355-8666 | \$3,933,614 \$1,085,764 \$765,842 | | 19% 27% |
| 11-IMP-111- 11-266204 ACST-P111-(G P1-11 0-(| 3.2/0 069)E | IN IMPERIAL COUNTY NEAR CALEXICO AT JASPER ROAD INSTALL TRAFFIC SIGNALS | LEKOS ELECTRIC, INC. 1370 PIONEER WAY EL CAJON, CA 92020 | MCCLENDON, GREG 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760) 355-8666 | \$278,280 \$264,686 \$0 | 09/06/05 02/10/06 02/14/06 | 100% 100% DMPLETED |
| 11-IMP-111- 11-266604 | | IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO IMPERIAL COUNTY LINE CHIP SEAL | WINDSOR FUEL CO. P.O. BOX 38 WINDSOR, CA 95492-0038 | GOYAL, JITENDRA 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760) 355-1348 | \$1,036,481 \$242,257 \$0 | 06/28/05 | 37% 23% |
| HM1 | WPCP | | | (700) 333 1310 | | St | JSPENDED |
| 11-SD-51/ 11-079404 ACST-005 -(E 0-05 1-(| 590)0 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT PLAZA | I3-D ENTERPRISES, INC. 2180 GARNET AVE, SUITE 2C SAN DIEGO, CA 92109 | NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4081 | \$1,344,617 \$1,285,912 \$1,180 | | 0% 0% |
| () | SWPPP | | SIN DIEGO, CH SELOS | (830) 407-4081 | | | LANT EST ATIS |
| 11-SD-51/ 11-268304 CBP-005 -(6 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT THE US MEXICAN BORDER CHANNELIZATION | F C BUSINESS SYSTEMS INC 2726 ESCALA CIRCLE SAN DIEGO CA 92108 (619)252-0623 | | \$168,180 \$0 \$0 | | 0% 0% |
| HB4N 11-SD-5-10. 11-066704 ACNH-005 -(0-05 1-(| 602)9 | IN SAN DIEGO COUNTY IN NATIONAL CITY FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES | | CARDENAS, VICTOR 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO, CA 92108 (619) 688-6955 | \$9,729,440 \$1,928,599 \$960,336 | | 19% 20% |

HB4N

SWPPP

Page 3 03/06/06

| District | 11 | | | | | | |
|--|---------------------|--|--|---|--|--|----------------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | bevorad | %Time % Work Message |
| 11-SD-5-10 11-240304 ACIM-005 - () | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS | PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE,CA 92614-5706 | PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4093 | \$0 | 10/21/05 11/03/05 04/21/06 | 0% 0% |
| HB4N | WPCP | | | | | Sī | JSPENDED |
| 11-SD-5-12 11-228704 ACIM-005 - ACNH-S015- () HA22 | (598)1 | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION | PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE, CA 92614-5706 | SAWAGED, HASSAN 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO,CA (619) 220-7333 | \$1,375,916 \$768,449 \$275,718 | 04/01/05 04/12/05 04/15/06 | 80% 56% |
| 11-SD-5-13 11-352304 | .0/15 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF 32ND STREET OVERCROSSING TO 0.1 KM NORTH OF BROADWAY OVERCROSSING UPGRADE OVERHEAD SIGNS | M PETERSON CHASE GENERAL 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441 | | | 11/14/05 11/23/05 | 0% 0% |
| HB4N | WPCP | | | | | | |
| 11-SD-5-14 11-265404 ACST-X073- G X0-73 0- () | (074)E (4E) | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS | PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614-5706 | KONTAXIS, CONSTANTINE 1800 MAXWELL ROAD (619) 397-6118 | \$269,600 | 11/07/05 11/18/05 04/21/06 | 27% 29% |
| HB1 11-SD-5-16 11-207914 ACIM-005 - ACST-S163- S1-63 0- HA22 | (595)1 (024)E | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY | HANSON SJH CONSTRUCTION P O BOX 639069 SAN DIEGO CA 921639069 (858)874-5011 | NAPIER, MARK 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO, CA (619) 248-1495 | \$6,352,817 \$6,156,136 \$14,442 | 12/02/04 05/17/06 | 0% 0% LANT EST |
| 11-SD-5-19 11-069104 ACNH-X073- () | | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS REPLACE PLANTING AND IRRIGATION | MARINA LANDSCAPE 1100 E. KATELLA AVE ANAHEIM, CA 92805 | HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4086 | \$2,803,781 \$2,834,259 \$0 | 10/23/01 01/20/06 01/23/06 PI | 100% 100% LANT EST ATIS |

Page 4 03/06/06

| District | 11 | | | | | | |
|---|---------------------|--|--|--|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | Npproved | %Time % Work Message |
| 11-SD-5-28 11-0301U4 ACIM-X073- PL60-66 0- | (059)N | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES | E.L. YEAGER CONSTRUCTION CO. 3063 E.CARMEL VALLEY RD. SAN DIEGO,CA 92130 | KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 | \$126,456,566 \$108,232,336 \$3,247,112 | 03/12/02 | 0% 0% |
| ·-() IE13 | SWPPP | | SAN DIEGO, CA 92130 | (858) 720-2111 | | | LANT EST |
| 1 1-SD-5-34 | .7/35.7 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM | M PACIFIC RESTORATION GROUP, II | NCHURTZIG, JOHN | \$700,592 | 08/04/04 | 0% |
| .1-065104 STPL-6211- () | (037)E | 1.0 KM NORTH OF DEL MAR HEIGHTS ROAI OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC | OP.O. BOX 77038 CORONA, CA 92877 | 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4086 | | 08/20/04 02/10/10 | 0% |
| HB4C | SWPPP | PLANTING AND IRRIGATION | | | | | LANT EST ATIS |
| 1-SD-5-35 | .8/36.3 | IN SAN DIEGO COUNTY AT VARIOUS | PETERSON CHASE GENERAL | | \$998,720 | 11/04/05 | 0% |
| 11-265504 ACIM-X073- X0-73 0- | , , | LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS | 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441 | | \$0 \$0 | 11/18/05 | 0% |
| HB1 | WPCP | | (515)252 6111 | | | | |
| 1-SD-5-42 | 2.7/51.2 | IN SAN DIEGO COUNTY NEAR CARLSBAD | FCI CONSTRUCTION COMPANY | LEVINE, GARY | \$9,564,343 | 09/22/05 | 49% |
| 11-078304 ACIM-005 - () | (600)4 | FROM LEUCADIA BOULEVARD OVERCROSSING TO ROUTE 78 AND 5 SEPARATION GRIND PORTLAND CEMENT CONCRETE | G 2585 BUSINESS PARK DRIVE VISTA,CA 92081-8831 | 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760) 796-4666 | \$5,243,426 \$2,594,487 | | 54% |
| HA22 | WPCP | | | | | | |
| 1 1-SD-8-6. | 7/21.3 | IN SAN DIEGO COUNTY AT VARIOUS | TDS ENGINEERING | PEREZ, AL | | 10/19/04 | 100% |
| 11-081204 | | LOCATIONS REPAIR AND UPGRADE LOOP DETECTORS | 2899 AGOURA RD, #171 WESTLAKE VILLAGE, CA 91361- | 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4093 | | 10/27/04 01/13/06 01/24/06 | 100% |
| HB4N | WPCP | | | | | | MPLETED |
| | | TN CAN DIECO COINTRY AT MADIONS | TRUECREII CORR OF CALLS IN | O MIET MITTIAM | \$4 0E4 0C0 | 09/04/05 | 268 |
| 11-SD-8-36 11-080004 ACIM-008() | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION | TRUESDELL CORP. OF CALIF. IN(| C.KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (619) 888-8886 | | 08/04/05 08/19/05 08/10/06 | 26% 16% |

HA21

WPCP

Page 5 03/06/06

| District | 11 | | | | | | |
|--|---------------------|---|--|--|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs I Comp To date A This Month | Approved | %Time % Work Message |
| 11-SD-156 11-235904 | SWPPP | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION | SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. SAN DIEGO, CA 92106 | HURTZIG, JOHN E 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086 | \$656,134 | 07/25/01 08/01/01 05/09/05 | 54% 92% |
| | | THE CAN DEFICE CONTINUE IN CAN DEFICE FROM | THE CONSERVICE THE | MODAL EG. ANGEL | AC 457 011 | 00/10/02 | 0.0 |
| 11-SD-15-6. 11-064904 ACNH-015 -(0-15 4-(| 189)6 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 15 AND 8 SEPARATION TO 1.1 KM NORTH OF FRIARS ROAD OVERCROSSING | 2585 BUSINESS PARK DRIVE VISTA, CA 92081-8831 | MORALES, ANGEL 2878 CAMINO DEL RIO, SO, #410 SAN DIEGO, CA 92108-3847 | \$6,636,629 | 08/12/03 09/04/03 04/01/06 | 0% 0% |
| () | SWPPP | WIDEN EXISTING FREEWAY | | (619) 688-6995 | | | LANT EST ATIS |
| 11-SD-15-6. 11-070804 ACIM-015 -(| | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM SOUTH OF FRIARS ROAD OVERCROSSING TO 0.2 KM NORTH OF CLAIREMONT MESA BLVD OVERCROSSI | DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. SINCHESTER, CA 92596 | HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4086 | \$2,151,796 | 12/06/02 12/17/02 01/30/07 | 0% 0% |
| ., | SWPPP | PLANTING AND IRRIGATION | BINCHESTER, CA 92390 | (838) 407-4000 | | | LANT EST ATIS |
| 11-SD-15-8. 11-233204 ER(| 9/9.7 | IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK | ERRECAS INC P O BOX 1161 SPRING VALLEY CA 91979 | | \$1,000,000 \$0 \$0 | 03/01/98 | 0% 0% |
| на23 | | | | | | | |
| 11-SD-15-13 11-077304 ACIM-015 -(() | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE | HANSON SJH CONSTRUCTION P.O. BOX 639060 SAN DIEGO,CA 92163-9069 | SAWAGED, HASSAN 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO,CA 92108 | \$4,288,799 \$582,193 \$0 | 10/13/04 | 12% 14% |
| HA22 | WPCP | | | (858) 688-1480 | | | |
| 11-SD-15-17 11-2326U4 ACNH-015 -(I-015 -(194 () HB4N | 194)1 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM MERCY ROAD UNDERCROSSING TO 0.6 KM SOUTH OF THE ROUTE 56 AND 15 SEPARATION WIDENING RAMP AND BRIDGE | FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA,CA 92081 | BREYER, RICHARD 13553 RANCHO SANTA FE FARMS RD. SAN DIEGO, CA 92130 (858) 720-2137 | \$15,256,664 \$15,262,198 \$464,539 | | 56% 99% |

HB4C

Page 6 03/06/06

| District 11 | | | | | | |
|--|---|---|--|---|----------------------------------|----------------------------|
| Pgm Code Plan | n Water Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Es Comp To date A This Month A | pproved ccepted | %Time % Work Message |
| 11-SD-15-18.5/M20 11-2348U4 ACNH-015 -(187)1 I-015 -(187)1 | .5 IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE IMPROVEMENTS | FCI CONSTRUCTORS INC 585 BUSINESS PARK DRIVE VISTA, CA 92083-8831 | JUAREZ, DANIEL 1780 W. MISSION RD. ESCONDIDO,CA 92025 (760) 796-4656 | \$17,088,137 \$16,833,015 \$8,598 | | 0% 0% |
| ACST-P056-(001)N HB4N SWPPP HB4C | | | | | | ANT EST TIS |
| 11-SD-15-18.9/M19 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N) HB4C SWPPP | .5 IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES | FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-881 | BOBOTIS, MARK 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858) 688-1508 | \$32,521,734 \$8,356,335 \$977,942 | | 34% 26% |
| 11-SD-15-19.0/M22 11-080904 ACIM-015 -(191)N ST62-11 0-(2NP)L 6211- 032-() HB4C SWPPP HB4C HB4C | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES | COFFMAN SPECIALTIES, INC. 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO,CA 92117-3632 | AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO,CA 92128 (858) 679-5568 | \$54,394,100 \$43,793,291 \$693,225 | | 35% 80% |
| 11-SD-15-22.0/M24 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-() HB4C SWPPP HB4C HB4C | .1 IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES | | HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858) 720-2104 | \$68,669,664 \$30,423,055 \$2,045,423 | 08/11/04 08/26/04 11/07/07 | 41% 44% |
| 11-SD-15-24.0/M26 11-080924 ACIM-015 -(196)2 () HB4C SWPPP | .5 IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES | | BINNS, CORY 13588 SABRE SPRINGS PKWY SAN DIEGO, CA 92128 (858) 679-5567 | \$83,160,534 \$27,093,929 \$2,292,221 | 09/09/04 09/22/04 09/07/07 | 33% 33% |
| 11-SD-52-8.5/9.1 11-247704 HA25 SWPPP | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 KM WEST TO 0.7 KM EAST OF SANTO ROAD OVERCROSSING HIGHWAY PLANTING RESTORATION | | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086 | \$473,986 \$475,298 \$0 | 01/09/02 12/31/05 | 0% 0% ANT EST |

WPCP

HB4N

Page 7 03/06/06

| District 11 | | | | | | |
|---|---|---|---|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Storm Wate Pgm Code Plan | Pr Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | Approved | %Time % Work Message |
| 11-SD-52-13.3/0 11-262704 | IN SAN DIEGO COUNTY IN SAN DIEGO AT MAST BOULEVARD UNDERCROSSING CONSTRUCT TRAFFIC SIGNALS | HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92121 | BYRNES, VINCE 7177 OPPORTUNITY ROAD (858) 467-4078 | | 11/30/05 12/15/05 06/08/06 | 0% 0% |
| HB4N WPCP | | | | | | |
| 11-SD-54-5.0/0 11-249804 | IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION | 20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 | ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4088 | | 10/30/02 04/23/08 | 0% 0% |
| HE14 SWPPP | | (949)454-1225 | | | | LANT EST ATIS |
| 11-SD-566/ 11-172834 XSD()M () | DUMMY EA IN CAS - PER DISTRICT REQUEST CONSTRUCTION OF STATE ROUTE 56 FROM 0.6 KM WEST OF CARMEL MT. ROAD TO 0.6 KM EST OF BLACK M CONST 4-LANE FWY & INTERCHANGE | E. L. YEAGER CONSTRUCTION CO. P. O. BOX 87 RIVERSIDE, CA 92502 | | \$1,122,915 \$0 \$0 | 12/07/99 01/01/00 | 0% 0% |
| 1-SD-56-2.2/6.2 1-172894 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION | 8450 MIRAMAR PLACE | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4086 | \$3,924,569 \$2,749,289 \$209,364 | 04/22/05 | 63% 70% |
| HE14 SWPPP HE14 | | | | | | |
| 1-SD-67-3.9/18.5 1-241184 | IN SAN DIEGO COUNTY IN SANTEE AND POWAY FROM RIVERFORD ROAD UNDERCROSSING TO 0.1 KM SOUTH OF ARCHIE MOORE ROAD RESURFACE ASPHALT CONCRETE | DALEY-CCAC 5370 EASTGATE MALL SAN DIEGO, CA 92121 | FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619) 588-9069 | \$3,039,411 \$2,819,731 \$1,831 | 01/13/05 | 88% 93% |
| HM1A WPCP | | | | | | |
| 11-SD-67-5.2/5.5 | IN SAN DIEGO COUNTY NEAR LAKESIDE FROM CHANNEL ROAD UNDERCROSSING TO | ERRECA'S, INC. P.O. BOX 640 | FELLEKE, SAMUEL | | 10/26/05 11/02/05 | 33% |

Page 8 03/06/06

| District | 11 | | | | | | |
|--|---------------------|---|--|--|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | bevoraa | %Time % Work Message |
| 11-SD-67-6. 11-241804 ACST-P067-(P0-67 0-(| (068)E | IN SAN DIEGO COUNTY NEAR LAKESIDE FROM WILLOW ROAD TO VIGILANTE ROAD CONSTRUCT MEDIAN BUFFER | ERRECA'S INC. 12570 SLAUGTERHOUSE CYN RD. LAKESIDE, CA 92040 | FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92020 (619) 588-9069 | \$2,586,506 \$2,348,148 \$161,000 | | 0% 0% |
| () | SWPPP | | | (,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | | LANT EST |
| 11-SD-761 11-259204 | 1/2.2 | IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.1 KM EAST OF JUNCTION ROUTE 5 TO AIRPORT ROAD CONSTRUCT MEDIAN BARRIER | HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600 | | \$3,408,886 \$0 \$0 | 01/19/06 02/02/06 | 0% 0% |
| нв1 1 1-SD-78-1. | SWPPP | IN SAN DIEGO COUNTY IN OCEANSIDE FROM | | LEVINE, GARY | \$1,217,486 | 09/08/05 | 61% |
| 11-5D-76-1. 11-003204 ACNH-P078-(| , | 0.3 KM EAST OF EL CAMINO REAL OVERCROSSING TO 1.2 KM EAST OF EL CAMINO REAL OVERCROSSING CONSTRUCT AUXILIARY LANE | P.O. BOX 229000 SAN DIEGO,CA 92192-9000 | 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666 | \$445,188 | ,, | 36% |
| | SWPPP | | | | | | |
| 11-SD-78-10 11-183644 STPL-5381-(| | IN SAN DIEGO COUNTY IN SAN MARCOS FROM 1.1 KM WEST TO 0.6 KM EAST OF LAS POSAS UNDERCROSSING CONSTRUCT NEW INTERCHANGE | ORTIZ ENTERPRISES INCORPORATE 6 CUSHING STE 200 IRVINE CA 92618 (949)753-1414 | EDLEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760) 796-4666 | \$9,975,168 \$8,622,123 \$582,030 | 09/09/04 09/16/04 06/20/07 | 86% 84% |
| | SWPPP | | | | | | |
| 11-SD-78-20 11-241904 ACST-P078-(P0-78 1-(| 102)E | IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM CITRUS AVENUE TO FLORA VISTA DRIVE REVISE INTERSECTION WIDEN SHOULDERS | R.J. BULLARD CONSTRUCTION, IN P.O. BOX 1577 BONSALL, CA 92003-1577 | NCLEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760) 796-4666 | \$2,633,688 \$1,357,052 \$78,222 | 08/20/04 09/08/04 09/18/06 | 100% 51% |
| () HB1 | SWPPP | | | | | | |
| 11-SD-79-20 11-238804 |).3/53 | IN SAN DIEGO COUNTY FROM SANTA YSABEI TO THE RIVERSIDE COUNTY LINE PAVEMENT REJUVENATOR | L GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011 | | \$236,315 \$0 \$0 | 04/12/00 04/24/00 | 0% 0% |

HM1A

Page 9 03/06/06

| District | 11 | | | | | | |
|--|---------------------|---|--|---|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | Approved | %Time % Work Message |
| 11-SD-94-1 11-176424 | 7.5/17.7 | IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION | DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4084 | \$250,777 | 05/05/04 05/19/04 08/05/09 | 0% 0% |
| HA25 | SWPPP | | | | | | LANT EST ATIS |
| 11-SD-125-1 11-253504 ACNH-P125- | , | IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 1.0 KM SOUTH OF TROY STREET TO TROY STREET CONSTRUCT RETAINING WALL | PETERSON CHASE GENERAL 7 1702 KAISER AVENUE IRVINE CA 926145706 (949)252-0441 | FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619) 588-9073 | \$2,614,693 \$2,621,728 \$1,900 | 12/03/03 07/19/06 | 0% 0% LANT EST |
| HE14 | SWPPP | | (313)232 0111 | | | | ATIS |
| 11-SD-125-2 11-260524 STPL-6211- | | IN SAN DIEGO COUNTY IN SANTEE AT THE NORTH TERMINUS PLANTING AND IRRIGATION | 3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086 | \$1,942,764 \$1,662,434 \$44,764 | | 33% 88% |
| HB4C | SWPPP | | 511. 51200, 611. 52105 | (030) 107 1000 | | | |
| 11-SD-163- 11-258024 | .9/2.8 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION | M DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER, CA 92596 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4048 | | 02/28/05 03/15/05 08/06/08 | 26% 80% |
| нв1 | WPCP | | | | | | |
| 11-SD-163-1 11-258014 | 1.2/2.4 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 5 AND 163 SEPARATION TO 0.2 KM SOUTH OF ROBINSON AVENUE OVERCROSSING | MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA 90680 | NAPIER, MARK 2878-410 CAM DEL RIO SOUTH | \$1,198,095 \$1,125,011 \$7,990 | | 0% 0% |
| нв1 | SWPPP | INSTALL NEW MEDIAN GUARD RAIL | STANTON, CA 90000 | SAN DIEGO,CA 92108-3847 (619) 688-6955 | | | LANT EST ATIS |
| 11-SD-905-1 11-091804 ACNH-A905- D A9-05 0- | (012)N | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE | FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92083-8831 | CARDENAS, VICTOR 8862 AIRWAY ROAD SAN DIEGO,CA 92154-6223 (619) 661-9275 | \$15,122,580 \$15,099,212 \$13,216 | | |
| 05 1-5873- HE11 | • • | | 1211, 61 72003 0031 | (012) 001 3213 | | | LANT EST ATIS |

HE11

Page 10 03/06/06

| 1 | | | | | | |
|-------|---------------------------------|--|--|---|---|---|
| | | Contractor | Resident Engineer | Bid + CCOs E Comp To date A | st Comp oproved | %Time % Work Message |
| IN SA | AN DIEGO COUNTY AT VARIOUS | DAVID A BEADOR | KONTAXIS, CONSTANTINE | \$263,300 | 12/20/05 | 0% |
| | | 26320 LESTER CIRCLE | 1800 MAXWELL ROAD | \$0 \$0 | 01/04/06 05/30/06 | 0% |
| | (| CORONA, CA 92883 | (619) 397-6118 | | | |
| | | | | | | |
| IN SA | AN DIEGO COUNTY IN SAN DIEGO AT | Γ D S ENGINEERING | | \$199,453 | 10/24/05 | 0% |
| | | 2899 AGOURA ROAD SUITE 171 | | \$0 \$0 | 11/08/05 | 0% |
| | | | | | | |
| | | | | | | |
| rr | IN S. LOCA' MODI: | Description Type Of Work IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS MODIFY EXISTING DRAINAGE FACILITIES IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MAINTENANCE STATION STANDBY GENERATOR SYSTEM | Type Of Work IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS MODIFY EXISTING DRAINAGE FACILITIES IN SAN DIEGO COUNTY IN SAN DIEGO AT T D S ENGINEERING THE KEARNY MESA MAINTENANCE STATION STANDBY GENERATOR SYSTEM Contractor DAVID A BEADOR 26320 LESTER CIRCLE CORONA, CA 92883 T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 | Type Of Work IN SAN DIEGO COUNTY AT VARIOUS MODIFY EXISTING DRAINAGE FACILITIES IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MAINTENANCE STATION STANDBY GENERATOR SYSTEM DAVID A BEADOR KONTAXIS, CONSTANTINE 1800 MAXWELL ROAD CORONA, CA 92883 T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 STANDBY GENERATOR SYSTEM WESTLAKE VILLAGE CA 91361 | Description Type Of Work Contractor IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS MODIFY EXISTING DRAINAGE FACILITIES IN SAN DIEGO COUNTY IN SAN DIEGO AT T D S ENGINEERING THE KEARNY MESA MAINTENANCE STATION STANDBY GENERATOR SYSTEM WESTLAKE VILLAGE CA 91361 Resident Engineer KONTAXIS, CONSTANTINE \$263,300 KONTAXIS, CONSTANTINE \$263,300 (619) 397-6118 \$1800 MAXWELL ROAD \$0 (619) 397-6118 | Description Type Of Work IN SAN DIEGO COUNTY AT VARIOUS MODIFY EXISTING DRAINAGE FACILITIES IN SAN DIEGO COUNTY IN SAN DIEGO AT THE KEARNY MESA MAINTENANCE STATION STANDBY GENERATOR SYSTEM Engineer Engineer KONTAXIS, CONSTANTINE KONTAXIS, CONSTANTINE \$263,300 12/20/05 1800 MAXWELL ROAD \$0 01/04/06 (619) 397-6118 **O 05/30/06 **O 05/30/06 \$199,453 10/24/05 **O 11/08/05 * |

 Totals:
 Authorized Final Amt:
 \$529,858,271
 Completed to Date:
 \$335,637,015
 Work This Month:
 \$21,245,459

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------|------|
| 11-IMP-78-13.2/13.4 | 11-265704 | 1 |
| 11-IMP-86-5.9/6.1 | 11-256304 | 1 |
| 11-IMP-86-19.5/20.6 | 11-241104 | 1 |
| 11-IMP-86-20.0/20.3 | 11-260104 | 1 |
| 11-IMP-86-43.3/67.8 | 11-235504 | 1 |
| 11-IMP-98-35.2/0 | 11-265604 | 1 |
| 11-IMP-98-45.2/46 | 11-229024 | 2 |
| 11-IMP-111-40.5/65.4 | 11-266604 | 2 |
| 11-IMP-111-3.2/0 | 11-266204 | 2 |
| 11-SD-51/.3 | 11-079404 | 2 |
| 11-SD-51/0 | 11-268304 | 2 |
| 11-SD-5-10.0/10.7 | 11-066704 | 2 |
| 11-SD-5-10.3/49.3 | 11-240304 | 3 |
| 11-SD-5-12.6/13.4 | 11-228704 | 3 |
| 11-SD-5-13.0/15 | 11-352304 | 3 |
| 11-SD-5-14.1/14.9 | 11-265404 | 3 |
| 11-SD-5-16.0/16.6 | 11-207914 | 3 |
| 11-SD-5-19.4/20.1 | 11-069104 | 3 |
| 11-SD-5-28.3/37 | 11-0301U4 | 4 |
| 11-SD-5-34.7/35.7 | 11-065104 | 4 |
| 11-SD-5-35.8/36.3 | 11-265504 | 4 |
| 11-SD-5-42.7/51.2 | 11-078304 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------|------|
| 11-SD-8-6.7/21.3 | 11-081204 | 4 |
| 11-SD-8-36.5/0 | 11-080004 | 4 |
| 11-SD-15-13.0/50.9 | 11-077304 | 5 |
| 11-SD-15-17.3/M19.1 | 11-2326U4 | 5 |
| 11-SD-15-18.5/M20.5 | 11-2348U4 | 5 |
| 11-SD-15-18.9/M19.5 | 11-080934 | 5 |
| 11-SD-15-19.0/M22 | 11-080904 | 5 |
| 11-SD-15-22.0/M24.1 | 11-080914 | 5 |
| 11-SD-15-24.0/M26.5 | 11-080924 | 6 |
| 11-SD-156/2.4 | 11-235904 | 6 |
| 11-SD-15-6.4/7.5 | 11-064904 | 6 |
| 11-SD-15-6.5/10.1 | 11-070804 | 6 |
| 11-SD-15-8.9/9.7 | 11-233204 | 6 |
| 11-SD-52-8.5/9.1 | 11-247704 | 6 |
| 11-SD-52-13.3/0 | 11-262704 | 7 |
| 11-SD-54-5.0/0 | 11-249804 | 7 |
| 11-SD-566/ | 11-172834 | 7 |
| 11-SD-56-2.2/6.2 | 11-172894 | 7 |
| 11-SD-67-6.7/9.3 | 11-241804 | 7 |
| 11-SD-67-3.9/18.5 | 11-241184 | 7 |
| 11-SD-67-5.2/5.5 | 11-262804 | 8 |
| 11-SD-761/2.2 | 11-259204 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------|------|
| 11-SD-78-1.7/2.3 | 11-003204 | 8 |
| 11-SD-78-10.5/11.6 | 11-183644 | 8 |
| 11-SD-78-20.7/21.3 | 11-241904 | 8 |
| 11-SD-79-20.3/53 | 11-238804 | 8 |
| 11-SD-94-17.5/17.7 | 11-176424 | 9 |
| 11-SD-125-11.5/12.2 | 11-253504 | 9 |
| 11-SD-125-22.3/0 | 11-260524 | 9 |
| 11-SD-1639/2.8 | 11-258024 | 9 |
| 11-SD-163-1.2/2.4 | 11-258014 | 9 |
| 11-SD-905-10.9/11.7 | 11-091804 | 9 |
| 11-SD-5530-/0 | 11-091604 | 10 |
| 11-SD-5722-/0 | 11-349304 | 10 |

Statement of Ongoing Contracts - Federal Aid

| | TOTAL | mint | 1 1 | |
|------|-------|------|-----|--|
| - 17 | 150 | rict | | |

| Federal Aid | Category | Bid + CCO | Work Comp |
|-------------|--------------------------|---------------|---------------|
| -I- | FEDERAL AID (INTERSTATE) | \$394,864,353 | \$233,459,903 |
| -F- | FEDERAL AID (PRIMARY) | \$86,853,891 | \$71,950,710 |
| -S- | FEDERAL AID (SECONDARY) | \$25,333,280 | \$17,594,396 |
| -SH- | STATE HIGHWAY | \$20,515,653 | \$12,632,005 |

Statement of Ongoing Contracts - Federal Aid

District 11

| Federal Aid | Category | Bid + CCO | Work Comp |
|-----------------|---------------------|---------------|---------------|
| -ER- | STORM DAMAGE REPAIR | \$1,000,000 | \$0 |
| | | \$1,291,095 | \$0 |
| District Total: | | \$529,858,271 | \$335,637,015 |

Statement of Ongoing Contracts -Summary

District Work Completed This Period
11 \$3,496,430

Work completed this Period:

\$3,496,430